(1) பக்கங்களின் எண்ணிக்கை 12

(2) புதுக்கித் திருப்பிய நாள் 6/12

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

122A

தமிழ்நாடு அரசு

P.W.D துறை

123A

122A

அரசாணை எண். / மு. கோப்புத் தாள் எண். 2101

அச்சகம் / பலவகை

நாள் : 28 — 7 — 1892 198 .

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

6 Sheets

ஆவண கா-1—18,000—15-6-87.

28th July 1892, No. 2101 W., Public Works.

2101
~~2296~~
1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following paper :—

From H. IRWIN, Esq., C.I.E., Consulting Architect to the Government of Madras, to the Chief Engineer, Public Works Department, dated Chepâk, 11th July 1892, No. 1131.

I have the honour to submit, for the approval and sanction of Government, an estimate, amounting to Rs. 4,365, for removing the present Bengal terrace roof of the Banqueting Hall and laying Mangalore tiles. The roof leaks very badly and some of the rafters are already decayed and would have to be replaced.

2. I am of opinion that, if this work is not attended to in time, the fine ceiling of the hall would get damaged by the leakage.

3. The Military Secretary to His Excellency the Governor has countersigned the estimate.

Order—dated 28th July 1892, No. 2101 W., Public Works.

The estimate, amounting to Rs. 4,365, for re-roofing the Banqueting Hall attached to the Government House, Madras, with Mangalore tiles, is sanctioned. The work should be put in hand at once in anticipation of allotment which will be made as soon as funds become available.

2. This sanction has been registered as Provincial No. 33 W. of 1892–93 and classified as Civil Buildings, Original Works.

(True Extract.)

Major, R.E.,
Under-Secy. to Govt., P.W.D.

To the Consulting Architect to Government, with three enclosures.
" Examiner, Public Works Accounts.
" Military Secretary to His Excellency the Governor.

Exd. A. D Xavier.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1892} Madras.
PUBLIC WORKS.

Dated July 28th.

Recd. Encl

G.O., 28th July 1892, No. 2101 W.

JULY.

Government House, Madras

Estimate of Rs. 4,365 for re-roofing the Banqueting Hall attached to the — with Mangalore tiles, sanctioned with remarks.

No. 1.

P. W. D.

Office of the Consulting Architect to Govt.,
Chepauk, Madras,
11th July 1892.

No. 1131

2101

1R

From
Henry Irwin, Esq., C.I.E.,
Consulting Architect
to the Government of Madras,

To
The Chief Engineer
Public Works Department.

Sir,

3 Enclosures.

I have the honor to submit for the approval & sanction of Government an Estimate amounting to Rs 4365/- for removing the present Bengal terrace roof of the Banquetting Hall and laying Mangalore tiles. The roof leaks very badly and some of the rafters are already decayed and would have to be replaced.

2. I am of opinion that if this work is not attended to in time, the fine ceiling of the Hall would get damaged by the leakage.

3. The Military Secretary to His Excellency the Governor has counter-

signed the Estimate.

I have the honor to be
Sir
your Most Obedient Servant

Henry Irwin
Consulting Architect
to Government

No. 7. W. CURRENT No. 7179

Public Works Department.

From

THE CONSULTING ARCHITECT
TO THE GOVERNMENT OF MADRAS,

To

THE Chief Engineer
P. W. D.

No. 1131

Dated 11th
Despatched July 1892.
Received 12

No. OF ENCLOSURES. 3 (plans)

Subject.

Submitting for the approval & sanction of Govt: an Estimate amtg: to Rs 4365/- for removing the Bengal terrace roof of the Banquetting Hall & laying Mangalore tiles

To C. A.
12/7

12-VII-92

1817

As the roof evidently must be renewed, Mangalore tiling will be the best kind of roofing —

The tiles could be coloured white if desired.

15/7

PW 014

13

Go C 1917

Public Works Department.

Current No. 7179 ~~2004~~ 2101/4
Letter No. 1131 4
Dated 11th July 1892
From the Consulting Architect to Govt.
Lawton
15/7

TECHNICAL NOTE.

Removing the existing Bengal terrace roof of the Banquetting Hall & covering with Mangalore tiles

Amount of Estimate Rs 4,365

The existing roof of the Banquetting Hall, Madras, is stated to leak very badly & a few of the rafters decayed. It is therefore proposed to remove the Bengal terrace roof and recover the roof with Mangalore tiles laid on teak reepers & rafters 2'6" apart. The existing trusses & rafters which are stated to be suitable & strong are to be retained except the alternative rafters which are to be removed so as to carry the Mangalore tiles at 2½ feet apart. A few of the removed rafters ~~will~~ are to be utilized to replace decayed

decayed ones.

The estimate provides for lead gutters at sides of the roof so as to discharge the rain water into [illegible] fall pipes & renewing roof timbers.

The necessity for the work is explained in the report accompanying.

The rates are fair.

The estimate has been countersigned by the Military Secretary to H.E. the Governor.

15-VII-92

12-VII-92

PUBLIC WORKS DEPARTMENT.

No. 2101. W. d/28th July 1892

2101/7

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Civil Works

READ the following

From the Consg. Architect No: 1131 d/11th July 1892

W
25 July

26 July

The estimate, amounting to Rs. 4365, for reroofing the Banquetting Hall attached to the Govt. House, Madras, with Mangalore tiles, is sanctioned. The work should be put in hand at once in anticipation of allotment which will be made as soon as funds become available.

2. This sanction has been registered as Provincial No: 33 W of 1892-93 and classified as Civil Buildings, Original Works.

18-7-92

Does this go against the limit of expenditure on Govt. Houses? Improvements

Note for H.M.

The Expenditure will go against the limit for Govt. Houses under Code para 1540

20 July

The C.A. to Govt with 3 enclos.

Exar. P.W. Accts

Mily. Secy. to H.E. the Governor

~~Ber~~

Her Society

H bug / 3d

J. H

6

m

~~2 Edition Table~~

4/6.

O.S. 10·VII

Cor. 19·VII

Hen. 21 VII

O 18/7

R 23/7

A.L. 25/7

Ja 26·7

12·VII

C No. 7179

Govt. of {1892} Madras.
PUBLIC WORKS.

Dated

Recd. Encl.

G.O. 28th July 1892 No. 2101-W

Govt. House, Madras

Estimate of Rs 4,315 for reroofing the Banqueting Hall attached to the — with Mangalore tiles, sanctioned with remarks

7d/4

⑥

1-4

D 28/7

J.C. 28/7