(1) பக்கங்களின் எண்ணிக்கை 26

(2) புதுக்கித் திருப்பிய நாள் 7-90

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

பொதுப்பணி துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	1826 W	அச்சகம் பலவகை
நாள் :	12 · 7 · 1893 ~~198~~.	

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

ஆவண. கா-1—18,006—15-6-87.

12th July 1893, No. 1826 W., Public Works.

1826/1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following papers :—

From J. HANNAN, Esq., Superintending Engineer, II Circle, to the Chief Engineer, Public Works Department, dated Bezwada, 22nd April 1892, No. 200 K.S.

I have the honour to submit, herewith, for your approval and the sanction of Government, an estimate, amounting to Rs. 5,105, for constructing a rest-house and out-houses at Tenali in the Kistna district.

2. A copy of the District Board's resolution approving of the same is forwarded for information.

3. The rates are fair and the estimate is recommended for sanction.

No. 2779 C.

Referred to the Local and Municipal Department with reference to the correspondence quoted below :—

Office-note from the Secretary, Public Works Department, No. 2629 C., dated 20th May 1892.

Office-note from the Honorable the Chief Secretary, dated 27th May 1892.

(Signed) J. PENNYCUICK, Col., R.E.,
Secretary to Govt., P.W.D.

31st May 1892.

No. 423, Local and Munl.

The President, District Board, Kistna, is requested to state the purpose for which the rest-house referred to within is intended and whether a building estimated to cost as much as Rs. 5,105 is necessary.

(By Order.)

Fort St. George,
13th June 1892.

(Signed) D. COWIE,
Ag. Asstt. Secretary.

From J. N. ATKINSON, Esq., President, District Board, Kistna, to the Chief Secretary to Government, dated Masulipatam, 19th May 1893, D. No. 706 D.B.

With reference to Government official memorandum No. 226, dated 13th April 1893, I have the honour to re-submit the papers received with Government memorandum No. 423, dated 13th June 1892 (herewith returned).

The so-called "rest-house" will in fact be a travellers' bungalow as fees will be levied from travellers halting in the building. The name "rest-house" was given by inadvertence.

No. 360, Local and Munl.

Transferred to the Public Works Department.

Fort St. George,
12th June 1893.

(Signed) A. T. PRINGLE,
Assistant Secretary.

Note by the Chief Engineer, Public Works Department.

As the soil on which the building is to be constructed is reported to be "black cotton," it may be well to provide a plinth protection of concrete and to fill in the foundation trenches after building with gravel or river sand.

5th July 1893.

(Signed) J. HANNAN,
Ag. Chief Engineer, P.W.D.

ORDER—dated 12th July 1893, No. 1826 W., Public Works.

The estimate, amounting to Rs. 5,930, for constructing a travellers' bungalow with out-houses at Tenali in the Kistna district, is sanctioned.

2. Attention is drawn to the note by the Chief Engineer, Public Works Department, above recorded.

3. This sanction has been registered as Local No. 18 W. of 1893-94.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, II Circle.
" Local and Municipal Department,
with 14 enclosures.
Editors' Table.

Exd. A. D. Xavier.
Spare Copies

1826
2

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1893} Madras.

PUBLIC WORKS.

Dated July, 12th,

Recd.

Encl.

G.O., 12th July 1893, No. 1826 W.

JULY.

Travellers' Bungalow with outhouses at Tenali

Estimate of Rs. 5,930 for constructing a — in the Kistna district, sanctioned.

Proceedings of the District Board Kistna passed at a meeting held at Bezwada on Saturday the 9th April 1892

1826/3

Present

Officials

A. T. Arundel Esquire, President
M.R.R. V. Kameswararao Pantulu, garu Sub-Assistant Inspector of Schools Bezwada Range.

Non-Officials.

M.R.R. M. Ethirazulu Pillai garu Rao Sahib
" P. Seshachellam Naidu garu "
Nasiruddeen sahib Khan Sahib
M.R.R. T. Rajalingam garu Rao Sahib
" Y. Sobhanadri garu "
" M. V. Kristnamma Naidu "
" I. Venkatappayya " "
" K. Brahmanandham " "
" K. Ramayya " "
" J. Isoundari " "
" K. Pitchireddi " "
" M. Narasimharao Pantulu garu "

1. Read letter from the Superintending Engineer 2nd Circle No 3038 K.S. dated 2? March 1892 forwarding for sanction duly approved estimate for Rs 5105 for
nstructing a Rest House and out houses
t Tenali.

Forwarded to Government for sanction.

× × ×

(Signed) A. T. Arundel
President

(True Extract)

4.

for President

P.W. 5.X.3 /92
5415

1787 / 1798

5105
4009
1096

D No. 229/D.B. of 93

KISTNA DISTRICT BOARD'S OFFICE,

Camp Masulipatam

Dated the 22 . 2 . 1893.

1826/4

From

J. N. Atkinson Esquire,

PRESIDENT, DISTRICT BOARD
KISTNA.

To

THE CHIEF SECRETARY TO GOVERNMENT,
LOCAL AND MUNICIPAL DEPARTMENT,
MADRAS.

Through the Superintending Engineer IInd Circle.

SIR,

The estimate and plan for Rs 5105 for constructing a Rest House and out-houses at Tenali, Submitted to the Chief Engineer, Public Works department, Madras, by the Superintending Engineer, 2nd Circle, with his letter No 200 K.S dated 22nd April 1892 were returned to me by Government with memo No 423 dated 13th June 1892 (herewith returned).

not received

2 A revised estimate and plan for Rs 4009 were prepared and Sent by the District Local Fund Engineer but they were not approved of by the District Board who requested the Board Engineer to prepare

a plan and an estimate to accommodate at least two Officers at one time.

3 The estimate and plan as per margin, amounting to Rs 5680 prepared on the lines indicated by the District Board were approved of by the District Board in its resolution No 11 dated 11th February 1893. A copy is enclosed.

× Packet Pen

1 plan

1 Estimate for Rest House

1 do for sheds

1 do for cook room

Rs 5680

1 General Abstract

4 Tenali will shortly be the Head Quarters of the most important Taluks in the District. It will constantly be visited by District officials of all departments, Revenue, D. P. W, Police, Medical and others. It is obvious that a single roomed building would often be insufficient to accommodate officials and others visiting the place. Moreover it is hoped that Tenali will eventually be one of the most important Stations on the Bezvada - Madras Section of the East Cost Railway.

× Consultation of officials

Rs 5930

5 I have therefore the honor to request that Government will be pleased to Sanction the estimate and plan referred to in para 3 Supra.

6 It will be observed that the accommodation originally provided has now been doubled at an estimated increase in cost of only Rs 575.

I have the honor to be
Sir
Your most obedient Servant

For President

No 3175 K/1
22-3-93

Forwarded

L.W. Martin
Superintending Engineer
II Circle

21-3-93

1826
5

Local and Municipal Dept.

Superintending Engineer's Office, II Circle, 27 FEB 93

974

No. 226
13-6-93

From,

J. A. Atkinson Esquire
President
District Board
Kistna

To,

The Chief Secretary to
Government Local and
Municipal Department
Madras
through the Superintending
Engineer II nd Circle

Dated } 22. 2. 93.
Despd }
Recd } 24. 3. 93.

D. No 229

Encl.

Subject

Forwarding for sanction District Board's resolution No 11 dated 11th February 1893 sanctioning an estimate Rs 5680 and plan for constructing a Rest House at Tenali.

With with on the reverse No 3175 C.
22. 3. 93.

Ref. C S

The President is requested to return the papers forwarded to him with Govt. Memo No. 623 d. 13-6-93. ~~When doing so he should~~ report why ~~it is proposed to treat~~ ~~Building~~ as a rest-house rather than (as) a travellers' bungalow which is generally app supporting and used for short periods by both officials and others.

11/4/93

7/4.

10/4

To

The President, Dt. Board,
Kistna.

Dspd 13/4

17/3

6/2779/9

Proceedings of the District Board passed at a meeting held at Masulipatam on Saturday the 11th February 1893 at 7.30. A. M.

1826/E

Officials

Rai Bahadur R. Sooriahrow Naidu Gar
Vice-President
MRR. Ch. Venkata Chelam Pantul gar
Deputy Collector in charge of
the Treasury, Kistna
J. B. Thomas Esquire, Brigade Surgeon
Lieutenant Colonel District Surgeon,
Kistna

Non-Officials

MRR V. Venkata Subbayya Gar
" A. Ramachendrudu Gar
J. W. Maiden Esquire
Nazir-ud-dien Ali Khan Saheb
Mir Yusuf Alli Khan Saheb
MRR K. Brahmanandam Gar
" K. Rangadham Row Gar
" R. Venkata Subbayya Gar
" S. Naganna Naidu Gar
Revd. A. Subbarayudu
MRR A. Pundarikakshudu Gar
" T. Rajalingam Gar
" T. Anjaneyulu Naidu Gar
Sufder Hussain Khan Saheb.

x x x

11 Read letter from the District Local Fund Engineer No 50 dated 31st January 1893 forwarding for sanction an estimate amounting to Rs 5680.0.0 for constructing a rest House at Tenali.

Resolution: Approved.

(True extract)

(Sd) R. Sooriahrow
Vice President

Bnk
4/2

For President

18264

Public Works Department.

826/7

Current No. 5415

Letter No. 360

Dated 14th June 1893

From the Local & Municipal Dept.

TECHNICAL NOTE.

Name of Work Constructing a Travellers Bungalow with outhouses at Tenali, Kistna District

Amount of Estimate, Rs. 5930

PARTICULARS OF ESTIMATE.

Main Building		Rs. 4,700
Subsidiary Buildings	Cook room	" 630
	Stable	" 400
Contingencies	3/2% Rs 135	" ...
Petty Supervision	3/2% Rs 136	" ...
Land compensation		" 200
Total Rupees ...		5,930

PARTICULARS OF CONSTRUCTION.

Surface soil }
Sub soil } Black cotton

Foundations will be of rough stone in chunam sunk to a depth of 3 feet for the main building & 2 ft. for the outhouses & will rest on a bed of concrete 2 feet deep making a depth of 5 ft. for the main building & 4 feet for the outhouses.

Basement will be raised 3 feet high for the main building & one foot for the kitchen & built of rough stone in chunam.

Walls will be raised 13 feet for the main room & 9 1/4 feet for verandah rooms & built with rough stone in mortar except flat arch-work over doors & windows which will be of brick in chunam.

Plastering or Pointing The interior & exterior faces of walls in the main building will be plastered with one coat of chunam & whitewashed. The outhouses will be plastered ~~outside~~ inside & pointed outside.

Flooring will be of 6" of concrete & plastered smooth for the main building & the kitchen. The floor of the stables will be gravelled.

Roofing will be of flat & pan tiles laid over teak reapers for the main building & the kitchen. The roof of the stables will be thatched.

Doors and Windows will be of the description noted in the estimate of teakwood & painted with 2 coats of chocolate paint

Roof timbers will be of teakwood & wood-oiled 2 coats

Scantlings are correct.

Rates as far as can be checked are fair. data lists are submitted for the ~~other~~ rates that cannot be checked

The plinth area of the main building is 3001 square feet, and the cost per square foot will be Rs. 1.5.6.

The plans and estimates have been countersigned by the President District Board and ~~approved~~ forwarded to the Local & Municipal Department. to this Dept.

REMARKS.

With reference to this office No. 2779 2 dated 31st May 1892 to the Local & Municipal Dept. The President District Board Kistna submits a revised estimate amounting to Rs 5680 (corrected to Rs 5930 by the Supdg. Engr. II Circle) for constructing a Travellers Bungalow with outhouses at Tenali in the Kistna District for the sanction of Govt.

An estimate amounting to Rs 5105 for the work was originally submitted for Govt. sanction, this estimate provided accommodation for only one officer at a time, the present revised estimate provides accommodation for two officers at an increased cost of Rs 825.

Provision has been made for the following buildings:-

The main building will consist of 2 main rooms each 18'x16' & two verandah bed rooms in rear each 18'x7' & two verandah bath rooms at sides each 14'x7' with a verandah 8¾ feet wide in the clear.

A kitchen 10'x9' with front verandah 7 feet clear & stables with 2 stalls each 14'x10'.

The President Dist. Board in his letter No. 706/B dated 19th May 1893 states that the name "Rest house" was given by inadvertence. It should be called Travellers Bungalow & fees will be levied from travellers who occupy the building.

The revised estimate has been approved by the Dist. Board in its proceedings dated 11th Feb 1893.

30.v.93

As the soil is stated to be black cotton it may be well to provide a plinth protection of concrete & to fill in the foundation trenches after building with gravel or river sand.

No. 200 Ks

Superintending Engineer's Office

II CIRCLE, Bezwada

Dated 22nd April 1892.

1826/8

From,

J. Hannan Esquire,

Superintending Engineer,

To, II Circle.

The Chief Engineer,
Public Works Dept.,
Madras.

Sir,

I have the honor to submit herewith for your approval & the sanction of Government an estimate amounting to Rs 5105 for constructing a rest house and outhouses at Tenali in the Kistna Dist.

2. A copy of the District Board's resolution approving of the same is forwarded for information.

3. The rates are fair, & the estimate is recommended for sanction.

I have the honor to be,
Sir,
Your most obedient servant,
J Hannan
Supdg. Engineer.

P. W. CURRENT No. ~~4401~~ 92

5416/92

2 Prs

From

The Supg Engineer
2nd Circle

To

The Chief Engineer
P. W. Dept
Madras.

Dated 22nd April 1892
Recd: 25-4-92
Enclos 16 (1 Plan & 5 a/c dupl)
No 200 Ks

Tenali — Constructing Rest house & out houses at — Forwards for approval & sanction of Govt. an Estimate of Rs 5105 for Country

No 2779 C.L/31st May 1892

Returned to the Local and Municipal Department with reference to the correspondence quoted below

Office note from the Secretary, P.W. Dept. No 2629 C.L/20th May 1892.

Office note from the Hon'ble the Chief Secretary No — of 27th May 1892

Col RE
Secretary to Govt P.W.D.

1826
9

1892.

Public Works Department. P.W.

1787 L

No. 2779 G.

Dated 31st May/92

Despatched 1st June 1892

Received

CHIEF SECRETARIAT 22 JUN 92

2 JUN 92

SUBJECT.

P.W. G.I. / 5415/S

Referring letter from the Superintending Engineer II Circle forwarding for approval and sanction an Estimate for constructing Rest house & out houses at Tenali.

1 / 1737 L/93

(With Enclosures)

Reg No. 859 / 17-6-92

C.S.

No. 423

The President, District Board, Kistna is requested to state the purpose for which the rest-house referred to within is intended and whether a building estimated to cost as much as Rs. 5105 is necessary ~~for it~~.

(By order)

Acting Assistant Secretary

Fort St. George,
13th June 1892.

To

The President, District Board,
Kistna.

Show on Mr Mathews return. NA 21.6.92

A 9/6

D No. 706 / DB

KISTNA DISTRICT BOARD'S OFFICE,

Camp Masulipatam

Dated the 19th May 1893.

1826 / 10

From

J. H. Atkinson Esquire,

PRESIDENT, DISTRICT BOARD
KISTNA.

To

THE CHIEF SECRETARY TO GOVERNMENT,
LOCAL AND MUNICIPAL DEPARTMENT,
MADRAS.

SIR,

With reference to Government official memorandum No. 226 dated 13th April 1893, I have the honor to resubmit the papers received with Government memo No. 423 dated 13th June 92 (herewith returned).

The so called "rest house" will in fact be a Travellers Bungalow as fees will be levied from travellers halting in the building. The name "rest house" was given by inadvertence.

I have the honor to be
Sir
Your most obedient Servant
J. H. Hughes
for President

P.W. CURRENT No. 5415

Local & Municipal Dep.
~~CURRENT No.~~ 1737/L

From
J. F. Atkinson Esquire
President District Board
Kistna.

To The Chief Secretary to
Government Local and
Municipal Department
Madras.

Dated 19-5-93
Despd 27-5-93
Recd. 30 MAY. 93

Enclo 18 (1 Plan & 8 Estimates?)

Recd 13.6.93

D. No 706/DB

Enc 1

Subject

Stating that the rest house at Tenali will in fact be a Travellers Bungalow as fees will be levied from travellers halting in the building

Tw 21-VI-93

21/6/93

(With Endt.)

No. 2229 C of 20.5.92
" 2779 C of 31.5.92

Cur. No. 1787 L/92 and 994 L & 1737 L/93

C.S.

50

No. 360

Transferred to the Public Works Department.

N. S. Pringle
Assistant Secretary

AD 8/8/93

V.R. 5/6/93

Fort St. George,
12th June 1893.

To
The Public Works Department

A 5/6

A.S. 127

R 12/7

P.W. Department

From the S.E. II Circle No. 200 K.S. d/ 22 April 1892
Endt. to the L & M Deptt No. 2779 C d/ 31 May 1892
Do by — do — do — No. 360 d/ 12 June 1893.

1826/11

Note by the
Chief Engineer P.W.D.

60

As the soil on which the buildings is to be constructed is reported to be "black cotton", it may be well to provide a plinth protection of concrete and to fill in the foundation trenches after building with gravel or river sand.

JH 5/7

EW

A/

PUBLIC WORKS DEPARTMENT.

No. 1826 W of 12 July 1893

PROCEEDINGS OF THE MADRAS GOVERNMENT.

1826/12

READ the following

From the S. E. II circle (H E No. 200 K S. of 22 april 92)
Endt. to the L & M Dept. (" " 2779 C of 31 may 92)
do — by — do —— (" " 360 of 12 June 93)
Note by the Chief Engineer P.W.D. dated 5th July 1893.

The estimate amounting to Rs 5,930, for constructing a travellers bungalow with out houses at Tenali in the Kistna District, is sanctioned.

2. Attention is drawn to the note by the Chief Engineer P.W.D. above recorded.

3. This sanction has been registered as Local No. 18 W of 1893-94.

S. E. II circle ~~with 14 enclos.~~

Local & Municipal Dept. with 14 enclos.

Editor's Table

O.V.B. 5.7.93

5/7/93

C No. 5415

Govt. of (1893) Madras.
PUBLIC WORKS.

Dated 13/7/93

Recd. Encl.

G.O. 12 July 1893 No. 1826W.

Travellers' bungalow with outhouses at Tenali

=

Estimate of Rs 5,930 for constructing a — in the Kistna District, sanctioned

J C. 13/7/11

J B