promised by the Supdtg. Engineer after the completion of the Survey will be awaited. In the meanwhile the Executive Engineer's letter with the Supdtg. Engineer's endorsement thereon will be communicated to the Local and Municipal Department with reference to its No. 885 dated 28th June 1895.

4. The Sanction accorded in para 1 has been registered as Provincial No. 95 W of 1895-96 and classified as Establishment, Temporary.

14/3/96

No. 946-W of 16-3-96

B/

Cl 18/3/96.

DESPATCHED
17 MAR. 96

To the Supdtg. Engr. II Circle
" Examiner, P.W. Accts
" Local & Munl. Dept

Cir

Misl

Public Works (1896) Department.

G.O., No. 947 W

DATED 16-3-96

[Despatch Abstract.]

Resthouse at Karempudi. Estimate of Rs 850 for improvements to the ——, approved and returned with remarks to the S.E, II Circle, for sanction and execution.

[P.W. 25.
1,000—1-10-96.]

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

PUBLIC WORKS DEPARTMENT.

No. 947. Wdy 16 March 96

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following

From the Supdg: Engineer, II Circle, No. 1610 K.S. dy 1st November 1895

Do No. 2527 K.S. dy 2nd March 1896

The estimate, amounting to Rs 850, for improvements to the rest-house at Karempudi is approved and returned to the Supdg Engineer, II Circle, for sanction and execution from the Minor Works grant to the Kistna Northern Division under Provincial Local Buildings which will, if necessary, be augmented on application.

14/3/96

DESPATCHED
17 MAR. 96

To The S.E. II Circle with 7 enclos:
" Govt. of P.W. Accts

(40—4,000—2-11-95.)

Mij

CorBB
11.3.96

19-11-95 № 3558 C
26-7-95 " 1851 "
15-6-95 " 1446 "

№ 947. dy 16-3-96.

2/9/3.

Public Works Department.

Current No. 2233

Letter No 2527

Dated 2nd March 1896

From the Supdg Engineer I Circle.

NOTE BY TECHNICAL SECTION.

Name of work Karumpudi Rest house in the Kistna District.

Amount of Estimate Rs 850

With reference to this office memo No. 3558 C dated 14th November 1895 the Sd. E Circle resubmits the plan & estimate for improving the old District Munsifs Court house at Karumpudi in the Kistna District into a rest house, duly revised as per instructions contained in the memo under reference.

The ratios of the civil has now been reported to be sandy loam to a depth of 5½ feet & red clay below.

The foundations of the cross walls have accordingly been increased in depth from 3 to 5½ feet & is proposed to be laid in Concrete instead of rubble masonry as originally estimated.

The foundations of the Stables have not been altered from

60—200—18-12-95.

Letter from the Executive Engineer, Krishna Northern Div., to the Supg Engineer 2nd Circle, dy 24.1.96. No. 574 S.E.

With reference to your Endorsement No. 1808 K.S. dy 24th November 1895 on Chief Engineers Memo No. 3558C dy the 19th November 1895 (herewith returned) I have the honour to resubmit herewith estimate Amounting to Rs. 840 for Improvements to Karempudi Rest house duly revised with reference to the instructions from the Chief Engineer.

2. Nature of soil has been noted on the plan of rest house.

No 252/KD
2-3-96

Forwarded to the Chief Engineer P.W.D. Department with reference to his No. 3558 C dy 19th November 1895.

Ex. 6.

Executive Engineer
Supg Engineer, II Circle

W.

with the maximum to amount.

Provision has also been made for link uprights to each stall as ordered in the memo.

The doorway leading into the bath room has now been made to open outside & not inside the verandah as originally proposed.

10.iii.96.

The estimate may be sanctioned.

CE/BY
10.3.96.

B 60/3
Ex 11/3

P. W. CURRENT No. 2233

From

The Engineer
2nd Circle

To

The Divisional
P.W.D.
Madras.

No 2527/Ho
2-3-96
Encs 6

Encs 7 (3 Plans)
Recd. 4.3.96

Karempudi Rest
house. Forwards
K.V.D.O. Memo letter
resubmitting Est. for
impln: to ——.

J
For Sanction

Corrd
6.3.96

m