M.R. ® 1—39,300—16-10-29.

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No.	2906	Press Mis.	
341-50 Dated	19-11-	19 1868	

Not to be folded or roughly handled

Proceedings of the Madras Government, Revenue Department,
19th November 1868.

No. 349. Read the following Proceedings of the Madras Government in the Public Works Department :—

Granting permission for passing the outlay of Rupees 293, which had been incurred in excess of the sanctioned estimate for the Salt Cutcherry at Krishnapatam, Nellore District. } (Here enter 12th November 1868, No. 3,529.)

No. 350. ORDER THEREON, 19th November 1868, No. 2,906.

Miscellaneous. Communicated to the Revenue Board.

(True Extract.)

(Signed) H. SEWELL,
Acting Under Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 3,529.

Exd. T. O'Connor.

Govt. of (1868) Madras.

REVENUE.

To

THE BOARD OF REVENUE.

Dated November, 19th.

Recd.

G. O., 19th November 1868, No. 2,906.

NOVEMBER.

Nos. 349-350.

Salt Cutcherry at Krishnapatam in Nellore District.—Order sanctioning the excess expenditure incurred in its construction, communicated to Revenue Board.

Proceedings of the Madras Government, Public Works Department, 12th November 1868.

No. 200. Read the following letter from the Superintending Engineer, 2nd Division, to the Secretary to Government, Public Works Department, dated Bazoarah, 19th October 1868, No. 92 :—

1 Comparative Statement.

1. I have the honor to submit a comparative statement of the expense of constructing a Salt Cutcherry at Krishnapatam, in the Nellore District, for which an estimate of Rupees 1,100 was sanctioned in G. O., No. 3,002, dated 26th September 1867.

2. The increase shown in the comparative statement is due chiefly to the following reasons :—

First.—The site selected for the building is a newly raised platform, and stronger foundations were necessary than originally contemplated ; a substratum of concrete was allowed, which was not provided in the original estimate.

Second.—The rate for brick-in-chunam is increased, owing to the bricks having to be carted to a greater distance than anticipated.

Third.—The cost of plastering is greater than allowed, owing to the floor of the room having been plastered. This was considered advisable by the Executive Engineer, though not provided for in the estimate.

Fourth.—Teak-wood at the time of purchase happened to be more costly than usual, and the excess or the increase on the item is Rupees 25-10-1.

Fifth.—The rate for the roof has been found insufficient, owing to a mistake in the data on which the original rate was based.

3. I have the honor to request that Government will be good enough to sanction the increase necessary, viz., Rupees 293-3-5.

No. 201. ORDER THEREON, 12th November 1868, No. 3,529.

CIVIL WORKS, No. 27.

Under the explanation afforded by the Superintending Engineer of the 2nd Division, the Controller of Public Works Accounts is authorised to pass the outlay of Rupees 293, which has been incurred in excess of the sanctioned estimate of Rupees 1,100 for the Salt Cutcherry at Krishnapatam in the Nellore District.

Vide G. O., No. 933, dated 25th March 1867.

(True Extract.)

Colonel, R. E.,

Secretary to Government.

To the Superintending Engineer, 2nd Division.
,, Controller of Public Works Accounts.
,, Accountant General.
,, Revenue Department.

Exd. S. T. Augustin.

No 2906 Comm. to the Revenue Board

12 Copies to the Rt. Hon. with Proceedings No 3529 Dated 20 Nov 68

Revenue Dispt
No. 3580.

Govt. of {1868} Madras.

PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEER,

2ND DIVISION,

&c., &c., &c.

Dated November, 12th.

Recd. 16th ——— Encl.

G. O., 12th November 1868, No. 3,520.

NOVEMBER.

Nos. 200-201

No 3906 19 Nov

No 349 350.

Salt Cutcherry.—Permission granted for passing the outlay of Rupees 293, which had been incurred in excess of the sanctioned estimate for the Salt Cutcherry at Krishnapatam, Nellore District.

With Order 2