M.R. O. 1—39,000—16-10-39.

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. 82	Press Mis.
167-170	
Dated 13 Feb 1940	No. 1870

Not to be folded or roughly handled

1a

Proceedings of the Madras Government, Revenue Department,
13th January 1869.

No. 169. Read the following Proceedings of the Madras Government in the Public Works Department :—

Sanctioning estimate of Rupees 2,760 for closing the centre set of under-sluices of the Pennair Anicut in the Nellore District. } (Here enter 5th January 1869, No. 12.)

No. 170. ORDER THEREON, 13th January 1869, No. 82.

Irrigation, No. 5.

Communicated to the Revenue Board.

(True Extract.)

(Signed) F. BRANDT,
Under Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 12.

Exd. G. A. Turton.

... Madras.

REVENUE.

To

THE BOARD OF REVENUE

Dated January, 1869.

Recd. .... Dis.

G. O. 5th January 1869, No. 82.

JANUARY.

Nos. 169-170.

Centre set of under-sluices of the Pennair Anicut.—Order sanctioning estimate for closing them, communicated to Board of Revenue.

Proceedings of the Madras Government, ***Public Works Department***, *5th January* 1869.

No. 23. Read the following letter from Superintending Engineer, 2nd Division, to the Chief Engineer for Irrigation, dated Bezwada, 22nd October 1868, No. 97 :—

1. I have the honor to forward, for the sanction of Government, plan and estimate, as per margin, for blocking up one set of under-sluices (those about 100 yards from the south end) of the Nellore anicut, and making the section of the structure at that part the same as throughout its general length.

1 Plan.
1 Estimate, Rupees 2,760.

2. You will remember that, when at Nellore, I spoke upon the matter to you, expressing my opinion that the sluices were useless as regards prevention of sandy deposit above the anicut, and formed by breaking into the evenness of the anicut section—a point of weakness that was undesirable. I understood you to agree with me with this view.

No. 118.
MEMORANDUM.

1. The blocking up of a set of under-sluices in the Pennair Anicut, at an estimated cost of Rupees 2,760, is recommended for sanction.

2. There are at present three sets of under-sluices, one of ten vents at the north flank of the anicut; a second of five vents, at the south flank; and a third, the one which it is proposed to remove, at the distance of 100 feet from the second.

3. The only real service performed by the under-sluices is the maintenance of a clear channel in front of the head sluices; the [illegible] sluice [illegible] ed in connection with the Sangam works, now under investigation; and a single set at the south flank is all that is required besides; anything further is merely a source of weakness.

FORT ST. GEORGE, 8th December 1868. (Signed) J. C. ANDERSON, Colonel, R. E., *Chief Engineer for Irrigation.*

No. 24. ORDER THEREON, 5th January 1869, No. 12.

IRRIGATION, No. 2.

1. Under the explanation furnished in the foregoing papers, the Government sanction the estimate of Rupees 2,760 for closing the centre set of under-sluices of the Pennair Anicut in the Nellore District.

2. His Excellency the Governor in Council is of opinion that the cost of the work may be charged to the provision made in Part II. of the current year's Budget on account of the Survapully Tank Extension Project under the Pennair Anicut.

Item No. 150.

(True Extract.)

[signature] Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 2nd Division.
,, Controller of Public Works Accounts.
,, Accountant General.
,, Chief Engineer for Irrigation.
,, Revenue Department.

Exd. S. T. Augustin.

No 82
Comm^d. to the Revenue Board

Revenue Dept.

No. 39.

Govt. of 1869 Madras.

PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEER,

Cen Division

&c., &c., &c.

Dated January 1869.

Read No. [illegible] 1869.

JANUARY.

No. 39 of 69.

Power Press.—Estimate of the cost Rs.100 for closing the entrance of godowns of the Powder Depot in the Nellore District sanctioned.

A.G.G. to Govt. C.

Light Dept.