New No. Sectt. I (i)-1—Old No. M.R.O. 1—10,006—10-6-68.

(1) Number of pages 4

(2) Date of repair 19.11.1969

(3) Initials of the Referencer

MADRAS RECORD OFFICE

GOVERNMENT OF MADRAS

Revenue DEPARTMENT

G.O. No. / ~~B.P. No.~~	1317	~~Press~~ / ~~Mis.~~
Dated 6.6.1876		196 .

Not to be folded or roughly handled

1312/1

Proceedings of the Madras Government, Public Works Department,
19th May 1876.

Read the following papers:—

No. 349. From Major H. R. MEAD, R.E., District Engineer, South Arcot, to Lieutenant-Colonel J. MULLINS, R.E., Chief Engineer for Irrigation, dated Camp at Ammapettah, 12th February 1876, No. 211.

I HAVE the honor to submit, for the orders of Government, an estimate of Rupees 1,150 for repairing the spring pond and channel of Arasamungalum in the Villapuram Taluq.

1 Estimate.
1 Sheet of Sections.
1 Do. of Survey.

2. It is reported that the spring pond and channel were destroyed by the heavy freshes of 1874, and that since then the ryots have cleared out about half a mile of channel and taken water from one Sumboday for their crops; they will not, however, be able to do this when the Railway is completed.

3. The Collector is of opinion that the proposed repairs should be undertaken by Government, as the work was damaged by the flood.

4. I request that the estimate, if sanctioned, be returned with survey, &c., when not required.

---

57 W.

No. 349-A. *Note by the Chief Engineer for Irrigation.*

THE District Engineer, South Arcot, forwards, with his letter marginally noted, an estimate in connection with the spring pond and channel situated in the Villapuram Taluq, No. 1 or Cuddalore Range.

No. 211, dated 12th February 1876.

2. The nature of the work proposed for execution and the heads of account to which it is chargeable are as follows:—

			RS.
Repairing the spring pond and channel.	Revenue	Repairs	1,107
		Total ...	1,107

3. The following particulars of this tank are recorded:—

Ayacut area	Acres	220
Assessment	Rupees	1,952
Average revenue...	„	2,233
Highest do.		Not stated.
Expenditure during the previous four years		Nil.

4. It is reported that the spring pond and channel were destroyed by the freshes of 1874, the estimate provides for making the necessary repairs. The average depth of the spring pond excavation below ground level does not exceed 2 yards, the average lead is about 25 yards, and the rate should not exceed one anna. The estimate will be reduced to Rupees 1,107.

(Signed) A. DEC. SCOTT, Major, R.E.,
Dy. Chief Engineer for Irrigation,
for *Chief Engineer for Irrigation.*

To the Secretary to Government, Public Works Department.

(1) Number of pages _____

(2) Date of repair _____

Proceedings of the Madras Government, Public Works Department,
19th May 1876.

No. 350. ORDER THEREON, 19th May 1876, No. 1,262.

IRRIGATION, No. 37-A.
Account.

THE following estimate from the No. 1 or Cuddalore Range, forwarded by the District Engineer, South Arcot, is sanctioned as a special case :—

Repairing the Spring Pond and Channel in the village of Arasamungalum.

Irrigation.

Revenue I. B. Maintenance and Repairs ... ... Rs. 1,107

Total ... Rs. 1,107

2. This sanction has been registered as Irrigation No. 34 I. of 1876-77.

(True Extract.)

H. Evans Colonel,
Offg. Under Secy. to Govt., P.W.D.

To the District Engineer, South Arcot.
" Collector of South Arcot.
" Chief Engineer for Irrigation.
" Examiner of Public Works Accounts.
" Revenue Department.

Exd. W. J. Lewis.
Spare Copies Book to Sundry Offices

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer

No. 2265.
Revenue Board's Despatch

Govt. of {1876} Madras.

PUBLIC WORKS.

To

THE DISTRICT ENGINEER,
SOUTH ARCOT,
&c., &c., &c.

Dated May 1876.

Issued

Recd. 5 June /76 Encl.

G. O., 12th May 1876, No. 1,262.

MAY.
Nos. 349-350.

Spring Pond and Channel in the Village of Arasamungalum, South Arcot District.—Estimate for repairing the —, sanctioned.

No 1317
Communicated to the Board of Revenue.
6 June 1876

New No. Sectt. I (i)-1—Old No. M.R.O. 1—10,006—10-6-68.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

GOVERNMENT OF MADRAS

DEPARTMENT

G.O. No.	Press
B.P. No.	Mis.
Dated	196

Not to be folded or roughly handled

New No. Sectt. I (i)-1—Old No. M.R.O. 1—10,006—10-6-68.

(1) Number of pages _____

(2) Date of repair _____