

ORDINARY MS.

G.O., No. 511

DATED 2-8-05

INDEXED,

Subject of the
[Despatch Abstract.]
Sacred Heart School, Tellicherry. Stating that the
proposed additions and improvements to the building
occupied by the — may be carried out in accordance
with the estimate as ^{revised} ~~now corrected~~ by the ^{and the} ~~Prods.~~ and
that the extension ~~and~~ of the period fixed for the completion of
work ~~to be~~ considered if it is found actually necessary.

CURRENT FILE.

CONTENTS.

From	Number.	Date.	Pages.
[991] me D. P. J.	3319	13-6-06	1-5- with 2 plans + sketch
[1047] so	3319	23-6-06	

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

20/07

PAPERS PUT UP WITH CURRENT No.

Papers of the department to which the current belongs.

Number.	Date.	Original (=O) or spare copy (=S. C.).	Remarks. (In this column such of the papers as have been removed for copying, printing, &c., should be marked with a cross.)	Initials of Referencer with date in token of return to Reference department.
41	22/1/06			
584	24/9/02			

Papers of other departments.

Department.	Number.	Date.	Original (=O) or spare copy (=S. C.).	Despatcher to note the return of the papers to the departments concerned.

Form No. 13
00-17-6-05.

EDUCATIONAL

Received

190

Registered

16-6-

190

Subject.

Submitting copy of a communication from the Manager, Sacred Heart School, Tellicherry regarding the addition and improvements to the building occupied by the institution.

ENCLOSURES.

No.

Manuscript

Spare copies

Ref. on current No. 3319/4

Station

Madras

, Dated the

13

June

1906

From (Name) The Hon'ble Mr. A.G. Bourne, D.Sc., F.R.S.,

(Designation)

Director of Public Instruction.

To The Secretary to the Government of Madras,
Educational Department.

Sr,

No. 21.

Tellicherry,

15-4-06.

From

The Manager,

Sacred Heart Convent,

Tellicherry.

To

The Director of P.I.

Madras.

Sir,

In reply to Proceedings Ref on C No.3319 of 1904 dated the 28th March 1906 communicating sanction of Government for the addition and improvements to the building occupied by the S.H. School, Tellicherry, I have the honour to explain, as under, regarding Chief Engineer's notes.

1. Flooring tiles. These will be substituted for Cuddapah slabs as far as the class rooms are concerned. For the drill shed 2160 sq.ft. it is requested that Cuddapah slabs as provided may be permitted, since the flooring tiles are found by experience to wear away and to need early renewal.

2. Enhanced rates. The rates in the Estimate, provide for conveyance of materials in addition to the schedule rates. A data sheet, Enclosure A is attached in support of the estimated rates.

3 (a) Erool Wood Work R 1-14-0 This is a clerical error for Rs.2-1-0 The necessary correction has been made in pencil in the Estimate.

b. Flooring 4" Con. and plastered 1/8 inch cement Rs.10, for latrine; and Rs.8/- for tiffin shed. Under notes in para

How many . for Rs.2
 size in
 quantity? in the E
 Rs 2 for ground b.
 floor & has extra
 for lifting for latr.
 after storage De
9.7.06

The sanctioned Estimate is herewith returned, the plan will be sent as soon as copies are taken.

Sir,

(Sd.) S.J.Zaneth S.J.

* Both the Estimate and the Plan will be returned later on.

For Director of Public Instruction.

C. No. 991 From the D. P. J. No. 3319, dated 13-6-1906.

SUBJECT.

Submitting Copy of a Communication from the Manager, Sacred Heart School, Tellicherry, regarding the additions & improvements to the building occupied by the institution.

Sp. no 41 Rd of 22nd January 1906.

In sanctioning a grant not exceeding Rs 3,000 towards the cost of certain additions and improvements to the building occupied by the Sacred Heart School, Tellicherry, the Govt imposed the conditions, among others, that the work should be carried out in accordance with the remarks of the Chief Engineer in his note printed with Sp. no 41 Rd of 22nd January 1906 and that it should be completed before the 31st December 1906.

Clause (1) of his note.

Clause (3) - do -

Clause (4) - do -

2. The Chief Engineer in his note referred to recommended among other things that flooring tiles should be used instead of Cuddapah slabs as the former were far cheaper at Tellicherry ^(than the latter). He also observed that the rates were in excess of those in the District Schedule in certain cases & desired to have a data list in support of the enhanced rates. He noted also that there were the following differences in rates :-

- (1) Earthwork Rs 2 per cubic foot for ground floor & Rs 1-12 for upper storey
- (2) Flooring with 4" concrete plastered with $\frac{1}{2}$ " portland cement Rs 10 per ~~cubic~~ 100 square feet for the latrine & Rs 8 for the tiffin shed.

Page 2 of current

3. The Manager of the School now writes to say that flooring tiles will be substituted for Cuddapah slabs in the class rooms

urgent

52

b

but not in the drill shed (2160 sq ft) where flooring tiles are found to wear away and to need early renewal. He requests permission for this deviation from the sanctioned estimate.

Page 2 of current.

As regards enhanced rates the manager says that the rates in the estimate provide for conveyance of materials also & forwards the data sheet ^{list} called for.

Page 4 of current.

Page 2 of current

As to the difference in rates ^{the manager also explains that} (1) Emulwood work

Page 23 of estimate.

No 1-14 was a clerical error for Rs 2-1-0 and the necessary correction has been made in the estimate. When this correction is made ^{however} the rates are Rs 2 per cubic foot for ground floor & Rs 2-1-0 for upper storey - even then there will ~~be~~ be a difference which requires explanation.

100 for lifting buffer flooring

Page 3 of current

(2) All cement plaster has been altered to $\frac{1}{2}$ " thickness under a uniform rate & this is adopted throughout.

4. The P.W.D. may be asked whether the estimate as now altered may be accepted. All the other instructions in the Chief Engineer's memorandum will be carried out during the execution of the work.

5. The Manager also states that every endeavour will be made to ~~complete~~ complete the work by the 31st December 1906 but ^{that} as the work will have to be stopped for 2 or 3 months during the monsoon ~~to allow~~ a concession of time or cost will be required. This may be considered when the contingency actually arrives.



Est no. 461 D

23-6-06

Rev. Mr. 742 23-6-6 (2 plans) 297

PM 21/6/06

Chd 22.6.06.

With P.W.D. please note as regards the estimate?

P.W.D. no.

Saved Heart School. $\frac{3}{6}$ 7
 Telukwang
 2nd U.O. 46103236.06

P.O. U.O.R.N. 7424236.06

P.O.D.

T

For early Scrubing.

P.V.
 $\frac{23.6.06}{23.6.06}$

22/6/06
 D.W.

T
 $\frac{23.6.06}{23.6.06}$

8W.

R225/6/08
 CLO

The flooring of the
 Drill Hall may be of Quasapoh
 Slabs as pointed out by the
 Manager p 2 C.F. (2160 Sq ft.)

Data sheet is
 submitted. the rates in the
 estimate may be accepted
 as the data permits work
 out higher.

Kind wood at
 Rs 1.14.0 for upper floor is
 stated to be a clerical error
 and that it should be Rs
 2.1.0. the extra 10s is
 for lifting the material
 to the upper storey.

The rate for 4"
 Concrete floor plastered
 with $\frac{1}{2}$ " Portland. Shored
 to Rs 13.0.0 per 100 Sq ft.

3 as
 No 14

line 118275

as shown below

4 Cements $\frac{Rs 12}{3} = 4.0.0$
1/2 Portland Cement $\frac{Rs 12}{3} = 8.8.0$

Contingencies etc - 0.8.0

Total Rs 13.0.0

The Estimate is now amended as per remarks preceding and the amount is now increased from Rs 10,360 to Rs 10,660.

Govt: have sanctioned

ps G.O No.

41 Educational

Dated 22.1.06

File C.

tioned a maximum grant of Rs 3000 towards the cost of the additions and improvements.

With reference to D.P. 1's note page 2 NF, portion marked A, the extra amount is intended to meet the chipping in existing roof timber to the upper story. It is a small amount and one that is most frequently adopted in the P.W.D.

Dr. 2 Secretary

9.7.06 The file may be returned to Educational with his remarks on the Technical 22.1.06

on

422

11/7/06

Revised Educational No. 9
with the remark that the
estimate as revised. The
Technical section of this
Office may be accepted -
Cuddalore State for the drill hall
should be allowed; the reason
given is a sound one.



(Delayed back for LHM on
12.7.06 for Loc No 475 Del
28/6/06)

2 Educational No.,

~~Rs 47.00~~

11/7/06

Wgdy 9.6

C.No. 1047 From the D. P. I. No. 3319, dated 23-6-1906.

SUBJECT.

Additional improvement to the building occupied by the Sacred Heart School, Tellicherry

The D.P.I.'s letter No. 3319 of 13-6-06, on the subject of additional improvement to the building occupied by the Sacred Heart School, Tellicherry was sent to the P.W.D. on the 23rd instant. Submitted that the present letter may be forwarded in confirmation.

Pkd
28.6.06.
P.W.
28/6/06

28.6.06.


P.W.D. no.

T

The file referred to above was sent away to Ootacamund. Is it possible without that file for you to get your remarks on the present current.

Cy
6/2/06

S.R. An estimate for the same work was received with No 742/06 and sent away to B. yesterday only. Submitted that this cannot be checked without the other file. P.T.O. 10.7.06



Sent to T for scrutiny on 23-6-06.

28.6.06

28.6.06

28.6.06

28.6.06

28.6.06

S.W.

The deviation statement submitted shows no increase over the original proposals though the amount is wrongly taken as Rs 11600 vide p 4 C.F. The original estimate

h 29 of estimate
in linked file

amounted to Rs 11300 only and by certain alterations was reduced to Rs 10360 vide Es. O No 41 W. Educa

for C.
linked file

tional of 22.1.06. This amount was subsequently increased to Rs 10660 vide p 4 N.F. in linked file

The deviations now proposed are simply altering size of doors & windows, using available old doors found Srinagar, using hollow shaped bricks for front wall terrace and noted steel joints in.

p.1. C.F.

- shed of Pungay wood for drill hole porch. It is stated that the Ex Engrs West Coast Sd has approved of the above alterations.

As the alterations do not affect the estimate the amount should remain at Rs 10660 as shown on p 4 N.F. in linked file.

Hc.
18.7.06

22/7/06

26/ The file may now be referred to Educational with his remarks on the Technical Note preceding.



26/ 20/7/06

26/ 23/7/06

The deviations may be checked. In the Technical note there is no excess in the estimate.

In Educational use

26/

26/ 26/7/06

26/ 26/7/06

Educational reports

The draft placed below is submitted for approval.

26/ 31/7/06

26/ 31/7/06

26/ 1/8/06

26/

READ ALSO:—

” ” 1047 ” ” ~~289~~ ” ” 3319 ” ” 23-6-1906

No. 5-11, dated 2-8- 1906

31.7.06

67
3/17/16

to the 200 with plane estimates. 240

2 to
desp. 2/8/6

