

Education and Public Health

(194 9) Department.

Ms. SERIES.

(15)

G.O. NO. 3650 Edn.,

3650

Dated 28-11-1949.

closed.

1872

Supdt.

187

[Despatch Abstract.]

Buildings-Pudukkottai-Sri Brihadambal High School, Pudukkottai-Construction of building-Revised estimate-Approved.

Back Papers.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Further Papers.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

PUBLIC WORKS DEPARTMENT.

From Sri T.S. Venkatarama
Ayyar, B.E., I.S.E.,
Chief Engineer, P.W.D.,
(Buildings),
Chepauk, Madras.

To
The Secretary to Government,
Education & Public Health Deptt.
Govt. of Madras.

LETTER No. 7758 Wks/49-1, dated 4th November 1949.



Sub:Buildings - Pudukottai - Sri Brahalambal High
School - Construction - Revised Estimate-
Ref: G.O.No.Ms.2481 Edn., dated 28th Septn.1948.

forward herewith the revised estimate amounting to
Rs. 21,500/- for the above work received from the Superintending
Engineer, Tiruchirapalli Circle, and request you to accord revised
administrative approval in supersession of the sanction accorded
in G.O.No.Ms.2481 Edn., dated 28-9-48.

Encls:- Copy of S.E.'s letter
No.2704 CE., d/18-10-49.
Estimate & Plans received from S.E.

S.S.7/11.

for Chief Engineer, P.W.D.
(Buildings).

p.t.o.

-2-

Copy of letter No.2704 C.E., d/18-10-49 from the Supg. Engr.
Tiruchirapalli Circle.

Sub:Buildings - Pudukottai - Sri Brahadambal High School-
Construction - Revised Estimate -

The Pudukottah State Durbar sanctioned the original estimate for the above work for Rs.78,000/- in the year 1945. The work was carried out partly by Department and partly by engaging job workers for labour only, according to the direction of the Durbar from time to time. The work has now been completed upto roof level in first floor. All R.S.girders and teak joists have also been fixed for the 1st floor roof.

✓The State Engineer prepared a revised estimate for Rs.1,19,000/- covering all the deviations approved by the Durbar from time to time and sent to Durbar in August 1948. Subsequently the State was taken over by the India Government and the Special Deputy Collector in charge of the Administration sent the estimate for sanction of Madras Government. The Government have accordingly administratively approved the estimate for Rs.1,19,000/- in G.O.No.2481 Edn., dated 28-9-48. (G)/H-2

(N) 3 A revised estimate for Rs.1,21,500/- providing for items yet to be executed at current schedule of rates sanctioned in 3/49, with comparative statement showing works actually executed and works yet to be done is herewith submitted for favour of your technical sanction and early return. A blue print copy of original plan and a fresh plan covering deviation sanctioned by Durbar and as finally carried out are herewith sent. The rates noted in the comparative statement under columns "works executed" are those approved by the late Durbar kept below

from

-3-

from time to time. The rates for items yet to be done are based on current schedule of rates of Pudukottah State except for materials such as bricks, sand, teakwood etc., already collected and stacked at site for which the actual cost is included in the data.

A Tenders for the balance of work are being called for, I request early sanction to the estimate.

(True Copy)

G. Chandraiah
Superintendent. (N)

6/7/11

E&P.H. (B1)

Buildings - Pudukkottai - Sri Brihadambal High School,
Pudukkottai - Construction of building - Revised estimate -
Approved

G/H-12
P 112
605
28/11
A
25/11/49

Read :- G.O. Ms. No. 2481 Edn. d/28-9-48
From the C.E. P.W.D. (Buildings) letter No. 7758 Wks/49-1 d/4-11-49.

Order No 3650 Edn. dated 28.11.49
Ms

In supersession of the sanction accorded
in G.O. No. Ms. 2481 Edn. d/28-9-48, the Govt. approve the
revised estimate amounting to Rs 1,21,500/- (Rupees one lakh
twenty one thousand and five hundred only) received from
the C.E. P.W.D. (Buildings) for the construction of a building
for the Sri Brihadambal High School, Pudukkottai.

(N)

P 14

To
The C.E. (P.W.D) Bldgs.
with encls. ret'd.
The D.P.G.
The P.W.D.
2 S/cs.
15-11-49
16-11-49


Note. Please see the letter from the C.E. P.W.D. (Bldgs) at
p 14 recommending the revised estimate submitted by the
S.E. Trinichirapalli for the construction of a building for
the Brihadambal High School, Pudukkottai. The draft order
above is in accordance with his recommendations. It
may be sent to P.W.D. and Finance for acceptance.



E&P.H. G.O. No.
88307 B1/49-1 Edn.
19-11-49

15-11-49
16-11-49

May be accepted
and passed on to Fin.



5/11/49
16-11-49
P.W.D
Fin

Fin (Exp C)

1953

The draft order on p. 1 above may be accepted. (The excess over the revised estimate approved in the Gov. at ② is Rs 2500/-)

ma
22^{11/49}
hat
23^{11/49}

11/11/49

E.P.H.

(B)

gme

25/11/49

As

EPH

781315421
24 11 49

92142

