

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	281.	Press Mis.
^{156-157.} Dated	18 - 2	19/8/65

Not to be folded or roughly handled

*Proceedings of the Madras Government, Judicial Department,
18th February 1865.*

No. 150. Read the following Proceedings of Government in the Public Works Department, dated 10th February 1865, No. 385.

Sanctioning a revised Estimate, amount-
ing to Rupees 23,372, for the new Jail } (Vide Proceedings, Public Works Dept.,
under construction at Vizagapatam. } dated 10th Feb. 1865, Nos. 198 & 199.)

No. 151. ORDER THEREON, 18th February 1865, No. 261.

Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Exd. J. Tulloch.

*Proceedings of the Madras Government, Public Works Department,
10th February 1865.*

No. 198. Read the following letter from Captain J. G. RYVES, R. E., Superintending Engineer, 1st Division, to Colonel C. A. ORR, R. E., Secretary to Government, Department Public Works, dated Waltair, 15th November 1864, No. 1,270:—

SIR,

1. I have the honor to submit herewith a revised estimate, amounting to Rupees 23,372,

1 Estimate.

for the Zillah Jail now under construction at Vizagapatam.

Captain Beatty who has given much of his time and attention to this work, and has carefully watched the actual working rates, assures me that it cannot be done at lower rates than those of the revised estimate.

• Rupees 20,350, sanctioned by G. O. No. 3,533, 1st December 1863.

3. The excess over the amount of the original* estimate for which sanction is now required is Rupees 3,022. I may observe that

this excess would have been much larger had not Colonel Chambers ordered the substitution of stone for brick.

4. The standard building rates have, in several instances, proved to be below the real rates in this neighbourhood; the fact is, I believe, that no work of this description had been until quite lately executed by the Public Works Department in this neighbourhood, and that therefore when the estimates for the works lately finished and now in course of construction, all of which have proved insufficient, were prepared, the cost of this kind of work was not known.

The Superintending Engineer, 1st Division, is requested to submit the comparative Statement required under paragraph 26, Chapter V of the Public Works Code.

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government, P. W. D.

CHEPAUK,
25th November 1864.

No. 1,540.

The Superintending Engineer has the honor to submit the comparative Statement called for.

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

WALTAIR,


24th January 1865.

ORDER THEREON, 10th February 1865, No. 385.

No. 198.

Under the explanation afforded by the Superintending Engineer, 1st Division, the Governor in Council sanctioned the revised estimate, amounting to Rupees 23,372, for the new Jail under construction at Vizagapatam.

(True Extract.)



Colonel, R. E.,

Secretary to Government.

To the Superintending Engineer, 1st Division.

„ Accountant General.

„ Controller of Public Works Accounts.

„ Judicial Department.

Exd. S. T. Augustin.

Pro. 20th 1863-24th 1863

Pro. 20th 1863-24th 1863

Pro. 20th 1863-24th 1863

Pro. 20th 1863-24th 1863

Pro. 20th 1863-24th 1863

No. 369

Pro. 20th 1863-24th 1863

No. 261. 10th February 1865.

Communicated to the
Inspector General. ...

[Signature]

150-157

With Order.

The Inspector General.
of India. } *[Signature]*