

(1) Number of pages \_\_\_\_\_

(2) Date of repair \_\_\_\_\_

(3) Initials of the Referencer \_\_\_\_\_

# MADRAS RECORD OFFICE.

Government of Madras.

*Public Works* DEPARTMENT.

*Com. 20. 11. 1859*

|                         |         |               |
|-------------------------|---------|---------------|
| G.O. No.                | 2688-89 | Press<br>Mis. |
| <i>103-105</i><br>Dated | 18-11-  | 1859.         |

**Not to be folded or roughly handled**

*Proceedings of the Madras Government, Public Works Department,  
for the month of November 1859.*

No. 103. Read the following letter from Lieutenant-Colonel J. H. BELL, Chief Engineer; to J. D. BOURDILLOX, Esq., Secretary to Government, dated 28th October 1859, No. 6607.

I have the honor, with reference to the order of Government as per margin, to submit the accompanying estimate for completing the Vellore bridge over the Palaur, amounting to Rupees 23,590.

2. Lieutenant-Colonel Lawford has, in his letter of the 10th of August 1859, No. 3685, reported, with regard to the cause of this additional demand, first, that when the revised estimate of Rupees 1,11,073 was submitted, it was unknown to the District Engineer or overlooked by him, that an excess of Rupees 5,063 had already occurred upon the amount of Rupees 1,613 entered in the said estimate for cut stone; and secondly, that a large excess afterwards occurred upon the remaining works.

- 1 Letter from District Engineer, North Arcot, No. 2109, January 20th 1859, with 2 enclosures.
- 1 do. No. 2404, March 8th, 1859.
- 1 do. , 449, July 13th, 1859, with 1 enclosure.
- 1 Memorandum by Mr Brock, August 10th, 1859.
- 1 Letter from District Engineer, North Arcot, No. 600, August 12th, 1859, with 2 enclosures.
- 1 do. from Lieutenant-Colonel Lawford, Deputy Chief Engineer, Central Circle, No. 23, dated September 17th, 1859.
- 1 do. from District Engineer, North Arcot, No. 832, September 24th, 1859, with 2 enclosures.
- 1 do. do. No. 888, October 3rd, 1859, with 2 enclosures.
- 1 do. do. No. 957, October 15th, 1859.
- 1 do. do. , 983, October 20th, 1859, with 1 enclosure.
- 1 Estimate.
- 1 Statement.

3. The late acting District Engineer, Mr. Dopping, knew nothing of the excess upon the cut stone when the last estimate was submitted, and in his letter of the 20th of January 1859, No. 2109, paragraph 3, ascribes his ignorance to the "absence of Mr. Howard, and all others who were acquainted with the facts." In a subsequent letter of the 8th of March 1859, No. 2404, paragraph 6, Mr. Dopping reminds the Chief Engineer, "that the revised estimate was submitted by me within 21 months from the date of my taking charge of the district, and long before the accounts had been got into such a state as to be thoroughly examined," and in paragraph 8, he again urges that, as there was no cash book for the 1st division for the year in which the cut stone work had been done, no one, not previously connected with the work could, in the short time allowed, and without Mr. Howard's assistance, have ascertained the true expenditure.

4. Under these circumstances, it does not appear that Mr. Dopping can be held responsible for the blamable omission of the extra cost of the cut stone from the revised estimate; for it was not his fault that the accounts were unintelligible; and I think that the responsibility for this state of things must be fixed upon his predecessor, Captain Mayne, who should have insisted on clear accounts for comparison of the expenditure and estimate of so important a work.

5. The cause of the excess on the cut stone is fully explained in paragraph 9 of Mr. Brock's memorandum, from the information supplied by Mr. Howard. The rate per cubic yard—for this species of work allowed in the estimate was only Rupees 11, while it is said to have been properly 16, when the estimate was prepared, and to have since risen to 30. Besides this increase, the salary of a European stone cutter cost Rupees 725, and stone of the value of Rupees 1,500 lying in the bed of the river, was lost in the freshes.

6. The excess of Rupees 5,063 on the stone work being deducted, there remains for the excess on works executed after the submission of the revised estimate, Rupees 11,181, of which Rupees 9,323 is put down to the arches, 1,835 to the approaches and roadway, and 26 to superintendence. The statement containing these particulars not appearing to be satisfactory, the Auditor of the Central circle, Mr. Brock, was deputed to Arcot, to investigate the matter.

Dated August 10th 1859 Upon his report, I caused a valuation to be made of the works said to have been executed since the submission of the last estimate, and sent it to the District Engineer for verification and explanation.

7. Captain Prendergast in his reply states that, the later works were under-estimated by the Auditor Mr. Brock, and submits a memorandum shewing in detail the works in question, and exhibiting the excess as before. This statement is, I presume, justified by the accounts, to the satisfaction of the District Engineer; and I consider it unnecessary to pursue the enquiry any further, for Captain Prendergast has evidently taken great pains to ascertain the facts of a case, in which he has had no personal concern.

October 3rd 1859, No. 888.

8. According to the memorandum, Mr. Horgan had charge of all the arch work on which the excess of Rupees 9,323, five-sixths of the whole, took place. But Mr. Horgan was subordinate to Lieutenant Clay, upon whom the responsibility for the "actual additional cost," stated at Rupees 2,814-3-10 was fixed by Mr. Dopping. I have, therefore, procured an explanation from Lieutenant Clay through the District Engineer.

9. Lieutenant Clay in his letter herewith submitted, ascribes the excess on the arch work in the first place to the extra expense of hiring bricklayers from Trichinopoly, and as the rates (or wages) paid to them equalled those paid by the railway Engineers, Lieutenant Clay, comparing the cost of the arch work with that of the ordinary brick work at the Vellore station, is surprised at the moderate amount of the former. This is not a satisfactory explanation, and Lieutenant Clay is evidently ill informed of the facts, since it appears from Mr. Brock's memorandum, that the number of bricklayers employed on the arch work was far in excess of the data, and it is reasonable to conclude that this excess was mainly owing to want of good arrangements and superintendence, though it may be conceded that the proximity of the railway works, executed in a still more costly manner, must have rendered it difficult to procure the due amount of labor from the workmen at the bridge.

Secondly, Lieutenant Clay states that the removal of the bridge centres was a very expensive operation, being effected piece by piece to allay the fears of the workmen, excited by the accident in striking one centre which had deprived Lieutenant Boyd of his life. He adds that the cost of transporting the centres to the Palaur annicut was charged to the accounts.

Thirdly, the excess on the approaches is stated by Lieutenant Clay to have occurred not in forming them, but in maintaining the new embankments after completion. This explanation differs from that of Mr. Supervisor Howard, who affirms that the earth work of the approaches was under-estimated one half; and it appears to me unsatisfactory, since the expenditure upon the approaches after August 1858, amounted to Rupees 4,301, of which 1,835 or nearly 43 per cent. was in excess, an amount far too great to be charged to maintenance.

10. With regard to the defects of the estimate, Lieutenant Clay must be considered, according to his own account, to share the responsibility with Mr. Horgan and the officiating District Engineer, Mr. Dopping.

11. Lieutenant Clay also inspected and checked the bridge accounts, but it no where appears that his check was an intelligent one, or that he was at all aware of the extra cost of the works under his superintendence. On the other hand, as Lieutenant Clay was ill for seven weeks, during which a large portion of the excess occurred, and absent for one month of that period, he can be charged only with a portion of the responsibility for ignorance of the accounts.

12. The ignorance of the officiating District Engineer appears to me more blamable. He might not have been able to prevent the excess, but he ought to have been aware of it as soon as it began to take place, and to have reported it to this office.

13. Unless such reports are made, the Central office cannot supervise expenditure satisfactorily, especially when it is proceeding rapidly, as in the case of the Vellore bridge, for the progress reports do not supply the requisite information in sufficient time, and the office is, therefore, necessarily dependent on the special information of the District Engineer, who is able at any moment to inspect the accounts, and to compare the expenditure with the estimate.

14. I submit the accompanying letter from Lieutenant-Colonel Lawford, who explains that his report had reference only to the operations from February 1858. I have carefully examined the whole correspondence from that time, and cannot find that there was any report from which to conclude that the expenditure was exceeding the estimate. Colonel Lawford on the 1st of June 1858, reported an

September 17th 1859.

Letter No. 17, submitted in Chief Engineer's letter of June 1st 1858, No. 745.

inspection of the bridge on the 27th of May, and stated that he had not been able to procure an account of the expenditure, which I find must have at that time been in excess of Mr. Horgan's estimate by about Rupees 6,000, besides the former excess on the cut stone work of 5,063; as will appear from the following statement, which must of course be regarded as only approximate.

|                                                                                                                                            | Rs.      |
|--------------------------------------------------------------------------------------------------------------------------------------------|----------|
| Expended to cessation of works, (Captain Prendergast's statement, dated July 13th 1859) .....                                              | 1,12,907 |
| Expended to end of May 1858, (Mr. Dopping's letter, May 23th 1858, No. 163, submitted in Chief Engineer's letter, June 1858, No. 750)..... | 92,572   |
| Remains expended between May and cessation.....                                                                                            | 20,335   |
| Expended after Mr. Horgan's time, (Captain Prendergast's statement, in letter dated October 3rd 1859).....                                 | 8,979    |
| Remains expended between May and August by Mr. Horgan...                                                                                   | 11,356   |
| Mr. Horgan's whole expenditure, (Mr. Brock's statement, paragraph 1.)                                                                      | 31,255   |
| Remains expenditure between February and May.....                                                                                          | 19,899   |
| The amount spent on the arches alone was.....                                                                                              | 29,653   |

| Mr. Horgan's whole outlay. | Outlay on arches. | Outlay between Feby. and May. | Outlay on arches between February and May. |
|----------------------------|-------------------|-------------------------------|--------------------------------------------|
| ∴ as 31,256                | ∴ 29,653          | ∴ 19,899                      | ∴ 18,878                                   |
|                            | Excess on arches. |                               | Excess on arches between February and May. |
| and as 29,653              | ∴ 9,324           | ∴ 18,878                      | ∴ 5,936                                    |

15. Besides the excess on works done, the estimate for those which remain requires to be augmented as follows:—

|                                                           | Estimate.  | Additional amount required. |
|-----------------------------------------------------------|------------|-----------------------------|
|                                                           | Rs. A. P.  | Rs. A. P.                   |
| Baling and cutting channel.....                           | 2,500 0 0  | 1,181 15 11                 |
| Superintendence.....                                      | 4,607 2 8  | 250 0 0                     |
| Flooring.....                                             | 7,080 15 0 | 3,395 4 0                   |
| Scaffolding and sundries.....                             | 5,871 1 5  | 1,210 0 0                   |
| Parapet walls.....                                        | 1,650 0 0  | 1,381 14 0                  |
| Pointing in chunam.....                                   | 3,250 0 0  | 824 6 0                     |
| Blocking course and cornice.....                          | 2,062 8 0  | 39 14 0                     |
| Excavating foundation.....                                | 1,500 0 0  | 440 3 0                     |
|                                                           |            | 8,723 8 11                  |
| Add excess on former works.                               |            |                             |
| Cut stone.....                                            | 5,062 10 5 |                             |
| Arches.....                                               | 9,323 6 6  |                             |
| Approaches.....                                           | 1,834 8 1  |                             |
| Superintendence.....                                      | 26 5 2     |                             |
|                                                           |            | 16,246 14 2                 |
|                                                           |            | 24,970 7 1                  |
| Deduct estimated amount for rough apron not required..... | 1,380 7 1  | 1,380 7 1                   |
| or requiring sanction.....                                |            | Rupees 23,590 0 0           |

16. There has been considerable difficulty in admitting the District Engineer's new data, to which he adheres after some correspondence; and as I find no sufficient ground for altering them, I have, as the best way of procuring a reduction of the actual cost, requested the District Engineer to endeavour to contract for the works.

From District Engineer, August 12th 1859, No. 600.  
From do. September 24th 1859, No. 832.

17. Besides the increased rates, there is additional work provided for in the new estimate, as explained in the District Engineer's letter of the 13th of July, No. 449. He states, that the old measurements of the flooring were incorrect, that the thickness of the parapet has been increased from 12 to 15 inches, and that the general sums before allowed for pointing in chunam and excavating foundation have proved inadequate. The rough stone apron referred to in the same letter is not required in addition to the flooring, and has, therefore, been struck out of the estimate.

18. I have not admitted the proposed deduction of the value of the centres, because the Palaur annicut bridge for which they were intended has been countermanded, and the Arcot bridge is not sanctioned or even estimated. The centres should, therefore, as they have been already paid for, be charged to stores. Their cost can hereafter be deducted from the estimate for the new bridge, and they can then be re-transferred from the stores.

Order of Government, dated Augt 27th 1859, No. 2060.  
From District Engineer, October 15th 1859, No. 937.

19. I have not ordered the execution of the flooring, as the monsoon would interfere with the work, but it should be commenced in January, if there are funds sufficient for it. If not, it can be postponed till May.

20. I trust that under the foregoing explanation, the Government will recommend for the sanction of the Government of India, the supplemental estimate of Rupees 23,590.

No. 104. ORDER THEREON, 18th November 1859, No. 2688.

1. With this letter, the Chief Engineer forwards with reference to the Proceedings of Government dated 15th September 1859 No. 2227, a third supplemental estimate amounting to Rupees 23,590 to complete the bridge over the Palaur river at Vellore; furnishing explanation at the same time as to the causes which have led to this additional demand.

2. The order of 15th September above referred to reviewed the history of this bridge, and noticed in general terms the causes of the excess over the estimate in the cost of the structure. These were 1st improper omissions from the estimate; 2nd an undoubted rise in the cost of labour and materials, especially in the case of a work so near the railway; and 3rd mismanagement on the part of the executive.

3. The last of the three is the only one for which the present officers of the department can be held responsible. One most conspicuous piece of mismanagement is noticed in paragraph 7 of the order already adverted to; viz. that the District Engineer habitually neglected the work, and left it to the unassisted care of a subordinate, generally a young and inexperienced officer. For this, it was noticed that the late Chief Engineer and the Superintending Engineer of the circle were in part responsible, as they might and ought to have seen that so important a work was under proper supervision. It may here be observed, with reference to Colonel Lawford's letter of the 17th September 1859 to the Chief Engineer, that there was no intention in the order of referring to him in particular; he was acting Chief Engineer from July to December 1858, but the Government are not aware that he was Superintending Engineer of the Centre circle while the bridge was in building.

4. From Colonel Bell's present letter,\* it appears that Captain Mayne, late acting District Engineer of North Arcot and now Executive Engineer of Bangalore, is mainly responsible for the absence of proper accounts of the work, which led to the omission from the last estimate of the extra cost of the cut-stone.

\*Paragraph 4.

5. Lieutenant Clay also appears blamable in the matter of accounts; and he must share with Mr. Horgan the blame of a large part of the increased cost of the arches, resulting from wasting a great deal of labour on them from bad organization and arrangements. The Government desire that this be pointed out to both Captain Mayne and Lieutenant Clay. Mr. Horgan it is observed, is not now in the department.

Paragraph 11.

Paragraph 9.

6. With these remarks, the Government resolve to recommend the supplemental estimate amounting to Rupees 23,590 now submitted by the Chief Engineer for the sanction of the Government of India. The whole of the works provided for have already been completed; with the exception of those in the margin.\*

\*Flooring under the arches  
Pointing with chunam.

7. The mode proposed by the Chief Engineer for treating the centrings is proper; their cost will be charged to the head of "stores" not to the bridge.

Paragraph 18.

8. Adverting to paragraph 17 of the Chief Engineer's letter, the Government request that officer to call upon the District Engineer to explain his reasons for increasing the thickness of the parapet walls to 15 inches when the estimate allowed only 12; and Colonel Bell will be good enough to give his opinion as to the propriety of the change.

9. The necessity of early report to the Chief Engineer where estimates are likely to be exceeded is obvious. In the present case, it seems that even the District Engineer was in entire ignorance of the state of the expenditure in the absence of correct accounts. Colonel Bell will take care that all District Engineers understand their duties in this respect; viz. both to have exact and punctual accounts, and duly to report expected excess in the cost above the estimate.

(Signed) J. D. BOURDILLON,  
Secretary to Government.

No. 105. Ordered in consequence that the following letter be despatched.

From J. D. BOURDILLON, Esq., Secretary to the Government of Fort Saint George; to  
Colonel BAIRD SMITH, c. B., Officiating Secretary to the Government of India,  
P. W. D., dated 18th November 1859, No. 2689.

1. I am directed to report for the information and early orders of the Government of India the insufficiency of the second supplemental sanction of Rupees 22,500 granted in July\* 1858 for the bridge over the Palaur river at Vellore, and the necessity that has now arisen for a third supplemental grant. The amount now stated to be necessary for the completion of the structure, is Rupees 23,590.

\* Letter dated 16th July 1858 No. 3323.

† Letter dated 26th January 1855 paragraph 19.

‡ Letters dated 9th April and 16th July 1858 Nos. 1666 and 3323.

|                         |        |
|-------------------------|--------|
|                         | Rs.    |
| Original estimate.....  | 72,673 |
| First supplemental..... | 15,900 |
| Second do.....          | 22,500 |

|                    |          |
|--------------------|----------|
| Total sanction.... | 1,11,073 |
| Now wanted.....    | 23,590   |

|            |          |
|------------|----------|
| Total..... | 1,34,663 |
|------------|----------|

2. The original estimate for this bridge sanctioned† in 1855 amounted to Rupees 72,673. In addition to this amount, the Government of India have already accorded‡ sanction to two supplemental estimates amounting together to Rupees 38,400; and including the sum now asked for, the total sanction for the work will stand at Rupees 1,34,663.||

3. On the 10th August 1859, the Deputy Chief Engineer then in charge of the Central office reported that a third supplemental sanction would be required to complete the bridge. In proceedings dated 15th September following No. 2227, this Government reviewed the case, and noticed in general terms the causes of the excess over the estimates in the cost of the structure. These were 1st culpable omissions from the estimate; 2nd an undoubted rise in the cost of labour and materials, especially in the case of a work so near the railway; and 3rd mismanagement on the part of the executive. The Government also called upon the Chief Engineer to submit a full and distinct explanation of the causes for the further demand of funds for completing the bridge. Colonel Bell's reply dated 28th ultimo is herewith submitted. In explanation of the causes which have

led to the additional demand, he states, 1st that when the last estimate was prepared it was unknown to the District Engineer chiefly from the absence of proper accounts, that an excess of Rupees 5,063 had already occurred upon the amount of Rupees 1,613 therein entered for cut-stone, and secondly that a large excess subsequently took place upon other works; viz. Rupees 9,323 on the arches, 1,835 for the approaches and roadway.

4. The excess on the cut-stone is explained to be owing to the rate per cubic yard for this species of work allowed in the estimate having been only Rupees 11, while it was properly 16 at the time and has since risen to 30. It is further stated that the salary of a European stone cutter cost Rupees 725, and that stone of the value of Rupees 1,500 lying in the bed of the river was lost in a fresh. The excess in arch work Colonel Bell attributes to want of good arrangement and superintendence; and the removal of the bridge centres, it is stated, was a "very expensive operation being effected piece by piece to allay the fears of the workmen excited by the accident in striking one centre which had deprived Lieutenant Boyd of his life." The explanation furnished in respect to the extra expenditure on the approaches is deemed unsatisfactory by the Chief Engineer. Lieutenant Clay the executive officer reports it to have occurred not in forming the approaches but in maintaining the new embankments after completion, while Mr. Supervisor Howard affirms that the earth work of the approaches was under-estimated one half. Besides the excess in the items just noticed, the estimate for certain others enumerated in paragraph 15 of Colonel Bell's letter requires to be augmented.

5. The accompanying proceedings of this date contain the orders passed by Government on Colonel Bell's report. Captain Mayne late Acting District Engineer of North Arcot and now Executive Engineer of Bangalore appears to be mainly responsible for the absence of proper accounts of the work, which led to the omission from the last estimate of the extra cost of the cut stone. Lieutenant Clay also appears blamable in the matter of accounts, as well as for a large part of the increased cost of the arches resulting from waste of labour on them through defective organization and arrangements. The Government have desired the Chief Engineer to point out these serious defects to both Captain Mayne and Lieutenant Clay.

6. I am directed to add that the Government believe the Executive branch of the Public Works Department to be now more alive to its duties; and that they hope that such instances of mismanagement as that presented by this case are not likely to recur.

7. Little satisfactory as the management of the work has been, the Governor in Council desires me to request the sanction of the Government of India for the sum now required for its completion viz. Rupees 23,590.

No 6607

Central Office  
Fort Saint George

28<sup>th</sup> October 1859

From the  
The Chief Engineer  
To the Secretary to Government  
D.P.W.

Communication.

Sept 15<sup>th</sup> 1859  
No 2227

I have the honor, with reference to the order of Government as per margin, to submit the accompanying Estimate for completing the Vellore Bridge over the Kolar amounting to Rupees 23,590

2. Lieutenant Colonel Dowford has, in his letter of the 10<sup>th</sup> of August 1859, reported with regard to the cause of this additional demand, first that when the revised Estimate of Rupees 11,073 was submitted, it was unknown to the District Engineer or overlooked by him that an excess of Rupees

No 3685

Enclosures - 22 -

1 letter from D.E. N. Arcot the 10<sup>th</sup> of August 1859, reported

No 2104 Jan 29/59 with 2 En.

1<sup>st</sup> No 2404 March 8/59 with regard to the cause of this

1<sup>st</sup> No 449 July 13/59 with 1 En

1 Memo by Mr. Dowford Aug 10/59

1 letter from D.E. N. Arcot

No 600 Aug 12/59 with 2 En.

1 do from Lt Col Dowford

27<sup>th</sup> Oct Eng. C.E. No 35

letter Sept 17/59

1 do from D.E. N. Arcot

No 852 Sep 24/59 with 2 En.

1 do No 858 Oct 3/59 2 En.

1 do No 957 Oct 15/59

1 do No 953 Oct 26/59 1 En.

1 Estimate

1 Statement

(Rupees 5063 had already occurred upon the amount of Rupees 1643 entered in the said Estimate for Cut stone; and secondly that a large excess afterwards occurred upon the remaining work.

3 The late Acting District Engineer. Mr. Dopping knew nothing of the excess upon the Cut stone when the last Estimate was submitted, and in his letter of the 20<sup>th</sup> of January 1859 para 3 ascribes his ignorance to the "absence of Mr. Howard and all others who were acquainted with the facts". In a subsequent letter of the 8<sup>th</sup> of March 1859 Mr. Dopping reminds the Chief Engineer "that the revised Estimate was submitted by me within 2 1/4 months from the date of my taking charge of the District, and long before the account had been got into such a state as to be thoroughly examined," and in

80.2109  
No. 2404 para 6

in para 8 he again urges that as there was no Cash book for the 1<sup>st</sup> Division for the year in which the Cut stone work had been done no one not previously connected with the work could in the short time allowed, and without Mr. Howard's assistance, have ascertained the true expenditure -

4 Under these circumstances it does not appear that Mr. Dopping can be held responsible for the blameable omission of the extra cost of the Cut stone from the revised Estimate, for it was not his fault that the accounts were unintelligible, and I think that the responsibility for this state of things must be fixed upon his predecessor Captain Mayne, who should have insisted on clear accounts for comparison of the expenditure and Estimate of

of so important a work.

The cause of the excess on the Cut Stone is fully explained in para 9 of Mr. Brock's Memo: from the information supplied by Mr. Howard. The rate <sup>per foot of wall</sup> for this species of work allowed in the Estimate was only Rs 11, while it is said to have been properly 16 when the Estimate was prepared, and to have since risen to 30. Besides this increase the salary of a European Stone Cutter cost (Rs 725, and) Stone of the value of Rs 1500 lying in the bed of the river was lost in the freshes.

The excess of Rs 5063 on the Stone work being deducted, there remains for the excess on works executed after the submission of the revised Estimate, Rs 11,184, of which Rs 9,323 is put down to the arches, 1835 to the Approaches and Roadways

Roadways, and as to superintendence. The Statement containing these particulars not appearing to be satisfactory, the Auditor of the Central Circle, Mr. Brock, was deputed to Obect to investigate the matter. Upon his report I caused a valuation to be made of the work, said to have been executed since the submission of the last Estimate and sent it to the District Engineer for verification and explanation. Captain Pendergast in his reply states that the later works were under estimated by the Auditor Mr. Brock, and submits a Memorandum showing in detail the works in question, and exhibiting the excess as before. This Statement is, I presume, justified by the accounts to the satisfaction of the District Engineer; and I consider it unnecessary to pursue the enquiry any further, for Captain Pendergast

Oct 3<sup>rd</sup> 1859  
No 888.

Pendelgast has evidently taken great pains to ascertain the fact of a case in which he has had no personal concern.

8 According to the Memorandum Mr. Morgan had charge of all the arch work on which the excess of Rs. 9323, five sixths of the whole, took place. But Mr. Morgan was subordinate to Lieutenant Clay upon whom the responsibility for the "actual additional cost" stated at Papers 2848-3-10 was fixed by Mr. Dossing. I have there-fore procured an explanation from Lieutenant Clay through the District Engineer.

9 Lieutenant Clay in his letter herewith submitted describes the excess on the arch work in the first place to the extra expense of hiring bricklayers from Mohinopoly, and

Letter March 8  
1859 No. 2606  
para 12

Letter from  
D. R. V. Dec 20<sup>th</sup>  
1859 No. 983

as the rates (or wages) paid to them equalled those paid by the Railway Engineers, Lieutenant Clay, comparing the cost of the arch work with that of the ordinary brickwork at the Villore Station, is surprised at the moderate amount of the former. This is not a satisfactory explanation, and Lieutenant Clay is evidently ill informed of the facts, since it appears from Mr. Brock's Memo. that the number of bricklayers employed on the arch work was far in excess of the data, and it is reasonable to conclude that this excess was mainly owing to want of good arrangements and superintendence, though it may be conceded that the proximity of the Railway works, executed in a still more costly manner, must have rendered it difficult to procure the due amount of labor from the workmen at the Bridge -

Secondly

Secondly Lieutenant Clay states that the removal of the Bridge centres was a very expensive operation, being effected piece by piece to allay the fears of the workmen excited by the accident in striking one centre which had deprived Lieutenant Boyd of his life. He adds that the cost of transporting the centres to the Palan Amicut was charged to the accounts.

Thirdly the excess on the approaches is stated by Lieutenant Clay to have occurred not in forming them but in maintaining the new embankments after completion. This explanation differs from that of Mr. Supervisor Howard, who Mr Brock affirms that the earth work of the approaches was under estimated one half; and it appears to me unsatisfactory since the expenditure upon the approach: as after August 1858 amounted

to

to Rs 4301, of which 1835 or nearly 43% was in excess, an amount far too great to be charged to maintenance.

Para 5

With regard to the defects of the Estimate Lieutenant Clay must be considered, according to his own account, to share the responsibility with Mr. Morgan and the Officiating District Engineer Mr. Dopping.

Para 6

Lieutenant Clay also inspected and checked the Bridge accounts, but it nowhere appears that his check was an intelligent one, or that he was at all aware of the extra cost of the work under his supervision. On the other hand as Lieutenant Clay was ill for seven weeks, during which a large portion of the excess occurred, and absent for one month

month of that period), he can be charged only with a portion of the responsibility for ignorance of the accounts.

12. The ignorance of the Officiating District Engineer appears to me more blameable. He might not have been able to prevent the excess, but he ought to have been aware of it as soon as it began to take place, and to have reported it to this Office -

13. Unless such reports are made the Central Office cannot supervise expenditure satisfactorily, especially when it is proceeding rapidly as in the case

of

of the Vellore Bridge, for the Progress Reports do not supply the requisite information in sufficient time, and the Office is therefore necessarily dependent on the special information of the District Engineer, who is able at any moment to inspect the accounts, and to compare the expenditure with the estimate.

Sept 17<sup>th</sup> 1858

14. I submit the accompanying letter from Lieutenant Colonel Lawford, who explains that his report had reference only to the operations from February 1858. I have carefully examined the whole correspondence from that time, and cannot find that there was any report, from which to conclude that the expenditure was exceeding the estimate. Colonel Lawford on the 1<sup>st</sup> of June 1858 reported an inspection of the Bridge on the 27<sup>th</sup> of May, and stated that he had not been able to procure an account of the expenditure, which I find must have at that time been in excess of the original estimate by about Rupees 6000, besides the former excess on the

cut

Letter No. 17 sent me this in that  
Enclosed is the 1<sup>st</sup> of June 1858  
1858

cut stone work of 5063, as will appear from the following Statement, which must of course be regarded as only approximate. —

|                                                                                                                                                                                          |                                                                                    |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| Expended to construction of work<br>(Captain Bendigo's statement dated July 13 <sup>th</sup> 1857)                                                                                       | 11,297                                                                             |
| Expended to end of May 1858<br>(Capt Doal's report to the Hon. Secy 28 <sup>th</sup> 1858)<br>No 163 submitted on this day, in which<br>June 1858 at 750                                 | 9,257 1/2                                                                          |
| Remains of expended between May 28 <sup>th</sup> & June 1858                                                                                                                             | 2,039 1/2                                                                          |
| Expended after 6 <sup>th</sup> of June and June<br>(Captain Bendigo's statement in letter dated 28 <sup>th</sup> 1857)                                                                   | 8,479                                                                              |
| Remains of expended between May 28 <sup>th</sup> and June 1858                                                                                                                           | 11,356                                                                             |
| No 163 and whole expenditure<br>(Capt Doal's statement para 1)                                                                                                                           | 31,255                                                                             |
| Remains of expended between February and May                                                                                                                                             | 19,549                                                                             |
| The amount expended in the works alone was —                                                                                                                                             | 27,653                                                                             |
| <div> <div> The Hon. Secy's report to the Hon. Secy<br/>on 28<sup>th</sup> 1858<br/> </div> <div> The Hon. Secy's report to the Hon. Secy<br/>on 28<sup>th</sup> 1858<br/> </div> </div> | <div> <div> at 1000<br/> </div> <div> at 1000<br/> </div> </div>                   |
| ∴ at 31,256 : 27,653 : 10,599                                                                                                                                                            | 10,599                                                                             |
| <div> <div> Excess in inches<br/> </div> <div> Excess in inches<br/> </div> </div>                                                                                                       | <div> <div> Excess in inches<br/> </div> <div> Excess in inches<br/> </div> </div> |
| and at 29,653 : 9,324 : 18,328                                                                                                                                                           | 18,328                                                                             |

B. Besides the excess in works done the Estimate for those which remain requires to be augmented.

as follows. —

|                             | Estimate  | additional amount required |
|-----------------------------|-----------|----------------------------|
| Baling and cutting Channel  | 2,500-3-0 | 1181-15-11                 |
| Superintendence             | 4607-2-0  | 250-0-0                    |
| Flooring                    | 7080-15-0 | 3395-4-0                   |
| Scaffolding and Sundries    | 5871-1-5  | 1210-0-0                   |
| Parapet Walls               | 1650-0-0  | 1381-14-0                  |
| Pointing in Chunam          | 3250-0-0  | 824-6-0                    |
| Blocking Course and Cornice | 2062-8-0  | 39-14-0                    |
| Excavating foundation       | 1500-0-0  | 440-3-0                    |
|                             |           | 8723-8-11                  |

Add excess in former works.

|                 |             |
|-----------------|-------------|
| Cut Stone       | 5062-10-5   |
| Archers         | 9323-6-6    |
| Approaches      | 1834-8-1    |
| Superintendence | 26-5-2      |
|                 | 16,246-14-2 |
|                 | 24,970-7-1  |

Deduct Estimate amount for  
Rough Apron not required } 1380-7-1 1380-7-1

or requiring sanction Papers 23,590-0-0

From dist. Engineer  
equal 12<sup>th</sup> 1859 20,600  
From do. Sept. 24<sup>th</sup> 1859  
21,832

16. There has been considerable difficulty in admitting the District Engineer's new data, to which he adheres after some correspondence, and as I find no sufficient ground for altering them

them; I have, as the best way of procuring a reduction of the actual cost, requested the District Engineer to endeavour to contract for the work. -

17. Besides the increase rates there is additional work provided for in the new Estimate, as explained in the District Engineer's letter of the 13<sup>th</sup> of July. He states that the old measurements of the flooring were incorrect, that the thickness of the Parapet has been increased from 12 to 15 inches, and that the general sums before allowed for pointing in chunam and excavating foundation have proved inadequate. The rough stone apron referred to in the same letter is not required in addition to the floorings, and has therefore been struck out of the Estimate. -

18. I have not admitted the proposed deduction of the value of the Centres, because the Palur Ancient Bridge for which they were intended has been countermanded, and the Arest Bridge is not sanctioned or even estimated. The Centres should therefore, as they

Order of Govt. dated Aug 5<sup>th</sup> 1857  
No 206  
From Secy. Engr. (dtd. 15<sup>th</sup> 1857)  
12/9/57

17  
they have been already paid for, be charged to stores. Their cost can hereafter be deducted from the Estimate for the new Bridge, and they can then be retransferred from the stores.

19. I have not ordered the execution of the Flooring as the monsoon would interfere with the work, but it should be commenced in January if there are funds sufficient for it. If not, it can be postponed till May. -

20. I trust that under the foregoing explanation the Government will recommend for the sanction of the Government of India the Supplemental Estimate of  
Rupees 23,590-.

Postal Office of P.W.D.  
Fort Saint George  
28 October 1857.

I have the honor to be  
Sir  
Your most obedient servant  
J. H. Bell, Esq. <sup>Chief Engineer</sup>  
Chief Engineer

P. S. May

# Memo:

1. This is a clear and intelligible paper on the excess over the estimate, in the cost of the Tellore Bridge.

2. The order of September 15<sup>th</sup> reviewed the case and noticed in general terms the causes of the excess. These were 1<sup>st</sup> culpable omissions from the estimate, 2<sup>nd</sup> an undoubted rise in the cost of labour and materials, especially in the case of a work so near the Railway, 3<sup>rd</sup> mismanagement on the part of the executive.

3. The last of the three is the only one for which the present officers <sup>of the Dept.</sup> can be held responsible. One most conspicuous piece of mismanagement is noticed in para 7 of the former order, viz that the District Engineer invariably neglected the work, and left it to the unassisted care of a Subordinate, generally a young and inexperienced officer. For this it was noticed that the Chief Engineer and the Superintending Engineer were in part responsible, as they might

and

By 1801-16 26/4/59-1103  
- 8<sup>th</sup> June 158-2731  
- 2<sup>nd</sup> 26/4/59-13-4-

80 97- 1859-1103  
- 20<sup>th</sup> June 158-2731  
- 2<sup>nd</sup> 26/4/59-13-4-

Copy with Capt. Clerk  
1801-16 26/4/59-1103  
- 8<sup>th</sup> June 158-2731  
- 2<sup>nd</sup> 26/4/59-13-4-

80 97- 1859-1103  
- 20<sup>th</sup> June 158-2731  
- 2<sup>nd</sup> 26/4/59-13-4-

31 Oct 1857 Nov 1857  
1857

1801-16 26/4/59-1103  
- 8<sup>th</sup> June 158-2731  
- 2<sup>nd</sup> 26/4/59-13-4-

2316 Oct 1858

and ought to have seen that it was important  
a work was under proper supervision. But  
Lawford was not particularly intended, though  
he was Acting Chief Engineer all the last  
half of 1858.

4. Capt. Mayne, now Executive  
Engineer of Bangalore, appears to be  
mainly responsible for the absence of  
proper accounts of the work.

5. Sicut. Lay also appears blam-  
able in the matter of accounts; and he  
must share with Mr. Horgan the blame  
of a large part of the increased cost of the  
works, resulting from wasting a great  
deal of labour on them from bad organi-  
-zation and arrangements. This may be  
pointed out to both Capt. Mayne and Sicut.  
Lay. Mr. Horgan is not new in the  
Department; he has lately been appointed En-  
-gineer to the Madras Municipal Com-  
-mission.

6. On the whole this work is an in-  
-stance of the general slackness which  
prevailed at the time throughout the  
District, under a careless and weak  
administration at the Central Office.  
There

letter 24

Jan 11

Jan 9

Ref.  
St. Est. - 72,675  
Supplemental - 18,900  
and D - 22,500  
Total Sanctioned 1,10,73  
warranted 23,590  
Total - 134,323

owing under the  
order.  
writing in Chumam.

MS

There is reason to hope that the execu-  
-tive Department is now more alive to  
its duties.

7. The necessity of early report  
to the Chief Engineer where Estimates  
are likely to be exceeded, is obvious. In  
the present case it seems that the Dis-  
-trict Engineer was in entire ignorance  
of the state of the expenditure, in the ab-  
-sence of correct accounts. The Chief En-  
-gineer will, no doubt, take care that all  
District Engineers understand their du-  
-ties in this respect, viz. both to have  
exact and punctual accounts, and to  
report expected excess.

8. I presume Government  
will now recommend the Estimate  
for sanction to the Government of India.  
Nearly the whole of the works provided  
for have already been completed; the only  
ones remaining are those in the margin.

9. The proposed mode of treat-  
-ing the castings is proper. Their cost  
should be sanctioned under the head of  
'Stores,' not for the bridge.

The

31 October 1900  
11/11/00

10. The District Engineer should be called on to explain his reasons for increasing the thickness of the parapet walls to 15 inches, when the Estimate allowed only 12, and the Chief Engineer should give his opinion of the propriety of the change.

*[Signature]*

One order should be prepared in all cases with the same uniformity.

*[Signature]*

*[Signature]*

*[Faint handwritten notes]*

2688

Proceedings of the Madras Government  
Under date the 18<sup>th</sup> Nov/59

Read the following  
letter from the Chief

Engineer

Submits a supplemental estimate amounting to Rs 23,590 for completing the Bridge over the Calaur river at Vellur, and trusts that under the explanation given, the estimate will be recommended for the sanction of the Govt India (Here entered 28<sup>th</sup> October 1859 No 6601)

With this letter, the Chief Engineer forwards with reference to the Proceedings of Govt dated 15<sup>th</sup> Sept 1859 No 2227 a third supplemental estimate <sup>amounting to Rs 23,590</sup> to complete the bridge over the Calaur river at Vellur, and is furnishing clear explanation <sup>at the same time</sup> as to the causes which have led to this additional demand.

*[Signature]*

The order of 15<sup>th</sup> September above referred to

*[Signature]*

2688

3. The last of the three is the only one for which the present officers of the Department can be held responsible. One most conspicuous piece of mismanagement is pointed in para. 7 of the order already adverted to; viz. that the District Comrs habitually

~~Spring Eng.~~

~~The~~ bridge was in building.

4. From Col Bell's  
present letter, it appears  
that Captain Mayne, late  
Adj. Dist. Engr. of North  
District and now Executive  
Engineer

Engineer of Bangalore, is  
mainly responsible for the  
absence of proper accounts  
of the work, and which  
has led to the omission from  
the last estimate of the  
extra cost of the cut stone.

5. Lieut. Blay also  
appears blamable in the  
matter of accounts; and  
he must share with Mr.  
Forgan the blame of a  
large part of the increased  
cost of the arches, resulting  
from wasting a great  
deal of labour on them  
from bad organization and  
arrangements. The Govt.  
desire that this be pointed  
out to both Captain Mayne  
and Lieut. Blay. Mr.  
Forgan, it is observed, is  
not now in the Department;  
he has lately been ap-

pointed

para 11

para 9

pointed Engineer to the  
Madras Municipal Com-  
mission.

6. On the whole, the  
Govt. regard this work as an  
instance of the general slack-  
ness which prevailed at  
the time throughout the Dis-  
trict under a careless and  
weak administration at the  
Contract Office. They have  
reason to hope that the  
Executive Department is  
now more alive to its duties.

7. With these remarks,  
the Govt. resolve to recom-  
mend the Supplemental  
Estimate amounting to Rs. 23,590  
now submitted by the Chief  
Engr. for the sanction of  
the Govt. of India. ~~Finally~~  
The whole of the work pro-  
vided for have already  
been completed, <sup>with the</sup>  
exception of those ~~which are remaining~~  
in the margin.

\*Flooding under the arches  
Ponding with chunam

The

7. The mode proposed  
by the Chief Eng<sup>r</sup> for  
treating the centrings is  
proper, and ~~the cost~~ <sup>will be</sup>  
~~charged~~ their cost <sup>being</sup>  
charged to the head of  
"stores" not to the bridge.

8. ... Adverting to para  
17 of the Chief Engineer's  
letter, the Govt request that  
Officers to call upon the  
District Engineer to ex-  
plain his reasons for  
increasing the thickness  
of the parapet walls to  
15 inches when the esti-  
mate allowed only 12,  
and Col Bell will be good  
enough to give his opinion  
<sup>as to</sup> the propriety of the  
change.

9. The necessity  
of early report to the  
Chief Engineer where  
estimates

para 18.

estimates are likely to be  
exceeded is obvious. In  
the present case, it seems  
that <sup>even</sup> the District Engineer  
was in entire ignorance  
of the state of the expen-  
-diture, in the absence of  
correct accounts. The ~~Chief~~  
Colonel Bell  
Engineer will take care  
that all District Engineers  
understand their duties in  
this respect; viz both to  
have exact and punctual  
accounts, and duly to re-  
-port expected excess in the  
cost above the estimate.

J. H.

10 Copies

Chief Engineer P. 19  
S. - Govt of India -

Ms. 2688.

Train Chief Camp 21 Dec 1857  
 C. R. 3337 in No. 10 Camp, 60 m. 17-48

From Capt. Ensign D. H. <sup>2</sup>  
July 20 Capt. D. H. Ensign

103 + 104 - 105 -

Wm. Cotton to the Govt of India  
No. 2689 dated 18 Nov/59.

с. 11. Нов. 215<sup>н</sup>

5 Copies  
with Bill

To  
Col. Baird Smith C.B.  
off Secy to the Govt of India



P. I am directed to report for the information and early orders of the Gov<sup>t</sup> of India the fact of insufficiency of the second Supplemental sanction of tail estimate amounting to Rs. 14

22500 <sup>granted</sup> sanctioned by the  
Govt in July 1858 for the  
bridge over the Palam  
river at Villur, in the  
~~South Arcot District~~, and  
the receipt that has  
now arisen for a third  
grant.

Supplemental estimate.  
The amount now stated to  
~~be necessary for the completion of~~  
~~to complete the structure~~  
the structure, is \$ 23,590.

2. The original estimate

estimate for this bridge sanctioned in 1855 amounted to Rs 72,673. In addition to this amount, the Govt. of India have already recorded sanction to two supplemental estimates amounting together to Rs 38,400, and including the sum now asked for, the total sanction for the work will stand at Rs 1,34,663.

Letter dated 26 January 1855 para 1/2

\* Letters dated 9 April and 16 July 1858 & 1866 & 3323.

|                     |                 |
|---------------------|-----------------|
| # Original estimate | Rs 72,673       |
| First supplemental  | 15,900          |
| Second do           | 22,500          |
| Total sanction      | 1,11,073        |
| Now wanted          | 23,590          |
| Total               | <u>1,34,663</u> |

3. On the 10<sup>th</sup> August, 1859, the Deputy Chief Engr. then in charge of the Central Office reported that a third supplemental sanction would be required to complete the bridge. In Proceedings dated 15<sup>th</sup> Sept<sup>r</sup> following No 2227 already before the Govt. of India, this Govt. reviewed the case and noted in general terms

~~Mr. Rep. 10. to 16 Sept<sup>r</sup> 1859 Nos 104 & 110.~~

terms the causes of the excess over the estimate, in the cost of the structure. These were 1<sup>st</sup> culpable omissions from the estimate, 2<sup>nd</sup> an undoubted rise in the cost of labour and materials, especially in the case of a work so near the Railway; and 3<sup>rd</sup> mismanagement on the part of the executive. The Govt. also called upon the Chief Engr. to submit a full and distinct explanation of the causes for the further demand of funds for completing the bridge. Col Bell's reply dated 28<sup>th</sup> ult<sup>o</sup> is herewith submitted. He states in explanation of the causes which have led to the additional demand 1<sup>st</sup> that when the last estimate was prepared it was unknown to the Dist. Engineer

chiefly

chiefly from the absence  
of proper accounts, that an  
excess of Rs 5063 had already  
occurred upon the amount  
of Rs 1643 therein entered for  
cut stone, and secondly that  
a large excess subsequently  
took place upon other work;  
viz. Rs 9323 <sup>on the</sup> for arches,  
1835 for <sup>the</sup> approaches and roadway  
and 26 for superintendence.

4. The excess on the  
cut stone is explained to  
be owing to the rate per  
cubic yard for this species  
of work allowed in the  
estimate having been only  
Rs 11, while it was properly  
16 at the time and has since  
risen to 30. It is further  
stated that the salary of  
a European stone cutter  
cost Rs 725, and that stone  
of the value of Rs 1500 lying  
in the bed of the river  
had been

was  
had been lost in a fresh.  
The excess in arch work Col  
Bell attributes to want of  
good arrangement and super-  
intendence; and the removal  
of the bridge centres, it is  
stated, was ~~even~~ a "very ex-  
pensive operation being ef-  
fects piece by piece to allay  
the fears of the workmen  
excited by the accident in  
striking one centre which  
had deprived Lieut Boyd  
of his life." The explanation  
furnished in respect to the  
extra expenditure on the  
approaches is deemed unsat-  
isfactory by the Chief  
Engineer. Lieut Clay the  
executive officer reports it  
to have occurred not in  
forming the approaches  
but in maintaining the  
new embankments after

Completion

Completion, while Mr. Supervisor Howard affirms that the earth work of the approaches was underestimated one half. Besides the except in the items just noticed, the estimate for certain others enumerated in para 15 of Col. Bell's letter requires to be augmented.

5. The accompanying Proceedings of this date contain the orders passed by Govt on Col Bell's report. Captain Mayne late Acting Dist. Eng. of North Besh and now Executive Engineer of Bangalore appears to be mainly responsible for the absence of proper accounts of the work, and which ~~has~~ led to the omission from the last estimate of

of the extra cost of the cut stone. Lt. Clay also appears blameable in the matter of accounts, as well as for a large part of the <sup>the arches</sup> increased cost of, resulting from waste, a great deal of labour on them <sup>through</sup> from defective organization and arrangements. The Government have desired the Chief Engineer to point out these serious defects to both Captain Mayne and Lt. Clay.

6. I am directed to add that the Govt believe the Executive branch of the Public Works Department to <sup>be</sup> now more alive to its duties, and that they hope that such instances of mismanagement

mismanagement as  
that presented by  
this case are not  
likely to recur.

7 Little satisfactory  
as the management of  
the work has been, the  
Governor in Council  
desires me to request  
the sanction of the Govt.  
of India for the sum  
now required for its  
completion viz Rupees  
23590.

JWH

Fort St. George  
18<sup>th</sup> Nov. /59 }

12774

Public Works 1859 Deptt.  
Pro: of Govt 20<sup>th</sup> Nov.

No 2689.

To the Off<sup>r</sup> Secretary to the  
Govt of India.  
21<sup>st</sup> Dec 1859.

From — A. — 21<sup>st</sup> Dec 1859.  
C. No 64 of 16 in R.

Recommending for  
sanction a 3<sup>d</sup> supplement-  
tal estimate of Rs 23540 to  
complete the bridge over the  
Paluvu river at Vellore.

No 105.

21<sup>st</sup> Nov 1859