

(1) Number of pages 220
(2) Date of repair 27.8.35
(3) Initials of the Referencer J

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

Cons. S. 5-4-1859

G.O. No.	811	Press Mis/
54-55 Dated	5.4.	1859.

Not to be folded or roughly handled

No. 54. Read the following.
PROCEEDINGS OF THE COMMISSION FOR INVESTIGATING
PUBLIC ESTABLISHMENTS.

1. The Commission for investigating Public Establishments have the honor to report upon the questions, relating to the District of North Arcot, in the Public Works Department, referred to in the Extract Minutes of Consultation, Public Works Department, No. 2,201 of 20th October 1858, and upon other matters connected with that District.

2. In this investigation, the following objects have been kept in view.

First, the final adjustment of all the advances, made on account of works in the North Arcot District, remaining unaccounted for at the close of the official year 1857-58, i. e., on 30th April 1858, which amounted to Rupees 3,71,486.

Secondly, an endeavour to discover how the large arrears in the District of North Arcot have accumulated, and the causes to which the short-comings of the Public Works Department, in that District, are attributable.

3. The first of these objects has been accomplished, the result being as follows, viz. :—

Advances.		Disposals.		Balances of advances not expended.		Advances exceeded.	
Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
3,15,254	2 3	3,16,317	13 1	15,896	9 5	16,960	4 3
56,232	10 11	54,917	2 10	1,393	6 9	77	14 8
3,71,486	13 2	3,71,234	15 11	17,290	0 2	17,038	2 11

The particulars will be found in the Appendix to this paper, marked A and B. A being the return which treats of the unadjusted balances of advances made, on account of works executed, or to be executed, by the New Public Works Department, i. e., subsequent to the transfer from the Collectors in the year 1855, and B, a similar return, in respect of the old Maramut operations, i. e., anterior to the transfer from the Collectors in the year 1855. If the suggestion, in para. 20 of Appendix A, be approved, and adopted by Government, the arrears may at once be disposed of, but it will be necessary to give instructions for the preparation of estimates for the unfinished portions of the works therein referred to.

4. The other object, i. e., enquiry into the causes which have led to the present confusion in North Arcot, involves considerations of a far more important nature, some of which appertain to questions purely Departmental, some professional in an engineering, some in an accounting point of view, and there are others, by no means the least important, which call for enquiry into the status, discipline and authority, of the Engineer, Upper Subordinate and Lower Subordinate grades.

5. It would be unfair to the Public Works Department generally, to the proposers of the new system, and to the Government, to assume that the errors, which have come to light in the District of North Arcot, apply to all or any of the other Districts, as there is reason to believe that, in some of them, the practice has been much better than in North Arcot. It is also but right to state, that there may be many defects in the working in that District, which have not been noticed in this report, and that there may have been many departures from the system, laid down in the Circular and Standing Orders, which are not alluded to herein; there having been no opportunity for a full and systematic enquiry.

6. The following points however appear to the Commission to call for special notice, viz. :—

- I. The number of changes in the Engineer and Subordinate grades.
- II. The great inconvenience resulting from the removal of writers with their chiefs.

- III. The irregular mode of transferring charges.
- IV. The dependent position of some of the Subordinates, and the power given to District Engineers to report against, fine, and retard or advance their interests.
- V. The practice of signing bills and certificates, as a matter of form, and in utter ignorance of their contents.
- VI. The incompleteness of the bills.
- VII. The insufficient and unreliable character of the records in the District and Central Offices.
- VIII. The absence of separate and independent check upon the Districts by the Central Office.
- IX. The mistake committed in reading advances and expenditure as convertible terms, and the mode of drawing advances.
- X. The long delay in the submission of the bills.
- XI. The large cost of superintendence, the imperfect mode of shewing it, and the probable incorrectness of the existing averages; also the differential averages in the ranges.

I. The number of changes in the Engineer and Subordinate Grades.

* See also Appendix C. 7. The North Arcot District has been unfortunate in this respect, as will appear from the following table,* which embraces a period of 40 months, extending from the formation of the New Public Works Department, i. e., 30th September 1855, to 31st January 1859, in which there have been 119 nominations or changes as follows, viz. :—

	Engineers.		Subordinates.	
	District.	Executives and Agents	Upper.	Lower.
District.....	3	...	...	...
Range one.....	...	6	5	12
Range two.....	...	4	3	11
Range three.....	...	5	3	6
Range four.....	...	9	2	7
Range five.....	...	4	3	5
Palaur Project.....	...	6	11	13
Mr. Daniel*.....	...	...	...	1
By deducting the authorised Establishment.....	3	34	27	55
	1	4	9	18
The number of changes appear.....		30	18	37

* Range not known.

8. That is to say, in 40 months, the following changes have been made
- | | |
|--|------------|
| Of District Engineers..... | 2 |
| Of Executives and Agents..... | 30 |
| Of Upper Subordinates..... | 18 |
| Of Lower Subordinates..... | 37 |
| Making a total of..... | 87, which, |
| added to the authorised establishment..... | 32, gives |
| the gross number of..... | 119 |

9. It does not follow that there have been this large number of nominations, for the list of the 119 contains only 75 names, which were repeated as follows, viz. :—

1 eight times	$1 \times 8 = 8$
1 five times	$1 \times 5 = 5$
1 four times	$1 \times 4 = 4$
5 three times	$5 \times 3 = 15$
20 twice	$20 \times 2 = 40$
47 once	$47 \times 1 = 47$
<u>75</u>	<u>119</u>

While upon the subject of changes, it is not out of place to remark, that there have been, since the formation of the new Department of Public Works, no less than 6 Superintending Engineers of the circle in which North Arcot is situate—that is acting and fully appointed.

10. North Arcot contains an area equal to the principality of Wales. If an Engineer were to profess to have acquired a competent knowledge of that country in 13 years, he would not be believed. The Commission is aware that even in England it is considered desirable that a county Surveyor, whose duties are in some degree analogous to those of a District Engineer here, should be changed as seldom as possible, on account of the loss of experience that would be caused by his removal; but here the evils attendant upon change will be increased in direct proportion to the extent of the charge.

11. Besides it is impossible for any District Engineer to give due time and attention to his work, be conversant with the particulars of his own and his subordinates' duties, and acquire sufficient knowledge of the records of his office and the peculiarities of his District, in short become qualified by experience to discharge the important functions of his office, even if aided by experienced Executive Officers, conversant with their work, settled in their ranges, and masters of their duties, both engineering and accounting, in the term of 13 months, which has been the average period of incumbency in this District. How much then must the chances of success be lessened, when, in the same period of 40 months, there have been in this District, no less than 34 Executive Officers in the 6 divisions, i. e., 5 ranges and the Palaur project.

12. If it be, moreover, necessary, for a District Engineer to grant to Executives, quitting his District, certificates of no demands, surely it is equally necessary that he should be conversant with the state of the accounts and balances he is giving an acquittance for; in order to acquire this necessary knowledge, he may find it necessary to devote nearly the whole of his time to the verification of the accounts in the several ranges.

13. How largely the continual changes would trench upon the time of the Engineers may be seen from the following estimate, viz. :—

On making a change there are three parties interested, viz. :—

- The District Engineer,
- The Parting Executive,
- The Coming Executive.

To take over a Range properly, can hardly be done under 3 weeks.

There have been 34 changes and 30 changes.

The time of 3 Engineers in 40 months, deducting at the rate of 45 days per annum for privilege and casual leave, but making no deduction for either sick leave, holidays, Sundays or three days leave, is 3,150 days— $21 \times 34 \times 3 = 2,142$ days.

14. It is perfectly impossible that a District Engineer can devote 714 out of 1,050 days to accounts; he therefore takes their correctness for granted, and, as in the case of Mr. Assistant Overseer J. Shaw Lincoln, signs a *certificate of the propriety of which he knows nothing whatever.

* See Appendix D.

15. It is thus that accounts, in which there was no difficulty originally, have been neglected and become complicated, and mystified.

16. The list of the resigned, the dismissed, and the transferred members of the Department in this District is a long one, viz. :—

Executive Engineer Lieut. A. D. Clay.
Mr. Assistant Executive Engineer D. Horgan.
Mr. Assistant Executive Engineer T. H. Bush
Mr. Supervisor F. Dick.
Mr. Assistant Overseer J. S. Lincoln.
Mr. Assistant Overseer S. Lee.
Mr. Sub Overseer Haldwell.
Mr. Sub Overseer L. Morrell.
Mr. Assistant Supervisor Damerum.
Mr. Sub Overseer Theobald.
Mr. Sub Overseer Cassidy.
Mr. Assistant Overseer Brittain.
Mr. Assistant Overseer Wright.
Mr. Sub Overseer Coshan.
Mr. Assistant Overseer Byrne.
Mr. Assistant Overseer L. Stratton.
Mr. Assistant Overseer Brown.
Mr. Assistant Overseer Cherryman.
Mr. Assistant Overseer Da Sylva.
Mr. Assistant Overseer McCarthy.
Mr. Assistant Overseer A. Erskine.

Of these, all but the first, have left the District, and the Government have thereby lost the local experience of 2 Engineers and 18 Subordinates, all Europeans or of European extraction.

Four of them resigned the Service,

Six of them were dismissed,

Ten of them were transferred,

20 in all, in the short space of 40 months. Such a state of matters indicates that there must be something in the present management of the District which calls for amendment. No notice has been taken of the changes among the Natives.

17. The 2 Engineers included in the above number of 20, were Messrs. Dennis Horgan, and T. H. Bush; both of them held, the post of Assistant Executive Engineer; both have the reputation of being able men, well acquainted with their duty. A considerable amount of soreness and ill-feeling has been caused by the positions which they held in North Arcot. They were originally in the Military service of the Government, and the highest non-commissioned rank which can be attained in the Corps in which they served, (the Sappers and Miners) was gained by them. The Government appointed them to the office of Assistant Civil Engineer, or Assistant Executive Engineer, doubtless on account of their professional fitness for the post, and in acknowledgment of their previous good conduct; and it is to be presumed, that in so appointing them, the Government intended that they should occupy, in society, that rank which their position in the service necessarily conferred on them. It appears however to have been held, that the former service in the Army of Messrs. Horgan and Bush, necessitated

their being treated as if they still remained in the ranks. An Executive Engineer in the Public Works Department has no other title than that of his grade, and what he previously was, cannot affect his position in the Public Works Department.

18. It is quite clear that with such ideas of discipline and superiority, there could be no cordial co-operation, and the induced result has been, the loss to the District of North Arcot of these two useful, practical, and experienced Engineers.

The great inconvenience resulting from the removal of writers with their chiefs.

19. As this practice has been very lately* prohibited by Government, it is unnecessary to discuss the matter here, the whole subject having been dealt with. It may not however be out of place to observe, that so lately as in November last, an establishment obtained permission to remove to Bellary from North Arcot.

The extent to which this has been practised can be learned by ordering a return. The instance above alluded to was, when an Assistant Supervisor was transferred to another District. The Officiating Chief Engineer gave permission and orders, which permission and orders were ordered, by Captain Francis and Mr. Peachey, to be held in abeyance for a short time.

The irregular mode of transferring charges.

20. A very fruitful source of confusion is the irregular manner in which changes are effected in the Department, and charges given and taken over. It appears that when a member of the Public Works Department is gazetted to another appointment, or posted to another duty, it being his object to take up his new appointment, and enjoy his improved pay and allowances, as early as possible, he at once divests himself of all responsibility in the most summary manner.

21. To take over charge of a range, properly, is by no means so unimportant a business. Every work in it should be gone through, at the very least on paper, the money in hand counted, the advances admitted and explained, and the amount of work done, for which bills have not been submitted, measured and vouched for, and, unless all this be done, it is quite impossible that the coming Executive can properly understand the responsibilities he is assuming. In making a transfer of this complete nature, the form of certificate referred to at Para. 31 will be found invaluable, as the last certificate, with the progress report, and cash book, would then give all the elements of a complete account, so far as the money is concerned. Had, this been the rule, such cases as Mr. Assistant Overseer J. Shaw Lincoln's* repudiation of his predecessor Mr. Downie's accounts, could never have been made, nor any disclaimer, such as that made by Mr. Assistant Executive Engineer T. H. Bush, with respect to the accounts of Executive Engineer Captain Barber's range, nor any such circumstances as those under which Mr. Executive Engineer Dopping received from Executive Engineer Captain Taylor, Rs. 200 over and above the balance of cash shewn to be in hand in the range, or those under which Mr. Executive Engineer Dopping received a much larger excess at the Palaur Annicut. Even under such melancholy circumstances as the sudden death of an Engineer, as in the case of Executive Engineer Lieut. B. B. Boyd, there would be no difficulty, with the aid of these elements, in adjusting the accounts of his range without delay.

*See Appendix D.

The dependent position of some of the Subordinates and the power given to District Engineers to report against, fine, or retard their interest.

22. That the system of confidential reports gives to a District Engineer the power to blast a man's career and future prospects is beyond a doubt, and that these reports should be received with caution is certain; the reports nevertheless have a value, as they may in after times be referred to, when a man, who for years has enjoyed the best of reputations, is suddenly charged with misconduct. For instance, take the case of Mr. Assistant Executive Engineer T. H. Bush; the confidential reports from the Sappers and Miners Corps, and those of all his former superiors, rate his qualifications high, and his conduct unexceptionable; this appears to have been the opinion of his superiors up to the date when the present Acting District Engineer took charge, and if Mr. Bush's had been the only case where the Government were asked to believe in

the degeneracy of their servants, it is very probable that the result would have been, to Mr. Rush, disastrous in the extreme; but it was not so, and the very disturbed state of the District, the frequent changes, and the loud complaints in all grades, have proved that nearly all the Subordinates, and many of the Engineers, are dissatisfied with, and have incurred the displeasure of their immediate local chief. One great cause of this dissatisfaction, and the *malus animus* which appears to be general, is believed to be the readiness with which tale-bearers are encouraged, most of them natives; one in particular, Ramanjooloo Pillay has, it is said, and the data already afforded confirm the statement, succeeded in ousting nearly all the European and Eurasian Subordinates, writers, &c. &c. &c., and has filled the Offices with his own immediate friends and relatives. A return of the changes in the Establishment generally, particularizing Ramanjooloo Pillay's range might prove instructive.

23. It is a question however, whether, all things considered, including the power which it gives, and is known to give, to a District Engineer, with the servility of conduct on the part of Subordinates, which it may, and certainly has, occasioned, the Government are not better without information so gained.

24. The smaller power of inflicting fines on Subordinates is, of course, a smaller evil; some mode of punishment is doubtless necessary; but, if an Officer is inclined to do the greater wrong, it is probable that he will not be over particular in inflicting the lesser one.

25. One of the evils of this entire dependence upon his superiors by a Subordinate, may best be explained by the following example.* Mr. Assistant Overseer S. Lee, admitted, that he knew he was doing wrong, but urged that he had orders from his superior which he dared not disobey. An Estimate was prepared, amounting to Rupees 444-1-0 for the construction of a Calingulah at Paulavaukum Tank in Suttiradootalook, the execution of the work was sanctioned by the Government on 6th November 1854, an advance was made of Rupees 100-0-0, materials consisting of Bricks, Chunam, Rough stones and Upright stones were supplied; the work had not been commenced; but, as all the first advance had been expended in the purchase of materials, a second advance was requisite; before getting a second advance, it was very properly required that the first advance should be accounted for—then arose the difficulty,—the Estimate being for a work (construction,) it was assumed that it was not competent for the Executive Engineer of the range to submit a bill for materials which was got over in the following very improper manner, if the allegations be true. Mr. Assistant Overseer Lee states, that he was instructed by his immediate superior, Executive Engineer Captain Barber, to make out a bill showing, as done, a part of the work under the Estimate, i. e., according to the Estimate, to the extent and value of the amount of the first advance, Rs. 100-0-0, and his bill was accordingly made out as follows, viz.:—

37½ cubic yards of Brick in Chunam at Rs. 2-8-0	
per cubic yard.....	Rs. 93 0 0
Foundation.....	" 7 0 0
	Rs. 100 0 0

now, as the work never was commenced, of course there was neither brick-work nor foundation; the value of the materials has since been recovered, under arrangements made by Captain Francis and Mr. Peachey, and the amount brought to account as a substantive advance in the accounts of the current year.

26. The extraordinary facilities for fraud which are afforded under such a system are manifest. In the first place, the bill is untrue from beginning to end, the measurements and rates were both invented in order to arrive at a certain sum, and, as the masonry could not consistently be built without foundations, the foundations were also invented, in order to give the whole sham an air of probability—the work, which it must be borne in mind had never been touched, is then reported "commenced by Collector," and the fabricated bill is signed by "S. Lee, Assistant Overseer," by "W. Barber, Captain, Executive Engineer," and by "J. O. Mayne, Lieutenant, District Engineer," and is dated "Camp Arcot, 1st May 1857." It was afterwards sent up to the Central Office for audit, and was received there in August 1857; it was then initialled by Mr. John-

son, one of the principal Auditors, and was passed, on 14th October 1858, by Captain P. M. Francis, then Acting Superintending Engineer of the Centre Circle. The bill, after six letters had passed between Captain P. M. Francis, the Acting Superintending Engineer of the Circle, and Lieutenant Colonel Edward Lawford, then Officiating Chief Engineer,

† See Appendix E. was expunged from the Bill Registers in the Central Office, and is † hereunto annexed for the information of Government.

Questions. What can be the value of the check exercised in the Office of the Executive Engineer, and the countercheck of the District Engineer? For of course no blame can, in this particular instance, attach to either the Superintending Engineer, or the Central Office?

Why was this bill, which was made out and dated 1st May 1857, not sent up to the Central Office until August 1857? This delay proves that excessive haste was not the cause of the non-detection of the falsity of the bill.

Why was the bill delayed in the Central Office from August 1857 until 14th October 1858, 14 clear months?

Supposing the bill had not been expunged, what was to prevent the use of the materials in another work, and how could that other work have been paid for, unless the materials, i. e., their value, were charged for again? and how could the Central Office possibly check or discover this?

Supposing the Institution of an Audit Office to have a moral effect and value, as a preventive of fraud, what must the opinion of the Subordinates and Executives, who are the parties to be checked, be, of a system under which such a transaction as this is possible? This, it is believed is by no means an uncommon case; it has been selected to show that sometimes a Subordinate must act irregularly, because he fears to disobey; there does not seem to have been any intention to defraud, nor did the Government in any way lose; but the case might have been otherwise, and as the discovery only arose out of the purest accident, and after the bill had been passed in the Central Office, and when the ordeal of check and audit had been gone through, the instance may serve to show how very insecure the working of the system is.

The practice of signing Bills and Certificates as a matter of form, and in utter ignorance of their contents.

27. The signing of documents appears to have been regarded by some members of the Public Works Department as their most important and paramount duty, and the effect which their signatures, so inconsiderately attached to bills and certificates, have produced, has proved most embarrassing. Take for instances the signature of Acting District Engineer, Lieutenant J. O. Mayne to the bill for Rupees 100-0-0 in the matter of the Paulavaukum Tank Calingulah, and the countersignature of the same Officer to the certificate of no demands granted to Mr.

Assistant Overseer J. Shaw Lincoln. In this latter case, it is quite clear that the *certificate was given in respect of Range No. 1 only, by Executive Engineer, Lieutenant B. B. Boyd, and if that certificate had not been countersigned by Acting District Engineer Lieutenant J. O. Mayne, it could not have been read as a receipt in full of all demands.

28. There does not appear to have been any necessity for this countersignature whatever, its effect has been to allow of the repudiation of any responsibility by Mr. Assistant Overseer J. Shaw Lincoln.

29. It is possible, that to make an order that no Officer shall sign or certify a document, with the contents of which he is not cognisant, might prove inconvenient, and interfere with the usual certificate as to copies and extracts being true copies and extracts. But this cannot apply to bills and vouchers, and granting such certificates, as are in law full acquittances for substantive claims, without ascertaining the correctness of that which they are vouching for. To prove, however that such things are done, the following instance is adduced, where work has been charged for twice over by bills completely certified, one bill bearing date 30th October 1858, the other 25th January 1859.

It is only fair to premise that this did not occur in North Arcot.

* See Appendix E. The bills, of which true copies are in the Appendix,* suggest the following questions:—

Why should the number of the bill vary, one is numbered 88, the other 189?

Why should the Collector's sanction be dated, in the one case, December 1857, and in the other, January 1858?

Why, if in October 1858, there was evidence of the last bill for Rupees 182-11-0, was not reference made in the bill dated January 1859?

Why is the date of completion given, in the one case, 20th September 1858, in the other, 25th September 1858?

Why is the date of last inspection also variously stated, as 21st September 1858, and 9th December 1858? there may be a good reason for this and for the first question; but there can be but one answer to the other three, (and the still more important question, how the second bill ever came to be submitted?) that neither the Assistant Supervisor Mr. W. H. Walton, nor his office establishment, took the trouble to refer, which was also omitted by District Engineer Lieut. J. H. M. Shaw Stewart, and his establishment. The error was discovered, it appears, in the Central Office, probably from the circumstance that the bill submitted in October 1858 absorbed the whole amount of the Estimate. It is however far from certain, that the errors would have been discovered had the work been a large one, and the bills submitted been on account of, instead of in full adjustment of, the whole work.

30. It is for such cases as these that the form of certificate referred to in para. 31, will be found a complete remedy, the form and measures, there recommended, compel reference, and ensure exactness, and besides all this, they provide completeness of record and save time and labour.

The incompleteness of the Bills.

31. There does not appear to be in this district, any regulation prescribing uniformity and regularity in the preparation of the bills, any provision under which progress in detail of each work, must, of necessity, be shewn, or, any system by which the whole working under each Estimate or contract must be periodically brought under notice. A remedy for this is to be found in the system of certificate which the Commission have been informed by their Secretary, Mr. Peachey, is used on many Railways and works at home; there the practice is, when a work is proposed, to make an Estimate in detail, in which the quantities are set out; so soon as the contract is let, or it is commenced by jobwork, the prices are inserted, and a form of certificate is prepared, giving,

See Appendix I.

Quantity, Description, Rate, Total of Work.....	Quantity and Value.
Executed as per last certificate.....	do.
Executed as per present certificate.....	do.
Total executed, inclusive of this certificate.....	do.
Remaining to be executed.....	do.
Extra work.....	do.

the form of certificate is then printed, and all payments are allowed on these certificates alone.

32. The value of these certificates consists in the full view they give of the work that has been done, and that remains to be done, under each Estimate, or contract, as the case may be;—very little time is expended in preparing them, as they are for the most part printed, the whole of the heading, and of columns 1, 2, 3 and 4 are printed, and contain all needful particulars, column 5 is a repetition of column 7 in the last certificate, column 6 is the bill, giving quantity, rate and value which is submitted to be passed, while column 7 is the total of columns 5 and

6 or the whole work done, and columns 8 and 9 shew the quantity and value of the portion left incomplete, or executed in excess of the Estimate. The two additional lines, at foot, shew the advances in juxta-position with the expenditure, whereby it may be seen, at a glance, what money has been received, what amount expended, and how much remains in hand; but this is not their only value, inasmuch as they contain the most complete check, that it is possible to devise, upon the progress reports, (which when properly kept, are invaluable documents) but they also have the peculiar benefit of being, each, a full and detailed résumé of the whole quantities and value of a work, by the aid of which an Engineer may ascertain, at a glance, and without any reference to other documents, the whole extent of the work charged for as executed, and the extent remaining to be executed. If a District Engineer goes on a tour of inspection, he need only take with him the last certificate. These should be made in quadruplicate, for the use of the Chief, Superintending, District, and Executive Engineers.

33. The mode in which these certificates or bills should be vouched must, however, entirely depend upon the constitution of the Audit Department and its *locus in quo*, the bills should be supported by cash vouchers of expenditure, and the quantities be ascertained by reference to actual measurements made; but there are many considerations which hinge so entirely upon the position of the Office of Account, and the Audit Office, that it would perhaps be premature to speculate upon them here. The Commission are of opinion, that the financial operations of the Public Works Department ought to be divided into three sections, viz:—

Of Audit,
Of Account,
Of Statistics.

34. The Audit is of course, and as its name imports, an Office of very great responsibility; it is however idle to suppose that the act of auditing alone, in its ordinary acceptation, is of any intrinsic value, indeed the arithmetical correctness of the bills, which is the ordinary object of scrutiny in the Audit offices of this Presidency, is a question of minor importance, when compared with the moral effect which a well conducted audit establishment never fails to exercise.

35. Accounting consists in simply recording, in a clear, concise and scientific manner, the various transactions, and placing them in juxta-position with each other, so that the results of working may be obtained.

36. But statistics, when properly prepared, and so arranged as to be commentaries on the accounts, are invaluable in such a department as that of Public Works, and it is the well considered union of these three important branches, that is so much to be desired, inasmuch as they provide three great securities against extravagance, carelessness, collusion or dishonesty, viz.:—

Strict Examination, i. e., Audit.
Faithful Record, i. e., Accounts.
Analysis and exact Comparison, i. e., Statistics.

37. The first two, Audit and Accounts may be all correct, and yet there is no provision in either of them to exhibit the fact that very much higher rates are given in one District than in another, for work of exactly the same character and value. Much benefit might accrue from exercising scrutiny of this nature over the bills of the Railway Department, where the prices are, generally speaking, very much higher than those paid in the Public Works Department. It may be that sometimes such information will prove of but little value, as the rates in question may be necessarily and properly higher, but this will not always be the case. When it once becomes known that the system of check is a system of audit, account, and analysis, the moral effect will be most valuable, and of itself serve to prevent any extraordinary variation.

The insufficient and unreliable character of the records in the District and Central Offices.

38. But very recently, it was considered desirable by Lieutenant Colonel Lawford, then Officiating Chief Engineer, that the accounts of the Palaur Annicut project should be enquired into, and Captain P. M. Francis, the Acting Superintending Engineer of the Centre Circle, was instructed to undertake the investigation; his departure for Europe on sick certificate however interfered with that arrangement, and Mr. Acting District Engineer J. H. Dopping, was then

requested to report, which it appears from his letter, addressed to the Chief Engineer, 12th, dated 23rd December 1858, he was unable to do, as he says "I regret to be unable to inform you what was the original amount for the annicut, as the Estimates, designs, site, &c., have all been altered, more or less, since the first was despatched to the Central Office." The fact of all these essential points having been altered, simply proves the necessity of a proper system of recording, and so far from constituting a valid reason why these necessary details should not be forthcoming, is exactly the contrary, as the more intricate the accounts the greater the necessity for exactitude in the records. Again, it appears from the resolution of the Chief Engineer, under date the 22nd January 1859, that Lieutenant Colonel Lawford was unable to procure satisfactory information anent this Palaur project in the Central Office, and in consequence the Commission were requested to take the matter in hand. From these two circumstances it is plain, that there is *nowhere* any clear statement of the accounts of the Palaur Annicut, and it is by no means unlikely that the work in question is not singular in that respect. The progress report does not appear to be a sufficient document, although it is difficult to understand why it is not so; and another paper in Appendix, on the subject of the Basavarully Bungarucca Tank,* proves that the records cannot be relied on as exact statements. It is an axiom in accounting, and an undoubted fact, that accounts are much more easily kept exactly than inexactly, observations are sometimes made by people who are not accountants that certain entries in books, &c., are "near enough," if not exactly correct. But no accounts can be kept upon this principle, and they are never near enough until they are quite right.

* See Appendix J.

See Appendix G.

It seems advisable that the state of the accounts of the Palaur Annicut should be closely examined and reported on, that if errors exist, they may be corrected and their true state discovered.

The absence of separate and independent check upon the Districts by the Central Office.

39. It is difficult to understand the functions of the Accountant in the Central Office, as it is quite evident, from the correspondence which the Commission have had with the Chief and the Officiating Chief Engineer, that no original accounting is done there, and that all the information in the Central Office, is obtained from the District Officers, being collated from the progress reports and other papers, sent up by the District Engineers; this is not accounting, it is not even scientific book-keeping, but is simply a system of registration, without any check whatever. The District Engineer checks the District Engineer, the whole process is neither more nor less than that, and simple as that operation would appear to be, it was not successfully done, inasmuch as the statement of arrears in North Arcot made by Lieutenant-Colonel Lawford, when Officiating Chief Engineer, was, as is shown in Appendix A,* to this report at Para. 1, incorrect.

See Appendix A.

40. There ought to be a clear and distinct open ledger account with every District, the items of which should be supported by vouchers,—the debits from the Collectors' returns of drafts, the credits from the bills submitted and passed, and these remarks suggest some observations upon two more very important subjects, viz.:

The mistake committed in reading advances and expenditure as convertible terms and the mode of drawing advances.

41. Not a little confusion has been caused in the Department, by the adoption of the authoritative reading of the Accountant General, as regards advances on account of Public Works, the effect being, that advances and expenditure are held to be convertible terms. This, so far as the Accountant General is concerned, is a matter of no consequence, as advances to the Public Works Department are literally, *quoad* the Treasury, expenditure in the books of the Accountant General. But the same wording has been adopted in the Progress Report, and thus advances, which are made to Executives to meet anticipated expenditure, are at once set down as expended. The effect of this is—that works are charged as having had money expended on them which in point of fact never have been commenced, as in the case of the Paulavaukum Sut-

tivadoo Tank, or that works are charged as having had money expended on them, which never was even advanced by the Collector, as in the case of the Bavarapully Bungarucca Tank, see Appendix†.—the irregularities in this case, which are given in detail, will serve to explain the difficulty that had to be surmounted in clearing up some of the accounts in North Arcot. Again, the Progress Report ceases to be a report of Progress, inasmuch as it contains and records, indiscriminately, works for which advances have been made, which have been commenced, and which have not been commenced—and advances which have not been made; and, lastly, as the average cost of superintendence is eliminated from the expenditure, divided into the pay and allowances, it is clear that the average will be inaccurate, because the superintendence will be charged on the whole sum advanced, some of which is not and perhaps never will be expended. The system of advances has its disadvantages, and per contra its advantages, one of which is the completeness of account that it admits of, if the members of the Public Works Department will only pay attention to their accounts, and observe the regulations made for them. Advances seem to be indispensable, and it would be waste of time to discuss their propriety. There cannot however be any necessity for wrongly describing such simple transactions, as nothing causes so much confusion in accounts, as calling things out of their proper names. Again the mode of drawing these advances and recording them, is not only likely, but certain, to create confusion.

42. The rule is that drafts upon the local Officers are void unless presented within the month; the value of this arrangement does not appear, neither does any necessity for it, so far as the Public Works Department is concerned; although it may be a convenient rule for the Accountant General. Either the money drawn is wanted, or it is not wanted; if wanted it is for a specific purpose, and it is difficult to understand why money, which is not required until the 4th February, should be drawn from the local Treasuries on 30th January; more especially when the insecure state of the Subordinates camps is considered;—if the money is not wanted it should not be drawn at all.

43. The Proceedings of Government in the Public Works Department, shew that large sums of money are continually drawn from the local Treasuries, which would have been much more secure in the hands of the Collector's Agents, it appears also, that some of these, (comparatively speaking) large accumulations of balances, have arisen from the practice of always, in some Districts, cashing the drafts upon the Talook Treasuries, whether the money is wanted or not,—this is done in order to save confusion in the accounts; i. e., the cash accounts, between the District Engineer and the Executive, and it does save it to a very large extent. But as has been already explained greater confusion has arisen therefrom, consequent upon treating the terms, advance and expenditure as synonyms. When then drafts are not cashed, there must be a difference between the cash accounts of the District Engineer and the Executive, because the District Engineer charges the Executive with the amount of the cheque so soon as he signs it, and it is entered to the debit of the range; if the cheque is not cashed, the District Engineer's debits will not agree with the Executive's credits, the cheques are cancelled, and the District Engineer has to alter his books accordingly.

44. Apart from the well known fact, that large floating balances are frequently fatal temptations to embezzlement, which sometimes results in loss to Government, there is the certain loss to the State, which arises from so much money lying unproductive in the numerous cash chests, to say nothing of the sums lost by robbery and negligence. All these, and the opportunity for extortion afforded by the practice of making payments in specie, might be avoided by the establishment in each District of a Bank or Pay Office, where the Executives could receive such amounts, and such amounts only, as they required to meet such of their payments, as must be made in specie, and where sums could be lodged at the request of the Executive, by the District Engineer, to meet claims of Contractors and others, for amounts which might properly be paid by draft. A cash chest kept at the Talook Cutcherry in charge of a Shroff would suffice. The adoption of this measure, would secure several advantages as follows, viz.:

- First. The great bulk of the money would be in a secure place.
- Secondly. It would be more under the cognizance of the District Engineer.
- Thirdly. It need never be drawn from the Local Treasury until wanted.

Fourthly, The payment by a draft, endorsed to order, would be evidence of the payment to the Contractors, and in itself the best receipt that can be had, and

Fifthly, The Government would be protected from errors occasioned by ignorance of accounting, carelessness in the custody of money, the absence of temptation in the shape of opportunity for embezzlement, and the security against open fraud in the way of robbery. Last and not least, something would be gained in the shape of time expended in the discussion and investigation of cases of defalcation, embezzlement and fraud.

The long delay in the submission of the bills.

45. This, as many bills in North Arcot have been made out, and allowed to lie *perdu* in the offices, is most incomprehensible; bills were prepared and were duly signed and certified in duplicate, and only required to be sent to the Central Office; and yet they have been lying in the office for months. For this laxity, no doubt, the present Acting District Engineer and his immediate predecessor were much to blame, but, as was explained by the Commission in its Report, dated 10th August 1858, part of the fault lies with the Bill Audit Branch of the Central Office. Some of these bills bear the signatures of Acting District Engineer Captain J. O. Mayne, and Executive Engineer Lieutenant B. B. Boyd, the former has left the District, and the latter is dead. Then again, there were many bills which might have been made out long ago, which have now been prepared, and still more for which (as there is abundant evidence to show) there were ample data for the preparation at one time; no bills were prepared then and it is now become impossible, as the documents have been lost or destroyed: here again was felt the great inconvenience arising from the practice of allowing office establishments of the Engineer Upper and Lower Subordinate grades, to remove with their Officers; there was a large amount of information in the office of the District Engineer of which nobody appeared to be cognizant, and which was found to belong to transactions which had occurred a long time ago, and beyond the memory of the present office establishments. It is impossible to require adherence to the Government order as to non-removal too strictly.

The large cost of superintendence, the imperfect mode of shewing it, and the probable incorrectness of the existing averages, also the differential averages in the ranges.

46. The Chief Engineer gives the average in one year for the whole District of North Arcot at 31 per cent., which rate, high as it is, is considerably under the mark, it is indeed quite impossible for the Chief Engineer to give it correctly; because the only elements from which it can safely be extracted, are no where completely on record.

47. The Central Office Registers are but very imperfect records at the best of times, and could only be used with any degree of safety when all the work done in a year, has been entered up, and this has never been the case.

48. The Progress Reports in North Arcot are notoriously incorrect, indeed, they are admitted to be so now by the Acting District Engineer, and appear always to have been so in this District from the first.

49. Besides the whole of the cost of expenditure is not to be discovered from the amount paid under the head of salaries as a large amount is charged to the works directly in the bills.

50. Probably from 50 @ 60 per cent. is nearer the truth in this District than 31 per cent. The Acting District Engineer of North Arcot has been requested to make a return, shewing all the cost of superintendence, divided into the several ranges. This is likely to form a very interesting document, which, when thoroughly examined, will perhaps give a very fair idea of the value of the several Officers past and present in that District.

51. Appendix A differs in some degree from the report required by Captain Francis and Mr. Peachey, and sent in a letter by Captain Francis to Lieutenant Colonel Lawford, then Officiating Chief Engineer in December last. In that letter allusion was made to some examinations of measurements of the works which had been formerly under Mr. Assistant Executive Engineer T. H. Bush, to which Executive Engineer Captain A. H. Watts had objected, and was, in consequence, directed to satisfy himself as to the correctness, or otherwise, of the works in

question, this order was given in the month of November 1858, but so little attention was paid to it, that on the 3rd January 1859, the greater number of the works had not been measured; on the 6th January 1859, Executive Engineer Captain A. H. Watts, withdrew his objections, and signed the bills, and as this was done with the concurrence of, and after consultation with the Acting District Engineer, Mr. J. H. Dopping, those bills were allowed by Mr. Peachey, then acting by himself, Captain Francis being on the way to England, and these bills appear to have reduced the balance against Mr. Bush, (which had till then remained unadjusted) to Rs. 103-15-1. Mr. Bush afterwards submitted bills for Rs. 93-14-6 and Rs. 10-1-4 which were also allowed, and which clear up the whole amount against Range No. 2, and Mr. Bush—these two last items were not certified by the Acting District Engineer; but evidence was given as to the correctness of the bill, by the Head Accountant in the District Engineer's Office, in the one case, and actual measurements were taken in the other. Some allegations of Mr. Assistant Supervisor Damerum, caused an enquiry into the transactions of his own charge, which were found to be such as not to entitle his statements (impugning Mr. Bush's measurements, &c.) to credit.

52. Referring to paras. 16 and 17 of Appendix A. it is to be regretted that nothing further can be ascertained as to the balances unadjusted, standing to the debit of Range No. 5, and Mr. Assistant Overseer J. Shaw Lincoln. It will be seen however that he has given all the information in his power, and relies on the certificates of no demands granted to him on 2nd August 1857.* Nothing more can be done in the matter and the amount Co's. Rs. 5,476-0-11—Rs. 313-12-3 must be written off.

* See Appendix D.

53. The causes which led to the late investigation in North Arcot have been pointed out, (some of them) above, and the Commission would urge upon Government the immediate necessity for a thorough reform of that District,—to recapitulate the evils which have been descanted on is unnecessary here, and the Commission would merely observe that the same errors appear to have produced the like results in Bengal, the difference consisting only in the very much larger amount of irregularity in that Presidency, (as detailed in the Despatch of the Secretary of State for India, No. 2, dated 29th September 1858,) where they have called down the marked displeasure of the Bengal Government, in their Minutes of Consultation Public Works Department, No. 354, dated 9th February 1859.

See Appendix K.

54. The paper last referred to, gives clear and indisputable proof, that the unforeseen results of the working of the Public Works Department, both in Bengal and here, are attributable, in a great degree, to disregard of the Regulations and Circular Orders laid down for the observance of that department, though perhaps a considerable share is also due to the unfitness of Engineers to deal with accounts. The difficulty of procuring prompt measurement of work and submission of bills, together with the absence generally of proper arrangements with the contractors, have also contributed to the present state of affairs. In Madras contracts for the execution of work have obtained to a very limited extent. The Chief Engineer has however recently urged the more general adoption of the contract system.

55. But the value of contracts does not appear to be fully understood, the Commission desire therefore briefly to notice this important subject.

When contracts are cautiously let to parties, whose sufficiency, either as regards means, or energy, is assured, and due security is taken for their fulfilment, they will be found to produce the following results. The time of the Executives will be economised, because the necessary amount of superintendence will be diminished, that is to say, the duty of the Executive will once more become, as regards this part of his work, analogous to that performed by the Civil Engineers in the old Maramut days, when his Office was to inspect, instead of to construct, as at present, and this will leave him ample time for giving full attention to such works as it will continue to be his duty to construct.

56. This will in a corresponding degree reduce the cost of superintendence. It is not meant by this that the cost of superintendence is not incurred, as the contractor will of course

include his expenditure in superintendence in the amount of his tender, in practice however the Commission believe that it will be found, that contractors will willingly tender for, and undertake works, and complete them to the satisfaction of the Government, on the estimates of, and at the rates paid by the Public Works Department, for construction only, and thus the cost of Government superintendence will virtually be reduced to the expense of inspection. The works will moreover be completed within the estimate, and the submission of additional estimate put a stop to—whereas, under the present system, not one work in ten is completed for the original estimated sum, and until the work has been finished, the Government are without any security as to the amount they may be called on to expend, in fact estimates as now submitted to Government are little better than mere fictions.

57. There will also be a large saving in the time of the Executives, now devoted with such indifferent results to accounting, as, when work is done by contract, the accounts between the contractor and the State must be of the simplest character, literally, under the contract system, the duty of the Executives will be merely to inspect, measure and value.

58. Native contractors, at least those whose cases have recently come under enquiry in North Arcot, have been discouraged and disheartened, they have not been treated (in many instances) with candour, kindness or consideration. Some of them have been persuaded to undertake works on unsettled rates, and the result, as usually happens in such cases, when one man is left to the mercy of another, has been discontent. The contracts themselves, have been vague and indefinite, and have been broken through without scruple. Advances have been made to insufficient contractors, and the money has been, as a natural consequence, lost.—In other cases the contractor has expended advances made to him in one contract, in order to recover his extra expenditure on another.—In short, the whole practice as regards the granting of contracts, both large and small, requires revision and settlement, on such a basis as will secure to the contractor, a fair return for his services and capital employed, and to the Government, a reasonable equivalent for its outlay.

59. A proper form of contract might easily be drawn out, containing penal clauses, reciting the specifications and the quantities which would always be found in the certificate referred to in para. 31 herein. There need be no fear of making the conditions too stringent, as contractors generally mean honestly at the outset, and seldom object to any proper restrictive conditions. They might be printed too in the vernacular languages.

60. It may not be out of place here to observe, that the merits of the contract system were urged upon the Government by the Military Board,* in a report dated so far back as the 24th August 1830, in which they show, that in this Presidency, an "extreme hostility to the contract system, has always pervaded the Public Establishment in the building Department," hostility which exists up to the present time, and which, in the opinion of the Commission, should no longer be permitted to interfere with the adoption, as far as practicable, of the contract system, the advantages of which appear to them to be beyond all doubt.

61. The report requested by Government in its Proceedings No. 2241 of 6th November 1858, at para. 27, will be proceeded with immediately after the letters referred to by Government in its Proceedings No. 257 of 27th January 1859, have been disposed of and reported upon,—which are now under consideration.

Madras,
12th March 1859.

(Signed) W. A. MOREHEAD,

President.

(Signed) G. L. PRENDERGAST.

APPENDIX A.

Report upon the unadjusted balances of advances made for Public Works in the District of North Arcot, since the formation of the Public Works Department, made in pursuance of G. O. No. 2201, Public Works Department, dated 20th October 1858.

On entering upon the work of investigating the accounts, and obtaining the adjustment of the outstanding balances in North Arcot, i. e. of the advances unaccounted for on 30th April 1858, stated as

Company's Rupees 43,594 0 0 Advances unaccounted for made by Collectors, anterior to the formation of the Public Works Department and
Company's Rupees 3,20,383 0 0 Advances unaccounted for, made since the formation of the Public Works Department, making together a sum of
Company's Rupees 3,63,977 0 0 it appeared that these balances were understated, the

gross sum being greater by Company's Rupees 7,509, devisable as follows, viz.:

Company's Rupees 56,232 10 11 Advances made by Collectors, instead of 43,594 as above.
Company's Rupees 3,15,254 2 3 Advances made to Public Works Department, instead of 3,20,383 as above, making together a sum of
Company's Rupees 3,71,486 13 2

2. The sum of 3,30,069-11-9 advances made to the Public Works Department i. e., to its Subordinates, remaining unaccounted for at the date above mentioned, appear to have been distributed as follows:—

	Rs.	A.	P.
Range No. 1.....	1,14,537	12	6
Do. No. 2.....	92,879	1	1
Do. No. 3.....	5,754	0	6
Do. No. 4.....	32,903	4	8
Do. No. 5.....	69,139	15	6
Company's Rupees.....	3,15,254	2	3

RANGE No. 1.

3. Part of the work done has been adjusted, and the amount cleared off by six bills, which were sent up to the Central Office by Mr. Acting District Engineer Dopping, as follows, viz.:

Name of Works.	To be accounted for.			Bills prepared.			Advances not exhausted.			Advances exceeded by.		
	Rs.	A.	P.	Rs.	A.	P.	Rs.	A.	P.	Rs.	A.	P.
	147	10	1	147	10	1						
	10	0	0	10	0	0						
	77	0	0	77	0	0						
	6	4	0	6	4	0						
	74	0	0	74	0	0						
	62,497	1	10	62,497	1	10						
	62,811	15	11	62,811	15	11						

4. The remainder 51,725-12-7 has been treated as follows, viz.:

Name of Works.	No.	To be accounted for.	Bills prepared.	Advances not exhausted.	Advances exceeded by.
		Rs. A. P.	Rs. A. P.	Rs. A. P.	Rs. A. P.
Pollicondah tank ...	1	51 4 0	71 2 10		19 14 10
Panamadunghy tank ...	2	30 8 5	30 8 5		
Savor Thanghull... Do. ...	3	100 0 0	80 0 0		
Cummasamoodrum tank ...	4	31 3 5	31 3 5		
Basavapully Bungarucca tank ...	5	95 5 8	95 10 1		
Nungamungalum tank ...	6	57 11 0	57 11 0		0 4 5
Yacambara Nellore tank ...	7	20 0 0	39 4 4		
Calinjoor large tank ...	8	49 5 0	49 5 0		19 4 4
Moodoogoolum Poottairey tank ...	9	96 11 0	96 11 0		
Pillore Nagalaury tank ...	10	35 4 6	35 4 6		
Luttairy tank ...	11	4 0 0	4 0 0		
Vinnumpully Chittairy ...	12	164 0 0	164 0 0		
Pottoor tank ...	13	30 6 0	30 14 5		
Allattoor large tank ...	14	50 0 0	50 0 0		0 8 5
Vapoor large tank ...	15	27 7 7	27 7 7		
Yeththanghul Calingulah ...	16	303 0 10	323 4 10		
Yercumputt channel ...	17	220 0 0	221 0 0		18 4 0
Vetrunthangur small tank ...	18	139 5 0	139 6 9		1 0 0
Peddananayaneedogum Naikenairy tank ...	19	158 5 6	158 5 6		0 1 9
Luttairey Thanghul ...	20	131 6 0	133 14 0		
Thanabunda tank Sluice and Calingulah ...	21	361 2 10	350 4 2	10 14 8	
Agarum river bed ...	22	62 10 0	62 10 0		
Yerroovarum river channel ...	23	20 9 9	20 9 9		
Road from Palmanair to Vencatagherrycottah ...	24	16,070 0 8	15,222 7 3	847 9 5	
Road from Cuddapanuttum to Gooriattum ...	25	960 8 7	884 5 4	76 3 3	
Improving Synagoontah Ghaut ...	26	4,707 15 8	5,437 0 4		
Opening Synagoontah Ghaut ...	27	717 14 11			14 1 9
Road from Pollicondah to Gooriattum ...	28	6,545 10 3	5,510 13 10	1,034 12 5	
Tunnel to Punnattoor road ...	29	3 8 6	3 8 6		
Trunk road No. 10, Annual Repairs ...	30	15,567 3 6	16,576 0 0		1,008 12 6
Annual repairs to branch road No. 10 ...	31	1,289 1 11	1,629 15 5		340 13 6
Do. Synagoontah Ghaut ...	32	1,114 10 4	1,126 10 0		11 15 8
Do. Suntapettah road ...	33	10 11 8	10 11 8		
Cutwall's Choultry at Chittoor ...	34	354 5 6	372 11 6		18 6 0
Tannah Choultry at Suntapett ...	35	145 0 0	150 0 0		5 0 0
Police Cutcherry at Vencatagherrycottah ...	36	467 15 5	467 15 5		
Moonshee's room and Printing Office attached to the Huzoor Cutcherry at Chittoor ...	37	233 8 1	233 8 1		
Talook Cutcherry at Gooriattum ...	38	71 10 6	62 11 2	8 15 4	
Do. do. Pollicondah ...	39	50 0 0	50 0 0		
Nurseries of useful trees at Gooriattum ...	40	29 12 8			
Nurseries at Gooriattum for 1856-57 ...	41	53 10 1	180 2 2	0 4 9	
Do. do. do. 1857-58 ...	42	97 0 2			
Chittoor Church ...	43	152 0 10	152 0 10		
Tunnel across the Chittoor Fort ditch ...	44	172 7 9	172 7 9		
Draw bridge across the Vellore Fort ditch ...	45	669 5 1	667 1 3	2 3 10	
Total ...		51,725 12 7	51,202 12 1	1,980 15 8	1,457 15 2

5. The totals of this Range will therefore be as follows, viz.:-

	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
As per Statement	51,725	12 7	51,202	12 1	1,980	15 8	1,457	15 2
Sent up by District Engineer	62,811	15 11	62,811	15 11				
Total	1,14,537	12 6	1,14,014	12 0	1,980	15 8	1,457	15 2

6. The expenditure has in 14 cases, ranging from Rupees 0-1-9 to Rupees 1,008-12-6 exceeded the amount advanced by Rupees 1,457-15-2, which sum should be allowed; while in 9 others, ranging from Rupees 0-4-9 to Rupees 1,034-12-5, together Rupees 1,980-15-8, one amount Rupees 10-14-8 has been recovered, leaving to be written off, the balance Rupees 1,970-1-0.

RANGE No. 2.

7. The sum unadjusted in this Range is not equal to the amount for which bills are prepared; this arises from the circumstance of several Contractors and Workmen being yet unpaid, whose works are included in the bills marked thus (*)

Contractors.

No. 1.....	547 4 0	Poinnay Annicut.
" 2.....	9,606 9 10	Mahindravady Channel.
" 3.....	4,313 13 9	Do. Tank and a portion of Superintendence.
78 and 79.....	5 7 0	Roads from Raneepett to Ammoor and Walajahnuggur to Ammoor.
		14,473 2 7

Workmen.

No. 25.....	103 0 0	Ammoor Tank.
" 51.....	56 4 0	Rendady Avarum Tank.
" 90.....	161 2 5	Cutwall's Choultry at Raneepett.
" 92.....	22 0 6	Government Church at Raneepett.
		342 6 11

Total Company's Rupees 14,815 9 6

Name of Works.	No.	To be accounted for.	Bills prepared.	Advances not exhausted by.	Advances exceeded by.
		Rs. A. P.	Rs. A. P.	Rs. A. P.	Rs. A. P.
Poinnay Annicut...	*1	17,354 13 5	17,635 12 9		280 15 4
Mahindravady Channel ...	*2	11,462 14 2	20,372 1 9		9,109 3 7
Do. Tank and a portion of Superintendence ...	*3	27,315 10 8	31,391 5 2		4,075 10 6
Chamulconah Tank ...	4	2,673 4 8	2,672 12 3	0 8 5	
Restoration of Nagaputtah ruined Tank ...	5	90 0 0	90 0 0		
Maumundoor ruined Tank ...	6	731 7 9	731 9 6		1 9 0
Nagaputtah Moottoo Madoogoo ...	7	66 10 9	66 11 0		0 0 3
Poodooputtah Dalavay Tank ...	8	315 8 5	316 0 7		0 8 2
Pullaurey Cautairey ...	9	20 0 0	18 10 6	1 5 6	
Narasingapoorum Chittairey ...	10	19 0 0	18 15 11	0 0 1	
Vanapaudey Tank Calingulah ...	11	149 4 3	227 1 1		77 12 10
Vanapaudey Tank ...	12	374 0 0	100 0 0		
Codathacooppum Gooroochetty Tank Calingulah and Sluice ...	13	290 2 3	302 6 10		12 4 7
Do. do. large Tank ...	14	125 0 0	125 0 0		
Condacooppum Surpunthanghull ...	15	192 14 4	42 5 0		
Poonjay Tank Sluice ...	16	38 9 10	38 12 8		0 2 10

Name of Works.	No.	To be accounted by.		Bills prepared.		Advances not exhausted by.		Advances exceeded by.	
		Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
Caray Otairey Tank Sluice ...	17	41	15 1	41	15 8				
Poincy large Tank ...	18	247	2 11	107	14 4			0	0 7
Do Small Tank...	19	43	12 0	139	4 7				
Keerasauth Tank. ...	20	126	0 0	43	12 0				
Mailacooppum large Tank ...	21	320	5 5	126	4 5			0	4 5
Culput Tank.. ...	22	65	0 0	278	4 2	0	3 3		
Moocoondaroyapoorum Maunai- rey Thanghull.. ...	23	54	3 1	41	14 0				
Injum large Tank ...	24	26	14 0	65	2 6			0	2 6
Ammoor Tank ...	25	1,063	13 5	78	4 0	26	11 0	21	0 11
Chetty Thanghull ...	26	637	8 9					100	5 5
Mailacooppum Culputtoor Tank	27	479	2 2	732	15 10			95	7 1
Parooncanjee Tank Calingulah...	28	253	3 3	379	4 0				
Sholinghur large Tank. ...	29			99	14 2				
Monyempur Tank... ...	30	600	0 0	124	6 10	14	2 8		
Nullapulley Tank ...	31	81	12 6	114	9 9				
Peddoopaukum large Tank ...	32	80	6 0	599	3 2	0	12 10		
Valum Tank. ...	33	62	0 0	80	5 6	81	12 6		
Cauray Paryanen Spring Channel	34	90	1 0	62	0 0	0	0 6		
Lengthening wing wall of Nuc- calavanka Aqueduct ...	35	40	0 0	90	10 9			0	9 9
Chinganuttum and Jamboocolum Channel ...	36	189	4 9	41	0 0			1	0 0
Matheca Channel at Triputtey...	37	989	5 0						
Constructing Tunnel to do. do.	38	30	0 0	189	4 9				
Lingamma Tank ...	39	49	0 0	988	14 7	0	6 5		
Therooputty Tank ...	40	89	0 0	30	0 0	0	6 5		
Pankala Ramachendra Tank ...	41	50	0 0	48	15 6	0	0 6		
Do. do. do. Calingulah...	42	85	11 3	88	15 10	0	0 2		
Auvalah Tank ...	43	41	0 0	50	0 0	0	0 2		
Panthevalah Tank ...	44	73	5 0	85	8 0	0	6 3		
Mallul Tank...	45	176	6 0	40	15 9	0	0 3		
Condrapaukum Malairy Tank...	46	220	0 0	73	5 0	0	6 0		
Do. do. Small Tank	47			176	0 0	0	6 0		
Clearing Poinay Eastern Channel and Corumboo ...	48	293	0 0	220	0 0				
Caray Otairey Tank ...	49	40	0 0	293	6 9			0	6 9
Chinnumputt Nuckalavunkah...	50	213	7 7	21	9 1			0	6 10
Rendady Ararum Tank ...	51	100	0 0	18	13 9	0	0 5		
Parooncanjee Tank and 8 yards Calingulah...	52	50	0 0	213	7 2			56	4 0
Paudey Tank and 10 yards Ca- lingulah...	53	148	1 3	156	4 0	50	0 0		
Nelleecooppum Tangle ...	54	23	15 0						
Moocoondrayapoorum Viney	55	11	15 10	148	1 3				
Do. Corganairy ...	56	44	13 0	23	4 2	0	10 10		
Codathacooppum Gooroochetty	57	16	4 10	11	15 0	0	0 10		
Chekeedcooppum Tank ...	58	122	0 3	44	4 1	0	8 11		
Tookeevaukum small Tank ...	59	12	2 0	16	1 5	0	3 5		
Vapenjairey large Tank ...	60	224	13 0	122	0 3				
Condrapaukum Tank ...	61	69	10 0	12	2 0			48	7 8
Curnacoondalavareypulley Tank.	62	18	2 0	273	4 8				
Annelalah Tank ...	63	22	2 0	69	10 0				
Malacooppum Cattairey ...	64	133	5 0	18	2 0				
				22	5 0				
				133	5 2			0	3 0
								0	0 2

Name of Works.	No.	To be accounted for.		Bills approved.		Advances not exhausted by.		Advances exceeded by.	
		Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
Moocoondrayapoorum Mangavel	65	48	0 10	47	13 2	0	3 8		
Tangle ...	66	79	3 0	79	3 0				
Ramapoorum Ummanairy ...	67	7	1 0	7	1 0				
Condapulle Dasaravaddoo ...	68	159	12 0	178	15 8			19	3 8
Agaramungalum Tank ...	69	236	6 0	264	14 0			28	8 0
Cotay Agaramungalum large	70	35	0 0	35	0 6			0	0 6
Tank ...	71	10	1 0	10	1 0				
Vanoothanapulle Cuttoo Cal- vah ...	72	11	15 0	12	0 0			0	1 0
Goodoogoochintala Peddooda	73	70	10 0	70	10 0				
Channel ...	74	52	15 0	52	15 0				
Avalah Tank and spring Channel	75	18	8 0	2	14 8	15	9 4		
Gazoolamundiem Nazarah Ya- liahoontah Tangle...	76	546	5 0	546	5 1			0	0 1
Vapenjairey Spring Channel ...	77	19	0 0	13	8 0	5	8 0		
Gazoolamundiem large Tank...	78	1,626	9 2	1,626	9 2				
Man Tangul...	79	4,238	5 3	2,039	11 7	129	3 5		
Road from Raneepett to Am- moor ...	80	3,672	0 3	2,069	6 3			115	14 5
Road from Wallajahnuggur } to Ammoor ...	81	2,934	6 9	3,083	9 2			149	2 5
Road from Nuggerry to Poot- toor. ...	82	2,445	15 4	2,052	12 8	93	4 3		
Annual Repairs to Trunk Road	83	1,182	14 10	299	14 5			0	0 4
No. 11, from Chittoor to Cul- loor ...	84	1,561	14 9	873	9 2			168	6 4
Do. to Road from Poot- halput to Kurcumbaudy ...	85	951	9 7	309	6 0			167	7 3
Do. from Naggerry to } Poottoor ...	86	174	15 11	71	10 11	47	5 0		
Do. Wallajahnuggur to Sho- linghur ...	87	191	8 1	56	0 0				
Do. Raneepett to Ammoor.	88	135	0 0			7	8 0		
Discretionary Allowance to } Road from Ammoor to Wal- lahnuggur ...	89	500	0 0					54	5 1
Charges for Nurseries, &c., for	90	366	14 0					172	14 5
1857-58 ...	91	483	5 4	184	0 1			195	12 0
Planting 2 Nurseries of useful	92	136	2 6			135	0 0		
trees ...	93	40	0 0						
Traveller's Bungalow at Kurcum- baudy ...	94	299	6 9	554	5 1				
Cutwall's Choultry at Raneepett.	95	626	10 3	539	12 5				
Police Ameen's Cutcherry at Da- mulcherroo ...	96	544	5 5	679	1 4				
Government Church at Raneep- pett ...	97	270	12 1	154	3 0			18	0 6
Converting into Store room, Gram Godown in the Cavalry	98	15	4 1						
Lines ...	99	116	13 1	42	14 11			2	14 11
Cavalry Barracks at Raneepett.				296	10 10	2	11 11		
European Cavalry do. do. do.				635	14 3			9	4 0
Do. Hospital at Raneepett...				533	9 5	10	12 0		
Native Hospital do. ...				358	11 6			87	15 5
Magazine do. ...				16	15 4			1	11 3
Purchasing Iron Padlocks, &c., for the use of the Military									
Buildings at Raneepett				116	13 1			93	14 6
Inserted upon Mr. Bushe's } signature alone ...				93	14 6			10	1 4
				10	1 4				
Total.....		92,879	1 1	1,07,433	8 1	625	9 4	15,180	0 4

8. In the cases where the expenditure has exceeded the amount advanced, which occurs in 43 instances, ranging from Rupees 0-0-1 to Rupees 9,109-3-7, there appears to be an amount due, inclusive of the amount Rupees 14,815-9-6 due to Contractors and Workmen, of Rupees 15,180-0-4 which should be allowed; while in 31 other cases, ranging from Rupees 0-0-1 to Rupees 135 together Rupees 625-9-4 recoveries should be made, either wholly or in part, or the amount written off. But it appears probable that the greater portion of this last mentioned sum Rupees 625-9-4 may be recovered.

RANGE No. 3.

9. Part of the work done in this Range, has been adjusted, and the amount cleared of by one bill, which was sent up to the Central Office, by Mr. Acting District Engineer Dopping, with the others mentioned in Range No. 1.

Name of Work.	To be accounted for.	Bills prepared.	Advances not exhausted by.	Advances exceeded by.
	Rs. A.P.	Rs. A.P.	Rs. A.P.	Rs. A.P.
10. The remainder Rupees 5,437-14-9 has been treated as follows, viz. :-	316 1 9	316 1 9		

Name of Works.	No.	To be accounted for.	Bills prepared.	Advances not exhausted by.	Advances exceeded by.
		Rs. A.P.	Rs. A.P.	Rs. A.P.	Rs. A.P.
Palaur Annicut	1	1,174 9 1		1,174 9 1	
Annicut to the Eroomboor Channel Head Sluice	2	300 0 0		300 0 0	
Curruvaud supplying Channel	3	115 0 0		115 0 0	
Soomungalee Chittairey	4	144 11 3		144 11 3	
Auyalum large Tank	5	95 9 7		95 9 7	
Brammathasem Tank	6	43 3 3		43 3 3	
Eroongaudoo Hissa Tank	7	75 0 0		75 0 0	
Curruvaud supplying Channel	8	100 0 0		100 0 0	
Keelumbee Tank	9	25 0 0		25 0 0	
Pauraunjee Tank	10	257 4 0		257 4 0	
Coonnatoor do.	11	47 1 0		47 1 0	
Agavalum Poottairey Tank	12	29 0 0		29 0 0	
Sooray large Tank	13	100 0 0		100 0 0	
Aroongoonum large Tank	14	125 0 0		125 0 0	
Minnel Tank	15	150 0 0		150 0 0	
Ayalum Peddatangle Annicut	16	73 3 0		73 3 0	
Ammanoor Vadakairey	17	14 15 3		14 15 3	
Sunta Velloor Tank	18	50 0 0		50 0 0	
Maumpaukum Spring Channel	19	3 8 0		3 8 0	
Nelly large Tank	20	53 12 0	53 9 0	0 3 0	
Teroomala Cherry River Channel	21	70 0 0		70 0 0	
Cauverypaukum Corambo	22	9 4 0		9 4 0	
Moshoor Charity Colum	23	2,006 13 4		2,006 13 4	
Cutwall's Choultry at Wallajah-nuggur	24	375 1 0		375 1 0	
Total		5,437 14 9	53 9 0	5,384 5 9	

11. The totals for this Range will therefore be

	To be accounted for.	Bills prepared.	Advances not exhausted by.	Advances exceeded by.
	Rs. A.P.	Rs. A.P.	Rs. A.P.	Rs. A.P.
As per Statement	5,437 14 9	53 9 0	5,384 5 9	
Sent up by District Engineer	316 1 9	316 1 9		
Total	5,754 0 6	369 10 9	5,384 5 9	

12. In two instances only has it been possible to make out a bill, while in 23 cases ranging from Rupees 3-8-0 to Rupees 2,006-13-4, recoveries must be made, either wholly or in part, or the amount written off. It appears however, that 4 amounts have already been recovered, which are not included in this Statement, viz. :-

Rs.	A.	P.
200	0	0
16	14	0
22	6	4
30	0	0

together amounting to Rupees 269 4 4, and that more may follow. These amounts should be treated as suggested at para. 19.

RANGE No. 4.

13. The items in this range are as follows, viz. :-

Name of Works.	No.	To be accounted for.	Bills prepared.	Advances not exhausted by.	Advances exceeded by.
		Rs. A.P.	Rs. A.P.	Rs. A.P.	Rs. A.P.
Vaniembaudey Tank Channel	1	416 4 10	416 4 10		
Timery Paudey Tank Channel	2	313 0 0	53 4 2	259 11 10	
Thelaloor Tank Calingulah	3	254 13 11	254 13 11		
Keerasutpoorum Tank	4	19 4 0		19 4 0	
Vasunthanada Tank	5	185 0 8	158 0 8		
Poothaiery Tank Sluice	6	37 15 0	37 15 0		
Chadapairey supplying Channel	7	431 12 11	431 12 11		
Calavay Condom	8	50 0 0	50 0 0		
Suttravaudey Tank	9	0 4 6		0 4 6	
Coorampaudey Aryan Thanghull	10	18 4 0	18 4 0		
Velaumbaukum Tank	11	86 12 0	86 12 0		
Vellairey Tank	12	0 1 0		0 1 0	
Cuttewaudey Tank	13	37 8 8		37 8 8	
Aroongoonum Tank	14	448 13 8	321 6 5	127 7 3	
Mundyalum do.	15	2 6 7		2 6 7	
Varagoor do.	16	6 5 3		6 5 3	
Cauranoor Tank Channel	17	266 9 5		266 9 5	
Pynoor Tank	18	954 14 4	703 15 1	250 15 3	
Suttiamungalum Tank	19	467 6 0	419 4 4	48 1 8	
Coorambaudey Anantangle	20	788 13 0	783 0 0	513 0 0	
Numbaray Tank	21	20 0 0		20 0 0	
Vellaurey Tank	22	50 0 0		50 0 0	
Velumbee large Tank	23	215 0 0	206 12 11	8 3 1	
Chadoovalah supplying Channel	24	1,378 5 2	1,135 7 9	242 13 5	
Vapumbutt Tank	25	138 14 0	38 14 0	100 0 0	
Valayoor Tank	26	23 3 3	23 3 3		
Yettethanghul Tank	27	50 5 10	50 5 10		
Moonjoorput Tank	28	114 8 0	114 8 0		
Timery Tank	29	80 0 0	80 0 0		
Paudey Tank	30	20 0 0		20 0 0	
Velaumpaukum	31	518 5 8	518 5 8		
Thammanicharry Coopum Tank	32	51 3 0	51 3 0		
Therapaudey Tank	33	21 10 0	21 10 0		
Osoor Tank	34	151 8 2	151 8 2		
Thippasamoodrum Tank	35	20 0 0		20 0 0	
Nelvoy Tank	36	121 6 0	121 6 0		
Aryoor Tank	37	355 0 3	355 0 3		
Coopum Tank	38	84 9 6	84 9 6		
Canycanyah Tank	39	93 4 0	93 4 0		

Name of Works.	No.	To be accounted for.		Bills prepared.		Advances not exhausted by.		Advances exceeded by.	
		Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
Valiempaukum Tank ...	40	50	0 0						
Sholaverum do. ...	41	525	8 0	525	8 0				
Condanairey branch Channel	42	20	0 0						
Erinjeepoorum Oockanavarum Tank	43	78	9 0						
Suttiamungalum Spring Channel...	44	20	6 0			78	9 0		
Yariancaudoo river Channel Dam.	45	162	7 0	162	7 0	20	6 0		
Vinnamungalum Tank ...	46	9	8 0	9	4 0	0	4 0		
Poothoor Audy Tank ...	47	56	0 0			56	0 0		
Do. large do. ...	48	293	13 6	293	13 6				
Thippasamoodrum large Tank	49	20	0 0			20	0 0		
Do. Thangul	50	20	13 0	20	13 0				
Cuttavaudey supplying Channel...	51	210	0 8	210	0 8				
Murthumbaudey Tank...	52	0	13 9			0	13 9		
Keorambaudey Tank ...	53	14	13 3			14	13 3		
Toottaumputto Tank Sluice	54	106	4 6	106	4 6				
Sattoopoliem Tank ...	55	158	0 0	158	0 0				
Tootiputt Tank...	56	32	7 0	32	7 0				
Moonjoorputt Tank ...	57	112	6 0	112	6 0				
Vunnangoottay Tank ...	58	95	10 0	95	10 0				
Pungalattan Tank ...	59	25	3 0	25	3 0				
Pasmattoor Tank ...	60	300	0 0	300	0 0				
Malecalavay river Channel	61	327	11 0	327	11 0				
Cuttalumputt Tank ...	62	25	0 0	25	0 0				
Keelachoor Condanairey tank	63	20	0 0	20	0 0				
Gunganellore Tank ...	64	40	0 0	40	0 0				
Poothoor Tank ...	65	69	2 9	69	2 9				
Sambadoo Tank ...	66	115	0 0	115	0 0				
Verinjeepoorum Tank ...	67	15	13 0			15	13 0		
Agarum Chittairey Tank.	68	26	10 0	26	10 0				
Kanneeyembaudey Tank.	69	104	5 0	104	5 0				
Payancooppum Tank ...	70	18	13 2	18	13 2				
Sathoomathooray Tank ...	71	10	2 0	10	2 0				
Veroopatcheepoorum Tank	72	52	0 0	52	0 0				
Oosoor Tank supplying Channel.	73	91	11 9	91	11 9				
Alamaloomangapoorum river Chan-	74	21	4 0	21	4 0				
nel. ...	75	12	8 0	12	8 0				
Pullialah Cooppum Tank ...	76	60	0 0	60	0 0				
Gollamungalum Tank ...	77	12	0 0			12	0 0		
Tippasamoodrum supplying Chan-	78	89	2 0	89	2 0				
nel. ...	79	200	4 3	200	4 3				
Chadoovoil Tank ...	80	251	1 3	251	1 3				
Irendavadoo Tank ...	81	2	0 0	2	0 0				
Moorookeay Tank ...	82	46	7 3	46	7 3				
Dooppum Tank ...	83	51	12 6	51	12 6				
Sumpungeenellore river Chan-	84	14,191	10 3	3,097	11 11	411	1 9		
nel. ...	85	659	0 1	659	0 1				
Coorumbaudey Tank ...	86	50	0 0	50	0 0				
Road from Vellore to Arnee	87	41	0 0	41	0 0				
Road from Verinjeepoorum to	88	5,135	7 9	5,135	9 0			0	1 5
Trunk Road No. 1. ...	89	50	0 0	50	0 0				
Annual repairs to do. do. do.	90	20	0 0	20	0 0				
Tunnel to Canavuttum field	91	8	0 0	8	0 0				
Portion of Road from Vellore to	92	150	0 0			150	0 0		
Vanienmbaudey ...	93	360	0 0	360	0 0				
Annual repairs to Verinjeepoorum									
Road ...									
Constructing Store Shed									
Traveller's Bungalow at Amboor...									
Dispensary at Vellore ...									
Cutwall's Choultry at Arcot									
Total.....		32,243	4 8	30,522	3 5	2,429	9 9	8	8 6

14. In two instances only the expenditure has exceeded the advance Rs. 8-7-3 x 0-1-3 these sums Rupees 8-8-6 should be allowed. In 36 cases ranging from Rupees 0-1-0 to Rupees 44-1-9, and amounting to Rupees 2,429-9-9 recoveries should be made, either wholly or in part, or the amount written off. For 24 items out of 36, amounting to Rupees 938-14-10 it has been impossible to make any bills.

RANGE No. 5.

15. It is necessary to divide the transactions in this Range, part of them having been executed under the old (i. e. advances on account of works particularly,) part under the new system, (i. e. advances on account of Talooks generally.) The items are as follows, viz.:

Names.	To be accounted for.		Bills prepared.		Advances not exhausted by.		Advance exceeded by.	
	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
Mr. Dick.....	36,394	7 11	36,394	7 11				
Mr. Lincoln.....	32,745	7 7	27,583	2 11	5,476	0 11	313	12 3
Total.....	69,139	15 6	63,977	10 10	5,476	0 11	313	12 3

16. The advances made to Mr. Dick were for the works generally in each Talook, and bills have been prepared and passed for the exact amount drawn by him. No adjustment is therefore necessary. Not so with the advances made to Mr. Lincoln, who it appears left the

* I hereby Certify that there are no demands against nor any balance due by Assistant Overseer J. Shaw Lincoln on account of money received for works in the 1st Section.

Camp Palmanair, } (Signed) B. B. BOYD, Lieut.
2nd Augt. 1857. } Asst. Engr. N. A.

(Signed) J. O. MAYNE, Lieut.
Ag. Dist. Engr. N. A.

Public Works Department in August 1857, having on the 2nd of that month obtained the Certificate in the margin, from the Executive Engineer of his Range, countersigned by the Acting District Engineer. Mr. Lincoln was reported as having died on his way to clear up these accounts. In 3 instances (Rs. 15-6-8, Rs. 54-11-7 and Rs. 243-10-0 together Rs. 313-12-3) the expenditure has exceeded the advances—these amounts should be allowed. On the other hand there are six items ranging from Rupees 5-0-7 to Rupees 3,175-5-2, making in all Rupees 5,476-0-11 to be recovered or written off.

17. The report of Mr. Lincoln's death was however untrue, he has since attended and given all the information in his power; but the long period which has elapsed since he had charge of the works, makes the chance of accounting for any of these monies, very doubtful. It is very much to be regretted that these accounts have been allowed to remain so long unsettled, as doubtless, had due diligence been used, part at least might have been adjusted by bills.

SUPERVISOR F. DICK.

Name of Works.	No.	To be accounted for.		Bills prepared.		Advances not exhausted by.		Advances exceeded by.	
		Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
Cheyaur Annicut Channel (13 miles) ...	1	356	5 1	356	5 1				
Planting trees on the banks of the Cheyaur Channel	2	337	9 2	337	9 2				
Cuddalaudy Dam ...	3	75	13 6	75	13 6				
Caraput Tank ...	4	370	15 11	370	15 11				
Poloor supplying Channel ...	5	393	7 8	393	7 8				
Mundacolattoor Tank ...	6	130	0 0	130	0 0				
Supplying Channel from the Keelcorattoor Tank and Chittairy ...	7	785	7 9	785	7 9				
Nelliancoolum Streerungarapoorum Hissa Tank	8	65	13 0	65	13 0				
Oolunday tank ...	9	47	4 0	47	4 0				
Cawancyattoor Thangul..	10	23	11 0	23	11 0				

Statement of 5th April 1859.										
Name of Works.		No.	To be accounted for.		Bills prepared.		Advances not exhausted by		Advances exceeded by	
			Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
Velaungaudoo Tank.....	...	11								
Pyoor Tank ...	...	12	113	3 0	113	3 0				
Extending Cheyaur Channel to Poorsay and Tettry, and constructing Bridges and Calingulahs where required...	...	13	39	1 0	39	1 0				
Constructing Cotay Calingulah and Morie.	...	14	4,298	1 4	4,298	1 4				
Mungalum Tank ...	...	15	75	0 0	75	0 0				
Anunthul Tank. ...	...	16	75	0 0	75	0 0				
Cauveripaukum Calingulah and Morie ...	...	17	40	0 0	40	0 0				
Podianoor Calingulah ...	...	18	40	0 0	40	0 0				
Murdaud Conduum ...	...	19	30	0 0	30	0 0				
Do. Bridge.	...	20	10	0 0	10	0 0				
Superintendence for the above	...	21	75	0 0	75	0 0				
Podianoor Tunnel ...	...	22	10	0 0	10	0 0				
Mailcodingaloor Tank ...	...	23	30	0 0	30	0 0				
Goodaloor Tank and Channel	...	24	35	0 0	35	0 0				
Authoovaumpaudee Tank	...	25	400	0 0	400	0 0				
Thennangoor Calingulah	...	26	100	0 0	100	0 0				
Tookoovaudee Tank ...	...	27	20	0 0	20	0 0				
Eroomungalum Channel.	...	28	20	0 0	20	0 0				
Allumbaidoo Aqueduct and Channel.	...	29	45	0 0	45	0 0				
Goodaloor Tank in Wandiwash Talook ...	...	30	50	0 0	50	0 0				
Alliabad Yerreooppum Tank ...	...	31	77	15 4	77	15 4				
Poloor large Tank ...	...	32	17	3 0	17	3 0				
Do. Mungalum supplying Channel ...	...	33	135	12 0	135	12 0				
Do. Cheyaur do ...	...	34	45	6 8	45	6 8				
Cutcherrymungalum Tank	...	35	961	7 4	961	7 4				
Seroovulloor Tank	...	36	11	15 0	11	15 0				
Carapet large Tank	...	37	66	2 9	66	2 9				
Mademungalum do	...	38	183	10 0	183	10 0				
Annially Tank.	...	39	65	5 1	65	5 1				
Congaroyanundul Tank	...	40	100	11 0	100	11 0				
Rendarepett Tank	...	41	209	7 5	209	7 5				
Seroovulloor Dam	...	42	20	6 11	20	6 11				
Panoolapaudy Tank	...	43	25	8 0	25	8 0				
Eloopaccoonnum do.	...	44	466	10 7	466	10 7				
Chadapairy large Tank...	...	45	150	13 0	150	13 0				
Poondy Tank...	...	46	451	11 0	451	11 0				
Palassoor Tank	...	47	39	6 10	39	6 10				
Vullum Chittairey	...	48	79	9 0	79	9 0				
Vullum Thencaray Parumpaukum Hissa Tank.	...	49	37	7 0	37	7 0				
Anniboghy Tank	...	50	87	12 0	87	12 0				
Eroomboor Tank	...	51	80	10 0	80	10 0				
Sattimungalum Tank	...	52	174	8 4	174	8 4				
Valiumpaukum do.	...	53	193	14 0	193	14 0				
Sorayoor Mailnurmah Hissa Tank.	...	54	168	8 0	168	8 0				
Mailnurmah Tank	...	55	0	7 5	0	7 5				
Chemboor Tank	...	56	28	10 5	28	10 5				
Ooloonday Tank and Annicut	...	57	23	11 0	23	11 0				
Etchoor large Tank	...	58	153	5 0	153	5 0				
Salavadoo Chittairey	...	59	123	4 3	123	4 3				
Garoodapoorum Tank and Channel	...	60	48	13 0	48	13 0				
Murdaud Tank.	...	61	19	12 0	19	12 0				
Ponney do.	...	62	168	4 6	168	4 6				
Covalay Chittairey	...	63	93	8 0	93	8 0				
			143	0 0	143	0 0				

Name of Works.	No.	To be accounted for.		Bills prepared.		Advances not exhausted by.		Advances exceeded by.	
		Rs.	A. B.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
Patharey large Tank ...	64	136	13 0	136	13 0				
Mummoorey do. ...	65	136	13 0	136	13 0				
Padoor tank ...	66	19	5 0	19	5 0				
Agaracaracottah Tank ...	67	63	1 0	63	1 0				
Cotavadoo do. ...	68	24	5 0	24	5 0				
Sattimungalum large Tank ...	69	33	9 0	33	9 0				
Covalay Tank...	70	19	9 0	19	9 0				
Mailmah Tank..	71	96	2 0	96	2 0				
Vadoor do. ...	72	11	2 0	11	2 0				
Eroongul Mottoo Sluice	73	100	3 9	100	3 9				
Alliabad Tank..	74	65	0 0	65	0 0				
Closing a breach with earth and stone work in Wandiwash Tank supply channel	75	60	0 0	60	0 0				
Ammanumpaukum Tank ...	76	180	0 0	180	0 0				
Sluice to Codianellore Hissa Tank	77	180	0 0	180	0 0				
Nellore Rajahnairy Tank ...	78	110	0 0	110	0 0				
Pyvantanghul Tank ...	79	150	0 0	150	0 0				
Aroongoonum Tank ...	80	480	0 0	480	0 0				
Clearing Moodoor Channel	81	450	0 0	450	0 0				
Sluice to Chembaidoo Tank	82	30	0 0	30	0 0				
Eroombooley large Tank	83	200	0 0	200	0 0				
Raising the bank of the Thellaaur Vaniem Tank ...	84	440	0 0	440	0 0				
Sluice to Coracotah Tank	85	360	0 0	360	0 0				
Clearing the bed of Shanel Tank Channel	86	300	0 0	300	0 0				
Raising the bank of Thoracole Tank ...	87	330	0 0	330	0 0				
Raising the bund of Cootumputta Tank ...	88	190	0 0	190	0 0				
Sluice of Nellairey Tank	89	70	0 0	70	0 0				
Repairing Nellore Hissa Tank	90	1,437	0 0	1,437	0 0				
Rebuilding Karum Hissa Tank	91	200	0 0	200	0 0				
Improving Allattoor Channel	92	80	0 0	80	0 0				
Cotay large Tank...	93	678	10 11	678	10 11				
Mungalum Chittairey ...	94	115	12 3	115	12 3				
Anunthul Tank ...	95	168	3 8	168	3 8				
Cauverypaukum Tank ...	96	288	12 6	288	12 6				
Maumundoor Tank ...	97	329	5 11	329	5 11				
Mardaud Channel ...	98	307	15 6	307	15 6				
Sundries for the Cotay and 8 other Tanks ...	99	150	5 11	150	5 11				
Codavanoor Tank ...	100	602	14 8	602	14 8				
Irringhul Tank ...	101	96	1 2	96	1 2				
Salavadoo Damaracoolum Tank...	102	50	0 0	50	0 0				
Ponnachetty Tangul ...	103	40	0 0	40	0 0				
Covalay large Tank ...	104	470	0 0	470	0 0				
Sluice to Anundoor Chittairey	105	35	0 0	35	0 0				
Raising and strengthening the bank of Shevanum Chittairey	106	210	0 0	210	0 0				
Repairing Calingulahs in Nellairey Tank ...	107	230	0 0	230	0 0				
Sluice to Keelcoracattoor Channel	108	50	0 0	50	0 0				
Sluice to Coonattoor Tank ...	109	62	8 8	62	8 8				
Strengthening Keelput Tank	110	287	11 2	287	11 2				
Contingencies for the repairs of the Coonattoor Tank supply Channel	111	10	14 6	10	14 6				
Rebuilding Iyalawady Calingulah	112	20	0 0	20	0 0				
Alliabad Aracooppum Tank ...	113	560	0 0	560	0 0				
Aroonamungalum Tank	114	190	0 0	190	0 0				

Name of Works.	No.	To be account- ed for.		Bills prepared.		Advances not exhaust- ed by.		Advances ex- ceeded by.	
		Rs. A. P.		Rs. A. P.		Rs. A. P.		Rs. A. P.	
		Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
Poonumput Tank Channel	115								
Poloor Tank supply do.	116	210	0 0	210	0 0				
Seroovulloor Condom...	117	215	0 0	215	0 0				
Nummayandal Tank	118	450	0 0	450	0 0				
Carapett large do.	119	155	0 0	155	0 0				
Mattavett Tank...	120	360	0 0	360	0 0				
Sunnakawaudy Tank	121	200	0 0	200	0 0				
Cheddapairy do.	122	100	0 0	100	0 0				
Removing rock from Cheyaur ex- tending Channel	123	58	0 0	58	0 0				
Keelcodoongaloor Channel	124	620	0 0	620	0 0				
Paudy Tangu	125	160	0 0	160	0 0				
Mungalum Tank	126	75	0 0	75	0 0				
Maumundoor Tank	127	68	0 0	68	0 0				
Oolunday Tank Channel...	128	95	0 0	95	0 0				
Vellacherry Tank	129	165	0 0	165	0 0				
Cheyaur Annicut Channel	130	177	0 0	177	0 0				
Allapoorandum Tank	131	300	0 0	300	0 0				
Moolagherry Tank and Sluice	132	20	0 0	20	0 0				
Nagarumbadoo Calingulah	133	430	0 0	430	0 0				
Moocoor do.	134	36	2 8	36	2 8				
Molagherry Tank and Collatoor Sluices	135	119	9 3	119	9 3				
Sundry repairs to 13 Mories	136	167	13 4	167	13 4				
Widening and extending 2 bridges to Chinna Chengadoo and Coda- vanoor	137	87	6 0	87	6 0				
Chalookay Tank	138	241	2 8	241	2 8				
Karum Hissa do.	139	570	0 0	570	0 0				
Thennangoor do.	140	450	0 0	450	0 0				
Sundries for the Codavanoor Tank and Channel	141	630	0 0	630	0 0				
Saloooy Channel	142	80	0 0	80	0 0				
Sattimungalum Embankment	143	77	0 0	77	0 0				
Eloopay large Tank	144	220	10 0	220	10 0				
Do. Chittairey	145	50	0 0	50	0 0				
Sholaveram Tank	146	150	0 0	150	0 0				
Do. Calingulah	147	95	0 0	95	0 0				
Do. Channel	148	150	0 0	150	0 0				
Moorkarnadadee Sluice	149	100	12 4	100	12 4				
Sundries for the Sholaveram Tank	150	0	8 5	0	8 5				
Sluice to Cooroocay Chittairey	151	8	0 0	8	0 0				
Carrapoondy Tank	152	151	7 6	151	7 6				
Panaolypaudey embankment	153	650	0 0	650	0 0				
Keelpaloor Tank...	154	40	0 0	40	0 0				
Cuddalaudey supply Channel	155	100	0 0	100	0 0				
Carrapett Channel...	156	50	0 0	50	0 0				
Clearing bed of Cheyaur Annicut Channel	157	80	0 0	80	0 0				
Allynuggur Tank	158	510	0 0	510	0 0				
Muttavet Tank...	159	250	0 0	250	0 0				
Nummeandal Sluice	160	75	0 0	75	0 0				
Veeraloor Tank	161	66	0 0	66	0 0				
Conthapoliem Tank...	162	65	0 0	65	0 0				
Keelcodoongaloor Calingulah	163	30	0 0	30	0 0				
Annual repairs to road from Che- yaur to Thellaur 1856-57	164	100	0 0	100	0 0				
Do. do. do. 1857-58	165	450	0 0	450	0 0				
Do. do. from Arnee to	166	690	0 0	690	0 0				
Pooloor...	167	600	0 0	600	0 0				
Clearing jungle on the line of Cheyaur Channel		79	8 3	79	8 3				

Name of Works.	No.	To be ac- counted for.		Bills prepared.		Advances not exhausted by.		Advances ex- ceeded by.	
		Rs. A. P.		Rs. A. P.		Rs. A. P.		Rs. A. P.	
		Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
Poloor Talook Cutcherry	168	966	5 0	966	5 0				
2 Store Sheds at Cheyaur, Annicut and Vemmooney	169	200	0 0	200	0 0				
2 Nurseries at do. and do.	170	238	7 8	238	7 8				
Sundry charges for repairs to 2 Store Sheds at Cheyaur Anni- cut and Vemmooney...	171	125	0 0	125	0 0				
Poloor Travellers' Bungalow	172	25	0 0	25	0 0				
Dismantling condemned Military buildings at Arnee...	173	44	3 0	44	3 0				
Total...	174	36,394	7 11	36,394	7 11				

Assistant Overseer J. SHAW LINCOLN.

No.	Name of Works.	To be ac- counted for.		Bills prepared.		Advances not exhausted by.		Advances exceeded by.	
		Rs. A. P.		Rs. A. P.		Rs. A. P.		Rs. A. P.	
		Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
1 Widening and extending Chey- aur Channel...	1	4,188	3 3	1,012	14 1	3,175	5 2		
2 Planting fruit trees on the banks of the Cheyaur Channel...	2	1,000	0 0	1,243	10 0	0	0 0	243	10 0
3 Cheyaur Channel 13 Mories...	3	1,673	7 9	1,728	3 4	0	0 0	54	11 7
4 Repairing Colathoor Tank...	4	100	0 0	0	0 0	100	0 0		
5 Ellatoor Channel...	5	1,977	0 7	1,725	0 5	152	0 2		
6 Pooresay Cullaurey...	6	2,267	6 0	2,262	5 5	5	0 7		
7 Do. large Tank	7	450	0 0	0	0 0	450	0 0		
8 Poloor Cheyaur supplying Channel.	8	11,564	11 8	10,071	0 8	1,493	11 0		
9 Road from Conjeeveram to Thellaur	9	337	8 3	337	8 3	0	0 0		
10 Road from Thoozey to Mamundoor	10	9,187	2 1	9,202	8 9	0	0 0	15	6 8
11 Road from Poloor to Trinamullay.	11								
Total Rupees...		32,745	7 7	27,583	2 11	5,476	0 11	313	12 3

18. The general result of this examination into the transactions which commence at a date subsequent to the formation of the new Public Works Department, and which do not include any advances made under the old Maramut system by the Collectors (which will be treated separately) are as follows, viz. :

ABSTRACT.

Range.	To be account- ed for.		Bills prepared.		Advances not exhausted by.		Advances ex- ceeded by.	
	Rs. A. P.		Rs. A. P.		Rs. A. P.		Rs. A. P.	
	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
One - - - - -	1,14,537	12 6	1,14,014	12 0	1,980	15 8	1,457	15 2
Two - - - - -	92,879	1 1	1,07,433	8 1	625	9 4	15,180	0 4
Three - - - - -	5,754	0 6	369	10 9	5,384	5 9	0	0 0
Four - - - - -	32,943	4 8	30,522	3 5	2,429	9 9	8	8 6
Five - - - - -	69,139	15 6	63,977	10 10	5,476	0 11	313	12 3
Total - - - - -	3,15,254	2 3	3,16,317	13 1	15,896	9 5	16,960	4 3

19. The question arises, whether it would be better to write off the differences at once, giving directions to use all means to make the recoveries, and deal with them as waifs and strays; or to leave them to be recovered by the Officers of the Public Works Department and carried to account in the usual manner. The first plan which appears to be the best, would clear the mat-

28 Fort Saint George, Public Works Consultation of 5th April 1859.

ter up so far as the arrears are concerned, but it would have the effect of shewing all the money as expended on the works. The second plan would leave these balances open, and by consequence a part of the arrears unsettled. This would give the Officers of the Public Works Department the amount to complete the works, when they recover it, and would leave the estimates, &c., as they are; but so far as settling the accounts is concerned these particular items would be as much in nubibus as ever.

20. It is therefore recommended that these estimates be closed, new estimates made to complete the works, and the money outstanding recovered in the best way that may suggest itself, and the result specially reported either to the Government or the Commission for Investigating Public Establishments.

APPENDIX B.

Report upon the unadjusted balance of advances made for Public Works in the District of North Arcot previous to the organization of the Public Works Department, made in pursuance of G. O. No. 2201, Public Works Department, dated 20th October 1858.

1. As has been already shewn in that portion of the Report which deals with the unadjusted balances subsequent to the organization of the Public Works Department at para. 1—the amount remaining to be adjusted which appertains to a period anterior to that event was under-stated in the G. O. No. 2201, Public Works Department of 20th October 1858. The amount should have been Rs. 56,232; the difference arose in this manner. The item shewn should have been described as the balance of sums advanced for expenditure under the old Maramut rule; the advances made under the old regime to Engineers remaining unadjusted, were omitted in the Statement of Lieutenant-Colonel Lawford, the Officiating Chief Engineer, upon which the Minute of Government was framed.

2. This sum of Rs. 56,232 has, for the convenience of registry been divided into the Ranges observed by the Public Works Department. The works are however, in the Zillah Records, shewn in the several Talooks.

Range No. 1	Rs.	A.	P.
" 2	8,691	4	0
" 3	11,126	9	4
" 4	2,832	8	3
" 5	21,029	6	7
Total	56,232	10	11

Part of the work done has been billed for in the usual manner, for part, bills were not found, but very satisfactory evidence has been given, that the money has been expended, and the work done to the full value in many instances, and in other instances, the amounts to be covered are established. It also appears, that many measurements have been made, and many bills forwarded to the Engineer Department, which are not now forthcoming.

3. The following is the result of a very careful examination of the various documents which throw light upon the subject.

1st RANGE.

No.	Name of Works.	To be accounted for.			Amounts passed.			Advances not exhausted by.			Advances exceeded by.		
		Rs.	A.	P.	Rs.	A.	P.	Rs.	A.	P.	Rs.	A.	P.
1	Mathandacooppum Tank...	324	7	0	324	7	0						
2	Gollapully Seepanaiy Tank.....	59	7	0	59	7	0						
3	Do. supplying Channel ...	165	15	0	165	15	0						
4	Basavapulley Bungaruca Tank.	200	0	0	181	8	0						
5	Cuttamunchee Cuttoo Calvah...	27	0	0	18	8	0						
6	Paulcoor large Tank...	150	0	0	27	0	0						
7	Mootheecoolum Pootaiy Tank...	80	0	0	130	0	1						
8	Pilloor Nagalairey Tank...	195	0	0	19	15	11						
9	Do. Cuttoo Calvah...	75	0	0	72	9	6						
10	Luttairey Tank...	186	3	0	7	6	6						
11	Nungamungalum Tank...	369	13	0	158	0	0						
12	Yacambara Nellore Tank...	120	0	0	37	0	0						
13	Calinjoor large Tank...	230	0	0	75	0	0						
14	Vinnumpulley Chittaiy...	100	0	0	186	3	0						
15	Pothoor Tank...	113	0	0	367	9	0						
16	Vapoor large Tank...	135	0	0	2	4	0						
17	Brimmapoorum River spring Channel...	80	0	0	120	0	0						
18	Moogulput Hissa River Channel...	140	0	0	120	0	0						
19	Saivoor spring channel...	75	0	0	75	0	0						
20	Bauloor do.	150	0	0	150	0	0						
21	Tootteeput do.	140	0	0	140	0	0						
22	Pedda Kanoomantharoyaneeput-tada spring Channel...	96	11	0	64	11	0						
23	Morum large Tank...	10	0	0	32	0	0						
24	Pengaragoontah Tank...	50	0	0	10	0	0						
25	Peddanayaneedoorgum Naikenai-rey Tank...	74	10	0	32	12	0	17	4	0			
26	Cuttamunchee River Channel...	170	0	0	74	10	0						
27	Velacauchee spring Channel...	300	0	0	170	0	0				39	0	6
28	Veppaulay large Tank supply do.	175	0	0	339	0	6				11	1	0
29	Aunungoodey Tank...	50	0	0	186	1	0						
30	Chaircaudocundeeppoorum Hissa Tank...	55	0	0	50	0	0						
31	Vencatasamoodrum Hissa Tank...	81	0	0	55	0	0						
32	Chittattoor River Channel...	45	0	0	81	0	0						
33	Velattoor Tank...	86	5	6	45	0	0						
34	Calacattoor large Tank...	293	8	0	36	5	6	7	4	6			
35	Tunnel to the Fort Trench at Chittoor	19	6	3	42	11	6						
36	Road from Cuddapanuttum to Gooriattum...	0	8	10	293	8	0						
37	Suntapett Road...	2	6	4	19	6	3						
38	Chittoor Road...	0	8	0	0	8	10						
39	Splitting Rocks in Poodoopett, near Chittoor...	43	13	1	2	6	4						
40	Repair to Road from Chittoor to Sholinghur...	139	8	0	0	8	0						
41	Tunnel in Vellore Road...	851	1	0	43	13	1						
42	Discretionary allowance to Road from Pengaragoontah to Gooriattum...				114	8	0	25	0	0			
					823	6	5	27	10	7			

No.	Name of Works.	To be accounted for.		Amounts passed.		Advances not exhausted by.		Advances exceeded by.	
		Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
43	Road from Vellore to Punnattoor.	225	0 0	225	0 0				
44	Road to the Post Office at Chittoor.	0	6 0	0	6 0				
45	Repairing the Jail at Chittoor...	184	2 0	184	2 0				
46	Do. Traveller's Bungalow at Chittoor...	103	11 0	103	11 0				
47	Wheel to the well in the Jail at Chittoor...	31	0 0	31	0 0				
48	Police Cutcherry at Vencatagher-ry cottah...	121	8 0	121	8 0				
49	Chittoor Talook Cutcherry...	2,213	0 0	2,213	0 0				
50	Pandal to the Travellers' Bungalow at Vencatagherry cottah ...	2	6 0	2	6 0				
Total.....		8,691	4 0	8,564	12 2	176	9 4	50	1 6

2nd RANGE.

No.	Name of Works.	To be accounted for.		Bills prepared.		Advances not exhausted by.		Advances exceeded by.	
		Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
51	Poinay large Tank and Chittairey.	270	0 0	270	0 0				
52	Vapenjairey Tank	90	0 0	90	0 0				
53	Do. supplying Channel ...	5	0 0	5	0 0				
54	Agaramungalum Tank...	100	0 0	100	0 0				
55	Cota Agarum large Tank	130	0 0	130	0 0				
56	Veeraga Nellore Cunnicaipoorum Tank	11	0 0	9	13 1	1	2 11		
57	Condapilly Dasaravadoo Tank	15	0 0	15	0 0				
58	Nellapully Tank	120	0 0	120	0 0				
59	Auvelalah Tank	91	0 0	91	0 0				
60	Gazoolamundiem Mazra Yalia-goontah Tangul	40	0 0	40	0 0				
61	Peddapakala large Tank.	0	9 2	0	9 2				
62	Ramapoorum Vummanairey Tank.	94	0 0	94	0 0				
63	Contapakum Tank	105	0 0	105	0 0				
64	Goodoogoochintala Channel	22	0 0	22	0 0				
65	Curnacoondalavarypully Tank	18	0 0	18	0 0				
66	Vanoothanapully Cuttoo Calvah...	15	0 0	15	0 0				
67	Tookeewaukum small Tank	27	12 0	27	12 0				
68	Auvelalah Tank	17	0 0	17	0 0				
69	Poodooputlah Dalroy Tank	1,441	11 7	1,441	11 7				
70	Nagaputtah ruined Tank	5,043	3 5	5,043	3 5				
71	Do. Mootoo Sluice	857	12 8	857	12 8				
72	Magaral Tank	136	0 0	136	0 0				
73	Mailcooppum Tank	85	0 0	85	0 0				
74	Chetty Thanghul Tank...	292	0 0	292	0 0				
75	Valem Tank	420	0 0	420	0 0				
76	Maun Thanghul Tank	533	0 0	533	0 0				
77	Checkeedeecooppum Tank	125	0 0	125	0 0				
78	Narasingapoorum Chittairey	70	0 0	60	0 0	10	0 0		
79	Pullairey Cautairey Tank	51	0 0	51	0 0				
80	Yacambara Nellore large Tank	120	0 0	120	0 0				
81	Poodooputlathamalachervoo do. ...	354	13 0	354	13 0				
82	Codacul Tank	278	4 0	278	3 3				
83	Road from Nuggerry to Balapully	100	1 0	0	0 9				
84	Bridges to road from Pootulpett to Kircumbaudy	4	0 10	100	1 0				
85	Travellers' Bungalow at Ranecput	43	5 8			4	0 10		
Total		11,126	9 4	11,110	12 5	15	12 11		

3rd RANGE.

No.	Name of Works.	To be accounted for.		Amounts passed.		Advances not exhausted by.		Advances exceeded by.	
		Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
86	Reddevellum Tank	120	0 0	120	0 0				
87	Keelumbee Tank	25	0 0	25	0 0				
88	Morumboo for the Cauveripauk Tank Bund	75	0 0	75	0 0				
89	Cauveripauk Tank supply Channel	300	0 0	300		48	9 2		
90	Narasingapoorum Tank	48	9 2			141	15 4		
91	Poodoor Tank...	141	15 4			130	3 0		
92	Velumbaukum Tank	130	3 0			109	14 2		
93	Vullia Nellore spring Channel	109	14 2			10	0 0		
94	Chengaud Tank	10	0 0			15	0 0		
95	Agavalum Poottairey Tank	15	0 0			72	10 11		
96	Seroovaliem Tank	72	10 11			60	0 0		
97	Vadyoor Tank	60	0 0						
98	Do. Aqueduct	40	0 0	40	0 0				
99	Mosoor Tank...	69	12 7	69	12 7				
100	Anavurtheekhanpett Tank	22	15 0	22	15 0	16	14 0		
101	Ammanoor Tharookairey	16	14 0						
102	Moottavaukum Tank	305	0 0	305	0 0				
103	Cauverypaukum Madoogooocaray-condum	90	0 0	90	0 0				
104	Tuppoor Condum	70	0 0	70	0 0				
105	Cotamaury cooppum spring channel	80	0 0	80	0 0				
106	Curruvaid supplying Channel	510	0 0	510	0 0				
107	Paundiambaukum Tank and Channel	2	0 0			2	0 0		
108	Tennempat Tank	1	0 0			1	0 0		
109	Do. do.	29	0 0			29	0 0		
110	Doossee Maumundoor Tank	27	2 9			27	2 9		
111	Nellay large Tank	157	8 0	157	8 0				
112	Ookul Pauvoor river Channel	98	14 4	98	14 4				
113	Pandals to Travellers' Bungalows at Oochairey and Ranecpett	49	12 0	49	12 0				
114	Cutwall's Choultry at Wallajahpett	154	5 0	154	5 0				
Total...		2,832	8 3	2,168	2 11	664	5 4		

4th RANGE.

No.	Name of Works.	To be accounted for.		Amounts passed.		Advances not exhausted by.		Advances exceeded by.	
		Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
115	Calavay Condyan Thanghul	843	10 10	680	0 0				
116	Cuttavaudy Annicut...	107	2 6	163	10 10				
117	Sumpunghy Nellore river Channel	94	15 5	107	2 6			0	0 4
118	Timery Hissa Tank...	193	5 0	94	15 9	43	10 7	149	10 5
119	Syetvannum Paryonairey	22	0 0	66	15 1				
120	Do. Chittairey	58	0 0	13	0 11				
121	Malayoor Chittairey	23	5 0	12	2 11				
122	Poodoopaukum Channel	55	0 0	11	2 1				
123	Do. Tank	415	0 0	497	12 10			27	12 10
124	Cuttivadee large Tank...	40	0 0	25	0 0	15	0 0		
125	Poodoopaukum supplying Channel	30	0 0	30	0 0				
126	Thayanoor Tank Calingulah	460	0 0	460	0 0				
127	Keerasutpoorum Tank	105	0 0	105	0 0				
128	Caradeegooder Tank	65	0 0	65	0 0				
129	Gunga Nellore Tank	55	8 0	55	8 0				
130	Poothoor Tank	323	0 0	323	0 0				
131	Chembadoo do.	440	0 0	440	0 0				
132	Veeringeepoorum Tank	150	0 0	150	0 0				

No.	Name of Works.	To be accounted for.		Amount passed.		Advances not exhausted by.		Advances exceeded by.	
		Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
133	Agaronjairey Tank ...	500	0 0	500	0 0				
134	Thorapaudey Tank ...	41	8 0	41	8 0				
135	Caniembaudy Tank ...	110	0 0	110	0 0				
136	Pareancooppum Tank ...	13	0 0	13	0 0				
137	Tippasamoodrum Tank ...	2	0 0	2	0 0				
138	Sattiamadura Tank ...	20	0 0	20	0 0				
139	Chedapairey supplying Channel & Nannal ...	70	0 0	70	0 0				
140	Sattipolliem Tank ...	120	0 0	120	0 0				
141	Thutteeput Tank ...	422	0 0	422	0 0				
142	Nelvoy Tank ...	192	0 0	192	0 0				
143	Moonjarooputt Tank ...	80	0 0	80	0 0				
144	Do. Vunnancottay Tank.	65	0 0	65	0 0				
145	Pengalathan Tank ...	90	0 0	90	0 0				
146	Pennattoor Tank ...	259	0 0	259	0 0				
147	Aryoor do. ...	590	0 0	590	0 0				
148	Cooppum do. ...	258	8 0	258	8 0				
149	Mailcayane River Channel ...	50	0 0	50	0 0				
150	Cathalumbutt Tank ...	50	0 0	50	0 0				
151	Arasumbutt do. ...	25	0 0	25	0 0				
152	Canacaneeya do. ...	60	0 0	60	0 0				
153	Velaupakum do. ...	40	0 0	15	11 0	24	5 0		
154	Sholaveram do. ...	180	0 0	180	0 0				
155	Keelachoor Cunthanairey river Channel ...	20	0 0	20	0 0				
156	Cunthanairey Cayaneepakum do. ...	110	0 0	110	0 0				
157	do. do. Channel	90	0 0	90	0 0				
158	Verinjeepoorum Oockanavarum Tank ...	145	0 0	145	0 0				
159	Sattiamungalum Spring Channel.	80	0 0	80	0 0				
160	Singeereecovil river Channel ...	7	0 0	7	0 0				
161	Veroopatcheepoorum Tank ...	450	0 0	450	0 0				
162	Vinnamungalum Tank ...	20	0 0	20	0 0				
163	Pareancooppum Tank ...	107	0 0	107	0 0				
164	Poothoor Thanghul ...	60	0 0	60	0 0				
165	Do. large Tank...	60	0 0	60	0 0				
166	Alamaloomungapoorum Tank ...	20	0 0	20	0 0				
167	Pullalacooppum river Channel ...	40	0 0	40	0 0				
168	Gollamungalum Tank...	217	0 0	217	0 0				
169	Tippasamoodrum large Tank ...	15	0 0	0	0 0	15	0 0		
170	Do. Thanghul ...	55	0 0	55	0 0				
171	Ummoondy river Channel ...	33	0 0	33	0 0				
172	Chethoopairey supply Channel ...	700	0 0	700	0 0				
173	Chittahmoor Tank ...	53	0 0	53	0 0				
174	Annathanghul ruined Tank ...	1,567	5 5	1,567	5 5				
175	Road from Caniembady Ghaut...	1,028	11 9	720	0 0	308	11 9		
176	Do. from Vellore to Arnee ...	8,338	0 11	8,338	0 11				
177	Police Cutcherry at Pettahmoore.	1,094	5 9	1,094	5 9				
Total...		21,020	6 7	20,544	8 7	512	11 2	27	13 2

5th RANGE.

No.	Name of Works.	To be accounted for.		Amounts passed.		Advances not exhausted by.		Advances exceeded by.	
		Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
178	Sorayoor Hissa Channel ...	60	0 0	60	0 0				
179	Coothavadoo Tank ...	24	0 0	24	0 0				
180	Shothookinne... ..	50	5 0	50	5 0				
181	Occasional Sibbendey in Poloor Talook...	50	6 6	50	6 6				

No.	Name of Works.	To be accounted for.		Amounts passed.		Advances not exhausted by.		Advances exceeded by.	
		Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
182	Alliabad Yarecoopum Tank ...	25	0 0	25	0 0				
183	Poloor large Tank ...	357	0 0	357	0 0				
184	Munjalaury supplying Channel ...	40	0 0	40	0 0				
185	Cutcherrymungalum Tank ...	10	0 0	10	0 0				
186	Seroovalore Tank ...	205	10 3	205	10 3				
187	Carapet large Tank ...	180	0 0	180	0 0				
188	Mathavamungalum Tank ...	1,350	0 0	1,350	0 0				
189	Annially Tank ...	215	0 0	215	0 0				
190	Caungaroyanunthul ...	135	0 0	135	0 0				
191	Rendaryputt Tank ...	20	0 0	20	0 0				
192	Eloopacoonnum Tank...	100	0 0	100	0 0				
193	Chedapairy large Tank.	220	0 0	220	0 0				
194	Poondey Tank ...	220	0 0	220	0 0				
195	Cadalaudey Dam ...	360	0 0	360	0 0				
196	Carapet Tank ...	216	10 0	92	0 6				
197	Keelcarooattoor Tank supply Channel...	419	3 3	124	9 6	24			
198	Eroomboor Tank ...	684	1 0	129	3 3				
199	Sattiamungalum Tank..	950	0 0	266	0 0				
200	Valiumbaukum Tank...	436	6 0	129	1 0				
201	Mailnurmah Tank ...	208	0 0	555	0 0				
202	Etchoor supply Channel	15	0 0	930	0 0				
203	Vullum Chittairey ...	437	6 0	86	6 0				
204	Do. Hissa Tank ...	530	0 0	350	0 0				
205	Annaboghee Tank ...	202	4 0	208	0 0				
206	Chemboor do. ...	245	0 0	72	6 0				
207	Oolunday Tank and Annicut	110	0 0	365	0 0				
208	Etchoor large Tank ...	590	0 0	530	0 0				
209	Salavadoo Chittairey ...	248	14 0	82	4 0				
210	Garoodapoorum Tank Channel	96	0 0	120	0 0				
211	Murdaud Tank ...	590	0 0	245	0 0				
212	Ponnay Tank...	105	0 0	110	0 0				
213	Covalay Chittairey ...	70	0 0	590	0 0				
214	Padoor Tank...	105	0 0	193	14 0				
215	Agaragaracotay Chittairey	50	0 0	55	0 0				
216	Sattumbaukum large Tank	100	0 0	96	0 0				
217	Covalay large Tank ...	20	0 0	590	0 0				
218	Mailmah Tank...	150	0 0	70	0 0				
219	Wadoor Tank	72	0 0	105	0 0				
220	Nulliancoolum Streerungarajahpoorum Hissa Tank ...	570	0 0	50	0 0				
221	Oolgunday Tank ...	25	0 0	95	0 0				
222	Cauvaniauttoor Thanghul	25	0 0	265	0 0				
223	Goodalore Tank ...	150	0 0	55	0 0				
224	Do. ...	389	15 9	389	15 9				
225	Velauncaudoo Tank ...	50	0 0	50	0 0				
226	Pyoor Tank...	95	0 0	55	0 0				
227	Ellathoor Tank...	265	0 0	309	0 0				
228	Coratambutt Condum..	5	0 0	120	4 0				
229	Ellapaukum Hissa Tank	309	0 0	10	0 0				
230	Valiumbaukum supply Channel	120	4 0	113	1 0				
231	Oolunday Tank ...	10	0 0	102	8 0				
232	Allapooranthan Tank...	113	1 0						
233	Poloor Talook Cutcherry	102	8 0						
Total.....		12,552	14 9	12,528	14 9	24	0 0		

ABSTRACT.

No. of Range.	To be accounted for.	Amounts passed.	Advances not exhausted by.	Advances exceeded by.
Range No. 1...	Rs. A. P.	Rs. A. P.	Rs. A. P.	Rs. A. P.
Do. No. 2 ...	8,691 4 0	8,564 12 2	176 9 4	50 1 6
Do. No. 3 ...	11,126 9 4	11,110 12 5	15 12 11	
Do. No. 4 ...	2,832 8 3	2,168 2 11	664 5 4	
Do. No. 5 ...	21,029 6 7	20,544 8 7	512 11 2	27 13 2
Do. No. 5 ...	12,552 14 9	12,528 14 9	24 0 0	
Total	56,232 10 11	54,917 2 10	1,393 6 9	77 14 8

APPENDIX C.

Statement of alteration in the Department of Public Works of North Arcot District Engineer.

Rank and Names.	Remarks.
District Engineer...	
Do. ...	Captain C. C. Johnston
Do. ...	Lieut. J. O. Mayne...
Do. ...	J. H. Dopping, Esq....
	Transferred to Central Office.
	Do. to Bangalore.
	Now in charge.

Omitted in following list, D. Daniel, Sub-Overseer.

1st DIVISION.

Rank and Names.	Remarks.
Executive Engineer ...	Lieutenant Mayne ...
Assistant Executive Engineer ...	Do. Boyd ...
District Engineer ...	Do. Mayne ...
Do. ...	J. H. Dopping, Esq. ...
Executive Engineer ...	Lieutenant A. D. Clay ...
Supervisor ...	Mr. Howard ...
Overseer ...	Mr. Booth ...
Assistant Overseer...	Mr. Lincoln ...
Do. ...	Mr. Lee ...
Do. ...	Mr. Anderson ...
Sub-Overseer, 1st Class, 1st Grade	Poonapah Moodely ...
Do. 1st do. 2nd do...	Mr. E. Haldwell...
Do. 1st do. 2nd do...	Veerasawmy Moodely ...
Do. 1st do. 3rd do...	Mr. Willy ...
Do. 2nd do. 1st do...	Streenevassaloo Naidoo...
Do. 2nd do. 2nd do...	Teeroovengadam...
Do. 2nd do. 2nd do...	Sawmy Pillay...
Do. 2nd do. 2nd do...	Mr. Pereira...
Do. 3rd do. 1st do...	Mr. Morrell ...
Do. 3rd do. 3rd do...	Alivaroo Naidoo...
Mahramut Superintendent...	Paroosaramen...
	Moonesawmy Moodely ...
	In charge.
	In charge.
	In charge.
	In charge.
	In charge.
	Was in charge for a time.
	Transferred to Telegraph Dept.
	Do. to Chingleput.
	Transferred to 3rd Division.
	Do. to Salem.
	At Palaur Bridge and Trivellum Talook.
	Died, succeeded by Veerasawmy.
	Transferred to 3rd Division.
	Dismissed.
	Palmanair Talook.
	Resigned.
	Dismissed.
	Do.
	Promoted to Overseer and transferred to the 4th Division.

2nd DIVISION.

Rank and Names.	Remarks.
Assistant Executive Engineer ...	Mr. T. H. Bush.
District Engineer ...	J. H. Dopping, Esq....
Executive Engineer ...	Captain W. H. Watts.
Assistant Supervisor ...	Mr. Damerum...
	Temporarily.
	Was in charge of the Division, for 2 months and transferred to Cuddapah.
Overseer ...	Moonesawmy Moodely.
Assistant Overseer...	Mr. Morrell ...
	Transferred to the 1st Division as 3rd Class, 1st Grade Sub-Overseer.
Sub Overseer 2nd Class 1st Grade	Mr. Theobald ...
Do. 1st do. 2nd do...	Annasawmy Moodely ...
Do. 3rd do. 2nd do...	Mr. Cassidy...
Do. 3rd do. 2nd do...	Iyacooty Moodely...
	Resigned.
	Transferred to South Arcot.
	Dismissed.
	Do. and subsequently provided with 2nd Class, 3rd Grade.
	Do. and subsequently provided with 3rd Class, 3rd Grade, and transferred to the 5th Division.
	Dismissed.
Do. 3rd do. 3rd do...	Permaul ...
Do. 1st do. 1st do...	Condasawmy Moodely.
Do. 2nd do. 2nd do...	Mr. Gaynor.
Assistant Overseer ...	Mr. Brittain...
Do. ...	Mr. Enright.
Sub-Overseer 2nd Class 2nd Grade	Aroonachella Moodely.
	Transferred to Cuddaph.

3rd DIVISION.

Rank and Names.	Remarks.
Executive Engineer ...	Lieutenant Keyes ...
Do. ...	Major Walker...
Do. ...	Captain Barber ...
Do. ...	Mr. Dopping ...
	Ordered to Punjab.
	Do. to Kurnool.
	Do. to join his Corps.
	Subsequently promoted to District Engineer.
Assistant Superintendent ...	Ramanjooloo Pillay ...
Assistant Overseer...	Mr. Lee ...
Do. ...	Mr. Wright...
Sub-Overseer 2nd Class 2nd Grade	Aroonachella Moodely...
Do. 3rd do. 2nd do...	Rungasawmy Moodely.
Do. 1st do. 1st do...	Mr. Murray.
Do. 2nd do. 2nd do...	Seenevassaloo Naidoo.
Do. 1st do. 1st do...	Poonapah Moodely.
Do. 2nd do. 3rd do...	Kistnasawmy.
	In charge of the Division.
	Transferred to 1st Division.
	Do. to Palamcottah.
	Do. to 2nd Division.

4th DIVISION.

Rank and Names.	Remarks.
Sub-Collector ...	Mr. Sullivan. ...
Executive Engineer. ...	Mr. Huddleston ...
Do. ...	Lieutenant J. O. Mayne ...
Do. ...	J. H. Dopping, Esq., ...
Do. ...	Lieutenant B. B. Boyd ...
	Partly.
	Transferred to Kistnah Division.
	Promoted to District Engineer.
	Do. do.
	Transferred to 1st Division only a part.
	Furlough on sick leave.
	Promoted to District Engineer.
Do. ...	Captain Taylor ...
Do. ...	J. H. Dopping, Esq....
Do. ...	Lieutenant A. D. Clay...
Supervisor ...	Mr. Howard...
Overseer ...	Moonesawmy Moodely ...
Sub-Overseer 2nd Class 2nd Grade	Mr. Eyles ...
Do. 1st do. 3rd do...	Mr. Willy ...
Do. temporary ...	Mr. Coshan ...
Do. 2nd Class 2nd Grade	Sawmy Pillay ...
Do. 1st do. 2d do...	Mr. Haldwell ...
Do. 2nd do. 1st do...	Streenevassaloo Naidoo. ...
Mahramut Dv. Superintendent...	Socbroya Moodely...
	Was in charge for a time.
	Transferred to the 2nd Division.
	Arcot Talook.
	Dead.
	Dismissed.
	Vellore Talook.
	Transferred to 1st Division.
	Do. do.
	Pensioned.

5th DIVISION.

Rank and Names.	Remarks.
Supervisor Mr. F. Dick..	Transferred to Malabar.
District Engineer J. H. Dopping, Esq.	During Mr. Dick's suspension.
Assistant Executive Engineer ... Mr. Horgan .	Resigned.
Do. ... Mr. Biggers	
Sub-Overseer 1st Class 1st Grade Perianna Moodely	Transferred to Tanjore.
Assistant Overseer. ... Mr. Lincoln	Do. to 1st Division.
Sub-Overseer 2nd Class 2nd Grade Vadamalay Moodely	
Assistant Overseer... Appasawmy Moodely	Lately joined.
Sub-Overseer 3rd Class 2nd Grade Kistnasawmy Moodely	Transferred to 3rd Division.
Do. 2nd do., 2nd do. Mr. Haydon	
Do. 2nd do., 2nd do. Marrappen Moedely...	Lately joined.

PALAUR ANNICUT PROJECT.

Rank and Names.	Remarks.
Executive Engineer... .. Captain Taylor	In charge of part of project.
Do. Lieutenant Keyes	North Channels.
Do. Mr. Huddleston...	South Channels.
Assistant Executive Engineer... Mr. T. H. Bush	Masonry works and Mahendra-vady Channel.
District Engineer. J. H. Dopping, Esq...	Entire Project.
Overseer Ramanjooloo Pillay.	Promoted to Assistant Super-visor.
Assistant Overseer Mr. Howard..	Govendavady Channel.
Do. do. Mr. Copcutt	Died.
Sub Assistant Revenue Surveyor Mr. E. A. Price	Dismissed.
Do. Mr. S. Ward	South side.
Do. Mr. S. Lee	Transferred.
Do. A. Erskine...	Do. 3rd Division.
Assistant Overseer Mr. Cooke	Do. to Bellary.
Do. Mr. L. Straton	South Channel (temporarily.)
Sub-Overseer 1st Class 2nd Grade Mr. Brown	Do. to his Corps.
Do. 1st do., 2nd do. Veerasawmy Moodely.	Do. do.
Do. 1st do., 2nd do. Iyasawmy Moodely.	Do. to 1st Division.
Do. 1st do., 2nd do. Theagaroy Moodely	
Do. 2nd do., 1st do. Cundasawmy Moodely	Do. to Malabar.
Do. Ramasawmy Moodely	Do. to Tanjore.
Do. Mr. Halge.	
Do. Mr. Cherryman	Dead.
Do. 2nd do., 3rd do. Mr. D'Silva...	Dismissed.
Do. 3rd do., 3rd do. Mr. McCarthy..	Do.
Do. 2nd do., 1st do. Parthasarthy Naidoo...	Do.
Do. 2nd do., 1st do. Seeteram Naidoo	
Do. Mr. Haydon..	Dismissed, subsequently promot-ed to Chey-nur Annicut.
Do. Mr. Gaynor	

(Signed) J. H. DOPPING, C. E.,
District Engineer.

APPENDIX D.

No. 256.

Assistant Engineer's Office of
North Arcot Camp Vellore,
22nd July 1857.

OFFICIAL MEMORANDUM.

As Mr. Lincoln's services have been demanded by and handed over to, the Telegraph Department, Mr. Lincoln will be good enough to close his Accounts, and prepare Bills for the amount of work done, in anticipation of the visit of Lieutenant Boyd, which will take place in a few days, when he will hand over his Accounts to Lieutenant Boyd, who will then give him a Certificate of no demands.

(Signed) B. B. BOYD, Lieut.,
Assistant Engineer of North Arcot.

To Mr. John Shaw Lincoln,
Assistant Overseer, D. P. W.

I hereby certify that there are no demands against, nor any balance due by, Assistant Overseer J. Shaw Lincoln, on account of money received for works in the first Section.

Camp Palmanair,
2nd August 1857.

(Signed) B. B. BOYD, Asst. Engr., N. Arcot.

(Signed) J. O. MAYNE, Ag. Dt. Engr. N. Arcot.

38 Fort Saint George, Public Works Consultation of 5th April 1859.

Mr. Lincoln states that he had charge of work in the Poloor, Wandiwash, Trivattoor and Conjeeveram Talooks, the greater portion of which were taken over charge from Mr. Downie in 1853-54. States also that the Accounts of this individual were kept in such a confused state, that he considered it incumbent on him, to repudiate all responsibility in regard to them; and he accordingly addressed Captain Collyer upon the subject, forwarding all Mr. Downie's Accounts, which he was afterwards called upon to assist in adjusting. States that in reply he was compelled to inform Captain Moberly of his inability to do so.

States also, that, in 1855, he was removed from the above charge, and placed under the orders of the Officer in charge of the 1st Division; that he delivered over all his Accounts to his successor, who raised no objections to receiving them, and that further on leaving the Department he received a Certificate of "no demands" signed by Lieutenant Boyd, and countersigned by Mr. Acting District Engineer Mayne, which he considers sufficient to clear him of all responsibility in reference to his transactions in the Department Public Works, as it was not a rule prior to the transfer of the Executive to the Engineer Department, to receive and grant similar Certificates on taking or giving over charge.

I have read the above and found the same to be correct.

(Signed) J. SHAW LINCOLN.

1st February 1859.

APPENDIX E.

IRRIGATION NEW WORKS.

Bill No. 12 of 1855-56 1855-56.

NORTH ARCOT.

Work—Construction of a Calingulah at Paulavaukum in Suttivadoo Talook. Amount of Estimate Rupees 444-1-0 sanctioned by Government, 6th November 1854.

Description of charge.	Amount.			Total.		
	Rs.	A.	P.	Rs.	A.	P.
37½ Cubic yards of Brick in Chunam @ 2-3-0 per CYd. 93-0-0						
Bricks, Chunam, Rough Stone and upright Stones supplied.....						
Foundation.....						
Total Company's Rupees....				100	0	0

Amount of Estimate...444-1-0
Bill No.12 of 1855-56..100-0-0

Balance 344-1-0

Commenced by Collector.

(Signed) S. LEE,
Asst. Overseer of N. Arcot.
(Signed) W. BARBER, Captain,
Executive Engineer of N. A.
(Signed) J. O. MAYNE, Lieut.,
District Engineer.

Camp Arcot, }
1st May 1857. }

Cal. Exd. P. P.

N. B.—Cancelled as the money has been recovered and brought to account in this year 1859.

Print for M.S.; this is a facsimile of the Bill.

APPENDIX F.

IRRIGATION.

Bill No. 88 of 1858-59.

CUDDAPAH DISTRICT.

Work.—Repairs of Pitchapaud Tank, amount of Estimate Rupees 405 sanctioned by Collector in January 1858.

Description of Charges.	Amount.			Total.		
	Rs.	A.	P.	Rs.	A.	P.
LABOR.						
3 Head Coolies, at 4 Rupees each.....	12	0	0			
1 Do. at 3½ Rupees	3	8	0			
220 Men Coolies, at 2 annas each	27	8	0			
40 Small Coolies, at 1 anna and 4 pice each	3	5	4			
				46	5	4
MATERIALS.						
217 Cubic yards of new revetment, at 5 annas per yard.....	67	13	0			
2,033 Cubic yards of earth work, at 10 pice per yard	105	14	2			
38½ Cubic yards of old revetment, at 1 anna per yard	2	4	6			
				175	15	8
Total Rupees.....				222	5	0
Amount of the last Bill No. 187 of 1857-58 of 27th May 1858 brought forward				182	11	0
Total				405	0	0

Commenced20th February 1858.

Completed20th September „

Date of Inspection.....21st „

District Engr.'s Office, }
30th October 1858. }

(Signed) W. B. WALTON,
Assistant Supervisor.

(Signed) STEWART, Lieut.,
District Engr. of Cuddapah.

IRRIGATION.

Bill No. 189 of 1858-59.

CUDDAPAH DISTRICT.

Work.—Repair of Pitchapaud Tank, amount of Estimate Rupees 405 sanctioned by the Collector in December 1857.

Description of Charges.	Amount.			Total.		
	Rs.	A.	P.	Rs.	A.	P.
LABOR.						
3 Head Coolies, at 4 Rupees per mensem	12	0	0			
1 Do. at 3½ „ do.	3	8	0			
220 Men Coolies, at 2 annas each	27	8	0			
40 Small Coolies, at 1 anna and 4 pice each.....	3	5	4			
				46	5	4
MATERIAL.						
217 Cubic yards of new stone, at 5 annas per yard.....	67	13	0			
2,033 Do. earth-work, at 10 pice per yard.....	105	14	2			
36½ Do. old stone, at 1 anna	2	4	6			
				175	15	8
Total Rupees.....				222	5	0
Amount of last Bill No. of 1857-58, brought forward.....				182	11	0
Total Rupees.....				405	0	0

Commenced20th February 1858.

Completed25th September „

Date of last inspection.....9th December „

(Signed) W. H. WALTON,
Assistant Supervisor.

(Signed) J. SHAW STEWART, Captain,
District Engineer, Cuddapah.

NORTH ARCOT DISTRICT,

3rd SECTION.

BILL No. 12 OF 1857-58.

Construction of a Calingulah at Pa-
lavanthum Tank in Sutturadoo Talook.

Rupees.....100-0-0.

A. D. No. 231.

APPENDIX G.

NORTH ARCOT DISTRICT.

RANGE No. 1.

BASAVAPULLY BUNGARUCCA TANK.

Estimate Rupees 318-3-0.

Advances on Estimate, to Tahsildar, Rupees 200 0 0
 to District Engineer, " 118 3 0
 Rupees 318 3 0

Advances for works, by Tahsildar, Rupees 181 8 0
 by District Engineer, " 95 10 1
 Rupees 277 2 1

Expended on works by Tahsildar, prior to 16th April 1856, Rupees 181 8 0
 by District Engineer, " 95 10 1
 Rupees 277 2 1
 or, under the Estimate, " 41 0 11

2. It appears that the Tahsildar received Rupees 200 and expended Rupees 181-8-0, he has therefore to refund or account for Rupees 18-8-0.

3. The District Engineer is said to have received Rupees 118-3, while the Statement shews the expenditure as follows:—

In 1855-56 Rupees 75-0-0, in 1856-57, Rupees 20-5-8 together Rupees 95-5-8, he has therefore to refund or account for Rupees 22-13-4.

4. The work executed by the District Engineer amounts to Rupees 95-10-1, and it appears by the last para. that the amount advanced for expenditure was Rupees 95-5-8, there is therefore due to somebody Rupees 0-4-5.

5. The Accounts must be adjusted as follows, viz.:

* Since accounted for.	* The Tahsildar must account for or refund ...	Rupees 18 8 0
	The District Engineer.....	" 22 13 4
		Rupees 41 5 4
	and there is due to somebody	" 0 4 5
	which leaves excess of Estimate over cost	Rupees 41 0 11

6. Although the figures, given in the foregoing, are all extracted from authentic and certified documents and books, it is clear that, from the system, even these cannot be relied on, which fact this instance will prove.

7. Captain Johnston stated, and as is evident, believes, that the amount Rupees 118-3-0, was drawn from the Collector; it appears that it was included in a credit given by Captain Johnston in favor of Lieutenant Mayne, and the amount appears in the Account Current to the debit of Lieutenant Mayne. The fact is, that a part of the money never was drawn at all, because the credit of Rupees 926-10-0, the aggregate balances for 15 Estimates, of which Rupees 118-3-0, was for one Estimate, was never fully drawn, it is therefore quite impossible to decide as to which of the 15 items the amount short drawn properly belongs. The impropriety of entering a credit opened by Captain Johnston in favor of Captain Mayne as a substantive charge against the latter Officer, it would be idle to discuss, the entry is radically wrong, both in theory and practice, and can only tend to render the accurate balancing of the Accounts an utter impossibility.

8. In any other Statement of Account than an Account Current, items which are not strictly cash transactions, are sometimes admissible, but the entry of a sum which has never been drawn, to the debit of an individual, is delusive and confusing to a degree, and opposed to the most important principle of accounting, viz., that the records shall be true. An Account Current is in every particular analogous to a Pass Book with a banker, in which are entered nothing but accomplished facts, sums actually received on the one side, and amounts actually disbursed on the other.

9. There is another circumstance which it has been found impossible to account for, viz., The work executed by the District Engineer amounted to Rupees 95-10-1, on account of which Rupees 75 had been drawn, why then was Rupees 20-5-8 only drawn when Rupees 20-10-1 was due? If the second amount drawn had been a round one like the first, it might be considered an advance, but it was evidently not a payment on account, but one made on some calculation. The Assistant Engineer's bill gives the amount paid by Engineer's Department Rupees 95-10-1, while the actual disbursements are shewn to have been only Rupees 95-5-8.

10. Again in the District Engineer's Statement, the advances for this work are stated to be Rupees 200. The expenditure by the Collector is also stated to be Rupees 200 which is not true; the amount expended being only Rupees 181-8. The expenditure of the District Engineer is stated at Rupees 75, instead of Rupees 77-2-1. The total expenditure is stated at Rupees 275-0-0, which is also untrue; the correct amount being Rupees 277-2-1. In Captain Johnston's Statement, there appears an item as follows. "Advances by the District Engineer, Rupees 118-3-0" this must be a mistake of that Officer—his Statement goes on to exhibit the expenditure until completion as follows:

May.....	Rs. 285 1 2
June.....	" 295 3 2
August.....	" 295 5 8
September.....	" 295 5 8
October.....	" 295 5 8
November.....	" 295 5 8
December.....	Completed.

Now as the total expenditure amounts only to Rupees 277-2-1 either all these items must be wrong, or all the other records in the Office must be erroneous. The work appears to have been completed on the 6th September 1856.

APPENDIX II.

No. 310.

TO THE RIGHT HONORABLE S. R. LUSHINGTON,

Governor in Council.

SIR,

1. A very material progressive improvement, has been observable for some years, in the number, respectability, and structure, of private houses at Madras, clearly evincing, that building materials, as well as Artificers, are abundant; we have looked with considerable anxiety to a realization of the advantages which such a state of things should have produced to the public, viz., a reduction in the charges made against Government in the Department of buildings and repairs, but we regret to say, we have been disappointed, at least to the extent that we consider the public have substantial grounds to require. We have therefore been induced to give the subject, our serious consideration; the result of our enquiries impose upon us as an imperative duty to declare in distinct terms that the existing system of executing Public Works in the department of buildings and repairs is in our opinion essentially erroneous in principle, and detrimental to the public interests, both as regards efficiency and economy.

2. Tracing the various orders which have been passed on this important question, we are at a loss to discover why the system of building by contract, should not have been practically introduced long ago.

3. We find that so far back as the year 1796, it was ordered by Government to be adopted, but the order was not acted upon. Again in 1808, Government directed the Regulations of 1797 to be recurred to, and their opinion was forcibly stated, that building by contract was the most efficient system that could be followed, but delays occurred, and the order was not carried into effect.

Letter from Government, 4th October.
 Extract letter from Government, dated 18th June 1808.
 Para. 2. "The Governor in Council is satisfied that the principle adopted at that period (contract 1797) with respect to the execution of works by contract, may be now continued with great public advantage, and that it should be extended in all practicable cases to every building of whatever description."
 Para. 4. "The Governor in Council directs me to observe that the advantage of this plan has been confirmed by experience, as all buildings and repairs in Bengal are now executed by that means."

Letter from Government, 9th November 1810.

4. The Establishment of the Commissariat, and the principle that all supplies of whatever description which might be required

for the public service, should be provided by that department appear to have superceded the considerations of advantage, which had been entertained from the contract system, and we find that in 1810, our Board was required to revise the Engineer Regulations, adapting them in respect to the provision of building materials by the Commissariat to the method, which had been lately adopted in Bengal.

5. About the same period, a Regulation was passed, which placed Superintending Engineers of Divisions upon a fixed staff allowance, in place of remuneration by a cash commission on the amount of Estimates sanctioned for execution.

6. The Regulations (revised as above noticed) having been submitted by our Board accordingly were approved by Government in 1813, and ordered to be adopted, they continued in force until 1823, when, having on various occasions found it necessary to represent that the plan did not work well, principally on the ground, of frequent disappointment and delay, arising out of the supply of materials, and their application being vested in separate departments; our Board suggested that the duties should be entrusted to the Executive Officers, which was accordingly approved, and is the system now in force.

7. We were at the time and continued to feel so fully impressed with the conviction that Government were required to pay much more extravagantly for building, than individuals, that, with a view to ascertain the best means of remedying the evil we recommended in 1821, that a bridge which was required to be erected over the Cooum river at the Presidency, should be built by contract, the suggestion was approved, and the work successfully, and satisfactorily executed at a considerable saving to Government.

8. The Honorable Court of Directors on observing in the Consultations of Government, the acceptance of the above contract, were pleased to express their approbation, and strongly recommended the adoption of the method of building generally.

9. A further trial was made of the system in 1827, when another bridge was required to be built over the same river, but as several alterations and additions were adopted in the course of the undertaking arising out of fortuitous and unforeseen causes, we cannot say whether the work was executed at a lower cost to Government, than would have been incurred, had it been performed in the ordinary way; but, comparing the original Estimate of the public Officer, with that which was accepted for the contract, the latter has the advantage.

10. The foregoing comparison of Estimates shews very satisfactorily that at the period the first contract was accepted, the Engineer's charges were much higher, (and lest it should be stated that the public Officers worked below their Estimates, we beg to quote a paragraph from one of our reports to Government on that point) and that by the time the second was accepted, these prices had been brought down to nearly a par, with the contract rates! and thus far a considerable advantage was gained by the experiment.

11. We shall now proceed to point out more in detail, the evils attendant on the present system of executing Public Works, and the grounds on which we found our opinion, that greater economy and increased efficiency would follow the general introduction of building by contract.

12. Our own experience and the information we have sought has led us to the conviction that a serious, and extensive evil exists, in the possession of a monopoly by certain Natives of building materials, and an over-powering control over the Artificers, both at the Presidency and at Out-stations.

13. This has arisen out of certain rules adopted many years ago by Government, where works were executed by contract, great difficulty then existed in the provision of materials, and Government claiming the privilege of being first served, passed an order that no bricks or lime should be burned at Madras without a license from the Collector, and that such license should invariably contain a clause, that the contractor for buildings should have the first offer, as well as choice of materials; when contracts were given up, the privilege was continued to the public Executive Officer; Government being the principal consumer, the monopoly thus became established and sanctioned by authority.

14. We first became aware of the existence of this bar to improvement in the building department in the year 1827, and having represented the circumstance to Government, we were informed that the practice would be discontinued in the future issue of licenses. The persons however, who had before furnished supplies of bricks and lime, were already established in the possession of their monopoly, and we are assured continue to be the suppliers, from the circumstances they must have been for years, in hourly communication, (and it has been mentioned to us in direct connection) with the Native portion of the public Executive branch of the Engineer Department; and there having been no competition in the supply of materials previously, it was evident that any attempt to supplant them (the monopolists) so long as the supply and appropriation continued in the same hands, would be attended with an almost certainty of failure! The consequence was natural, they keep up their prices and retain their control.

15. The extent to which this influence is carried, is scarcely credible! We have received credible information that an individual who is obnoxious to the monopolists, (and all who attempt to work for Government by contract are so considered) finds the utmost difficulty in procuring materials, and even persons who are not viewed as inimical to established usage, are often obliged to have recourse to the agency of the Public Department, before they can procure supplies.

16. The principal evil of the combination to which we allude consists in its tendency to keep down all competition, and perpetuate the monopoly; it has been represented, and we have reason to believe with entire truth, that the moment a contract work is undertaken, every nerve is strained to cause either its failure, or by opposition to render it ruinous to the party undertaking it; thus it has occurred that, whilst the contractor, anticipating no interruption to his progress, has continued to engage his Artificers from day to day, he has found that when the people have been mustered for work, materials are not forthcoming—not that there existed any deficiency, but on a pretence that they were required for the Public Department, and as the suppliers are all bound by contract to the Public Officer they cannot sell till he is supplied; but this "contract" (as it is termed) is no more than a less objectionable name for the combination to which we are opposed, for every purveyor of lime, (with one single exception, who, we are informed is prescribed, because he undertook to supply a contractor) is "retained" (if we may apply the term) although an abundant supply could be obtained from one or two contractors properly so called were the market freely opened to the public.

17. The influence of the combination extends also to private works, with the same view of destroying competition; no sooner is a building undertaken, by an individual, than it is made known to him, that if he will employ a masonry, who is recommended, he will be able to execute the work much cheaper than any other professional person, can, and no doubt it is the case, for it is evidently the interest of those people to underwork all competitors at whatever cost, and their profits are so enormous that they can afford to sacrifice a great deal so long as they retain their influence over the supplies; as an instance of the means resorted to for the purpose of ruining competitors, we are credibly informed, that common workmen are employed, who engage themselves by the day until an opportunity offers, of laxity of supervision to mar the work, and thus bring discredit on the architect, and not only the lower class of workmen are so employed, but even the masonries are drawn into the combination. An instance was lately brought before the Police Magistrates, and so satisfactorily proved that the culprit was sentenced to punishment.

18. Another serious objection to the present system, arises from the delay which frequently occurs, in the completion of Public Works, and non adjustment of balances.

19. When an Estimate is passed, an advance of cash, to one-third the amount of it, is authorized to be taken up, it has often occurred that from many works being on hand at the same moment, delay has taken place in their execution. The Engineer by Regulations is prohibited, applying money granted on account of one Estimate to any other work whatever, and the consequence is, the account of the public money so issued remains unjustified; it may be said, that it is in the hands of traders for supply of materials, but that is even worse, for if materials are supplied which from pressure of business elsewhere cannot be worked up, the public would have to bear any loss which might follow the delay.

20. Again, when works are executed by the Public Officer, the risk of injury or failure from stress of weather is of necessity borne by the public; considerable loss has occasioned from this cause, particularly in buildings of great extent which could not be finished in one season.

21. We look upon it to be totally impossible for Superintending Engineers (in the proper acceptance of that term, viz., as checks upon the Executive) efficiently to fulfil their duties, when they are also charged, with the supply of materials; a great portion of one or other of these duties must of necessity be entrusted to Natives, the combination to which our observations have reference, pervades the whole of this part of the department, and it requires no deep acquaintance with the Native character particularly that class, to determine, what would be, (and what we have no doubt is) the result of placing their interest in opposition to their duty.

22. In stating the above opinion regarding the inefficiency of superintendence of Engineers where that duty is combined with supply of materials, we beg to be distinctly understood, as not intending to impugn the official conduct of Superintending Engineers, we believe they are most zealous, able and attentive; but the evils to which we would point are beyond their control, and originate and have their support in the system which we have stated to be in our opinion, fundamentally erroneous in principle.

23. It may be argued that there exists other check than that of Superintending Engineers over buildings, viz., the Military Board and Committees for new works, and the Chief Engineer for repairs, but their inspections are only occasional, and are intended principally to watch the progress of works, as connected with advances of cash; until their completion when in reality they can only examine external measurement and finishing; the substance combining materials and workmanship is shut out from view, and it is in this point particularly that the evil is most clearly seen, viz., the Superintending Officer being the only check upon his own work, as Executive.

24. We shall now turn to the second proposed point of our enquiry, viz., whether adopting the contract system would not be productive of economy.

25. A contractor in framing the terms on which he shall make his tender, has to calculate the expense of Draughtsmen, Estimate-makers, Concopoles, Peons, Superintendence, scaffolding and risk of injury or failure from stress of weather to which he must add security for the due performance of his contract and profit and loss.

26. On a calculation of the expenses (to Government) attending the former of these charges at the Presidency (but omitting risk, and excluding the staff pay of the Superintending Engineer and his Assistant, as also 2 companies of Lascars,) taken for one year, and applying it to the expense of buildings and repairs for a similar period, taken on an average of 5 years, we find the establishment to be about 9 per cent. on the expenditure, but it has been shewn that the Engineer's and Contractor's charges are nearly on a par; consequently the existing system costs Government 9 per cent. more than the contract would do, without taking into account risk! 9 per cent. applied to the abovementioned average annual expense of building would give Rupees 19,477 per annum as a saving at the Presidency.

Statement of Expense of buildings and repairs for 5 years, 1825 to 29 inclusive, and Office and Executive Establishment of the Engineer Department, Presidency Division for 1 year, with the value of tools and implements expended in one year, taking on an average of 5 years as above.

Total expense on account of new buildings and repairs at the Presidency for 5 years, being from 1825 to 1829 inclusive.....Rs. 10,82,114

Average for 1 year.....Rs. 2,16,422

Engineer's establishment for 1 year, exclusive of the Lascar establishment and Officer's allowances.....Rs. 11,430 equal to 5 1/4 per cent.

Amount value of tools and other articles expended by the Engineer department Presidency from Nov. 1824 to July 1829.....Rs. 36,680

Average for 1 year of expenditure.....Rs. 7,722 equal to 3 1/2 per cent.

27. But again, the risk, security and profit and loss which the Contractor is bound to provide for, cannot be assumed at less than 20 per cent. on the estimate, with any prospect of the undertaking being either safe or profitable; and thus it appears the Engineer's estimates when on a par only with those of the Contractor are 29 per cent. including establishments higher than they ought to be.

28. We believe our calculation to be below the reality, but assuming that it is not, it has been shewn that Government pay for their buildings 20 per cent., which in a Contractor's estimate comes under heads for which the public estimates are not required to provide. Then who derives this profit? Government have the security of the Engineer's affidavit that he does not profit by the works he executes on account of the public. The conclusion is therefore obvious, and fully accounts in our opinion for the extreme hostility to the contract system which has always pervaded the public establishments in the building department.

29. We believe it is an established usage in all commercial transactions that the wholesale purchaser has a right to a reduction of price as compared with that charged to the retail buyer. But in the purchase of materials for the building department, no such advantage accrues to Government, though the consumption of materials by individuals will bear no comparison in extent with theirs! A reference to the comparative statement in the margin taken from the Acting Chief Engineer's periodical report of bazar rates, and the actual bill charges of the Superintending Engineer will bear us out in what we have stated.

	Retail prices as per Acting Chief Engineer's price list.	Prices as charged by the Superintending Engineer.
1st Sort. wall bricks 9 by 4 1/2 by 2 1/2 per 1,000	3 8 0..	3 8 0
2nd do. do..... 9 " 5 1/2 " 2 1/2 "	1,100 3 8 0..	3 8 0
Arch bricks..... 10 " 4 " 2 "	810 3 8 0..	3 8 0
Terrace bricks.. 5 " 3 1/2 " 1 "	2,050 3 8 0..	3 8 0
Flat tiles..... 6 " 4 1/2 " 1 1/2 "	2,100 3 8 0..	3 8 0
Pan do..... 11 " 5 " 1/2 "	1,200 3 8 0..	3 8 0
Shell Churnam, including Cart hire per 14 parabs.....	3 8 0	3 8 0
Jaggery, per candy.....	25 0 0	25 0 0

30. But although it is notorious that the number of buildings has so greatly increased of late years; and consequently the demand for materials, it is equally well known that the sale price of those materials remains nearly the same; and this we account for by the monopoly before noticed; we may here mention that an individual may purchase the soil and make his own bricks at little more than half of what the public are to this day paying.

31. With regard to advances of cash, the contract system has advantages, in their being paid by quarters; the last of which is reserved till the contract has been fulfilled, whereas under Superintending Engineers, the advances are by thirds, and the total amount of the estimate may be taken up by the time the work has been two-thirds finished, and all risk arising from fortuitous causes falls upon the public.

32. We have before shewn, that the expense of establishments, or 9 per cent. would accrue as a bonâfide saving on estimates, if work is performed by contract; but we consider from what has followed competition in other trades, that prices of materials and labour would also come down in the building department were the market free! It might and probably would occur that for the first year or two, the reduction would not be so decided, but so soon, as it became known that contract was to be the permanent system, we have no doubt, that many competitors would start up, and that instead of the builder combining in his own business, the trades of Bricklayer, Carpenter, Painter, Plumber, Glazier, &c. &c., each would form a separate occupation.

33. It is universally known that Native builders, will work cheaper than others; this is partly owing to the high prices Government and the Europeans generally are required to pay, and partly to the Native Maistry not being at any expense, in keeping up a stock of materials, scaffolding, &c., and being satisfied with a very moderate profit, sufficient merely to keep them and their families in food, till they can procure further employment.

34. The difference of charges by Natives and others, is not so great at the President Side wall of the Dragoon Fire Court to be rebuilt at Bangalore. but an instance is within our knowledge, when a Native Maistry executed a work quite satisfactorily for Rupees 537-4-0, whereas the Superintendent Engineer's Estimate amounted Rupees 1,209-7-9 and the Maistry's work was

Engineer's Estimate.....Rs.	1,209	7	9
Work executed under the arrangement of the Officer Commanding the Regiment...Rs.	537	4	0
Difference Rupees.....	762	3	9

35. We have only adverted to reduction in the office and working establishment of Superintending Engineer; but the expense of a great portion of stationary charges would also be saved and probably the Lascar establishment at the Presidency might be considerably reduced.

37. Superintending Engineers being relieved from the provision of materials would be at liberty to devote their whole attention to the Executive; there would not exist the same opportunity of surreptitiously introducing inferior materials, and experience has sufficiently shewn that at Madras, with what jealous, and scrupulous exactness every step a Contractor takes in the fulfilment of his work is watched.

38. To exemplify what we consider to be more efficient superintendence, we would instance the bridge built by contract over the Cooum river in place of Anderson's. An Officer Engineers, aided by a Maistry was placed in superintendence of the work; his constant presence effectually prevented irregularity, and we feel fully assured that as regards materials and workmanship, no public edifice has been built superior in those respects; but had the Superintendent Engineer been required to build that edifice, having at the period of its commencement, 15 new works and 39 buildings under repair on his hands at Madras, Palaveram, the Mount and Poonamallee; it needs no argument to prove, that a great proportion of superintendence and the principal examination of materials must of necessity have been left to Natives.

39. We do not mean to argue that it would be necessary or practicable to appoint an Officer of Engineers to superintend each separate work, but it is evident that the Superintendent as such being relieved from the provision of materials, must have more time disposable for his other duty.

40. Having endeavoured to prove that Government are paying most extravagantly for the performance of works in the building department having, we believe succeeded in showing the causes which produced such a result, and the evils arising therefrom, we consider it to be our duty to recommend that the present system of building be abolished, and that all public works whatever shall be executed by contract.

41. It may perhaps

41. It may perhaps be proper that we should advert to the stability of works by contract which have stood the test of time, and we would therefore mention the palace for the ladies of Tippoo's family at Vellore, and the Banquetting Hall at Government House, as specimens which are highly in favour of the system.

42. We have no doubt that the introduction of building by contract will meet with great opposition from those interested in the continuance of the existing system; but feeling it to be fully practicable, and that public Officers will receive that degree of support from Government which such opposition will render necessary, we repeat, that we have no doubt whatever of its proving successful; and its introduction without distinction for all buildings and repairs, will very soon put an end to all hope of a renewal to the monopolists of present advantages.

43. Should our proposition meet the opposition prepared to submit it, we are prepared to submit it to the Government House, as specimens which

43. Should our proposition meet the approval and sanction of Government, we shall be prepared to submit the general principles and subsidiary rules which we consider would most effectually secure the public interest in the department of buildings and repairs to be executed by contract.

24th August 1830.

Initialled J. P.
W. G. P.

APPENDIX I.

Range No. 1. Certificate No. 1.

DISTRICT, NORTH ARCOT.

Estimate No. 99.

Sanctioned 30th February 1859.

Construction of a Tank at Chittoor.

Quantity.	Description.	Rate.	Total of Work.		Executed as per last Certificate.		Executed as per this Certificate.		Total executed inclusive of this Certificate.		Remaining to be executed.		Extra work.		Remarks.
			Quantity	Value.	Quantity	Value.	Quantity	Value.	Quantity	Value.	Quantity	Value.	Quantity	Value.	
1	2	3	4	5	6	7	8	9							
			Rs. A.P.	Rs. A.P.	Rs. A.P.	Rs. A.P.	Rs. A.P.	Rs. A.P.	Rs. A.P.	Rs. A.P.	Rs. A.P.	Rs. A.P.	Rs. A.P.	Rs. A.P.	
10,000 c. y.	Earth-work.....	One Anna	10,000 625 0 0		2,000 125 0 0	2,000 125 0 0	8,000 500 0 0								
400 c. y.	Rough stone.....	Seven As.	400 175 0 0				400 175 0 0								
121 c. y.	Rough stone in chunam.....	1 R. 6 As.	121 176 6 0				121 176 6 0								
12	Upright stones..	1 R. 8 As.	12 18 0 0				12 18 0 0								
26 c. y.	Brick in Chunam	2 Rs. 4 As.	26 58 8 0				26 58 8 0								
			1,052 14 0		125 0 0	125 0 0									
					200 0 0	200 0 0									

Advances have been made as follows

Difference in hand.....

Advances have been made as follows

Para. 23. "Of the Rupees eighty-five thousand (\$5,000) lost by his remissness, about Rupees sixty-two thousand (62,000) consist of irrecoverable advances to defaulting Contractors, and the remainder of sums embezzled by Overseers. When Contractors, to whom advances had been made, failed to perform their engagements, long periods were suffered to elapse without the institution of proceedings against them or their sureties, and the latter were invariably found either to have had in the first instance no property to pledge, or to have made away with it as soon as

they discovered that the result of a suit was likely to be adverse to them. At the same time, frauds on the part of Overseers were encouraged by the absence, even of that ordinary check which would have been afforded by periodical inspection of their books.

Para. 24. "Of course, for the disorders which took place in consequence, Captain Grindall is more immediately responsible. It was his duty to ascertain that the security offered by Contractors was real and tangible, and to take care that their work was regularly measured, and that both their accounts and those of Overseers were regularly and effectively audited.

Para. 25. "But if these were the duties of the Executive Engineer, it was equally the duty of the Superintending Engineer to see that they were properly discharged, and if careful supervision had been exercised by the latter, the irregularities permitted by the former could not have remained undetected. Again, remissness on the part of the Superintending Engineer, implies proportional remissness in the Chief Engineer, whose scrutiny of the Reports rendered to him must otherwise have discovered their unsatisfactory character. Similar deficiency of energetic control is apparent throughout the whole chain of responsibility, from the highest to the lowest link. Captain Grindall took charge of his Division without any regular transfer, and the same thing occurred with the Assistant Executive Officers, and again with their subordinates, whatever deficiencies might previously have existed and whatever questionable debts of Contractors might be outstanding, being allowed to remain and to pass on unobserved or unnoticed. The Committee call this state of things "a bad system," but it is not the system, whether good or bad, which is here in fault. The best and most skilfully devised system can be of no use if its regulations are suffered to remain a dead letter! neglect of rule then becomes the rule, and inattention to duty derives an appearance of sanction from established precedent and general practice. What is now really wanted is a rigorous enforcement of existing regulations. The Chief Engineer, who is directly accountable to you for the state of the department, should be held regularly and strictly to account. He would then be compelled to exercise corresponding watchfulness over Superintending Engineers, and they in turn over Executive Engineers, and the several gradations of Office would then become what they were intended to be, a series of really effective checks, instead of serving, as at present, merely as a blind, and tending to prolong the time during which delinquency may remain unperceived.

ORDER.—Ordered that the foregoing Extract be forwarded to the Local Governments and Administrations under the Government of India for information and guidance.

(True Extract.)

(Signed) R. STRACHEY, Major,
Offg. Secy. to the Govt of India.

Copy forwarded to the Government of Madras for information and guidance.

(Signed) R. STRACHEY, Major,
Offg. Secy. to the Govt. of India.

Ordered to be communicated to the Chief Engineer for his information and for circulation to the Officers of his Department.

2. The Governor in Council regrets to remark that instances have occurred to show that the censures and admonitions of the Secretary of State will not be out of place as addressed to the Members of the Madras Public Works Department. He trusts that they will have due effect.

(A true Extract.)

(Signed) J. D. BOURDILLON,
Secretary to Government.

No. 55.

ORDER THERON No. 811; dated 5th April 1859.

In this Report the Commissioners for investigating Public Establishments report the result of their enquiries into the condition of the Public Works Department in the District of North Arcot.

2. In a letter to Government of date the 5th June 1858, the late Acting Chief Engineer brought under notice the large unadjusted advances in North Arcot, then amounting to about four lacks of Rupees; and requested that special assistance might be allowed the Acting District Engineer to adjust them. In a subsequent letter of the 6th September the same Officer asked permission to employ an establishment for the purpose, at a charge not to exceed on the whole one per cent. on the advances outstanding. This proposal was referred to the Commissioners for the investigation of Establishments, who in their Proceedings of the 10th August 1858, recommended that the Accounts of the North Arcot District should be subjected to a strict investigation, a suggestion which the Government adopted in their Resolution of the 7th October 1858.

In accordance with a subsequent suggestion by the Commissioners, Government ordered, on the 12th October 1858 that Captain Francis the Superintending Engineer of the Circle, and Mr. Peachy then Secretary to the Commission should jointly investigate and adjust the Accounts. Those gentlemen accordingly entered on the task on the 5th November 1858; but, shortly after, viz. on the 28th December 1858, Captain Francis was compelled by ill-health to retire from this duty, and Mr. Peachy was left alone to complete it.

3. The Report consists of two parts. In the first place the Commissioners state the result of the investigation of the outstanding advances in North Arcot. This occupies only a single paragraph (para. 3) of the Report itself, the details being given in Appendices A & B; the former relating to the advances by the present Department of Public Works, under the District Engineer, the latter to those by the late Maramut Department under the Collector. The total amount of unadjusted advances to be dealt with was Rupees 3,71,486-13-2; of which the amount in Appendix A was 3,15,254-2-3, and that in Appendix B was Rupees 56,232-10-11.

4. The whole of the Accounts of the works were minutely and skilfully examined, and the particulars are given in the two Appendices. The whole number of works in Appendix A is 448; the total unadjusted advances Rupees 3,15,254-2-3, as already said. In adjustment of these advances Bills to the aggregate amount of Rupees 3,16,317-13-1, were prepared, being Rupees 1,063-10-10 in excess of the advances; the expenditure having exceeded the advance in 62 cases, to the total amount of Rupees 16,960-4-3; and fallen short of it in 104 cases, to the aggregate amount of Rupees 15,896-9-5.

The outstanding advances made under the old Maramut Department was Rupees 56,232-10-11, on 233 works. Bills were prepared to the aggregate amount of Rupees 54,917-2-10, being Rupees 1,315-8-1 less than the amount advanced. The expenditure exceeded the advances in four cases, by the sum of Rupees 77-14-8; and fell short of it in 29 cases by Rupees 1,393-6-9.

On the whole, 606 Bills to the amount of Rupees 3,71,231-15-11 were prepared, including excess over the advances to the amount of Rupees 17,038-2-11 which the Commissioners recommend to be allowed; while the expenditure fell short of the advances by Rupees 9,339-14-6, which sum is to be recovered.

5. In accordance with the recommendation of the Commissioners the Governor in Council allows the sum of Rupees 17,038-2-11, in excess of the advances in certain cases. The present District Engineer will be instructed to take special care that the sums comprising this total duly reach the persons to whom they are respectively due.

With respect to the sum of Rupees 9,339-14-6, recoverable in 65 cases, the Commissioners recommend (para. 20 of Appendix A) that with the view of closing the Accounts all these outstanding advances shall be written off at once, leaving the District Engineer however to recover them so far as he may be able, and bring to account the sums so recovered. The Governor in Council considers that this will be, on the whole, the best course: and he directs that it shall be adopted. The estimates for all the works will be closed; and new estimates will be prepared and sent in for completing the works, where still unfinished.

The Governor in Council cannot close his review of this part of the Report without paying an acknowledgment to the skill and patience of Mr. Peachy, which brought order out of the mass of confusion which the Accounts formed before he took them in hand.

6. But by far the larger part of the Report, viz. paras. 4 to 50 inclusive, is taken up with the investigation into the causes which brought the Public Works Department in North Arcot into the state in which the Commissioners found it. The subject is ably handled, and many valuable suggestions are offered. The Governor in Council now proceeds to consider that part of the paper; but it is so clearly drawn up, and in general has so entirely his concurrence, that it will not be necessary to record more than brief remarks and orders upon it.

7. In para. 6 the Commissioners enumerate eleven principal points in the practice of this Department as administered in North Arcot, which they consider to call for special notice. These will be remarked on in order.

8. The first is the frequent changes in the Engineer and Subordinate Grades.

In the course of forty months the number of changes in the charge of the District was two, not reckoning the original appointment; of Executive Officers and Agents thirty, and of Upper and Lower Subordinates fifty-five. In the course of the same forty months one person was changed eight times, one five times, one four times, and five three times.

Paras. 10 to 15 of the Report contain some very just remarks on the very injurious effects of these constant changes.

The Governor in Council would earnestly press on the Chief Engineer, as well as on District Engineers to whom the duty of distributing their Subordinates has now been entrusted, of making as few transfers as possible. The magnitude of the evil of these changes does not seem to have been at all realized as yet by the Officers of the Department; but it is hoped that this Report will make them more sensible of it.

Paras. 16 to 19 will be noticed below under the fourth head.

9. The third point noticed is the inconvenience resulting from the removal of Office Establishments with the heads of Offices. This evil which was not peculiar to North Arcot, has already attracted the attention of Government, it was prohibited in an order of the 21st August 1858 and this order has recently been made absolute and peremptory in a second order of 8th February 1859 No. 330.

10. The fourth point is the irregular method of transferring charges. This too is a matter which has already attracted the notice of Government. The practice in this respect described in para. 20 as prevailing in the Department ought never to have been permitted; and it will now immediately cease. An Officer of whatever rank, making over charge of an Executive Range or work, will do it in the mode described in para. 21, and will not be allowed to draw the pay of any new post to which he may be appointed till he shall have received a formal receipt and discharge in the form there referred to. It will be the duty of the Civil Auditor to enforce this rule. An Officer of any rank taking over charge will be held responsible for all that is contained in the Certificate. District Engineers allowing any laxity of practice in this matter, will incur the severe displeasure of Government.

11. The fifth point is the dependent position of the Subordinates of the Department, and the abuse of secret reports. The Government have already directed the abolition of the confidential reports on Subordinates, being convinced that they have done more harm than good. The subordination of the inferior Members of the Department to their Local head is not free from evil under an injudicious Officer; but the Governor in Council is satisfied that the disadvantages of making them independent of him, and dependent only on a distant Officer, are far greater, both as respect the parties themselves and the Public Service. For this reason the Government, while abolishing the secret reports, have placed the Subordinates more under the authority of the District Engineer and Police Departments; and the Governor in Council believes it to be not less so in that of Public Works.

Extract Minutes Consultation 15th March 1859, No. 596.

Ibid para. 14.

12. The practice unfortunately adopted by the late Acting District Engineer of North Arcot, of readily listening to secret representations against respectable and esteemed Members of the Department, is one which must have bad consequences under any system and in any Department. It appears to be this cause, in a great measure, which has led to the entire disorganization and failure of the Department in North Arcot.

13. The Governor in Council must also remark on the very reprehensible conduct of certain Officers of the Department, adverted to in the latter part of para. 17, viz. that of treating with indignity men who had by virtue of superior merit raised themselves in the scale of society. The Commissioners have not thought it necessary to record the names of the Officers so offending, and the Government will follow their example; but those Officers will remember that future offences of this nature will not be overlooked.

14. Captain Mayne, now Executive Engineer of Bangalore will now be called on to afford full explanation as to the part taken by him in the transaction detailed in paras. 25 and 26 in connection with the Paulavaukum Calingulah. Captain Barber is not now connected with the Department of Public Works.

15. The next point touched on is the carelessness with which Bills and Certificates have been signed by Officers in this District while in utter ignorance of their contents. This practice, added to that of which an instance is noticed in the foregoing para. cannot be too severely condemned and the Governor in Council desires that it may now be clearly understood that Officers are prohibited from signing or countersigning Bills, or Vouchers, or Certificates, without satisfying themselves of their substantial correctness; and that any Officer committing a breach of this rule, will incur the severe displeasure of Government. He calls on the Chief Engineer to aid the Government heartily in checking the very culpable practice under notice.

16. Captain Shaw Stewart and Assistant Supervisor Walton will be called on respectively to give an explanation of the very extraordinary transaction detailed in para. 29, viz. the submission of two distinct Bills, carefully varied in date and other details, for the very same expenditure.

17.—The next subject is the incompleteness of Bills. The means proposed to ensure uniformity and regularity in this particular appears to Government appropriate and simple; and it has the advantage of being drawn from actual experience. The Chief Engineer will however be pleased to state his opinion upon it at an early date, after consulting those whom he may think best qualified to advise him on the subject.

18. The remaining remarks of the Commissioners on this head, as well as those on the two next following, appear to Government to be valuable; but they abstain from making any observation or order upon them at present, deeming it better to wait for the more complete Report of the Commissioners on the Accounts and Audit of the Department, after a full investigation of the Central Office.

19. Paras. 41 to 44 relate to the mode of drawing advances. The system of dealing with advances as equivalent to expenditure in the Accounts and Statements of the Department is undoubtedly wrong and cannot but lead to much confusion. The Government direct that it shall be immediately abandoned wherever it exists, and that the transactions be invariably described correctly.

20. With regard to the rule referred to in para. 42, it was adopted with the view of making the comparison and adjustment of the Accounts of the Collector and the District Engineer more easy. It is represented to have caused the balances in the hands of the Subordinate Executives to be larger than they would otherwise have been. The Government do not see how it can have had this effect, since it could never be proposed that money should be drawn by those Officers above three or at most four times a month; but they will be quite prepared to abrogate the rule, if after full consideration it is thought expedient to do so. Large balances in the hands of the Executives are a great evil, and the Government have repeatedly called the attention of the Chief Engineer to the subject. The expedient proposed in para. 44 might be useful; but in its pre-

sent form the suggestion calls for no more remark, than that the advantages it seems to hold out would for the most part be secured by the existing rules, if duly adhered to.

21. Para. 45 notices the long delays in the submission of Bills, even though in many cases they were actually ready for submission. The Governor in Council agrees with the Commissioners that a large part of the blame for this state of things must rest with the Audit Department of the Central Office.

22. Paras. 46 to 50 treat of the cost of superintendence in North Arcot, and the proper way of ascertaining the real cost. This subject too will properly form a part of the Commissioner's Report on the Central Office; but the Government resolve to direct the attention of the Chief Engineer at once to the character of the North Arcot Progress Reports, as notified in para. 48, in view to their early correction by the present newly appointed District Engineer.

23. The closing paragraphs of the Report relate to Contracts, and contain some valuable remarks on the subject. The manner in which Contractors have been treated in North Arcot, as described in para. 58, goes far to explain the general failure of the Contract system. The most scrupulous maintenance of good faith with Contractors is a chief requisite to the success of that system. If liable to such treatment as that described no respectable man will come forward as a Contractor; and no Contractor can be secure from it, under the frequent changes of District Engineers, until the letting of Contracts has been brought under regulation by the Central Office. The attention of the Chief Engineer has been recently called to this subject on more than one occasion.

24. The Government have already removed Mr. Dopping from his post as Acting District Engineer of North Arcot which he had held for a period of thirteen months. He has much merit as an Executive Engineer; but his management of the District has shewn him to be quite destitute at present of the judgment, the temper, the business habits, and the knowledge of native character, essential to such a charge. The Governor in Council considers it expedient on various accounts to remove him from a District where his present subordinate position cannot but be irksome to himself.

25. Ramanjooloo Pillay whose behaviour is brought forward so unfavourably by the Para. 22. Commissioners cannot be allowed to remain in the District. He will be transferred immediately to South Arcot; and the District Engineer of that District will be requested to transfer to North Arcot a competent Subordinate of similar or nearly similar rank in his place.

Captain Foord will ascertain Ramanjooloo Pillay's professional qualifications by personal examination, and report on them through the Chief Engineer for the information of Government. He will employ him on such duty suited to his position in the Department, as he deems fittest.

26. The Governor in Council directs also that Captain Prendergast be called on to furnish a list of all Ramanjooloo Pillay's relations now employed in the Public Works Department in North Arcot, stating the posts they hold, their ages, dates of appointments and previous position. This list should be laid before Government without delay.

27. In closing these observations, which together with the Commissioner's Report will be circulated for the information of the Officers of the Public Works Department, omitting only para. 24 of this order, the Governor in Council has to observe that although conscious that there are various irregularities and abuses in the Public Works Department more particularly in certain Districts, yet he is well aware also that the Department contains many laborious, able, and high minded Officers who not only would never countenance such irregularities, but are doing their utmost to eradicate them. Counting confidently on the efficient co-operation of such Officers, he trusts that the Department will shortly become as valuable a means of improvement to the country as it was designed to be at its formation.

(Signed) J. D. BOURDILLON,
Secretary to Government.

PROCEEDINGS OF THE COMMISSION FOR INVESTIGATING PUBLIC ESTABLISHMENTS.

1. The Commission for investigating Public Establishments has the honor to report upon the questions relating to the District of North Arcot, in the Public Works Department, referred to in the Extract Minutes of Consultation, Public Works Department, No. 2201 of 20th October 1858, and upon other matters connected with that District.

2. In this investigation, the following objects have been kept in view.

First, the final adjustment of all the advances made on account of works in the North Arcot District, remaining unaccounted for at the close of the official year 1857-58, i. e., on 30th April 1858, which amounted to Rupees 3,71,486.

Secondly, an endeavour to discover how the large arrears in the District of North Arcot have accumulated, and the causes to which the short-comings of the Public Works Department, in that District, are attributable.

3. The first of these objects has been accomplished, the result being as follows, viz. :—

Advances.		Disposals.		Balances of advances not expended.		Advances exceeded.	
Rs.	A. P.	Rs.	A. P.	Rs.	A. P.	Rs.	A. P.
3,15,234	2 3	3,16,317	13 1	15,896	9 5	16,960	4 3
56,232	10 11	54,917	2 10	1,393	6 9	77	14 8
3,71,486	13 2	3,71,234	15 11	17,290	0 2	17,038	2 11

The particulars will be found in the Appendix to this paper, marked A and B. A being the return which treats of the unadjusted balances of advances made, on account of works executed, or to be executed by the New Public Works Department, i. e., subsequent to the transfer from the Collectors in the year 1855, and B, a similar return, in respect of the old Maramut operations, i. e. anterior to the transfer from the Collectors in the year 1855. If the suggestion in para. 20 of Appendix A be approved and adopted by Government, the arrears may at once be disposed of, but it will be necessary to give instructions for the preparation of estimates for the unfinished portions of the works therein referred to.

4. The other object, i. e., enquiry into the causes which have led to the present confusion in North Arcot, involves considerations of a

Appendix A and B.

far more important nature, some of which appertain to questions purely departmental, some professional in an engineering, some in an accounting point of view, and there are others, by no means the least important, which call for enquiry into the status, discipline and authority, of the Engineer, Upper Subordinate and Lower Subordinate grades.

5. It would be unfair to the Public Works Department generally, to the proposers of the new system, and to the Government, to assume that the errors which have come to light in the District of North Arcot, apply to all or any of the other Districts, as there is reason to believe that, in some of them, the practice has been much better than in North Arcot. It is also but right to state, that there may be many defects in the working in that District, which have not been noticed in this report, and that there may have been many departures from the system, laid down in the Circular and Standing Orders, which are not alluded to herein; there having been no opportunity for a full and systematic enquiry.

6. The following points however appear to the Commission to call for special notice, viz. :—

I. The number of changes in the Engineer and Subordinate grades.

II. The great inconvenience resulting from the removal of writers with their chiefs.

III. The irregular mode of transferring charges.

IV. The dependent position of some of the subordinates, and the power given to District Engineers to report against, fine, and retard or advance their interests.

V. The practice of signing bills and certificates, as a matter of form, and in utter ignorance of their contents.

VI. The incompleteness of the bills.

VII. The insufficient and unreliable character of the records in the District and Central offices.

VIII. The absence of separate and independent check upon the Districts by the Central Office.

IX. The mistake committed in reading advances and expenditure as convertible terms, and the mode of drawing advances.

X. The long delay in the submission of the bills.

XI. The large cost of superintendence, the imperfect mode of shewing it, and the probable incorrectness of the existing averages, also the differential averages in the ranges.

I. The number of changes in the Engineer and Subordinate Grades.

7. The North Arcot District has been unfortunate in this respect, as will appear from the following table,* which embraces a period of 40 months, extending from the formation of the New Public Works

* See also Appendix C.

Department, i. e., 30th September 1855, to 31st January 1859, in which there have been 119 nominations or charges as follows, viz. :—

	Engineers.		Subordinates.	
	District.	Executives and Agents.	Upper.	Lower.
District.....	3	...	...	...
Range one.....	...	6	5	12
Range two.....	...	4	3	11
Range three.....	...	5	3	6
Range four.....	...	9	2	7
Range five.....	...	4	3	5
Palaur Project.....	...	6	11	13
Mr. Daniel*.....	...	...	...	1
By deducting the authorised Establishment.....	3	34	27	55
The number of changes appear.....	1	4	9	18
	2	30	18	37

* Range not known.

8. That is to say, in 40 months, the following changes have been made

Of District Engineers.....	2
Of Executives and Agents.....	30
Of Upper Subordinates.....	18
Of Lower Subordinates.....	37
Making a total of.....	87, which,
added to the authorised establishment... 32, gives	
the gross number of.....	119

9. It does not follow that there have been this large number of nominations, for the list of the 119 contains only 75 names, which were repeated as follows, viz. :—

1 eight times	$1 \times 8 = 8$
1 five times	$1 \times 5 = 5$
1 four times	$1 \times 4 = 4$
5 three times	$5 \times 3 = 15$
20 twice	$20 \times 2 = 40$
47 once	$47 \times 1 = 47$
<u>75</u>	<u>119</u>

While upon the subject of changes, it is not out of place to remark, that there have been, since the formation of the new Department of Public Works, no less than 6 Superintending Engineers of the circle in which North Arcot is situate—that is acting and fully appointed.

10. North Arcot contains an area equal to the principality of Wales. If an Engineer were to profess to have acquired a competent knowledge of that country in 13 years, he would not be believed. The Commission is aware that even in England it is considered desirable that a county Surveyor, whose duties are in some degree analogous to those of a District Engineer here, should be changed as seldom as possible, on account of the loss of experience that would be caused by his removal; but here the evils attendant upon change will be increased in direct proportion to the extent of the charge.

11. Besides it is impossible for any District Engineer to give due time and attention to his work, be conversant with the particulars of his own and his subordinates' duties, and acquire sufficient knowledge of the records of his office and the peculiarities of his District, in short

become qualified by experience to discharge the important functions of his office, even if aided by experienced Executive Officers, conversant with their work, settled in their ranges, and masters of their duties, both engineering and accounting, in the term of 13 months, which has been the average period of incumbency in this District. How much then must the chances of success be lessened, when, in the same period of 40 months, there have been in this District, no less than 34 Executive Officers in the 6 divisions, i. e., 5 ranges and the Palaur project.

12. If it be, moreover, necessary for a District Engineer to grant to Executives, quitting his District, certificates of no demands, surely it is equally necessary that he should be conversant with the state of the accounts and balances he is giving an acquittance for; in order to acquire this necessary knowledge, he may find it necessary to devote nearly the whole of his time to the verification of the accounts in the several ranges.

13. How largely the continual changes would trench upon the time of the Engineers may be seen from the following estimate, viz. :—
On making a change there are three parties interested, viz. :—

The District Engineer,
The Parting Executive,
The Coming Executive.

To take over a Range properly, can hardly be done under 3 weeks.

There have been 34 changes and 30 changes.

The time of 3 Engineers in 40 months, deducting at the rate of 45 days per annum for privilege and casual leave, but making no deduction for either sick leave, holidays, Sundays or three days leave, is 3,150 days. $21 \times 34 \times 3 = 2,142$ days

14. It is perfectly impossible that a District Engineer can devote 714 out of 1,050 days to accounts; he therefore takes their correctness for granted, and, as in the case of Mr. Assistant Overseer J. Shaw Lincoln, signs a certificate of the propriety of which he knows nothing whatever.

15. It is thus that accounts, in which there was no difficulty originally, have been neglected and become complicated, and mystified.

16. The list of the resigned, the dismissed, and the transferred members of the Department in this District is a long one, viz. :—

Executive Engineer Lieut. A. D. Clay.
Mr. Assistant Executive Engineer D. Horgan.
Mr. Assistant Executive Engineer T. H. Bush.
Mr. Supervisor F. Dick.
Mr. Assistant Overseer J. S. Lincoln.
Mr. Assistant Overseer S. Lee.
Mr. Sub Overseer Haldwell.
Mr. Sub Overseer L. Morrell.
Mr. Assistant Supervisor Damerun.
Mr. Sub Overseer Theobald.
Mr. Sub Overseer Cassidy.
Mr. Assistant Overseer Brittain.
Mr. Assistant Overseer Wright.
Mr. Sub Overseer Coshan.
Mr. Assistant Overseer Byrne.
Mr. Assistant Overseer L. Stratton.
Mr. Assistant Overseer Brown.

Mr. Assistant Overseer Cherryman.
Mr. Assistant Overseer DaSylva.
Mr. Assistant Overseer McCarthy.
Mr. Assistant Overseer A. Erskine.

Of these, all but the first, have left the District, and the Government have thereby lost the local experience of 2 Engineers and 18 Subordinates, all Europeans or of European extraction.

Four of them resigned the Service,

Six of them were dismissed,

Ten of them were transferred,

20 in all, in the short space of 40 months. Such a state of matters indicates that there must be something in the present management of the District which calls for amendment. No notice has been taken of the changes among the Natives.

17. The 2 Engineers included in the above number of 20, were Messrs. Dennis Horgan, and T. H. Bush; both of them held, one still holds, the post of Assistant Executive Engineer, both have the reputation of being able men, well acquainted with their duty. A considerable amount of soreness and ill-feeling has been caused by the positions which they held in North Arcot. They were originally in the military service of the Government, and the highest non-commissioned rank which can be attained in the Corps in which they served, (the Sappers and Miners) was gained by them. The Government appointed them to the office of Assistant Civil Engineer, or Assistant Executive Engineer, doubtless on account of their professional fitness for the post, and in acknowledgment of their previous good conduct; and it is to be presumed, that in so appointing them, the Government intended that they should occupy, in society, that rank which their position in the service necessarily conferred on them. It appears however to have been held, that the former service in the Army of Messrs. Horgan, and Bush, necessitated their being treated as if they still remained in the ranks. An Executive Engineer in the Public Works Department has no other title than that of his grade, and what he previously was, cannot affect his position in the Public Works Department.

18. It is quite clear that with such ideas of discipline and superiority, there could be no cordial co-operation, and the induced result has been, the loss to the District of North Arcot of these two useful, practical, and experienced Engineers.

The great inconvenience resulting from the removal of writers with their chiefs.

19. As this practice has been very lately* prohibited by Government, it is unnecessary to discuss the matter here, the whole subject having been dealt with. It may not however be out of place to observe, that so lately as in November last, an establishment obtained permission to remove to Bellary from North Arcot.

The extent to which this has been practised can be learned by ordering a return. The instance above alluded to was, when an Assistant Supervisor was transferred to another District. The Officiating Chief Engineer gave permission and orders, which permission and orders were ordered, by Captain Francis and Mr. Peachey, to be held in abeyance for a short time.

The irregular mode of transferring charges.

20. A very fruitful source of confusion is the irregular manner

* Ext. Min. Cons. Pub. Works Dept. No. 1686, dated 21st August 1858.

in which changes are effected in the Department, and charges are taken over. It appears that when a member of the Public Works Department is gazetted to another appointment, or posted to another duty, it being his object to take up his new appointment, and enjoy his improved pay and allowances as early as possible, he at once divests himself of all responsibility in the most summary manner.

21. To take over charge of a range, properly, is by no means so unimportant a business. Every work in it should be gone through, at the very least on paper, the money in hand counted, the advances admitted and explained, and the amount of work done, for which bills have not been submitted, measured and vouched for, and, unless all this be done, it is quite impossible that the coming Executive can properly understand the responsibilities he is assuming. In making a transfer of this incomplete nature, the form of certificate referred to at Para. 31 will be found invaluable, as the last certificate, with the progress report, and cash book, would then give all the elements of a complete account, so far as the money is concerned. Had this been the rule, such cases as Mr. Assistant Overseer J. Shaw Lincoln's repudiation of his predecessor Mr. Downie's accounts, could never have been made, nor any disclaimer, such as that made by Mr. Assistant Executive Engineer T. H. Bush, with respect to the accounts of Executive Engineer Captain Barber's range, nor any such circumstances as those under which Mr. Executive Engineer Dopping received from Executive Engineer Captain Taylor Rs. 200, over and above the balance of cash shown to be in hand in the range, or those under which Mr. Executive Engineer Dopping received a much larger excess at the Palaur Annicut. Even under such melancholy circumstances as the sudden death of an Engineer, as in the case of Executive Engineer Lieut. B. B. Boyd, there would be no difficulty, with the aid of these elements, in adjusting the accounts of his range without delay.

The dependent position of some of the Subordinates and the power given to District Engineers to report against, fine, or retard their careers.

22. That the system of confidential reports gives to a District Engineer the power to blast a man's career and future prospects is beyond a doubt, and that these reports should be received with caution is certain; the reports nevertheless have a value, as they may in after times be referred to, when a man, who for years has enjoyed the best of reputations, is suddenly charged with misconduct. For instance, take the case of Mr. Assistant Executive Engineer T. H. Bush; the confidential reports from the Sappers and Miners Corps, and those of all his former superiors, rate his qualifications high, and his conduct unexceptionable; this appears to have been the opinion of his superiors up to the date when the present Acting District Engineer took charge, and if Mr. Bush's had been the only case where the Government was asked to believe in the degeneracy of its servants, it is very probable that the result would have been, to Mr. Bush, disastrous in the extreme; but it was not so, and the very disturbed state of the District, the frequent changes, and the loud complaints in all grades, have proved that nearly all the Subordinates, and many of the Engineers, are dissatisfied with, and have incurred the displeasure of their immediate local chief. One great cause of this dissatisfaction, and the *malus animus* which appears to be general, is believed to be the readiness with which tale-bearers are encouraged, most of them natives; one in particular, Ramanjooloo Pillay has, it is said, and the data already afforded confirm the statement, succeeded in ousting nearly all the Euro-

pean and Eurasian Subordinates, writers, &c. &c. &c., and has filled the offices with his own immediate friends and relatives. A return of the changes in the Establishment generally, particularising Ramanjooloo Pillay's range might prove instructive.

23. It is a question however, whether, all things considered, including the power which it gives, and is known to give, to a District Engineer, with the servility of conduct on the part of Subordinates which it may and certainly has occasioned, the Government is not better *without* information so gained.

24. The smaller power of inflicting fines on Subordinates is, of course, a smaller evil; some mode of punishment is doubtless necessary; but, if an Officer is inclined to do the greater wrong, it is probable that he will not be over particular in inflicting the lesser one.

25. One of the evils of this entire dependence upon his superiors by a Subordinate, may best be explained by the following example.* Mr. Assistant Overseer S. Lee, admitted, that he knew he was doing wrong, but urged that he had orders from his superior which he dared not disobey. An Estimate was prepared, amounting to Rs. 444-1-0 for the construction of a Calingulah at Paulavaukum Tank in Suttivadoo Talook, the execution of the work was sanctioned by the Government on 6th November 1854, an advance was made of Rs. 100-0-0, materials consisting of Bricks, Chunam, Rough stones and Upright stones were supplied; the work had not been commenced; but, as all the first advance had been expended in the purchase of materials, a second advance was requisite; before getting a second advance, it was very properly required that the first advance should be accounted for—then arose the difficulty,—the Estimate being for a work (construction), it was assumed that it was not competent for the Executive Engineer of the range to submit a bill for materials, which was got over in the following very improper manner, if the allegations be true. Mr. Assistant Overseer Lee states, that he was instructed by his immediate superior, Executive Engineer Captain Barber, to make out a bill showing, as done, a part of the work under the Estimate, i. e., according to the Estimate, to the extent and value of the amount of the first advance, Rs. 100-0-0, and as only was accordingly made out as follows, viz:—

37½ cubic yards of Brick in Chunam at 2-8-0	
per cubic yard.....	Rs. 93 0 0
Foundation.....	„ 7 0 0
	<u>Rs. 100 0 0</u>

now as the work never was commenced, of course there was neither brickwork nor foundation; the value of the materials has since been recovered, under arrangements made by Captain Francis and Mr. Peachey, and the amount brought to account as a substantive advance in the accounts of the current year.

26. The extraordinary facilities for fraud which are afforded under such a system are manifest. In the first place, the bill is untrue from beginning to end, the measurements and rates were both invented in order to arrive at a certain sum, and, as the masonry could not consistently be built without foundations, the foundations were also invented, in order to give the whole sham an air of probability—the work, which it must be borne in mind had never been touched, is then reported “commenced by Collector,” and the fabricated bill is signed by “S. Lee, Assistant Overseer,” by “W. Barber, Captain, Executive Engineer,” and by “J. O. Mayne, Lieutenant, District Engi-

neer," and is dated "Camp Arcot, 1st May 1857." It was afterwards sent up to the Central office for audit, and was received there in August 1857; it was then initialled by Mr. Johnson, one of the principal auditors, and was passed, on 14th October 1858, by Captain P. M. Francis, then Acting Superintending Engineer of the Centre Circle. The bill, after six letters had passed between Captain P. M. Francis, the Acting Superintending Engineer of the Circle, and Lieut. Colonel Edward Lawford, then Officiating Chief Engineer, was expunged from the Bill Registers in the Central Office, and is "herewith annexed for the information of Government.

Questions. What can be the value of the check exercised in the office of the Executive Engineer, and the countercheck of the District Engineer? For of course no blame can, in this particular instance, attach to either the Superintending Engineer or the Central Office?

Why was this bill, which was made out and dated 1st May 1857, not sent up to the Central Office until August 1857? This delay proves that excessive haste was not the cause of the non-detection of the falsity of the bill.

Why was the bill delayed in the Central Office from August 1857 until 14th October 1858, 14 clear months?

Supposing the bill had not been expunged, what was to prevent the use of the materials in another work, and how could that other work have been paid for, unless the materials, i. e., their value was charged for again? and how could the Central Office possibly check or discover this?

Supposing the institution of an Audit Office to have a moral effect and value, as a preventive of fraud, what must the opinion of the Subordinates and Executives, who are the parties to be checked, be, of a system under which such a transaction as this is possible? This, it is believed is by no means an uncommon case, it has been selected to show that sometimes a Subordinate must act irregularly, because he fears to disobey; there does not seem to have been any intention to defraud, nor was the Government in any way a loser; but the case might have been otherwise, and as the discovery only arose out of the purest accident, and after the bill had been passed in the Central Office, and when the ordeal of check and audit had been gone through, the instance may serve to show how very insecure the working of the system is.

The practice of signing Bills and Certificates as a matter of form, and in utter ignorance of their contents.

27. The signing of documents appears to have been regarded by some members of the Public Works Department as their most important and paramount duty, and the effect which their signatures, so inconsiderately attached, to bills and certificates have produced, has proved most embarrassing. Take for instances the signature of Acting District Engineer, Lieut. J. O. Mayne to the bill for Rs. 100-0-0 in the matter of the Paulavaukum Tank Calingulah, and the countersignature of the same Officer to the certificate of no demands granted to Mr. Assistant Overseer J. Shaw Lincoln. In this latter case, it is quite clear that the "Certificate" was given in respect of Range No. 1 only, by Executive Engineer, Lieut. B. B. Boyd, and if that certificate had not been countersigned by Acting District Engineer, Lieut. J. O. Mayne, it could not have been read as a receipt in full of all demands.

28. There does not appear to have been any necessity for this

countersignature whatever, its effect has been to allow of the repudiation of any responsibility by Mr. Assistant Overseer J. Shaw Lincoln.

29. It is possible, that to make an order that no Officer shall sign or certify a document, with the contents of which he is not cognizant, might prove inconvenient, and interfere with the usual certificate as to copies and extracts being true copies and extracts. But this cannot apply to bills and vouchers, and granting such certificates, as are in law full acquittances for substantive claims, without ascertaining the correctness of that which they are vouching for. To prove, however that such things are done, the following instance is adduced, where work has been charged for twice over by bills completely certified, one bill bearing date 30th October 1858, the other 25th January 1859.

It is only fair to premise that this did not occur in North Arcot.

The bills, of which true copies are in the Appendix,* suggest the following questions—

Why should the number of the bill vary, one is numbered 88, the other 189?

Why should the Collector's sanction be dated, in the one case, December 1857, and in the other, January 1858?

Why, if in October 1858, there was evidence of the last bill for Rs. 182-11-0, was not reference made in the bill dated January 1859?

Why is the date of completion given, in the one case, 20th September 1858, in the other, 25th September 1858?

Why is the date of last inspection also variously stated, as 21st September 1858, and 9th December 1858? there may be a good reason for this and for the first question; but there can be but one answer to the other three, (and the still more important question, how the second bill ever came to be submitted?) that neither the Assistant Supervisor Mr. W. H. Walton, nor his office establishment, took the trouble to refer, which was also omitted by District Engineer Lieut. J. H. M. Shaw Stewart, and his establishment. The error was discovered, it appears, in the Central office, probably from the circumstance that the bill submitted in October 1858 absorbed the whole amount of the Estimate. It is however far from certain, that the errors would have been discovered had the work been a large one, and the bills submitted been on account of, instead of in full adjustment of, the whole work.

30. It is for such cases as these that the form of certificate referred to in Para. 31, will be found a complete remedy, the form and measures, there recommended, compel reference, and ensure exactness, and besides all this, they provide completeness of record and save time and labour.

The incompleteness of the Bills.

31. There does not appear to be in this district, any regulation prescribing uniformity and regularity in the preparation of the bills, any provision under which progress in detail of each work, must, of necessity, be shewn, or, any system by which the whole working under each Estimate or contract must be periodically brought under notice. A remedy for this is to be found in the system of certificate which the Commission has been informed by its Secretary, Mr. Peachey, is used on many Railways and works at home; there the practice is, when a work is proposed, to make an Estimate in detail, in which the quantities are set out; so soon as the contract is let, or it is com-

* See Appendix.

inced by jobwork, the prices are inserted, and a form of certificate is prepared, giving,

Quantity,	
Description,	
Rate,	
Total of Work.....	Quantity and Value
Executed as per last certificate,	do.
Executed as per present certificate.....	do.
Total executed, inclusive of this certificate.....	do.
Remaining to be executed.....	do.
Extra work.....	do.

the form of certificate is then printed, and all payments are allowed on these certificates alone.

32. The value of these certificates consists in the full view they give of the work that has been done, that remains to be done, under each Estimate, or contract, as the case may be;—very little time is expended in preparing them, as they are for the most part printed, the whole of the heading, and of columns 1, 2, 3 and 4 are printed, and contain all needful particulars, column 5 is a repetition of column 7 in the last certificate, column 6 is the bill, giving quantity rate and value which is submitted to be passed, while column 7 is the total of columns 5 and 6 or the whole work done, and columns 8 and 9 show the quantity and value of the portion left incomplete, or executed in excess of the Estimate. The two additional lines at foot shew the advances in juxtaposition with the expenditure, whereby it may be seen at a glance what money has been received, what amount expended, and how much remains in hand; but this is not their only value, inasmuch as they contain the most complete check that it is possible to devise upon the progress reports, (which when properly kept, are invaluable documents) but they also have the peculiar benefit of being each a full and detailed résumé of the whole quantities and value of a work, by the aid of which an Engineer may ascertain at a glance, and without any reference to other documents, the whole extent of the work charged for as executed, and the extent remaining to be executed. If a District Engineer goes on a tour of inspection, he need only take with him the last certificate. These should be made in quadruplicate for the use of the Chief, Superintending, District, and Executive Engineer.

33. The mode in which these certificates or bills should be vouched, must, however, entirely depend upon the constitution of the Audit Department, and the locus in quo, the bills must be supported by cash vouchers of expenditure, and the quantities be ascertained by reference to actual measurements made; but there are many considerations which hinge so entirely upon the position of the office of account, and the audit office, that it would perhaps be premature to speculate upon them here. The Commission is of opinion, that the financial operations of the Public Works Department ought to be divided into three sections, viz:—

- Of Audit,
- Of Account,
- Of Statistics.

34. The Audit is of course, and as its name imports an office of very great responsibility; it is however idle to suppose that the act

of auditing alone, in its ordinary acceptance, is of any intrinsic value indeed the arithmetical correctness of the bills, which is the ordinary object of scrutiny in the Audit offices of this Presidency, is a question of minor importance, when compared with the moral effect which a well-conducted audit establishment never fails to exercise.

35. Accounting consists in simply recording, in a clear, concise and scientific manner, the various transactions, and placing them in juxtaposition with each other, so that the results of working may be obtained.

36. But statistics, when properly prepared, and so arranged as to be commentaries on the accounts, are invaluable in such a department as that of Public Works, and it is the well considered union of these three important branches, that is so much to be desired, inasmuch as they provide three great securities against extravagance, carelessness, collusion or dishonesty, viz:—
 Strict Examination, i. e. Audit.
 Faithful Record, i. e. Accounts.
 Analysis and exact Comparison, i. e. Statistics.

37. The first two, Audit and Accounts may be all correct, and yet there is no provision in either of them to exhibit the fact that very much higher rates are given in one District than in another, for work of exactly the same character and value. Much benefit might accrue from exercising scrutiny of this nature over the bills of the Railway Department, where the prices are, generally speaking, very much higher than those paid in the Public Works Department. It may be that sometimes such information will prove of but little value, as the rates in question may be necessarily and properly higher, but this will not always be the case, and when it once becomes known that the system of check is a system of audit, account, and analysis, the moral effect will be most valuable and of itself serve to prevent any extraordinary variation.

The insufficient and unreliable character of the records in the District and Central Offices.

38. But very recently, it was considered desirable by Lieut. Colonel Lawford then-Officiating Chief Engineer, that the accounts of the Palaur Anicut project should be enquired into, and Captain P. M. Francis the Acting Superintending Engineer of the Centre Circle, was instructed to undertake the investigation, his departure for Europe on sick certificate however interfered with that arrangement, and Mr. Acting District Engineer J. H. Dopping, was then requested to report, which it appears from his letter addressed to the Chief Engineer ¹⁸⁵⁷ dated 23rd December 1858, he was unable to, do as he says "I regret to be unable to inform you what was the original amount for the anicut, as the Estimates designs site, &c. have all been altered, more or less, since the first was despatched to the Central Office." The fact of all these essential points having been altered, simply proves the necessity of a proper system of record, and so far from constituting a valid reason why these necessary details should not be forthcoming, is exactly the contrary, as the more intricate the accounts the greater the necessity for exactitude in the records. Again, it appears from the Resolution of the Chief Engineer under date 22nd January 1859, that Lieutenant Colonel Lawford was unable to procure satisfactory information anent this Palaur project in the Central Office, and in consequence the Commission was requested to take the matter in hand. From these two circumstances it is plain, that there is *nowhere* any clear statement of the

accounts of the Palour Anicut, and it is by no means a fact that the work in question is not singular in that respect. The progress report does not appear to be a sufficient document, although it is difficult to understand why it is not so; and another paper in Appendix, on the subject of the Bavarapully Bangaruca Tank, proves that the records cannot be relied on as exact statements. It is an axiom in accounting, and an undoubted fact, that accounts are much more easily kept exactly than inexactly, observations are sometimes made by people who are not accountants that certain entries in books, &c. are "near enough," if not exactly correct. But no accounts can be kept upon this principle, and they are never near enough until they are quite right.

It seems advisable that the state of the accounts of the Palour Anicut should be closely examined and reported on, that if errors exist, they may be corrected and their true state discovered.

The absence of separate and independent checks upon the Indentures by the Central Office.

39. It is difficult to understand the functions of the Accountant in the Central Office, as it is quite evident, from the correspondence which the Commission has had with the Chief and the Officiating Chief Engineer, that no original accounting is done there, and that all the information in the Central Office, is obtained from the District Officers, being collected from the progress reports and other papers, sent up by the District Engineers, this is not accounting, it is not even scientific book-keeping, but is simply a system of registration, without any check whatever. The District Engineer checks the District Engineer, the whole process is neither more nor less than that, and simple as that operation would appear to be, it was not successfully done, inasmuch as the statement of arrears in North Arcot made by Lieutenant Colonel Lawford, when Officiating Chief Engineer, was as is shown in Appendix A.† to this report at Para. 1, incorrect.

40. There ought to be a clear and distinct open ledger account with every District, the items of which should be supported by vouchers—the debits from the Collectors returns of drafts, the credits from the bills submitted and passed, and these remarks suggest some observations upon two more very important subjects, viz. :—

The mistake committed in reading advances and expenditure in convertible terms and the mode of drawing advances.

41. Not a little confusion has been caused in the Department, by the adoption of the authoritative reading of the Accountant General, as regards advances on account of Public Works, the effect being, that advances and expenditure are held to be convertible terms. This, so far as the Accountant General is concerned, is a matter of no consequence, as advances to the Public Works Department are literally, *quoad* the Treasury, expenditure in the books of the Accountant General. But the same wording has been adopted in the Progress Report, and thus advances, which are made to Executives to meet anticipated expenditure, are at once set down as expended. The effect of this is—that works are charged as having had money expended on them, which in point of fact never have been commenced, as in the case of the Paulavaukum Suttivadoo Tank, or that works are charged as having had money expended on them, which never was even advanced by the Collector, as in the case of the Bavarapully Bangaruca Tank, see Appendix†—the irregularities in this case, which are given in detail, will serve to explain the difficulty that had to be surmounted in clearing up some of the accounts in North Arcot. Again, the

Progress Report ceases to be a report of Progress, inasmuch as it contains and records, indiscriminately, works for which advances have been made, which have been commenced, and which have not been commenced—and advances which have not been made; and, lastly, as the average cost of superintendence is eliminated from the expenditure divided into the pay and allowances, it is clear that the average will be inaccurate, because the superintendence will be charged on the whole sum advanced, some of which is not and perhaps never will be expended. The system of advances has its advantages, and per contra its advantages, one of which is the completeness of account that it admits of, if the members of the Public Works Department will only pay attention to their accounts, and observe the regulations made for them. Advances seem to be indispensable, and it would be waste of time to discuss their propriety. There cannot however be any necessity for wrongly describing such simple transactions, as nothing causes so much confusion in accounts, as calling things out of their proper names. Again the mode of drawing these advances and recording them is not only likely but certain to create confusion.

42. The rule is that drafts upon the local Officers are void unless presented within the month; the value of this arrangement does not appear, neither does any necessity for it, so far as the Public Works Department is concerned; although it may be a convenient rule for the Accountant General. Either the money drawn is wanted, or it is not wanted; if wanted it is for a specific purpose, and it is difficult to understand why money which is not required until the 4th February, should be drawn from the local Treasuries on 30th January; more especially when the insecure state of the Subordinates camps is considered,—if the money is not wanted it should not be drawn at all.

43. The Proceedings of Government in the Public Works Department, shew that large sums of money are continually drawn from the local Treasuries which would have been much more secure in the hands of the Collector's Agents, it appears also, that some of these, (comparatively speaking) large accumulations of balances, have arisen from the practice of always, in some Districts, cashing the drafts upon the Talook Treasuries, whether the money is wanted or not,—this is done in order to save confusion in the accounts, i.e., the cash accounts, between the District Engineer and the Executive, and it does save it to a very large extent. But as has been already explained greater confusion has arisen therefrom, consequent upon treating the terms advance and expenditure as synonyms. When then drafts are not cashed, there must be a difference between the cash accounts of the District Engineer and the Executive, because the District Engineer charges the Executive with the amount of the cheque so soon as he signs it, and it is entered to the debt of the range; if the cheque is not cashed, the District Engineer's debits will not agree with the Executive's credits, the cheques are cancelled, and the District Engineer has to alter his books accordingly.

44. Apart from the well known fact, that large floating balances are frequently fatal temptations to embezzlement, which sometimes results in loss to Government, there is the certain loss to the State, which arises from so much money lying unproductive in the numerous cash chests, to say nothing of the sums lost by robbery and negligence. All these, and the opportunity for extortion afforded by the practice of making payments in specie, might be avoided by the Establishment in each District of a Bank or Pay Office, where the Executives could receive such amounts, and such amounts only, as they required to meet

such of their payments, as must be made in specie, and where sums could be lodged at the request of the Executive, by the District Engineer, to meet claims of contractors and others, for amounts which might properly be paid by draft. A cash chest kept at the Talook Cutcherry in charge of a shroff would suffice. The adoption of this measure, would secure several advantages as follows, viz:—

Firstly. The great bulk of the money would be in a secure place.

Secondly. It would be more under the cognizance of the District Engineer.

Thirdly. It need never be drawn from the local Treasury until wanted.

Fourthly. The payment on a draft, endorsed to order, would be evidence of the payment to the contractors, and in itself the best receipt that can be had, and

Fifthly. The Government would be protected from errors occasioned by ignorance of accounting, carelessness in the custody of money, the absence of temptation in the shape of opportunity for embezzlement, and the security against open fraud in the way of robbery. Last and not least something would be gained in the shape of time expended in the discussion and investigation of cases of defalcation embezzlement and fraud.

The long delay in the submission of the bills.

45. This, as many bills in North Arcot have been made out, and allowed to lie perdu in the offices, is most incomprehensible; bills were prepared and were duly signed and certified in duplicate, and only required to be sent to the Central Office and yet they have been lying in the office for months. For this laxity, no doubt, the present Acting District Engineer and his immediate predecessor were much to blame, but, as was explained by the Commission in its Report, dated 10th August 1858, part of the fault lies with the Bill Audit Branch of the Central Office. Some of these bills bear the signatures of Acting District Engineer Captain J. O. Mayne, and Executive Engineer Lieut. B. B. Boyd, the former has left the District, and the latter is dead. Then again, there were many bills which might have been made out long ago, which have now been prepared, and still more for which (as there is abundant evidence to show) there were ample data for the preparation at one time; no bills were prepared then and it is now become impossible, as the documents have been lost or destroyed: here again was felt the great inconvenience arising from the practice of allowing office establishments of the Engineer Upper and Lower Subordinate grades, to remove with their Officers, there was a large amount of information in the office of the District Engineer of which nobody appeared to be cognizant, and which was found to belong to transactions which had occurred a long time ago, and beyond the memory of the present office establishments. It is impossible to require adherence to the Government order for non-removal too strictly.

The large cost of superintendence, the imperfect mode of shewing it, and the probable incorrectness of the existing averages, also the differential averages in the ranges.

46. The Chief Engineer gives the average in one year for the whole District of North Arcot at 31 per cent, which rate, high as it is,

is considerably under the mark, it is indeed quite impossible for the Chief Engineer to give it correctly; because the only elements from which it can safely be extracted, are no where completely on record.

47. The Central Office Registers are but very imperfect records at the best of times, and could only be used with any degree of safety when all the work done in a year, has been entered up, and this has never been the case.

48. The Progress Reports in North Arcot are notoriously incorrect, indeed, they are admitted to be so now by the Acting District Engineer, and appear always to have been so in this District from the first.

49. Besides the whole of the cost of expenditure is not to be discovered from the amount paid under the head of salaries as a large amount is charged to the works directly in the bills.

50. Probably from 50 @ 60 per cent. is nearer the truth in this District than 31 per cent. The Acting District Engineer of North Arcot has been requested to make a return, shewing all the cost of superintendence, divided into the usual ranges. This is likely to form a very interesting document, which, when thoroughly examined, will perhaps give a very fair idea of the value of the several Officers past and present in that district.

51. Appendix A differs in some degree from the report required by Captain Francis and Mr. Peachey, and sent in a letter by Captain Francis to Lieutenant Colonel Lawford, then Officiating Chief Engineer in December last. In that letter allusion was made to some examinations of measurements of the works which had been formerly under Mr. Assistant Executive Engineer T. H. Bush, to which Executive Engineer Captain A. H. Watts had objected, and was in consequence directed to satisfy himself as to the correctness or otherwise of the works in question, this order was given in the month of November 1858, but so little attention was paid to it, that on the 3rd January 1859, the greater number of the works had not been measured; on the 6th January 1859, Executive Engineer Captain A. H. Watts withdrew his objections, and signed the bills, and as this was done with the concurrence of, and after consultation with the Acting District Engineer Mr. J. H. Dopping, those bills were allowed by Mr. Peachey then acting by himself, Captain Francis being in the way to England, and these bills appear to have reduced the balance against Mr. Bush (which had till then remained unadjusted) to Rs. 103-15-1. Mr. Bush afterwards submitted bills for Rs. 93-14-6 and Rs. 10-1-4 which were also allowed, and which clear up the whole amount against Range No. 2, and Mr. Bush—these two last items were not certified by the Acting District Engineer, but evidence was given as to the correctness of the bill by the Head Accountant in the District Engineer's Office, in the one case, and actual measurements were taken in the other. Some allegations of Mr. Assistant Supervisor Damerum, caused an enquiry into the transactions of his own charge, which were found to be such as not to entitle his statements (impugning Mr. Bush's measurements, &c.,) to credit.

52. Referring to paras, 16 and 17 of Appendix A it is to be regretted that nothing further can be ascertained as to the balances unadjusted standing to the debit of Range No. 5 and Mr. Assistant Overseer J. Shaw Lincoln. It will be seen however that he has given all the information in his power, and relies on the certificate of no demands granted to him on 2nd August 1857.* Nothing more can

be done in the matter, and the amount Co's. Rs. 5,476-0-11--Rs. 313-12-3 must be written off.

53. The causes which led to the late investigation in North Arcot have been pointed out, (some of them) above, and the Commission would urge upon Government the immediate necessity for a thorough reform of that District,—to recapitulate the evils which have been descanted on is unnecessary here, and the Commission would merely observe that the same errors appear to have produced the like results in Bengal, the difference consisting only in the very much larger amount of irregularity in that Presidency (as detailed in the Despatch of the Secretary of State for India, No. 2 dated 25th September 1858,) where they have called down the marked displeasure of the Bengal Government, in their Minutes of Consultation Public Works Department, No. 354, dated 9th February 1859.

54. The paper last referred to, gives clear and indisputable proof, that the unforeseen results of the working of the Public Works Department, both in Bengal and here, are attributable, in a great degree, to disregard of the Regulations and Circular Orders laid down for the observance of that department, though perhaps a considerable share is also due to the unfitness of Engineers to deal with accounts. The difficulty of procuring prompt measurement of work and submission of bills, together with the absence generally of proper arrangements with contractors have also contributed to the present state of affairs. In Madras contracts for the execution of work have obtained to a very limited extent. The Chief Engineer has however recently urged the more general adoption of the contract system.

55. But the value of contracts does not appear to be fully understood, the Commission desires therefore briefly to notice this important subject.

When contracts are cautiously let to parties, whose sufficiency, either as regards means, or energy, is assured, and due security is taken for their fulfilment, they will be found to produce the following results. The time of the Executives will be economised, because the necessary amount of superintendence will be diminished, that is to say the duty of the Executive will once more become, as regards this part of his work, analogous to that performed by the Civil Engineers in the old Maramut days, when his office was to inspect instead of to construct at present, and this will leave him ample time for giving full attention to such works as it will continue to be his duty to construct.

56. This will in a corresponding degree reduce the cost of superintendence. It is not meant by this that the cost of superintendence is not incurred, as the contractor will of course include his expenditure in superintendence in the amount of his tender, in practice however the Commission believes that it will be found that Contractors will willingly tender for and undertake works and complete them to the satisfaction of the Government on the Estimates of and at the rates paid by the Public Works Department for construction only, and thus the cost of Government superintendence will virtually be reduced to the expense of inspection. The works will moreover be completed within the estimate and the submission of additional estimates put a stop to—whereas under the present system not one work in ten is completed for the original estimated sum, and until the work has been finished the Government are without any security as to the amount. they may be called on to expend, in fact estimates as now submitted to Government are little better than mere fictions.

57. There will also be a large saving in the time of the Executives now devoted with such indifferent results to accounting, as, when work is done by contract, the accounts between the contractor and the state must be of the simplest character, literally under the contract system the duty of the Executives will be merely to inspect, measure and value.

58. Native Contractors, at least those whose cases have recently come under enquiry in North Arcot, have been discouraged and disheartened they have not been treated (in many instances) with candour kindness or consideration. Some of them have been persuaded to undertake works on unsettled rates, and the result, as usually happens in such cases, when one man is left to the mercy of another, has been discontent. The Contracts, themselves have been vague and indefinite, and have been broken through without scruple. Advances have been made to insufficient Contractors, and the money has been, as a natural consequence lost.—In other cases the Contractor has expended advances made to him in one Contract, in order to recover his extra expenditure on another,—In short, the whole practice as regards the granting of contracts both large and small, requires revision and settlement, on such basis as will secure to the Contractor a fair return for his services and capital employed, and to the Government a reasonable equivalent for its outlay.

59. A proper form of contract might easily be drawn out, containing penal clauses, reciting the specifications and the quantities which would always be found in the certificate referred to in para. 31 herein. There need be no fear of making the conditions too stringent, as Contractors generally mean honestly at the outset, and seldom object to any proper restrictive conditions, they might be printed too in the vernacular languages.

60. It may not be out of place here to observe, that the merits of the contract system were urged upon the Government by the Military Board,* in a report dated so far back as the 24th August 1830, in which they show that in this Presidency an "extreme hostility to the contract system, "has always prevailed the Public Establishment in "the building Department" hostility which exists up to the present time, and which, in the opinion of the Commission, should no longer be permitted to interfere with the adoption, as far as practicable, of the Contract system, the advantages of which appear to them to be beyond all doubt.

61. The report requested by Government in its Proceedings No. 2241 of 6th November 1858, at para. 27 will be proceeded with immediately after the letter referred by Government in its Proceedings No. 257 of 27th Jan. 1859, have been disposed of and reported upon,—which are now under consideration.

* See Appendix.

Madras 12 March 1859

R. Schofield
President.
R. P. S. S. S. S.

27 to 6th 29th Oct/58 11.15
24th Sept 01284
15th May/59 11.15

Copy in a L to E
of 6th June 1859 11.15

P. W. D. 1589 (Part)
Cons. April.
N^o 6489

Proceedings of the Commission
for investigating Public
Establishments.

Dated 12th } March/59.
Received 18th }

Enclosy. 11.

Report upon the questions
relating to the District of North Street
in the P. W. D. referred to in C. L. L. L.
P. W. D. N^o 2201. of 20th October 1858.
I upon other matters connected
with that District.

1054-

C28 Much

Report upon the unadjusted balances
of advances made for Public Works in the District of
North Street since the formation of the Public Works
Department, made in pursuance of G. O. N^o 2201
P. W. D., dated 20th October 1858.

On entering upon the work of investigating
the accounts, and obtaining the adjustment of the
outstanding balances in North Street, &c., of the advances
unaccounted for on 30th April 1858 stated as follows

Company's Rupees 43,591/- — advances unaccounted
for made by collectors
anterior to the formation
of the P. W. D. and

Company's Rupees 320,383 — advances unaccounted
for made since the
formation of the P. W. D.
making together a sum

Company's Rupees 363,974/- it appeared that

these balances were understated. The gross sum being

greater

greater by Company's Rupees 7,509, divisible as follows. Viz.

Company's Rupees 56232-10-11 advanced made by Collectors
instead of 43,596 as above—

Company's Rupees 3,15,254-2-3 advanced made to P.W.D.
Dept. instead of 3,20,383 as above,
making together a sum of—

Company's Rupees 371,486-13-2—

2 The sum of 3,30,069-11-9 advanced
made to the Public Works Department, i.e. to its
Subordinates, remaining unaccounted for at the date
above mentioned, appear to have been distributed as follows—

Range No. 1 ————— 114,537-12-6

Do. No. 2 ————— 92,879-1-1

Do. No. 3 ————— 57,54-0-6

Do. No. 4 ————— 32,943-4-8

Do. No. 5 ————— 69,139-15-6

Company's Rupees 3,15,254-2-3

Range No. 1

3 Part of the work done has been adjusted,
and

and the amount cleared off by six Bills, which were sent up
to the Central Office by Mr. Acting District Engineer
Dopping, as follows. Viz.

Name of Works	To be accounted for			Bills prepared			Advances not exhausted			Advances exceeded by		
	147	10	1	147	10	1	.	.	.	.	.	.
	10	.	.	10	.	.	.	.	.	.	.	.
	77	.	.	77	.	.	.	.	.	.	.	.
	6	4	.	6	4	.	.	.	.	.	.	.
	74	.	.	74	.	.	.	.	.	.	.	.
	62,497	1	10	62,497	1	10	.	.	.	.	.	.
	62,811	15	11	62,811	15	11	.	.	.	.	.	.

4 The remainder 57,725-12-7 has been treated
as follows. Viz.

Name of Works	No.	To be accounted for			Bills prepared			Advances not exhausted			Advances exceeded by		
Chilindah Tank	1	51	4	.	71	2	10	.	.	.	19	14	10
Panam's dugby Tank	2	30	8	5	30	8	5	.	.	.	.	.	.
Saroor Chaudhary	3	100 . . .			80	.	.	.	.	.	.	.	.
Do.					20	.	.	.	.	.	.	.	.
Gummasamoodium Tank	4	31	3	5	31	3	5	.	.	.	.	.	.
Padarapuli, Narayanaswami	5	95	5	8	95	10	1	.	.	.	.	4	5
Barrieds Over		308	5	6	328	8	9	.	.	.	20	3	3

No.	To be accounted for	Bills prepared	not exhausted	expended	Balance
1	308 5 6	328 8 9		20 3 3	
6	57 11	57 11			Income from the
7	20	37 4 4		17 2 4	Income from the
8	49 5	49 5			Income from the
9	96 11	96 11			Income from the
10	35 4 6	35 4 6			Income from the
11	4	4			Income from the
12	164	164			Income from the
13	30 6	30 14 5		5	Income from the
14	50	50			Income from the
15	27 7 7	27 7 7			Income from the
16	305 10	323 4 10		18 4	Income from the
17	220	221		1	Income from the
18	139 5	139 6 9		1 9	Income from the
19	158 5 6	158 5 6			Income from the
20	131 6	133 14		2 8	Income from the
21	361 2 10	350 4 2	10 14 8		Income from the
22	62 10	62 10			Income from the
23	20 9 9	20 9 9			Income from the
24	16070 8	15222 7 3	847 9 5		Income from the
25	960 8 7	884 5 4	76 3 3		Income from the
26	4707 15 8				Income from the
27	717 14 11	5437	4		Income from the
28	6545 10 3	5570 13 10	1034 12 5		Income from the
29	3 8 6	3 8 6			Income from the
30	15567 3 6	16576			Income from the
Carried over	46814 8 7	45926 12 10	1260 7 9		1081 12

Name of Works	No.	To be accounted for	Bills prepared	not exhausted	expended by
Brought Over		46814 8 7	45926 12 10	1969 7 9	1081 12
Annual repairs to Branch Road No 1	31	1289 1 11	1629 15 5		340 13 6
D. Synagronah Ghant	32	1114 10 4	1126 10		11 13 8
D. Santapetah Road	33	10 11 8	10 11 8		
Natural's Shaultry at Chittor	34	354 5 6	372 11 6		18 6
Tannah Shaultry at Chantapelt	35	145	150		5
Police Shaultry at Venkatachary	36	467 15 5	467 15 5		
House No 2 Printing Office attached to the Station at Chittor	37	233 8 1	233 8 1		
Police Shaultry at Jorhatum	38	71 10 6	62 11 2	8 15 4	
D. D. Chittor	39	50	50		
Services of medical men at Jorhatum	40	29 12 8			
Services at Jorhatum in 54 57	41	53 10 1	180 2 2	4 9	
Do do do 54 58	42	97 2			
Chittor School	43	152 10	152 10		
Tunnels across the Chittor Fort ditch	44	172 7 9	172 7 9		
Draw Wells across the Tunnels ditch	45	669 5 1	667 1 3	2 3 10	
Total Papers		51725 12 7	51202 12 1	1980 15 8	1457 15 2

5 The totals for this Range will therefore be as follows:

As per Statement	51725 12 7	51202 12 1	1980 15 8	1457 15 2
Sent up by District Engt	62811 15 11	62811 15 11		
Total	114537 12 6	114014 12	1980 15 8	1457 15 2

6 The expenditure has in the cases, ranging from

Rs. 1-9 to 1008-12-6 exceeded the amount advanced.
 by 1457-15-2, which sum should be allowed; which
 in 7 others, ranging from Rs. 4-7 to Rs. 1036-12-5;
 together Rupees 1989-15-9, one amount Rupees 11-11-3
 has been recovered, leaving to be written off the balance
 Rupees 1970-1-11

Range 12

The sum unadjusted in this range is not
 equal to the amount for which bills are prepared; this
 arises from the circumstances of several Contractors and
 Workmen being yet unpaid, whose work is included in
 the bills marked thus (*)

Contractors

- No. 1 — 547-4-10 — Conney Annicut
- 2 — 9606-9-10 — habindravandey channel
- 3 — 4313-13-9 — Tank & a portion of Superintendence
- 78 and 79 — 5-7-11 — Roads from Ranaputti to Government & to Nippanur & to

14,673-2-7

Workmen

- No. 25 — 103-11-11 — Ammoo Tanks
- 57 — 56-4-11 — Bandadyavarum Tanks
- 90 — 161-2-5 — habindravandey channel at Ranaputti
- 92 — 22-11-11 — Government habindravandey channel

Total Comptancy Rupees 14,613-11-11

Name of Works	No.	To be accounted for			Bills prepared			Advanced not expended			Advanced expended by		
		Rs.	As.	P.	Rs.	As.	P.	Rs.	As.	P.	Rs.	As.	P.
Conney Annicut	1	17354	13	5	17635	12	9				280	15	4
habindravandey channel	2	11462	14	2	20572	1	9				9109	3	7
Tank & a portion of Superintendence	3	27315	10	8	31391	5	2				4075	10	6
hamulconah tank	4	2673	4	8	2672	12	3			8	5		
Restoration of Nagaputtah, ruined tank	5	90			90								
Samundoor, ruined tank	6	731	7	9	731	9	6				1	9	
Nagaputtah hootchahogga	7	66	10	9	66	11							3
Ordooputtah Dalavay tank	8	315	8	5	316		7					8	2
Callavay Bantavay	9	20			18	10	6	2	1	5	6		
Varadigapoorum Chittavay	10	19			18	15	11			1			
Vanapuday tank kaligulak	11	167	4	3	227	1	1				77	12	10
Vanapuday tank	12	374			100								
					274								
Godathacoppum Goozoo ketty	13	290	2	3	302	6	10				12	4	7
Tank kaligulak and sluice	14	125			125								
Do Do large tank													
Godacoppum Luppunthanghall	15	192	14	4	150	9	4						
					42	5							
Conjavy tank sluice	16	38	9	10	38	12	8					2	10
Baray Chavay tank sluice	17	41	15	1	41	15	8						7
Conjavy large tank	18	247	2	11	107	14	4						
					139	4	7						
Do small tank	19	43	12		43	12							
Peradanth tank	20	126			126	4	5					4	5
hailacoppum large tank	21	320	5	5	278	4	2			3	3		
					41	14							
hulput tank	22	65			65	2	6					2	6
Govindarajapoorum hannaaray	23	54	2	1	78	4					24		11
Thanghall										24	14		
Injam large tank	24	26	14										
Ammoor tank	25	1063	13	5	1164	2	10				100	5	5
Chetty Thanghall	26	637	8	9	732	15	10				95	7	1
hailacoppum hulputtan tank	27	479	2	2	379	4							
					99	14	2						
Paroncanjee tank kaligulak	28	253	3	3	124	6	10			14	2	8	
					114	9	9						
Kolingshur large tank	29				599	3	2			12	10		
Thoycombat tank	30	600											
Carried Over		65778	4	7	78711	6	7	43	14	9	13777		

No	No. of accounts for	Bills prepared	Amount received	Amount paid	Name of works
Brought Over	65178	4 7	78711	1 7	
31	81	12 6			Latipulur tank
32	80	6	80 5 6		Indrapuram tank
33	62		62		Latipulur tank
34	90	1	90 10 9		Latipulur tank
35	40		40		Latipulur tank
36	189	4 9	189 4 9		Latipulur tank
37	929	5	988 14 7		Latipulur tank
38	30		30		Latipulur tank
39	49		48 15 6		Latipulur tank
40	89		88 15 13		Latipulur tank
41	50		50		Latipulur tank
42	85	14 8	85 8		Latipulur tank
43	44		40 15 9		Latipulur tank
44	73	5	73 5		Latipulur tank
45	176	6	176		Latipulur tank
46					Latipulur tank
47	220		220		Latipulur tank
48	293		293 6 9		Latipulur tank
49	40		21 9 1		Latipulur tank
50	213	7 7	213 7 2		Latipulur tank
51	100		158 4		Latipulur tank
52	50				Latipulur tank
53	148	1 3	148 1 3		Latipulur tank
54	23	15	23 4 2		Latipulur tank
55	11	15 10	11 15		Latipulur tank
56	44	13	44 4 1		Latipulur tank
57	16	4 10	16 1 5		Latipulur tank
58	122	3	122 3		Latipulur tank
Carried Over	68589	4 10	82246	9 2	

Name of Works	No	Accounted for	Bills prepared	Advanced not repaid by	Advanced repaid by
Brought Over	68589	4 10	82246	9 2	178 7 9
Latipulur tank	39	12 2	12 2		
Indrapuram tank	60	22 13	273 4 8		48 7 8
Latipulur tank	61	69 10	69 10		
Latipulur tank	62	18 2	18 2		
Latipulur tank	63	22 2	22 5		3
Latipulur tank	64	133 5	133 5 2		2
Latipulur tank	65	48 10	47 13 2	3 8	
Latipulur tank	66	79 3	79 3		
Latipulur tank	67	7 1	7 1		
Latipulur tank	68	159 12	178 15 8		19 3 8
Latipulur tank	69	22 6	264 14		28 8
Latipulur tank	70	35	35 6		6
Latipulur tank	71	10 1	10 1		
Latipulur tank	72	11 15	12		1
Latipulur tank	73	70 10	70 10		
Latipulur tank	74	52 15	52 15		
Latipulur tank	75	18 8	2 14 8	15 9 4	
Latipulur tank	76	52 6 5	52 6 5		1
Latipulur tank	77	19	13 8	5 8	
Latipulur tank	78	162 6 9 2	162 6 9 2		
Latipulur tank	79	423 5 3	203 11 7	129 3 5	
Latipulur tank	80	367 2 3	378 14 8		115 14 5
Latipulur tank	81	293 4 6 9	308 3 9 2		149 2 5
Latipulur tank	82	24 4 5 15 4	205 12 8	93 4 3	
Latipulur tank	83	118 2 14 10	873 9 2		4
Latipulur tank	84	156 1 14 9	1730 5 1		168 6 4
Latipulur tank	85	95 7 9 7	1119 10		167 7 3
Latipulur tank	86	174 15 11	71 10 11	47 5	
Latipulur tank	87	191 8 1	184 1	7 8	
Latipulur tank	88	135		135	
Latipulur tank	89	500	55 5 1		54 5 1
Carried Over	89979	7 7	103954	14 2	612 1 5

No	To be accounted for			Bills prepared			Advances not exhausted			Advances exceeded by			Name of work
	Rs	As	P	Rs	As	P	Rs	As	P	Rs	As	P	
Brought Over	89,979	7	7	103,954	14	2	612	1	5	14,587	8	.	
* 90	366	14	.	537	12	5	.	.	.	175	14	5	Satow's Choultry at Calcutta
91	483	5	4	679	1	4	.	.	.	175	12	.	2nd Amoy's Station at Calcutta
* 92	136	2	6	154	3	.	.	.	.	18	.	6	Government Choultry at Calcutta
93	40	.	.	42	14	11	.	.	.	2	14	11	Remodelling into Store Room, from 1st Amoy's Station at Calcutta
94	299	6	9	276	10	10	2	11	11	.	.	.	Calcutta Choultry at Calcutta
95	626	10	3	635	14	3	.	.	.	7	4	.	2nd Amoy's Station at Calcutta
96	544	5	5	533	9	5	10	12	.	.	.	.	2nd Hospital at Calcutta
97	270	12	1	358	11	6	.	.	.	87	15	5	1st Amoy's Station at Calcutta
98	15	4	1	16	15	4	.	.	.	1	11	3	2nd Amoy's Station at Calcutta
99	116	13	1	116	13	1	.	.	.	.	.	.	2nd Amoy's Station at Calcutta
Inserted upon Mr. Bush's signature alone				93	14	6	.	.	.	13	14	6	2nd Amoy's Station at Calcutta
				13	1	4	.	.	.	13	1	4	2nd Amoy's Station at Calcutta
Total Rupees	92,879	1	1	107,422	8	1	625	9	4	15,185	.	11	

8 In the cases where the expenditure has exceeded the amount advanced, which occurs in 43 instances, ranging from Rs 1 to Rs 9,109-3-7 there appears to be an amount due, inclusive of the amount Rupees 14,815-9-6 due to Contractors and Workmen, of Rupees 15,180-4, which should be allowed; while in 31 other cases, ranging from Rs 1 to Rs 135-11-11 together Rupees 625-7-4 recoveries should be made, either wholly or in part.

or the amount written off. But it appears probable that the greater portion of this last-mentioned sum ~~Rs 100~~ Rs 625-9-4 may be recovered.

Range No. 3

9 Part of the work done in this range, had been adjusted, and the amount cleared off by one bill, which was sent up to the Central Office, by Mr Acting District Engineer Dopping with the others mentioned in Range No. 1.

Name of work	No	To be accounted for			Bills prepared			Advances not exhausted by			Advances exceeded by		
		Rs	As	P	Rs	As	P	Rs	As	P	Rs	As	P
		316	1	9	316	1	9	.	.	.	.	.	.

10 The remainder Rs 54,37-14-9 has been treated as follows. Viz.

No.	Bills accounted for			Bills prepared			Name of Works
	Rs.	P.	A.	Rs.	P.	A.	
1	1174	7	1	1174	7	1	Sanarant
2	300			300			Sanarant
3	115			115			Sanarant
4	144	11	3	144	11	3	Sanarant
5	95	17		95	17		Sanarant
6	43	3	3	43	3	3	Sanarant
7	75			75			Sanarant
8	100			100			Sanarant
9	25			25			Sanarant
10	257	4		257	4		Sanarant
11	47	1		47	1		Sanarant
12	29			29			Sanarant
13	100			100			Sanarant
14	125			125			Sanarant
15	150			150			Sanarant
16	73	3		73	3		Sanarant
17	14	15	3	14	15	3	Sanarant
18	50			50			Sanarant
19	3	8		3	8		Sanarant
20	53	12		53	9		Sanarant
21	70			70			Sanarant
22	9	4		9	4		Sanarant
23	2006	13	4	2006	13	4	Sanarant
24	375	1		375	1		Sanarant
Total	5437	14	9	5384	5	7	

11 The totals for this charge will therefore be

	Bills accounted for	Bills prepared	Sanarant	Sanarant
As per statement	5437 14 9	5384 5 7		
As per Bill	316 1 9	316 1 9		
Total	5754 0 6	5699 10 9	5384 5 7	

12 In two instances only, has it been possible to make out a bill, while in 23 cases ranging from Rs. 25 to 2006-13-4, recoveries must be made, either wholly or in part, or the amount written off. It appears however, that 6 amounts have already been recovered which are not included in this statement.

Rs. P. A.
 200 ---
 15 ---
 22 ---
 20 --- together amounting to Rupees 267-1-4, and that more may follow. These amounts should be treated as suggested at Para 19.

Charge No. 1

13 The item in this charge is as follows

No.	Account to			Paid			Advanced			Brought Over			
	Dr.	Cr.		Dr.	Cr.		Dr.	Cr.		Dr.	Cr.		
Brought Over	11088	4	5	9350	4	4	1745	7	4	8	7	3	
66	115			115									Land & Co.
67	15	13					15	13					Johnston & Co.
68	26	10		26	10								Johnston & Co.
69	104	5		104	5								Johnston & Co.
70	18	13	2	18	10	10		2	4				Johnston & Co.
71	10	2		10	2								Johnston & Co.
72	52			52									Johnston & Co.
73	91	11	9	91	11	9							Johnston & Co.
74	21	4		21	4								Johnston & Co.
75	12	8		12	8								Johnston & Co.
76	60			60									Johnston & Co.
77	12						12						Johnston & Co.
78	89	2		89	2								Johnston & Co.
79	200	4	3	200	4	3							Johnston & Co.
80	254	1	3	254	1	3							Johnston & Co.
81	2			2									Johnston & Co.
82	46	7	3	46	7	3							Johnston & Co.
83	54	12	6	54	12	6							Johnston & Co.
84	14194	10	3	3097	11		10655	12	7	441	1	9	Johnston & Co.
85	659		1	659		1							Johnston & Co.
86	50												Johnston & Co.
87	41			34	14	8		6	1	4			Johnston & Co.
88	5135	7	9	5135	9								Johnston & Co.
89	50			50									Johnston & Co.
90	20			20									Johnston & Co.
91	8												Johnston & Co.
92	150						8						Johnston & Co.
93	360			360			150						Johnston & Co.
Brought Over	32945	4	8	30522	3	5	2429	9	7	8	9	1	

In two instances only the expenditure has exceeded the advance, 8-7-3 + 1-1-3 these sums should be allowed in 36 cases ranging from 1-1-1 to 1-1-9, and amounting to 2-1-29-9-9, recoveries should be made, either wholly or in part, or the amount written off for 2-1-29-9-9 amounting to 2-1-29-9-9. It has been impossible to make any bills.

Range 15

It is necessary to divide the transactions in this range, part of them having been executed under the old (i.e. advances on account of works particularly) part under the new system (i.e. advances on account of Salutes generally).

The items are as follows; Vth 5.

Names	To Le ^{ts} accounted for	Dr ^{ts} Collected	Advanced not repaid	Advanced exceeded by
Mr Dick	32945 7 11	36394 7 11	.	.
Mr Lincoln	2445 7 7	27583 2 11	5276 . 11	313 12 3
Total	Clupced 69139 15 6	63977 10 10	5276 . 11	313 12 3

16 The advances made to Mr. Dick were for the works generally - in each Talook, and Bills have been prepared and paid for the exact amount drawn by him. No adjustment is now necessary. Not so with the advances made to Mr. Lincoln, who it appears left the Public Works

Department in August 1857, having with him the Certificate in the Margin. Range counter signed by the Acting Secy. of the Public Works was reported as having died on his way to the office. In 3 instances (Supers 15-6-3, 54-11-7 and 11-10-12) the expenditure had been to the advances. On the other hand there are 11 instances where the expenditure has been to the advances. 3175-5-2 making in all 5476-11-11

17 The report of Mr. Lincoln has been reviewed and he has since attended and given all the information in his power but the long period which has elapsed since he had charge of the works, makes the chances of reconciliation of his monies, very doubtful. It is very much to be regretted that these accounts have been allowed to remain so long unsettled, as doubtless, had due diligence been used, part at least might have been adjusted by this time.

Supervisor J. Dick

	No.	To be accounted for	Bills prepared	Advanced not exhausted	Advanced exceeded by
1. Annual Canal 13 m	1	356 15 1	356 5 1		
2. Digging on the banks of the Sityour channel	2	337 9 2	337 9 2		
3. Malaudy dam	3	75 13 6	75 13 6		
4. Input for the	4	370 15 11	370 15 11		
5. For Saffy's Channel	5	393 7 8	393 7 8		
6. Burdoo's	6	130 . .	130 . .		
7. For the channel from the Sityour station to the Sityour station	7	785 7 9	785 7 9		
8. For the channel from the Sityour station to the Sityour station	8	65 13 .	65 13 .		
9. For the tank	9	47 4 .	47 4 .		
10. For the tank	10	23 11 .	23 11 .		
11. For the tank	11	143 3 .	143 3 .		
12. For the tank	12	39 1 .	39 1 .		
13. For the tank	13	4298 1 4	4298 1 4		
14. For the tank	14	75 . .	75 . .		
15. For the tank	15	75 . .	75 . .		
16. For the tank	16	40 . .	40 . .		
17. For the tank	17	40 . .	40 . .		
18. For the tank	18	30 . .	30 . .		
19. For the tank	19	10 . .	10 . .		
20. For the tank	20	75 . .	75 . .		
21. For the tank	21	10 . .	10 . .		
22. For the tank	22	30 . .	30 . .		
23. For the tank	23	35 . .	35 . .		
24. For the tank	24	400 . .	400 . .		
25. For the tank	25	100 . .	100 . .		
26. For the tank	26	20 . .	20 . .		
27. For the tank	27	20 . .	20 . .		
28. For the tank	28	45 . .	45 . .		
29. For the tank	29	50 . .	50 . .		
30. For the tank	30	77 15 4	77 15 4		
31. For the tank	31	17 3 .	17 3 .		
32. For the tank	32	135 12 .	135 12 .		
33. For the tank	33	45 6 8	45 6 8		
34. For the tank	34	961 7 4	961 7 4		
35. For the tank	35	11 15 .	11 15 .		
36. For the tank	36	66 2 9	66 2 9		
Carried Over		9437 10 6	9437 10 6		

No.	To be accounted for			Billed prepared			Advances not expended by			Advances expended by		
	Rs.	P.	A.	Rs.	P.	A.	Rs.	P.	A.	Rs.	P.	A.
Brought Over	9427	10	6	9427	77							
37	183	10		183	10							
38	65	5	1	65	5	1						
39	100	11		100	11							
40	209	7	5	209	7	5						
41	20	6	11	20	6	11						
42	25	8		25	8							
43	466	10	7	466	10	7						
44	150	12		150	12							
45	452	11		452	11							
46	39	6	13	39	6	13						
47	79	9		79	9							
48	37	7		37	7							
49	87	12		87	12							
50	80	10		80	10							
51	174	8	4	174	8	4						
52	193	14		193	14							
53	168	8		168	8							
54		7	5		7	5						
55	28	10	5	28	10	5						
56	23	11		23	11							
57	153	5		153	5							
58	123	4	3	123	4	3						
59	48	13		48	13							
60	19	12		19	12							
61	168	14	6	168	14	6						
62	93	8		93	8							
63	143			143								
64	136	13		136	13							
65	136	13		136	13							
66	19	5		19	5							
67	63	1		63	1							
68	24	5		24	5							
69	33	9		33	9							
70	19	9		19	9							
71	96	2		96	2							
72	11	2		11	2							
73	100	3	9	100	3	9						
74	65			65								
Carried Over	13485	3		13485	3							

No.	To be accounted for			Billed prepared			Advances not expended by			Advances expended by		
	Rs.	P.	A.	Rs.	P.	A.	Rs.	P.	A.	Rs.	P.	A.
Brought Over	13485	3		13485	3							
75	60			60								
76	180			180								
77	180			180								
78	110			110								
79	150			150								
80	480			480								
81	450			450								
82	30			30								
83	200			200								
84	440			440								
85	360			360								
86	300			300								
87	330			330								
88	190			190								
89	70			70								
90	1437			1437								
91	200			200								
92	80			80								
93	678	10	11	678	10	11						
94	115	12	3	115	12	3						
95	158	3	8	158	3	8						
96	288	12	6	288	12	6						
97	329	5	11	329	5	11						
98	307	15	6	307	15	6						
99	150	5	11	150	5	11						
100	602	14	8	602	14	8						
101	95	2		95	2							
102	50			50								
103	40			40								
104	470			470								
105	35			35								
106	210			210								
107	230			230								
108	50			50								
109	62	8	8	62	8	8						
110	287	11	2	287	11	2						
Carried Over	22705	9	4	22705	9	4						

No.	To be accounted for			Chills			Advances			Advances		
	prepared			not prepared			not prepared			not prepared		
22905	9	4		22905	9	4						
111	10	14	6	10	14	6						
112	20			20								
113	550			550								
114	190			190								
115	210			210								
116	245			245								
117	450			450								
118	155			155								
119	350			350								
120	200			200								
121	100			100								
122	58			58								
123	620			620								
124	150			150								
125	48			48								
126	68			68								
127	75			75								
128	155			155								
129	177			177								
130	300			300								
131	20			20								
132	430			430								
133	35	2	8	35	2	8						
134	117	9	3	117	9	3						
135	157	13	4	157	13	4						
136	87	6		87	6							
137	241	2	8	241	2	8						
138	570			570								
139	450			450								
140	530			530								
141	80			80								
142	77			77								
143	220	10		220	10							
144	50			50								
145	150			150								
Brought Over	30454	3	9	30454	3	9						

To be accounted for	Chills			Advances			Advances		
	prepared			not prepared			not prepared		
Brought Over	30454	3	9	30454	3	9			
Kolavaram Tank	146	95		95					
D. Calingulak	147	150		150					
D. Channel	148	100	12	100	12	4			
Koorakandamadee sluice	149		8	8	5				
Advances for Koorakandamadee Tank	150	8		8					
Sluice to Koorakandamadee	151	151	7	151	7	6			
Koorakandamadee Tank	152	650		650					
Panodypandey embankment	153	40		40					
Koorakandamadee Tank	154	100		100					
Koorakandamadee supply channel	155	50		50					
Koorakandamadee Tank	156	80		80					
Koorakandamadee Tank	157	570		570					
Koorakandamadee Tank	158	250		250					
Koorakandamadee Tank	159	75		75					
Koorakandamadee Tank	160	66		66					
Koorakandamadee Tank	161	65		65					
Koorakandamadee Tank	162	30		30					
Koorakandamadee Tank	163	100		100					
Koorakandamadee Tank	164	450		450					
Koorakandamadee Tank	165	690		690					
Koorakandamadee Tank	166	600		600					
Koorakandamadee Tank	167	79	8	79	8	3			
Koorakandamadee Tank	168	966	5	966	5				
Koorakandamadee Tank	169	200		200					
Koorakandamadee Tank	170	238	7	238	7	8			
Koorakandamadee Tank	171	125		125					
Koorakandamadee Tank	172	25		25					
Koorakandamadee Tank	173	44	3	44	3				
Koorakandamadee Tank	174								
Koorakandamadee Tank	175								
Koorakandamadee Tank	176								
Brought Over	36394	7	11	36394	7	11			

Assistant Overseer J. Shaw Green

Name of work	to be accounted for	to be paid	to be received
1. Working on the bridge at the mouth of the river	4188 2 3	1012 10 1	3176 12 2
2. Working on the bridge at the mouth of the river	1222 . .	1243 12 .	241
3. Working on the bridge at the mouth of the river	1673 7 7	1728 3 2	55
4. Working on the bridge at the mouth of the river	102 . .	102 . .	0
5. Working on the bridge at the mouth of the river	1177 . 7	1725 . 5	548 . 2
6. Working on the bridge at the mouth of the river	2267 6 .	2267 6 .	0
7. Working on the bridge at the mouth of the river	450 . .	450 . .	0
8. Working on the bridge at the mouth of the river	11 5/12 11 8	11 5/12 11 8	0
9. Working on the bridge at the mouth of the river	257 8 3	257 8 3	0
10. Working on the bridge at the mouth of the river	7187 2 1	7187 2 1	0
Total	22745 7 7	22745 7 7	0

Abstract

Name	to be accounted for	to be paid	to be received	to be accounted for	to be paid	to be received
Cash	114534 12 6	114014 12 .	540 12 .	1980 10 8	1654 15 2	325 10 8
Debit	9226 1 1	23711 8 1	14485 1	6 6 4	15780 . 4	15714 10 8
Credit	5425 . 6	367 10 9	367 10 9	5 6 5	8 8 8	3 13 12 3
Debit	32943 4 8	30572 3 5	2371 5	6 6 9	213 12 3	15960 4 3
Credit	69130 15 6	63977 10 10	514 10	11 11	313 12 3	15960 4 3
Total	315234 2 3	315234 2 3	0	15886 9 5	15886 9 5	0

18 The general results of this examination into the transactions which commenced at a date subsequent to the formation of the new C.M. Society and which do not include any advance made under the old arrangement by the old Society which will be treated separately are submitted.

19 The question arises, whether it would be better to write
off the differences at once, giving directions to all concerned
to make the recoveries, and deal with them as waste and
strays; or to leave them to be recovered in the ordinary manner
Public Works Department, and account in its
usual manner. The first plan which appears to be the
best, would clear the matter up, so far as the primary are
concerned, but it would have the effect of leaving all the money
expended on its works. The second plan would leave the
balances open, and the consequences as far as the revenue
undecided. This would give the Public Works Department the amount to complete its work, when they
recover it, and would leave the Public Works Department
so far as settling the accounts is concerned, these particulars
would be as much in confusion as ever.

20 It is therefore recommended that the Public Works Department
new estimates made to complete the works and the money
outstanding recovered in the best way that may be possible
and the results specially reported to the Government
or the Commission for investigating Public Works Department.

Appendix A.

Enclosure in Proceedings of
Commission for investigating
Public Expenditures and
March 1859

2286 1/8/59

Report upon the unadjusted balance of
advances made for Public Works in the District of
North Arcot previous to the organization of the
Public Works Department made in pursuance of
G. O. No. 201 B. W. D. dated 20th October 1858.

As has been already shown in that portion of
the report which deals with the unadjusted balance
subsequent to the organization of the Public Works
Department at Para. 1. — the amount remaining
to be adjusted which appertains to a period anterior
to that event was understated in the G. O. No. 201
B. W. D. of 20th October 1858. — The amount should
have been ^{Rupies} 56,232; the difference arose in this
manner. The item shown should have been
described, as the balance of sums advanced for
expenditure under the old Maramut Rule; — the
advances made under the old regime to Engineers
remaining unadjusted, were omitted in the statement

of Lt. Colonel Sanford the Engineer in Charge,
upon which the minute of the Committee is based.

2. This sum of 56,232 rupees for the convenience of
registry has been divided into the ranges ordered by
the Public Works Department. The works are
however, in the Zillah Records, shown in the
several Talooks.

Range No 1	8691	4
2	11126	4
3	2832	3
4	21029	7
5	12552	11
	<u>56232</u>	<u>11</u>

Part of the work done has been done in the usual
manner for part, bills were not sent, but in some instances
evidence has been given that the money has been expended,
and the work done to the full value in many instances,
and in other instances, the amounts to be recovered are
established. It also appears that measurements have
been made, and many bills forwarded to the Engineer
Department, which are not now forthcoming.

3. The following is the result of a very careful examination
of the various documents which throw light upon the subject.

1st Range

No.	Name of Works	To be accounted for	Actual amounts furnished	Advanced not exhausted by	Advanced exceeded by
1	Kathandacorpum Tank	324 7	324 7		
2	Gollapully Deepamarey Tank	59 7	59 7		
3	Do Supplying Channel	165 15	165 15		
4	Badavapully Gungarueea Tank	200	181 8		
5	Leuttamuncher Leuttos Leabrah	27	27		
6	Canoor Large Tank	150	130 15		
7	Kothicorlum Potairay Tank	80	72 8		
8	Pillor Nagalairey Tank	195	158 3		
9	Do Leuttos Leabrah	75	75		
10	Leuttairay Tank	186 3	186 3		
11	Nungamungalam Tank	369 13	367 2		
12	Gacambaral Pellone Tank	120	120		
13	Leainjoot Large Tank	230	212 15		
14	Thunampulley Leuttairay	100	67 4		
15	Cothoor Tank	113	78 8		
16	Capoor Large Tank	135	73 13		
17	Perimmapooram River Spring Channel	80			
18	Kooguput Killa River Channel	140	140		
19	Leinor Spring Channel	120	120		
20	Canoor Do	75	75		
21	Kothuput Do	150	150		
22	Pidda Panomantharayaneputtara Spring Channel	140	140		
23	Koium Large Tank	96 11	64 11		
24	Bengaragootah Tank	10	10		
25	Pidda Nayaneedoorum Naiknair Tank	50	32 12		
26	Leuttamuncher River Channel	74 10	74 10		
27	Vetacaushu Spring Channel	170	170		
28	Vappaulay Large Tank Supply Do	300	339 6		
Carried Over		3937 2	3878 14 6	97 4	39 6

9 Sr	Name of Works	To be accounted for		Amount paid		Advances not exhausted by		Advances expended by	
		Rs.	P.	Rs.	P.	Rs.	P.	Rs.	P.
	Brought Over Rupees	3937	2	8878	16 6	97	4	39	6
29	Amungooday Sank	175	.	186	1	.	.	11	1
30	Chaircandorecunderpoom Sijva Sank	50	.	50	.	.	.	.	.
31	Vencatadamoodrum Sijva Sank	55	.	55	.	.	.	.	.
32	Chittattor River Channel	81	.	81	.	.	.	.	.
33	Velattor Sank	45	.	45	.	.	.	.	.
34	Salacattor large Sank	85	5	36	5	7	6	.	.
35	Tunnel to the fort trench at Chittattor	23	.	23	8	.	.	.	.
36	Road from Buddapanattam to Poriattam	19	6	.	.	17	6	3	.
37	Suntapetti Road	.	8	.	8	.	10	.	.
38	Chittattor Road	2	6	2	5	.	.	.	.
39	Splitting Rocks in Poodooputt near Chittattor	.	8	.	8	.	.	.	.
40	Repair to Road from Chittattor to Chinghar	43	13	43	13	.	1	.	.
41	Tunnel in Vellore Road	139	8	146	8	25	.	.	.
42	Discretionary Allowance to Road from Poriattam to Poriattam	857	1	822	6	27	16	7	.
43	Road from Vellore to Punnattor	225	.	225	.	.	.	.	.
44	Road to the Post Office at Chittattor	.	6	.	6	.	.	.	.
45	Repairing the Sank at Chittattor	174	2	184	2	.	.	.	.
46	D. Travellers Bungalow at Chittattor	103	11	103	11	.	.	.	.
47	Wheel to the well in the Sank at Chittattor	31	.	31	.	.	.	.	.
48	Police Catchery at Vencatagerry cotah	121	8	121	8	.	.	.	.
49	Chittattor Sank Catchery	2243	.	2243	.	.	.	.	.
50	Pondal to the Travellers Bungalow at Vencatagerry cotah	2	6	2	6	.	.	.	.
Total Rupees		8691	4	8564	12	2	176	9	4

10 No	Name of Works	To be accounted for		Amount paid		Advances not exhausted by		Advances expended by	
		Rs.	P.	Rs.	P.	Rs.	P.	Rs.	P.
51	Amungooday Sank and Chittattor	270	.	270	.	3	1	3	1
52	Taperjully Sank	90	.	90	.	.	.	.	.
53	D. Supplying Channel	5	.	5	.	.	.	.	.
54	Agaravungalam Sank	100	.	100	.	.	.	.	.
55	Botat. Agaravungalam large Sank	130	.	130	.	.	.	.	.
56	Vencatagerry Sank	11	.	9	13	1	1	2	11
57	Goodooputtam Sank	15	.	15	.	.	.	.	.
58	Chittattor Sank	120	.	120	.	.	.	.	.
59	Chittattor Sank	91	.	91	.	.	.	.	.
60	Chittattor Sank	40	.	40	.	.	.	.	.
61	Biddapattala large Sank	.	9	.	.	2	9	2	.
62	Chittattor Sank	94	.	94	.	.	.	.	.
63	Chittattor Sank	105	.	105	.	.	.	.	.
64	Goodooputtam Sank	22	.	22	.	.	.	.	.
65	Chittattor Sank	18	.	18	.	.	.	.	.
66	Chittattor Sank	15	.	15	.	.	.	.	.
67	Chittattor Sank	27	12	27	12	.	.	.	.
68	Chittattor Sank	17	.	17	.	.	.	.	.
69	Chittattor Sank	1441	11	1441	11	.	.	.	.
70	Chittattor Sank	5043	3	5043	3	.	.	.	.
71	D. Travellers Bungalow	857	12	857	12	.	.	.	.
72	Chittattor Sank	136	.	136	.	.	.	.	.
73	Chittattor Sank	85	.	85	.	.	.	.	.
74	Chittattor Sank	292	.	292	.	.	.	.	.
75	Chittattor Sank	420	.	420	.	.	.	.	.
76	Chittattor Sank	533	.	533	.	.	.	.	.
77	Chittattor Sank	125	.	125	.	.	.	.	.
78	Chittattor Sank	70	.	60	.	3	10	.	.
79	Chittattor Sank	57	.	57	.	.	.	.	.
80	Chittattor Sank	120	.	120	.	.	.	.	.
81	Chittattor Sank	354	13	354	13	.	.	.	.
82	Chittattor Sank	278	4	278	3	3	9	.	.
83	Chittattor Sank	100	1	100	1	.	.	.	.
84	Chittattor Sank	4	10	.	.	4	10	.	.
85	Chittattor Sank	43	5	43	5	.	.	.	.
Total Rupees		11120	9	11110	12	5	15	12	11

3rd Range

No.	Name of Works	Rs. accounted for	Amount paid	Advances not repaid by	Advances exceeded by
86	Buddevellum Tank	120	120		
87	Beelumbee Tank	25	25		
88	Harumbo for the Saveripanki Tank Bund	75	75		
89	Saveripanki Tank supply Channel	300	300		
90	Haradigapooram Tank	48 3 2		29 2 2	
91	Poodoor Tank	141 15 4		141 15 4	
92	Velumbankum Tank	120 3		13 3	
93	Vallabellore Spring Channel	107 12 2		17 12 2	
94	Chengaud Tank	10		10	
95	Agavalum Cottaiy Tank	15		15	
96	Kerovalim Tank	72 10 4		72 10 4	
97	Vadyoor Tank	50		50	
98	Do. Agaduct	40	40		
99	Kopoor Tank	67 12 7	67 12 7		
100	Anaruthakkharpett Tank	22 15	22 15		
101	Annanore Charottaiy	16 14		15 14	
102	Kottaiyankum Tank	305	305		
103	Saveripankum Kadogocaray Condam	90	90		
104	Suppor Condum	70	70		
105	Lotamany cooppum Spring Channel	90	89		
106	Butturali Supplying Channel	510	510		
107	Pandiambankum Tank & Channel	2		2	
108	Tennempat Tank	1		1	
109	Do. Do.	29		29	
110	2 of See Naamundoor Tank	27 2 9		27 2 9	
111	Methay large Tank	157 8	157 8		
112	Pokul Panvoo River Channel	98 14 4	98 14 4		
113	Pandals to Savelloor Pumpkura to Docharay to Panespett	49 12	49 12		
114	Natural Shoulth at Vallajapett	154 5	154 5		
Total Repaid		2832 8 3	2168 2 11	564 5 4	

1st Range

No.	Name of Works	Rs. accounted for	Amount paid	Advances not repaid by	Advances exceeded by
115	Salavay Soudyan Kanchud	842 10 10	882 10 10		
116	Buttalaudy Annicut	107 2 6	107 2 6		
117	Chumpungy Nellore River Channel	94 15 5	94 15 5		
118	Fort & Sifta Tank	191 5	43 10 7	149 10 5	
119	Chyaminnum Chyondair	22	66 15 13		
120	Do. Chellair	58	12 2 11		
121	Palayoor Chittavur	23 5	12 2 11		
122	Poodoopankum Channel	55	437 12 1		27 12 10
123	Do. Tank	415			
124	Butturali large Tank	47	25	15	
125	Poodoopankum Supplying Channel	37	30		
126	Payanor & Tank Salaripala	460	460		
127	Theradiyooram Tank	105	105		
128	Haradigoodie Tank	55	65		
129	Gunur Nellore Tank	55 8	55 8		
130	Kottai Tank	323	323		
131	Butturali Do.	147	147		
132	Kottaiyankum Tank	150	150		
133	Agarivalay Tank	107	87		
134	Chorapandy Tank	41 9	41 8		
135	Naamundoor Tank	117	117		
136	Naamundoor Tank	13	13		
137	Chyaminnum Tank	2	2		
138	Chyaminnum Tank	20	20		
139	Chyaminnum Supplying Channel & Channel	70	70		
140	Chyaminnum Tank	120	120		
141	Butturali Tank	122	122		
142	Nellore Tank	172	172		
143	Haradigoodie Tank	84	84		
144	Do. Tunnanvottu Tank	65	65		
145	Pongakathan Tank	97	97		
Total Due & Repaid		5200 6 9	5069 9 6	164 10 5	27 13 2

No.	Name of Works	To be accounted for	Amount paid	Advances not repaid	Advances
	Carried Over Rupees	5206 6 9	5069 9 5	164 10 5	27 13 2
146	Pennattor Tank	257 . .	257 . .		
147	Myoor D.	592 . .	592 . .		
148	Myoor D.	253 . .	253 . .		
149	Myoor D.	50 . .	50 . .		
150	Myoor D.	50 . .	50 . .		
151	Myoor D.	25 . .	25 . .		
152	Myoor D.	60 . .	60 . .		
153	Myoor D.	60 . .	15 11	45 5	
154	Myoor D.	180 . .	180 . .		
155	Myoor D.	20 . .	20 . .		
156	Myoor D.	110 . .	110 . .		
157	Myoor D.	90 . .	90 . .		
158	Myoor D.	145 . .	14 . .		
159	Myoor D.	20 . .	80 . .		
160	Myoor D.	7 . .	7 . .		
161	Myoor D.	457 . .	450 . .		
162	Myoor D.	20 . .	20 . .		
163	Myoor D.	107 . .	107 . .		
164	Myoor D.	60 . .	60 . .		
165	Myoor D.	60 . .	60 . .		
166	Myoor D.	20 . .	20 . .		
167	Myoor D.	40 . .	40 . .		
168	Myoor D.	214 . .	214 . .		
169	Myoor D.	16 . .		4 15	
170	Myoor D.	55 . .	55 . .		
171	Myoor D.	33 . .	33 . .		
172	Myoor D.	700 . .	700 . .		
173	Myoor D.	53 . .	53 . .		
174	Myoor D.	1557 . .	1557 . .		
175	Myoor D.	720 . .	720 . .	308 11 9	
176	Myoor D.	8338 . .	8338 . .		
177	Myoor D.	1094 . .	1094 . .		
Total Rupees		21029 6 7	20544 8 7	512 11 2	27 13 2

5th Range

No.	Name of Works	To be accounted for	Amount paid	Advances not repaid	Advances
178	Porayoor Supply Channel	60 . .	60 . .		
179	Porayoor Supply Channel	24 . .	24 . .		
180	Porayoor Supply Channel	50 5 . .	50 5 . .		
181	Porayoor Supply Channel	50 6 6 . .	50 6 6 . .		
182	Porayoor Supply Channel	25 . .	25 . .		
183	Porayoor Supply Channel	357 . .	357 . .		
184	Porayoor Supply Channel	40 . .	40 . .		
185	Porayoor Supply Channel	10 . .	10 . .		
186	Porayoor Supply Channel	205 10 3 . .	205 10 3 . .		
187	Porayoor Supply Channel	180 . .	180 . .		
188	Porayoor Supply Channel	1350 . .	1350 . .		
189	Porayoor Supply Channel	215 . .	215 . .		
190	Porayoor Supply Channel	135 . .	135 . .		
191	Porayoor Supply Channel	20 . .	20 . .		
192	Porayoor Supply Channel	100 . .	100 . .		
193	Porayoor Supply Channel	220 . .	220 . .		
194	Porayoor Supply Channel	220 . .	220 . .		
195	Porayoor Supply Channel	360 . .	360 . .		
196	Porayoor Supply Channel	215 10 . .	92 6 6 . .		
197	Porayoor Supply Channel	419 3 3 . .	129 3 3 . .		
198	Porayoor Supply Channel	184 1 . .	129 1 . .		
199	Porayoor Supply Channel	950 . .	950 . .		
200	Porayoor Supply Channel	435 5 . .	86 5 . .		
201	Porayoor Supply Channel	208 . .	208 . .		
202	Porayoor Supply Channel	15 . .	15 . .		
203	Porayoor Supply Channel	437 5 . .	72 6 6 . .		
204	Porayoor Supply Channel	530 . .	530 . .		
205	Porayoor Supply Channel	202 4 . .	82 4 . .		
206	Porayoor Supply Channel	245 . .	245 . .		
207	Porayoor Supply Channel	110 . .	110 . .		
208	Porayoor Supply Channel	590 . .	590 . .		
Carried Over Rupees		8666 4 . .	8642 4 . .	24 . .	

15 No	Name of Works	To be accounted for	Amount paid	Advanced not exhausted by	Advanced exceeded by
	Brought Over Rupees	8,666 4	8,666 4	24	
209	Alaradoo Chittaiy -	248 14	193 14		
210	Faroodapooram Tank Channel	96	96		
211	Knurdand Tank	590	590		
212	Sonnay Tank	105	105		
213	Soraiy Chittaiy -	70	70		
214	Indoor Tank	105	105		
215	Faroodapooram Chittaiy -	50	50		
216	Kattumbakuram Tank	100	100		
217	Soraiy Tank	20	20		
218	Kudimank Tank	150	150		
219	Indoor Tank	72	72		
220	Faroodapooram Chittaiy -	570	570		
221	Indoor Tank	25	25		
222	Indoor Tank	25	25		
223	Indoor Tank	150	150		
224	Indoor Tank	389 15 9	389 15 9		
225	Indoor Tank	50	50		
226	Indoor Tank	95	95		
227	Indoor Tank	255	255		
228	Indoor Tank	55	55		
229	Indoor Tank	309	309		
230	Indoor Tank	120 4	120 4		
231	Indoor Tank	10	10		
232	Indoor Tank	113 1	113 1		
233	Indoor Tank	102 8	102 8		
	Total Rupees	12,552 14 9	12,552 14 9	24	

Total Rupees

No	To be accounted for	Amount paid	Advanced not exhausted by	Advanced exceeded by
Range 1st	8,691 4	8,564 12 2	176 9 4	50 1 6
Do. 2nd	11,126 9 4	11,110 12 5	15 12 11	
Do. 3rd	2,832 8 3	2,108 2 11	664 5 4	
Do. 4th	2,102 6 7	2,054 8 7	512 11 2	27 13 2
Do. 5th	12,552 14 9	12,528 14 9	24	
Total Rupees	56,232 10 11	54,917 2 12	1,393 6 9	77 14 8

Appendix to

Memorandum of Proceedings of
Committee for investigating
Public Land Claims to which
reference is made

008648/59

Statement of alterations in the D. P. M. J.
North West District Engineer J 25

Rank and Name of	Remarks.
Sub. Eng ^r Capt. C. C. Johnston	Transfers to Central Office
" Lt. J. P. Mayne	" to Bangalore
" Lt. J. Lopping Esq.	Now in charge

omitted in following list D. Daniel. Lt. Burren.

1st Division

Rank and Name	Remarks
Engineer Lieutenant Mayne	In charge
Ass't Eng. Lt. Boyd	In charge
Dist. Eng. Lt. Mayne	In charge
Ass't Lt. A. R. Dopping Esq.	- Lt. -
Engineer Lieutenant A. S. Clay	In charge
Superintendent Mr. Howard	Was in charge for a time
Overseer Mr. Booth	
Ass't Overseer Mr. Lincoln	Transferred to Telegraph Dept.
Ass't Mr. Lee	Do to Chungking
Ass't Mr. Anderson	
S. Do. ^{Chungking} ^{Shanghai} Poonapah Moodely	Transferred to 3 ^d Division
Ass't 1 3 Mr. E. Baldwin	Do to Salween
Ass't 1 2 Venasawmy Mr.	at Salween
Ass't 1 3 Mr. Willy	at Salween
Ass't 2 1 Theenevassalar Kundo	Did succeed by Venasawmy
Ass't 2 2 Teeroovengadam	Transferred to 3 ^d Division
Ass't 2 3 Sawmy Pella	Dismissed
Ass't 2 2 Mr. Pereira	
Ass't 2 1 Mr. Morrell	Palmanair Salween
Ass't 3 1 Alivaro Rados	Resigned.
Ass't 3 3 Parosaramen	Dismissed
Mohamud Supt. Moonesawmy Moodely	Do
	Promoted to Overseer and then
	Transferred to the 6 th Division

2nd Division

Rank and Name of		Remarks.
Asst Engr	Mr. S. K. Bush	Temporarily
Supt Engr	J. W. Dopping	
Engr	Captain W. H. Watts	was in charge of the Sta for 2 months & transferred to Cuddapah
Asst Supervisor	Mr. Damerum	
Overseer	Mr. Sadasayam Mr. S.	Transferred to the S. D. and 3 rd Class 1 st grade Sub Overseer
Asst Mr.	Mr. Howell	
S. D. 2 1	Mr. Shebald	Resigned
S. D. 1 2	Mr. Sadasayam Mr. S.	Transferred to South Coast
S. D. 3 2	Mr. Cassidy	Dismissed
S. D. 3 2	Mr. Sadasayam Mr. S.	S. D. subsequently promoted with 3 rd class
S. D. 3 3	Mr. Sadasayam Mr. S.	S. D. & subsequently promoted with 3 rd class & transferred to the S. D. 3 rd grade
S. D. 3 3	Mr. Perumal	
S. D. 1 1	Mr. Sadasayam Mr. S.	Dismissed
S. D. 2 2	Mr. Sadasayam	
Asst Overseer	Mr. Brittain	Transferred to Cuddapah
S. D.	Mr. Einfeld	
S. D. 2 2	Mr. Sadasayam Mr. S.	

3^d Division

Rank and Name	Remarks
Ex Engineer Lt. Keyes	transferred to Punjab
Do Major Walker	Do. Ferozabad
Do Capt Barber	Do. to join his Corps
Do Mr. Dopping	Subsequently promoted to 1 st Division
Asst Supt. Ramajoorloo Pillay	in charge of the Division
Asst Commr. Mr. Lee	transferred to 1 st Division
Do Mr. Wright	Do. to Palamcottah
S. W. 2-2 Anonachella	transferred to 2 nd Div
Do 3-2 Ranyasawung	
Do 1-1 Mr. Murray	
Do 2-2 Senevasavalas	
Do 1-1 Poonapah	
Do 2-3 Kietasawung	

4th Division

Rank and Name	Remarks
Sub. Collector Mr. Sullivan	Partly
Ex Engineer Mr. Riddellston	transferred to Kistna
Do Lieut. J. O. Dwyer	Promoted to 1 st Division
Do J. H. Dopping Esq.	Do. Do.
Do Lieut. R. B. Boyd	transferred to 1 st Div only a part
Do Captain Taylor	sent home on sick leave
Do J. H. Dopping Esq.	Promoted to 1 st Division
Do Lt. A. D. Clay	
Superintendent Mr. Howard	in charge for a time
Commissioner Mr. Senevasavalas	transferred to the 2 nd Division
S. W. 2-2 Mr. Eyle	Asst. Supt.
Do 1-3 Mr. Kelly	Dead
Do temporary Mr. Cochrane	Dismissed
Do 2-2 Sawmy Pillay	Vellore Supt.
Do 1-3 Mr. Haldwell	transferred to 2 nd Div
Do 3-1 Senevasavalas	Do. Do.
Mahant & Sup. Subroja	Dismissed

Salvadora

Rank and Name	Remarks
Superior Mr. F. Dick	Transferred to Malabar
Asst. Eng. Mr. J. Spring	Eng. during Mr. Dick's suspension
Asst. Eng. Mr. Hogan	Resigned
Dr. Mr. Wiggins	
S. Dr. C. 3-1 Perianan Dr.	Transferred to Tanjore
Asst. Dr. Mr. Lucas	Dr. 1st Lt.
S. Dr. 2-2 Tadamal Dr.	
Asst. Dr. Mr. Appasawong Dr.	lately formed
S. Dr. 3-2 Kistkasawong Dr.	transferred to 3 rd Lt.
Dr. 2-2 Mr. Hazdon	
Dr. 2-2 Marappan Dr.	lately formed

Philip Amment 2/20/61

Rank and Name		Remarks
Ex Engineer	Captain Taylor	In charge of part of Project
do	2d Major	North Channel,
do	Mr. Middleton	South Channel,
Asst Engr East Coast Engineer	Mr. J. S. Back	Superintendent of the Channel
do	Mr. Dopping	Entire Project
do	Mr. Howard	Superintendent of the Channel
Asst Engineer	Mr. Bennett	South Channel
do	Mr. Byrne	do
Sub Asst Engr	Mr. E. A. Price	do
do	Mr. S. Ward	do
do	Mr. Lyce	do
do	Mr. McKim	do
do	Mr. Cooke	do
Asst Engineer	Mr. A. Stetson	South Channel (Temporary)
do	Mr. Brown	do
Sub Engineer	1. 2. Venaravay	do
do	1. 2. Sagaravay	do
do	1. 2. Thegaravay	do
do	1. 3. Chidambaram	do
do	2. 1. Ramaswamy	do
	Mr. Dalge	do
	Mr. Chennaman	do
	Mr. Silva	do
	Mr. M. L. S. S.	do
	2. 3. Parthasarthy	do
	3. 3. Seterandam	do
	2. 1. M. K. S.	do
	2. 1. Mr. S. S.	do

Appendix C

Balance in proceedings of Commission
for amending, &c. &c. &c.
and 12th March 1857

588648/59

1256

Assistant Engineer's Office of
1st Artillery Camp, Vicksburg
22^d July 1857

Official Memorandum

As Mr Lincoln's services have been
demanded by & handed over to the Telegraph Depart-
ment, Mr Lincoln will be good enough to close
his accounts & prepare bills for the amount of work
done in anticipation of the visit of Lt. Boyd, which
will take place in a few days when he will hand
over his accounts to Lt. Boyd who will then give him
a certificate of no demands.

18th B. B. Boyd, Lieut.
Adj. Gen. Lincoln, Asst. Engineer of 1st Art.
Asst. Quartermaster 1st Art.

I hereby certify that there are no
demands against nor any balance due by, Assistant
Quartermaster L. Shaw Lincoln on account of money
received for work in the first section.

Camp Palmaria
2^d August 1857

18th B. B. Boyd
Asst. Engineer of 1st Art.
Asst. Engineer of 1st Art.

Mr Lincoln states that he had charge
of works in the Coler, Wandsworth, &
Congenham Parks, the greater portion of which
were taken over charge from Mr Downie in 1854.
States also that the accounts of this individual were
left in such a confused state, that he considered
it incumbent on him, to repudiate all responsibility
in regard to them; & he accordingly addressed,
Capt Colyer upon the subject, forwarding all Mr
Downie's accounts, which he was afterwards called
upon to assist in adjusting. States that in reply
he was compelled to inform Capt Colyer of
his inability to do so.

States also, that in 1855 he was removed
from the above charge, & placed under the orders of the
Officer in charge of the 1st Division; that he delivered
over all his accounts to his successor, who raised no
objections to receiving them, & that further on hearing
the Department received a Certificate of "no demands"
signed by Lt Boyd, & countersigned by Mr Acting
District Engineer Mayne, which he considers sufficient

to clear him of all responsibility in reference to
his transactions in the 1st Div as it was ^{not} a rule prior to
the transfer of the Executive to the Engineer Depart-
ment, to receive & grant similar Certificates
on taking or giving over charge.

I have read the above & found the
same to be correct.

1st February 1859.

J. S. Shaw Lincoln

lecture on Proceedings of Commission
for investigating Public Establishments
done 12 March 1877

007648/59

*Work Construction of Calusculat at Paulum Pm in iuthados Tallies
Amount of Estimate Paul. 444 - continued by Govt. G. Krumler, 554*

[illegible]

Amount of Estimate 444 m/m
 2 Bids at 12 8 5/16 15.5 m/m
 2 Balans 3.5 m/m

Comp & Recd
1st May 1857
Cal Cr. D. H.

By Command of the Collector
J. Lee
Agent of the U. S. Coast
W. Barber Capt
Executive Engineer of the

Maryone Link
District Engineer

North Street District.

3^d Section

July 12-1885/86

Continuation of Catalogue
of the Bureau of the Census
of the United States

Report of the

1885-86

Appendix E

Return on Account of Commission
for investigating Public Works
under 2nd March 1859

1088648/59

Irrigation
Bill No 88 of 1858-59.
Cuddapah District
Work - Repairs of Pitchapaud Tank Amount
of Estimate Papers 405 sanctioned by Collector in January 1858

Description of Charges	Amount	Total
Labor		
3 Head Coolies at 4 Rs each	12 0 0	
1 do @ 3 1/2 Rs	3 8 0	
220 Men Coolies @ 2 Annas each	27 8 0	
40 Small Coolies @ 1a & 4 Pice each	3 5 4	46 5 4
Materials		
217 C. Yards of new Revetment @ 5 annas & 1/2 yard	67 13 0	
2033 C. Yards of Earth Work at 10 Pice per yard	105 14 2	
38 1/2 C. Yards of old Revetment @ 1 anna per yard	2 4 6	175 15 8
Total Papers	- - -	222 5 0
Amount of the last Bill No 187 of 1857/58 of 27 May 1858 brought forward		182 11 0
Total	" " "	405 4 0

Commenced 20th Feby 1858
Completed 23rd Sept " "
Date of inspection 21st Sept "
Dist Eng^r Office
30 October 1858
Signed W. B. Walton
Spt Supervisor
Signed Stewart Lieke
Dist Eng^r of Cuddapah

Irrigation

Bd No 109 of 1857/58

Cuttack District

Work - Repair of Pichapat Tank - Amount of Estimate Rs 105. sanctioned by the Collector in December 1857.

Description of Charge	Amount		Total		
Labor					
3 Head Coolies at 4 Rs & provisions	12	.	.		
1 " " " at 3 1/2 Rs " "	3	8	.		
220 Iron Coolies at 2 Rs each	27	8	.		
40 Small Coolies at 1 Rs & 4 Pice	3	5	4	46	5 4
Material					
217 Cubic Yards of new Stone at 5 Annas & 9 Pice	67	13	.		
2033 " " " earthwork at 10 pice & 9 Pice	105	14	2		
36 1/2 " " " old Stone at 1 Anna	2	4	6	175	15 8
Total Expenses				222	5 .
Amount of Cash Bd No of 1857/58				182	11 .
Brought forward					
Total Receipts				105	. .

Commenced 20 Feb. 1858
Completed 25 Sept. 1858
Date of last inspection - 9 December

1857 W. H. Walker
Supt. Engineer

1857 J. Shaw Stewart Captain
District Engineer Cuttack.

Appendix A.

Business in proceedings of Commission
for investigating Public Establishments
dated 12th March 1854

MB 648/59

North Arcot District

Range No. 1

Basavapully Bungsarucca Tank

Estimate Rupees 318: 3: "

Advances on Estimate

to Tahsildar Rupees 200 ..

to District Engineer .. 118: 3: "

Rupees 318: 3: "

Advances for works

by Tahsildar Rupees 181: 8: "

by District Engineer .. 95: 10: 1

Rupees 277: 2: 1

Expended on works

by Tahsildar prior to 16th

April 1856 Rupees 181: 8: "

by District Engineer Rupees 95: 10: 1

Rupees 277: 2: 1

or under the Estimate — Rupees 41: .. 11

2

It appears that the Tahsildar received

Rupees 200 and expended Rupees 181: 8: " he had
therefore to refund or account for Rupees 18: 8: " —

This amount 18: 8: "
has since been
accounted for

Sho

3. The District Engineer is said to have received
Rupees 118: 3: .. while the Statement shows the expenditure
as follows: -

in 1855/56 Rupees 73: in 1856/57 Rupees 20: 5: 8
together Rupees 95: 5: 8. he has therefore to refund
or account for Rupees 22: 13: 4. -

4. The work executed by the District Engineer amounts
to Rupees 95: 10: 1 and it appears by the last para. that the
amount advanced for expenditure was Rupees 95: 5: 8
there is therefore due to somebody Rupees 0: 4: 5. .

5. The accounts must be adjusted as follows viz.

The Tahsildar must account for or refund Rs 18: 8: ..

The District Engineer ————— 22: 13: 4
Rupees 41: 5: 4.

and there is due to somebody Rupees — 0: 4: 5
which leaves excess of Estimate over cost. Rupees. — 41: .. 11

6. Altho the figures given in the foregoing,
are all extracted from authentic and certified documents
and books, it is clear that from the system even these
cannot be relied on, which fact this instance will
prove. -

7. Captain Johnston stated, and as is evident,
believes that the amount Rupees 118: 3: .. was drawn
from

from the Collector; it appears that it was included in
a credit given by Captain Johnston in favor of Lieutenant
Mayne, and the amount appears in the Account
Current to the debit of Lieutenant Mayne. The
fact is, that a part of the money never was drawn
at all, because the credit of Rupees 926: 10: ..
the aggregate balances for 15 Estimates, of which
Rupees 118: 3: .. was for one Estimate, was never
fully drawn. it is therefore quite impossible
to decide as to which of the 15 items the amount
short drawn properly belongs. The impropriety
of entering a credit opened by Captain Johnston
in favor of Captain Mayne as a substantive
charge against the latter Officer, it would be idle
to discuss. the entry is radically wrong, both in
theory and practice, and can only tend to render
the accurate balancing of the accounts an utter
impossibility. -

8. In any other Statement of Account
than an Account Current, items which are not
strictly cash transactions, are sometimes admissible,
but the entry of a sum which has never been
drawn, to the debit of an individual, is delusive
and confusing to a degree, and opposed to the
most

most important principle of accounting: viz that the records shall be true. An Account Current is in every particular analogous to a pass book with a banker, in which are entered nothing but accomplished facts; sums actually received on the one side, and amounts actually disbursed on the other.

9. There is another circumstance which it has been found impossible to account for vizt The work executed by the District Engineer amounted to Rupees 95: 10: 1, on account of which Rupees 75 had been drawn. why then was Rupees 20: 5: 8 only drawn when Rupees 20: 10: 1 was due? If the second amount drawn had been a round one like the first, it might be considered an advance, but it was evidently not a payment on account, but one made on some calculation. The Assistant Engineer's Bill gives the amount paid by Engineer's Department Rupees 95: 10: 1, while the actual disbursements are shown to have been only Rupees 95: 5: 8.

10

Again in the District Engineer's Statement the advances for this work are stated to be Rupees 200. The expenditure by the collector

is also stated to be Rupees 200. which is not true; the amount expended being only Rupees 181: 8: .. The expenditure of the District Engineer is stated at Rupees 75, instead of Rupees 77: 2: 1. The total expenditure is stated at Rupees 275: .. which is also untrue; the correct amount being Rupees 277: 2: 1. In Captain Johnston's Statement, there appears an item as follows. Advances by the District Engineer. Rupees 118: 3: .. this must be a mistake of that Officer. his Statement goes on to exhibit the expenditure until completion as follows:

May —	Rupees 285: 1: 2	} now as the total expenditure amounts only to Rupees 277: 2: 1 either all these items must be wrong,
June —	" 295: 3: 2	
August —	" 295: 5: 8	
September —	" 295: 5: 8	
October —	" 295: 5: 8	
November —	" 295: 5: 8	}
December —	completed	

or all the other records in the Office must be erroneous. The work appears to have been completed on the 6th September 1856.

Appendix G
Extracts in Proceedings of
Committee for investigating Public
Establishments - dated 12 March 1854

W 648/59

No. 310.

TO THE RIGHT HON'BLE S. R. LUSHINGTON,
Governor in Council.

SIR,

1. A very material progressive improvement, has been observable for some years, in the number, respectability, and structure, of private houses at Madras, clearly evincing, that building materials, as well as Artificers, are abundant; we have looked with considerable anxiety to a realization of the advantages which such a state of things should have produced to the public, viz., a reduction in the charges made against Government in the department of buildings and repairs, but we regret to say, we have been disappointed, at least to the extent that we consider the public have substantial grounds to require. We have therefore been induced to give the subject, our serious consideration; the result of our enquiries imposes upon us as an imperative duty to declare in distinct terms that the existing system of executing Public Works in the department of buildings and repairs is in our opinion essentially erroneous in principle, and detrimental to the public interests, both as regards efficiency and economy.

2. Tracing the various orders which have been passed on this important question, we are at a loss to discover why the system of building by contract, should not have been practically introduced long ago.

3. We find that so far back as the year 1796, it was ordered by Government to be adopted, but the order was not acted upon. Again in 1808, Government directed the Regulations of 1797 to be recurred to, and their opinion was forcibly stated, that building by contract was the most efficient system that could be followed, but delays occurred, and the order was not carried into effect.

4. The Establishment of the Commissariat, and the principle that all supplies of whatever description which might be required for the public service, should be provided by that department appear to have superseded the considerations of advantage, which had been entertained from the contract system, and we find that in 1810, our Board was required to revise the Engineer Regulations, adapting them in respect to the provision of building materials by the Commissariat to the method, which had been lately adopted in Bengal.

5. About the same period, a Regulation was passed, which placed Superintending Engineers of Divisions upon a fixed staff allowance, in place of remuneration by a cash commission on the amount of Estimates sanctioned for execution.

6. The Regulations (revised as above noticed) having been submitted by our Board accordingly were approved by Government in 1813, and ordered to be adopted, they continued in force until 1823, when, having on various occasions found it necessary to represent that the plan did not work well, principally on the ground, of frequent disappointment and delay, arising out of the supply of materials, and

Letter from Government, 4th October.

Extract letter from Government, dated 18th June 1808.

Para : 2. "The Governor in Council is satisfied that the principle adopted at that period (contract 1797) with respect to the execution of works by contract, may be now continued with great public advantage, and that it should be extended in all practicable cases to every building of whatever description."

Para : 4. "The Governor in Council directs me to observe that the advantage of this plan has been confirmed by experience, as all buildings and repairs in Bengal are now executed by that means."

Letter from Government, 9th November 1810.

Letter from Government, 24th September 1813.

Letter from Government, 24th September 1813.
 Letter from Government, 17th January 1823.

2

their application being vested in separate departments; our Board suggested that the duties should be entrusted to the Executive Officers, which was accordingly approved, and is the system now in force.

7. We were at the time and continued to feel so fully impressed with the conviction that Government were required to pay much more extravagantly for building, than individuals, that, with a view to ascertain the best means of remedying the evil we recommended in 1824, that a bridge which was required to be erected over the Cooum river at the Presidency, should be built by contract, the suggestion was approved, and the work successfully, and satisfactorily executed at a considerable saving to Government.

8. The Honorable Court of Directors on observing in the Consultations of Government, the acceptance of the above contract, were pleased to express their approbation, and strongly recommended the adoption of the method of building generally.

9. A further trial was made of the system in 1827, when another bridge was required to be built over the same river, but as several alterations and additions were adopted in the course of the undertaking arising out of fortuitous and unforeseen causes, we cannot say whether the work was executed at a lower cost to Government, than would have been incurred, had it been performed in the ordinary way; but, comparing the original Estimate of the public Officer, with that which was accepted for the contract, the latter has the advantage.

10. The foregoing comparison of Estimates shews very satisfactorily that at the period the first contract was accepted, the Engineer's charges were much higher, (and lest it should be stated that the public Officers worked below their Estimates, we beg to quote a Paragraph from one of our reports to Government on that point) and that by the time the second was accepted, these prices had been brought down to nearly a par, with the contract rates! and thus far a considerable advantage was gained by the experiment.

11. We shall now proceed to point out more in detail, the evils attendant on the present system of executing Public Works, and the grounds on which we found our opinion, that greater economy and increased efficiency would follow the general introduction of building by contract.

12. Our own experience and the information we have sought has led us to the conviction that a serious, and extensive evil exists, in the possession of a monopoly by certain Natives of building materials, and an over-powering control over the Artificers, both at the Presidency and at Out-stations.

13. This has arisen out of certain rules adopted many years ago by Government, where works were executed by contract, great difficulty then existed in the provision of materials, and Government claiming the privilege of being first served, passed an order that no bricks or lime should be burned at Madras without a license from the Collector, and that such license should invariably contain a clause, that the contractor for buildings should have the first offer, as well as choice of materials; when contracts were given up, the privilege was continued to the public Executive Officer; Government being the principal consumer, the monopoly thus became established and sanctioned by authority.

Military Board's Report, No. 440, dated 2nd November 1824—answered 30th Nov. following;

Chief Engineer's Estimate Rupees.....	47,376	1	5
Contract.....	40,873	10	0
Difference.....	6,502	7	5

With letter from Government, dated 30th June 1826.
Extract from General letter—Court of Directors, dated 8th Feb. 1826.

Para: 21. "From your Consultations in this Department, dated 17th August 1824, we observe that you have authorized the Military Board to invite Tenders for building another bridge over the same river by contract. This mode of executing Public Works appears to us to be attended with so many advantages, we do not hesitate to approve of your having adopted it in this instance, and to recommend your adopting it in others, always taking effectual measures to ascertain that the contract is properly executed."

Sanctioned by Government, 9th November 1827.

Chief Engineer's Estimate Rupees.....	27,494	0	0
Contract.....	26,600	0	0
Difference.....	894	0	0

Military Board's Report to Government, No. 440 dated 2nd November 1824.

Postscript Para: 3. "With reference to the remark of the Acting Chief Engineer that nine times out of ten, the Bills of Executive Engineers fall within the Estimates, we beg to annex a Statement since 1818 (and since constructed at the Presidency since 1818) and finally reported upon) by which it will be seen that in 3 instances the Bills have fallen within the original Estimates, whilst in 13, additional Estimates have been required to cover the Bill."

14. We first became aware of the existence of this bar to improvement in the building department in the year 1827, and having represented the circumstance to Government, we were informed that the practice would be discontinued in the future issue of licenses. The persons however, who had before furnished supplies of bricks and lime, were already established in the possession of their monopoly, and we are assured continue to be the suppliers, from the circumstances they must have been for years, in hourly communication, (and it has been mentioned to us in direct connection) with the Native portion of the public Executive branch of the Engineer Department; and there having been no competition in the supply of materials previously, it was evident that any attempt to supplant them (the monopolists) so long as the supply and appropriation continued in the same hands, would be attended with an almost certainty of failure! The consequence was natural, they keep up their prices and retain their control.

15. The extent to which this influence is carried, is scarcely credible! We have received credible information that an individual who is obnoxious to the monopolists, (and all who attempt to work for Government by contract are so considered) finds the utmost difficulty in procuring materials, and even persons who are not viewed as inimical to established usage, are often obliged to have recourse to the agency of the Public Department, before they can procure supplies.

16. The principal evil of the combination to which we allude consists in its tendency to keep down all competition, and perpetuate the monopoly; it has been represented, and we have reason to believe with entire truth, that the moment a contract work is undertaken, every nerve is strained to cause either its failure, or by opposition to render it ruinous to the party undertaking it; thus it has occurred that, whilst the contractor, anticipating no interruption to his progress, has continued to engage his Artificers from day to day, he has found that when the people have been mustered for work, materials are not forthcoming—not that there existed any deficiency, but on a pretence that they were required for the Public Department, and as the suppliers are all bound by contract to the Public Officer they cannot sell till he is supplied; but this "contract" (as it is termed) is no more than a less objectionable name for the combination to which we are opposed, for every purveyor of lime, (with one single exception, who, we are informed is proscribed, because he undertook to supply a contractor) is "retained" (if we may apply the term) although an abundant supply could be obtained from one or two contractors properly so called were the market freely opened to the public.

17. The influence of the combination extends also to private works, with the same view of destroying competition; no sooner is a building undertaken, by an individual, than it is made known to him, that if he will employ a maistry, who is recommended, he will be able to execute the work much cheaper than any other professional person, can, and no doubt it is the case, for it is evidently the interest of those people to underwork all competitors at whatever cost, and their profits are so enormous that they can afford to sacrifice a great deal so long as they retain their influence over the supplies; as an instance of the means resorted to for the purpose of ruining competitors, we are credibly informed, that common workmen are employed, who engage themselves by the day until an opportunity offers, of laxity of supervision to mar the work, and thus bring discredit on the architect, and not only the lower class of workmen are so employed, but even the maistries are drawn into the combination. An instance was lately brought before the Police Magistrates, and so satisfactorily proved that the culprit was sentenced to punishment.

18. Another serious objection to the present system, arises from the delay which frequently occurs, in the completion of public works, and non adjustment of balances.

19. When an Estimate is passed, an advance of cash, to one-third the amount of it, is authorized to be taken up, it has often occurred that from many works being on hand at the same moment, delay has taken place in their execution. The Engineer by Regulations is prohibited, applying money granted on account of one Estimate to any other work whatever, and the consequence is, the account of the public money so issued remains unadjusted; it may be said, that it is in the hands of traders for supply of materials, but that is even worse, for if materials are supplied which from pressure of business elsewhere cannot be worked up, the public would have to bear any loss which might follow the delay.

20. Again, when works are executed by the public Officer, the risk of injury or failure from stress of weather is of necessity borne by the public; considerable loss has occasioned from this cause, particularly in buildings of great extent which could not be finished in one season.

21. We look upon it to be totally impossible for Superintending Engineers (in the proper acceptation of that term, viz., as checks upon the Executive) efficiently to fulfil their duties, when they are also charged, with the supply of materials; a great portion of one or other of these duties must of necessity be entrusted to Natives, the combination to which our observations have reference, pervades the whole of this part of the department, and it requires no deep acquaintance with the Native character particularly that class, to determine, what would be, (and what we have no doubt is) the result of placing their interest in opposition to their duty.

22. In stating the above opinion regarding the inefficiency of superintendence of Engineers where that duty is combined with supply of materials, we beg to be distinctly understood, as not intending to impugn the official conduct of Superintending Engineers, we believe they are most zealous, able and attentive; but the evils to which we would point are beyond their control, and originate and have their support in the system which we have stated to be in our opinion, fundamentally erroneous in principle.

23. It may be argued that there exists other check than that of Superintending Engineers over buildings, viz., the Military Board and Committees for new works, and the Chief Engineer for repairs, but their inspections are only occasional, and are intended principally to watch the progress of works, as connected with advances of cash; until their completion when in reality they can only examine external measurement and finishing; the substance combining materials and workmanship is shut out from view, and it is in this point particularly that the evil is most clearly seen, viz., the Superintending Officer being the only check upon his own work, as Executive.

24. We shall now turn to the second proposed point of our enquiry, viz., whether adopting the contract system would not be productive of economy.

25. A contractor in framing the terms on which he shall make his tender, has to calculate the expense of Draughtsmen, Estimators, Concopolies, Peons, Superintendence, scaffolding and risk of injury or failure from stress of weather to which he must add security for the due performance of his contract and profit and loss.

Statement of expense of buildings and repairs for 5 years, 1825 to 29 inclusive, and Office and Executive Establishment of the Engineer Department, Presidency Division for 1 year, with the value of tools and implements expended in one year, taking on an average of 5 years as above.

Total expense on account of new buildings and repairs at the Presidency for 5 years, being from 1825 to 1829 inclusive.....Rs.	10,52,114
Average for 1 year.....Rs.	2,10,422
Engineer's establishment for 1 year, exclusive of the Lascar establishment and Officer's allowances.....Rs.	11,430 equal to 5 1/2 per cent.
Amount value of tools and other articles expended by the Engineer department/Presidency from Nov 1824 to July 1829.....Rs.	36,680
Average for 1 year of expenditure.....Rs.	7,722 equal to 3 1/2 per cent

26. On a calculation of the expenses (to Government) attending the former of these charges at the Presidency (but omitting risk, and excluding the staff pay of the Superintending Engineer and his Assistant, as also 2 companies of Lascars,) taken for one year, and applying it to the expense of buildings and repairs for a similar period, taken on an average of 5 years, we find the establishment to be about 9 per cent. on the expenditure, but it has been shewn that the Engineer's and Contractor's charges are nearly on a par; consequently the existing system costs Government 9 per cent. more than the contract would do, without taking into account risk! 9 per cent. applied to the abovementioned average annual expense of building would give Rupees 19,477 per annum as a saving at the Presidency.

27. But again, the risk, security and profit and loss which the Contractor is bound to provide for, cannot be assumed at less than 20 per cent. on the estimate, with any prospect of the undertaking being either safe or profitable; and thus it appears the Engineer's estimate when on a par only with those of the Contractor are 29 per cent. including establishments higher than they ought to be.

28. We believe our calculation to be below the reality, but assuming that it is not, it has been shown that Government pay for their buildings 20 per cent., which in a Contractor's estimate comes under heads for which the public estimates are not required to provide. Then who derives this profit? Government have the security of the Engineer's affidavit that he does not profit by the works he executes on account of the public. The conclusion is therefore obvious, and fully accounts in our opinion for the extreme hostility to the contract system which has always pervaded the public establishments in the building department.

29. We believe it is an established usage in all commercial transactions that the wholesale purchaser has a right to a reduction of price as compared with that charged to the retail buyer. But in the purchase of materials for the building department, no such advantage accrues to Government, though the consumption of materials by individuals will bear no comparison in extent with theirs! A reference to the comparative statement in the margin taken from the Acting Chief Engineer's periodical report of bazar rates, and the actual bill charges of the Superintending Engineer will bear us out in what we have stated.

30. But although it is notorious that the number of buildings has so greatly increased of late years; and consequently the demand for materials, it is equally well known that the sale price of those materials remains nearly the same; and this we account for by the monopoly before noticed; we may here mention that an individual may purchase the soil and make his own bricks at little more than half of what the public are to this day paying.

31. With regard to advances of cash, the contract system has advantages, in their being paid by quarters; the last of which is reserved till the contract has been fulfilled, whereas under Superintending Engineers, the advances are by thirds, and the total amount of the estimate may be taken up by the time the work has been two-thirds finished, and all risk arising from fortuitous causes falls upon the public.

32. We have before shewn, that the expense of establishments, or 9 per cent. would accrue as a bonafide saving on estimates, if work is performed by contract; but we consider from what has followed competition in other trades, that prices of materials and labour would

		Retail prices as per Acting Chief Engineer's price list.	Prices as charged by the Superintending Engineer.
1st Sort, wall bricks... 9 by 4 1/2 by 2 1/2... per. 1,000	3	8	0
2nd do. do. 9 " 4 1/2 " 2 1/2... .. 1,100	3	8	0
Arch bricks..... 10 " 4 " 2 1/2... .. 1,100	3	8	0
Terrace bricks..... 5 " 3 1/2 " 1... .. 810	3	8	0
Flat tiles..... 6 " 4 1/2 " 1... .. 2,050	3	8	0
Pan do..... 11 " 3 " 1... .. 2,100	3	8	0
Shell Churnam, including Cart hire per 14 parwah..... 1,200	3	8	0
Jaggery, per candy.....	25	0	0

also come down in the building department were the market free! It might and probably would occur that for the first year or two, the reduction would not be so decided, but so soon, as it became known that contract was to be the permanent system, we have no doubt, that many competitors would start up, and that instead of the builder combining in his own business, the trades of Bricklayer Carpenter, Painter, Plumber, Glazier, &c. &c., each would form a separate occupation.

33. It is universally known that Native builders, will work cheaper than others; this is partly owing to the high prices Government and the Europeans generally are required to pay, and partly to the Native Maistry not being at any expense, in keeping up a stock of materials, scaffolding, &c., and being satisfied with a very moderate profit, sufficient merely to keep them and their families in food, till they can procure further employment.

34. The difference of charges by Natives and others, is not so great at the Presidency; but an instance is within our knowledge, where a Native Maistry executed a work quite satisfactorily for Rupees 537-4-0, whereas the Superintending Engineer's Estimate amounted to Rupees 1,299-7-9 and the Maistry's work was more substantial than the plan provided, and we do not feel the least hesitation in stating our opinion that in a few years, the data for buildings would be reduced, at least 20 per cent. below its present standard.

35. We have only adverted to reduction in the office and working establishment of Superintending Engineers; but the expense of a great portion of stationary charges would also be saved, and probably the cost of the establishment would also be reduced.

36. We have said that superior efficiency would follow the adoption of our suggestion.

37. Superintending Engineers being relieved from the provision of materials would be at liberty to devote their whole attention to the Executive; there would not exist the same opportunity of surreptitiously introducing inferior materials, and experience has sufficiently shewn at Madras, with what jealous, and scrupulous exactness every step a Contractor takes in the fulfilment of his work is watched.

38. To exemplify what we consider to be more efficient superintendence, we would instance the bridge built by contract over the Cooum river in place of Anderson's. An Officer of Engineers, aided by a Maistry was placed in superintendence of the work; his constant presence effectually prevented irregularity, and we feel fully assured that as regards materials and workmanship, no public edifice has been built superior in those respects; but had the Superintending Engineer been required to build that edifice, having at the period of its commencement, 15 new works and 39 buildings under repair on his hands at Madras, Palaveram, the Mount and Poonamallee; it needs no argument to prove, that a great proportion of superintendence and the principal examination of materials must of necessity have been left to Natives.

39. We do not mean to argue that it would be necessary or practicable to appoint an Officer of Engineers to superintend each separate work, but it is evident that the Superintending Officer as such being relieved from the provision of materials, must have more time disposable for his other duty.

40. Having endeavoured to prove that Government are paying most extravagantly for the performance of works in the building department having, we believe succeeded in showing the causes which produced such a result, and the evils arising therefrom, we consider it

Side wall of the Dragoon Fives Court to be rebuilt at Bangalore.
 Engineer's Estimate.....Rs. 1,299 7 9
 Work executed under the arrangement of the Officer Commanding the Regiment.....Rs. 537 4 0
 Difference.....Rs. 762 3 9

to be our duty to recommend that the present system of building be abolished, and that all public works whatever shall be executed by contract

41. It may perhaps be proper that we should advert to the stability of works by contract which have stood the test of time, and we would therefore mention the palace for the ladies of Tippoo's family at Vellore, and the Banqueting Hall at Government House, as specimens which are highly in favour of the system.

42. We have no doubt that the introduction of building by contract will meet with great opposition from those interested in the continuance of the existing system; but feeling it to be fully practicable, and that public Officers will receive that degree of support from Government which such opposition will render necessary, we repeat, that we have no doubt whatever of its proving successful; and its introduction without distinction for all buildings and repairs, will very soon put an end to all hope of a renewal to the monopolists of present advantages.

43. Should our proposition meet the approval and sanction of Government, we shall be prepared to submit the general principles and subsidiary rules which we consider would most effectually secure the public interest in the department of buildings and repairs to be executed by contract.

Initialed J. P.

24th August 1830.

W. G. P.

Estimate No 99.

District North Arcot.

Range No 1 / Certificate No 2

Construction of a Tank at Chittoor

Sanctioned 30th February 1859.

Quantity.	Description.	Rate.	Total of Work.	Executed		Total executed		Remarks.
				as per last Certificate.	as per present Certificate.	inclusive of this Certificate.	Remaining to Extra Work.	

Quantity Value. Quantity Value. Quantity Value. Quantity Value. Quantity Value.

1	2	3	4	5	6	7	8	9
4120	CY. Earth work.	one anna	4120 63.00	1000 125.00.	3000 187.80	6000 312.80.	5000 312.80	
400	CY. Rough Stone.	Saverannas	400 173.00		200 87.80	200. 87.80	200 87.80	
121	CY. Rough Stone						121 - 176.60	
		in Churanu	121 176.60					
12	Upright Stones.	1 Rupee 8 annas	12 18.00				12 18.00	
26	CY. Brick in Churanu.	2 Rupees 8 annas	26 58.80				26 58.80	
			1052.14.0	1450.0.	2470.0.	4000.00	632.14.0.	

Advances have been made as follows..... 200 00 20.00 450.00.

Difference..... in hand. 50.00.

1052
7-5

Appendix

Business in Proceedings of
Commission for Investigating
Public Establishments
dated 12 March 1859

MB 48/59

157
/ N^o 7279. /
Extract from the Proceedings of the Chief Engineer
Under date the 22^d January 1859.

Read the following
Memorandum.

From the Superintending Engineer Southern Circle
/ H. E. dated 22^d Jan'y 1859 /

Although not now in charge
of the Central Circle I think it neces-
sary to record my belief that some
strict enquiry is necessary into the
accounts of the works connected with
the Palaur Annicut and its dependencies
in North Arcot; as I have little
doubt that hereafter it will be
found impossible to complete that
project within the sanctioned Estimate.

2. I strongly recommend this
subject to the notice of the Chief Engineer
in order that the accounts may be
examined and that responsibility
may not be fixed on me of having
as either Officiating Chief or
Superintending Engineer neglected to
ascertain

ascertain the state of the expenditure.

Sup^r Engr's Office Sn. Circle
Fort St. George
22^d January 1859. } signed E. Lawford Sec^y
Sup^r Engr. Sn. Circle

To,
The Chief Engineer
Fort St. George

Resolved to refer the
within Memo of the 22^d Instant to
the Commission for enquiring into
the state of Public Establishments
for their obliging, early consideration
previous to any final closure
of their investigations into the
Accounts of the North Arcot
District.

Resolved also that a
copy of this Extract Proceedings
and of the Memo by Lieutenant
Colonel Lawford be forwarded
for

159
for the information of the District
Engineer M^r. Dopping

/ True Extract /

Witness Colonel
Chief Engineer

To,
The Commission
for enquiring into the state of
Public Establishments.

Appendix f
Extract from Proceedings of
Committee for investigating Public
Works, dated 10 March 1859

000848/59

PUBLIC WORKS DEPARTMENT.

Public.

No. 354.

Extract from the Minutes of Consultation under date the 9th February 1859.

Read the following Extract from the Proceedings of the Government of India, dated Fort William, 18th January 1859, No. 238.

Read the following Extract from the Proceedings of the Honorable the President of the Council of India in Council, dated Fort William, 18th January 1859.

Read the following paragraphs of Despatch No. 2 from the Secretary of State for India, dated 29th September 1858.

Para. 21. "The immediate occasion of Captain Grindall's removal was the report of a Committee appointed to investigate his conduct, which showed that his mismanagement had caused a loss of Rupees eighty-five thousand (85,000) to Government, but abundant proof had been given previously of his disregard of departmental regulations and of the orders of his superiors, his indifference to the responsibility connected with the charge of public money, and his inaptitude for accounts and office work."

Para. 23. "Of the Rupees eighty-five thousand (85,000) lost by his remissness, about Rupees sixty-two thousand (62,000) consist of irrecoverable advances to defaulting Contractors, and the remainder of sums embezzled by Overseers. When Contractors, to whom advances had been made, failed to perform their engagements, long periods were suffered to elapse without the institution of proceedings against them or their sureties, and the latter were invariably found either to have had in the first instance no property to pledge, or to have made away with it as soon as they discovered that the result of a suit was likely to be adverse to them. At the same time, frauds on the part of Overseers were encouraged by the absence, even of that ordinary check which would have been afforded by periodical inspection of their books."

Para. 24. "Of course, for the disorders which took place in consequence, Captain Grindall is more immediately responsible. It was his duty to ascertain that the security offered by Contractors was real and tangible, and to take care that their work was regularly measured, and that both their accounts and those of Overseers were regularly and effectively audited."

Para. 25. "But if these were the duties of the Executive Engineer, it was equally the duty of the Superintending Engineer to see that they were properly discharged, and if careful supervision had been exercised by the latter, the irregularities permitted by the former could not have remained undetected. Again, remissness on the part of the Superintending Engineer, implies proportional remissness in the Chief Engineer, whose scrutiny of the Reports rendered to him must otherwise have discovered their unsatisfactory character. Similar deficiency of energetic control is apparent throughout the whole chain of responsibility, from the highest to the lowest link. Captain Grindall took charge of his Division without any regular transfer, and the same thing occurred with the Assistant Executive Officers, and again with their subordinates, whatever deficiencies might previously have existed and whatever questionable debts of Contractors might be outstanding, being allowed to remain and to pass on unobserved or unnoticed. The Committee call this state of things "a bad system," but it is not the system, whether good or bad, which is here in fault. The best and most skilfully devised system can be of no use if its regulations are suffered to remain a dead letter! neglect of rule then becomes the rule, and inattention to duty derives an appearance of sanction from established precedent and general practice. What is now really wanted is a rigorous enforcement of existing regulations. The Chief Engineer, who is directly accountable to you for the state of the department, should be held regularly and strictly to account. He would then be compelled to exercise corresponding watchfulness over Superintending Engineers, and they in turn over Executive Engineers, and the several gradations of Office would then become what they were intended to be, a series of really

effective checks, instead of serving, as at present, merely as a blind, and tending to prolong the time during which delinquency may remain unperceived."

ORDER.—Ordered that the foregoing Extract be forwarded to the Local Governments and Administrations under the Government of India for information and guidance.

(True Extract.)

R. STRACHEY, Major,
Offg. Secy. to the Govt. of India.

Copy forwarded to the Government of Madras for information and guidance.

(Signed) R. STRACHEY, Major,
Offg. Secy. to the Govt. of India.

Ordered to be communicated to the Chief Engineer for his information and for circulation to the Officers of his Department.

2. The Governor in Council regrets to remark that instances have occurred to show that the censures and admonitions of the Secretary of State will not be out of place as addressed to the Members of the Madras Public Works Department. He trusts that they will have due effect.

(A true Extract.)

(Signed) J. D. BOURDILLON,
Secretary to Government.

To the Chief Engineer.

Exd. Geo. Fonseca.

Appendix L.

Letter in Proceedings of Commission
for investigating Public Establishments
dated 12 March 1859

000648/59

185
The dear Sir,
I have the honor to acknowledge
the receipt of your letter of the 5th inst.
in relation to the investigation of
the Public Establishments.
I have the honor to inform you
that the Commission for
investigating Public Establishments
has been organized and is
now in the city of New York.
I have the honor to inform you
that the Commission for
investigating Public Establishments
has been organized and is
now in the city of New York.

the Commission for
investigating Public
Establishments to report
the result of their
inquiries into the
condition of the
D. W. I. in the Dis-
trict of Columbia
Ancestry

In

be sent in the
24th the day of
the reported embarkation,
be sent as an other
discrepancy in the
undisputed statement
the 24th March
you being sent
to the
24th March

N^o 811. P. W. D.
Extract from the Memoirs of
under dated the 5th April 1859.

Read the fol-
lowing Proceedings
of the Commissioners
for investigating Pub-
lic Works Establish-
ments
dated 12 March 1859

In this Report
the Commissioners for
investigating Public
Establishments report
the result of their
enquiries into the
condition of the
P. W. D. in the Dis-
trict of North
Anco.

In

2. In a letter to Government of date the 5th June 1858 the late Acting Chief Engineer brought under notice the large unadjusted advances in North Arcot, then amounting to about four lakhs of Rupees, and requested that special assistance might be allowed the Acting District Engineer to adjust them. In a subsequent letter of the 10th September the same Officer asked permission to employ an establishment for the purpose, at a charge not to exceed on the whole 1 per cent on the advances outstanding

outstanding. This proposal was referred to the Commissioners for the investigation of establishments, who in their proceedings of the 10th August 1858 recommended that the accounts of the North Arcot District should be subjected to a strict investigation, a suggestion which the Government adopted in their resolution of the 7th October 1858.

In accordance with a subsequent suggestion by the Commissioners, Government ordered, on the 12th October 1858, that Captain Francis the Superintending Engineer

Engineer of the Circle,
and Mr. Peachy then
Secretary to the com-
mission, should joint-
ly investigate and
adjust the accounts.
These gentlemen ac-
cordingly entered on
the task on the
5th November 1855;
but, shortly after
viz on the 25th
December 1855, Captain
Francis was com-
pelled by ill health
to retire from this
duty, and Mr.
Peachy was left
alone to complete
it.

The

3. The Report con-
sists of two parts. In the
first place the Commis-
sion state the result of the
investigation of the
outstanding advances
in Pub. Works by
~~Captain Francis~~
~~Mr. Peachy~~. This ac-
cuses only a single
Paragraph (Para 3)
of the Report itself,
the details being given
in appendices A & B;
the former relating
to the advances by
the present Depart^t
of Pub. Works, under
the District Engineer,
the latter to those
by the late man-
agement Department
under the Collector.
The total amount

of unadjusted
amounts to be set
with the unadjusted
of which the amount
in appendix A was
3,15,254-2-3, and that in
appendix B was 1,56,324-11-
4. The whole of
the accounts of the
works were minutely
and skillfully examin-
ed, and the particu-
lars are given in the
two appendices. The
whole number of
works in appendix
A is 448; the total
unadjusted advances
Rupees 3,15,254-2-3, as
already said. In
adjustment of these
advances bills to
the aggregate amount
of

of Rupees 3,16,317-13-1,
were prepared,
being Rupees 1,06,310-10-0
in excess of the
advances; the
expenditure
having exceeded
the advance
in 60 cases, to
the total amount
of Rupees 16,960-4-3;
and fallen short
of it in 10⁴
cases, to the ag-
gregate amount
of Rupees 15,896-9-5.

The outstand-
ing advances in

made under
the old mara.
mint depart-
ment was Rs 56,232-10-11,
on ²³³ works. Bills
were prepared
to this aggregate
amount of Rs 54,917-2-10,
being Rupees 1,315-8-1
less than the
amount advan-
ced. The expend-
iture exceeded
the advances in
four cases, by the
sum of Rupees 77-14-8;
and fell short
of it in 29 cases by
Rupees 1,393-6-9.

On the whole, 606 Bills
to the amount of Rupees 3,71,234-
were prepared, including excess
over the advances to the amount
of Rupees 17,038-2-11 which the
Commissioners recommended
to be allowed; while ^{the} expenditure
fell short of the advances by
Rupees ⁹³³⁷⁻¹⁴⁻⁶ 7212-1-6 which
sum is to be recovered.

5. In accordance with
the recommendation of the
Commissioners the Governor
in Council allows the sum of
Rupees 17,038-2-11 in cases
of the advances in certain cases.
The present District Engineer
will be instructed to take
special care that the sums
comprising this total duly
reach the persons to whom
they are respectively due.

With respect to
the sum of Rupees ⁹³³⁷⁻¹⁴⁻⁶ 7212-1-6
recoverable in 65 cases,
the

The Commissioners recommend
(Baras 29 of Appendix A) that
with the view of closing the
accounts all those outstanding
advances shall be written off
at once, leaving the District
Engineer however to recover
them so far as he may be
able, and bring to account
the sums so recovered. The
Governor in Council considers
that this will be on the whole,
the best course: and he directs
that it shall be adopted. The
estimates for all the years will
be closed, and new estimates
will be prepared and sent in
for completing the years, where
still unfinished.

The Governor in
Council cannot close his
review of this part of the Report
without paying an arduous
ledgement to the skill and
persistence of Mr. Beachy,
which

which brought order out of the
mass of confusion which the
accounts ^{formed} before he took
them in hand.

6 But by far the larger
part of the Report, viz Baras
4 to 50 inclusive, is taken up
with the investigation into
the causes which brought the
Public Works Department
in North Arcot into the state
in which the Commissioners
found it. The subject is ably
handled, and many valuable
suggestions are offered. The
Governor in Council now proceeds
to consider that part of the paper,
but it is so clearly drawn
up, and in general has so entirely
his concurrence, that it will
not be necessary to record
more than brief remarks
and orders upon it.

7 In Baras 6 the Commis-
sioners enumerate eleven
principal points in the practice
of

of this Department as administered
in North Creek, which they
consider to call for special notice.

These will be ~~repeated~~ ^{repeated} in
order.

The first is the frequent
changes in the Engineer and
subordinate grades.

In the course of forty
months the number of changes
in the charge of the District was
two, not ^{including} the original
appointments of Executive Officers
and Agents thirty, and of Upper
and Lower Subordinates fifty four.
In the course of the same forty
months one person was changed
eight times, one five times, and
four times, and five three times.

Paras 10 to 15 of the Report
contain some very just
remarks on the very injurious
effects of these con-
stant changes.

The Governor in Council
would earnestly press on the
Chief Engineer, as well as on
District Engineers to whom the
duty of distributing their subor-
dinates ~~respectively~~ has now
been entrusted, of making as
few transfers as possible. The
magnitude of the evil of these
changes does not seem to have
been at all realized as yet,
by the Officers of the Depart-
ment; but it is hoped that
this Report will make them
more sensible of it.

Paras 16 to 19 will be noticed
below under the fourth head.

The third point
noticed is the inconvenience
resulting from the removal
of office establishments with
the heads of offices. This
evil which was not particu-
lar to North Creek, has
already

already attracted the attention
of Government. ~~It has been~~
~~peremptorily prohibited in~~

it was prohibited in an order
of the 21 Aug 1858 and the
order has recently been
made absolute and per-
emptory in a

second
order of 8 Feb 1859
N^o 330.

10. The fourth point
is the irregular method of
transferring charges. This
too is a matter which has
already attracted the notice
of Government. The prac-
tice in this respect des-
cribed in Para 20 as
prevailing in the Depart-
ment ought never to have
been permitted; and it will
now immediately cease.

An Officer of whatever rank,
making over charge of an
executive range or work,
will do it in the mode des-
cribed in Para 21, & will not
be allowed to draw the pay
of any new post to which
he

has been

By Min Cons.
15 March 1859 N^o 330

he may be appointed till
he shall have received a
formal receipt & discharge
in the form there referred
to. It will be the duty of
the Civil Auditor to enforce this rule.
An officer of any rank taking over
charge will be held responsible for
all that is contained in the Certificate.
District Engineers allowing any laxity
of practice in this matter, will incur
the serious displeasure of Govern-
ment.

11. The fifth point is the depen-
dent position of the subordinates of
the Department, & the abuse of secret Re-
ports. The Govt have already directed
the abolition of the Confidential
Reports on subordinates, being con-
vinced that they have done more
harm than good. The subordination
of the inferior members of the Dept.
to their local head is not free from
evil under an injudicious officer,
but the Governor in Council is
satisfied that the disadvantages
of making them independent of
him

him, & dependent only on a distant
Officer, are far greater, both as
respect the parties themselves and
the public service. For this reason
they govt, while abolishing the se-
cret reports, have placed the subor-
dinate's more under the authority
of the District Engineer than they were
before. This system is found necessary
to efficiency in the Revenue, Judicial,
& Police Departments; & the Governor
in Council believes it to be not less
so in that of P. W.

This Para 14

12. The practice unfor-
tunately adopted by the late Acting
District Engineer of North Arcob, of
readily listening to secret represen-
tations against respectable & esteemed
members of the Dept., is one which
must have had consequences
under any system & in any Dept.

It appears to be this cause,
in a great measure, which
has led to the entire
disorganization & failure

of the Department in
North Arcob. It is this
which deprived the
District of the many
valuable servants men-
tioned in Para 16 of
the Report, and which
subjected four of the
most efficient of the
upper subordinates in
it to charges which have
in every case turned
out to be false.

13. The Governor
in Council must also
remark on the very
reprehensible conduct
of certain Officers of
the Department ad-
verted to in the latter
part of Para 17, viz
that of treating with
indignity men who
had

Raid by virtue of superior
merit raised themselves
in the scale of society.
The Commissioners have not
thought it necessary to
record the names of the
Officers ^{so} ~~as~~ offending,
and the Government
will follow their exam-
ple; but those Officers
will remember that
future offences of this
nature will not be
overlooked.

14. Captain Mayne,
now Executive Engineer
of Bangalore, and Captain
Barber will now be
called on to ^{afford full ex-} ~~afford full ex-~~
~~planation as to~~ ^{the part taken}
^{by him} ~~the part taken~~
in the transaction de-
tailed in Paras 25 and

Let it be so severely
condemned and

185 12
26 in connection with
the Paulavantham Calinga-
lab. Capt. Barber is not now
connected with the Dept of Works
15. The next point
touched on is the care-
lessness with which
Bills and Certificates
have been signed by
Officers in this Dis-
trict while in utter
ignorance of their contents.
This practice, added to
that of which an
instance is noticed
in the foregoing Para, ^{or}
indicates a blunting of
moral feeling which
cannot but make the
Government anxious as to
the trustworthiness of the
same Officers in still
more important matters.
An Officer who can
deliberately

deliberately require of
subordinates to falsify a
bill, must be regarded
as capable of any false-
hood, and as quite un-
worthy of trust. This is
a state of things which
the Governor in Council
must attribute in a great
degree to the want of real
and effective control on
the part of the Contab.
Office. The Governor in
Council desires that
it may now be clearly
understood that Officers
are prohibited from
signing or countersigning
bills, or vouchers, or certi-
ficates, without satis-
fying themselves of
their substantial correct-
ness; and that any

Approved
at Washington Dec 6

Para 31

Officer committing a
breach of this rule, will
incure the severe displace-
ment of Government. He
calls on the Chief Engineer
to aid the Gov. Recently
in checking the very
culpable practice under
notice.

16. Captain Shaw Stewart
and Assistant Supervisor
Walton will be called on
respectively to give an
explanation of the very
extraordinary transaction
detailed in Para 29, viz
the submission of two dis-
tinct bills, carefully
revised in date and other
details, for the very same
expenditure.

17. The next subject
is the incompleteness of
Bills. The means pro-
posed to ensure uniformity
and

and regularity in this particular appears to be appropriate and simple; and it has the advantage of being drawn from actual experience. The Chief Engineer will however be pleased to state his opinion upon it at an early date, after consulting those whom he may think best qualified to advise him on the subject.

18. The remaining remarks of the Commissioners on this head, as well as those on the two next following, appear to Government to be valuable; but they abstain from making any observation or order upon them at present, deeming it better to wait for the more complete

31/2
Report of the Commissioners on the accounts and audit of the Department, after a full investigation of the central office.

19. Paras 11 to 14 relate to the mode of drawing advances. The system of dealing with advances as equivalent to expenditure in the Accounts and Statements of the Department is undoubtedly wrong and cannot but lead to much confusion. The Government direct that it shall be immediately abandoned wherever it exists, and that the transactions be invariably described correctly.

20. With regard to the rule referred to in Para 12, it was adopted with the view of making the comparison and adjustment of the accounts of the Collector and the District Engineer.

Engineer more easy. It is represented to have caused the balances in the hands of the subordinate executives to be larger than they would otherwise have been. The Government do not see how it can have had this effect, since it could never be proposed that money should be drawn by those officers above three or at most four times a month, but they will be quite prepared to abrogate the rule, if after full consideration it is thought expedient to do so. Large balances in the hands of the executives are a great evil, and the late Commissioner repeatedly called the attention of the Chief Engineer to the subject. The expedient proposed in Para 14, might be useful, but in its present form the suggestion calls for no more remark than that the advantages it seems to hold out would for the most part be secured by the existing rules, if duly adhered to.

Para.

21 Para 45 notices the long delays in the submission of Bills, even tho in many cases they were actually ready for submission. The Governor in Council agrees with the Commissioners that a large part of the blame for this state of things must rest with the Audit Department of the central office.

22. Paras 46 to 50 treat of the cost of superintendence in North Aired, and the proper way of ascertaining the real cost. This subject too will properly form a part of the Commissioners' report on the central office, but the Government resolve to direct the attention of the Chief Engineer at once to the character of the North Aired Progress Reports, as noticed in Para 45, in view to their early correction by the present newly appointed District Engineer.

J.

23 The closing paragraphs of the Report relate to contracts and contain some valuable remarks on the subject. The manner in which contractors have been treated in North Acre, as described in Para 58, goes far to explain the general failure of the contract system. The most scrupulous maintenance of good faith with contractors is a chief requisite to the success of ~~that~~ ^{the} system. If liable to such treatment as that described no respectable man will come forward as a contractor; and no contractor can be secure from it, under the frequent changes of District Engineers, until the letting of contracts has been brought under regulation by the Central Office. The attention of the Chief Engineer has been recently called to this subject on more than one occasion.

193 #
24 The Government have already removed Mr. Dipping from his Post as Acting District Engineer of North Acre which he had held for a period of ^{thirteen} months. He has much more talent as an executive Engineer, but his management of the District has shown him to be quite inadequate at present of the judgement, the temper, the business habits, & the knowledge of native character, essential to such a charge. The Governor in Council considers it expedient on various accounts to remove him from a District where his present subordinate position cannot

cannot but ^{be} in some to
himself

25 Ramanujooloo Pillay
whose behaviour is
brought ^{forward} so unfavourably
by the Commissioners
cannot be allowed to
remain in the District.
He will be transferred
immediately to North
Arcot, and the District
Engineer of the District
will be requested to
transfer to North Arcot
a competent Subordinate
of similar or nearly
similar rank in his
place.

Captain Ford
will ascertain Ramanujooloo
Pillay's professional
qualifications by personal
examination, & report

Para 22

on them thro' the Chief
Engineer for the infor-
mation of Government.
He will employ him
on such duty suited
to his position in the
Department, as he deems
fittest.

26 The Governor in
Council directs also
that Captain Pender-
gast be called on to
furnish a list of all
Ramanujooloo Pillay's
relations now employed
in the Public Works
Department in North
Arcot, stating the posts
they hold, their ages, date
of appointments & previous
position. This list
should be laid before
Government without delay.

27 In closing these
observations

observations, which
together with the Com-
missioner's Report will
be circulated for the
information of the Officers
of the Public Works
Department, ^{omitting only para 24 of this order,} the Govt.
nor in Council has to
observe that although
conscious that there are
various irregularities
and abuses in the
Public Works Department
more particularly in
certain Districts, yet
he is well aware also
that the Department
contains many labori-
ous, able, and high
minded Officers who
not only would never
condemne such irregu-
larities, but are doing
their

their utmost to erad-
icate them. Counting confi-
dently on the efficient
co-operation of such
Officers, he trusts that
the Department will
shortly become as val-
uable a means of
improvement to the country
as it was designed to
be at its formation -

J. A.

1 Copy to the Chief Engr. D. 13-5-
9-1866
4 - in Comm. for investigation
Public Establishments.
1 - Civil Auditor
1 - Accts. Genl.

Copy in a Letter Eng^d
of 6th June / 1859 N^o 15.

Public Works 1859 Dep^t 10.
Cons: 5th April.

N^o 811.

Contract Mins of Cons.
of 5th April / 59.

From Capt. W. Barber
late Executive Eng^r of
24th May 1861 (C^t 1198.

Passing orders on the
Report of the Commissioners
for investigating Public
Establishments.

N^o 54455.