

(1) Number of pages 112

(2) Date of repair 11/1/65

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. <i>6038</i>	Press
<i>294-295</i>	Mis. <u> </u>
Dated <i>20 - 4 -</i>	<i>18 65</i>

Not to be folded or roughly handled

7

*Proceedings of the Madras Government, Public Works Department,
20th April 1865.*

No. 294. Read the following Proceedings of the Madras Government in the
Military Department:—

Approving of the supplemental estimate, }
amounting to Rupees 10,680, for the } (Here enter 8th April 1865, No. 1,363.)
Family Quarters in Fort Saint George. }

No. 295. ORDER THEREON, 20th April 1865, No. 1,038.

MILITARY WORKS, No. 15.

Item No. I, Part II.

1. Communicated to the Superintending Engineer, 4th Division, for information and guidance.

2. The additional sum required, viz., Rupees 10,680, has been provided in the Budget for 1865-66.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 4th Division.
„ Controller of Public Works Accounts.
„ Accountant General.

Ed. S. T. Augustin:

3

MILITARY DEPARTMENT.
PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following papers:—

From the Superintending Engineer 4th Division, Madras, 13th March 1865, No. 5998; to the Secretary to Government, Public Works Department.

In conformity with the instructions of Government contained in their Proceedings No. 3696, dated 14th December

1863, and with reference to a Memorandum attached to Proceedings of Government No. 361, 7th February 1865, I have

Enclosures.

4 Plans.
1 Comparative Statement.

the honor to submit Plans (together with a Comparative Statement) exhibiting the modifications which are being carried out in the new Family Quarters in Fort Saint George, to suit the views of His Excellency the Commander-in-Chief as expressed in the Quarter Master General's letter No. 9603, 9th December 1863. During the first half of the Official year the buildings were "vigorously proceeded with;" but since that time, this, like all the large Presidency works, have been delayed for want of bricks.

2. The actual present state of the Blocks is as follows:—

Block A.—Completed and made over to Barrack Master on the 20th March 1864.

„ B.— Do. do. on the 23rd December 1864.

„ C.—Ground story only wants flooring plastering and painting to complete. The second story all the walls, except verandah piers, are built five feet high, door and window frames fixed.

„ D.—Ground story similar to that of Block C, with the exception of verandah piers, which are built up to the height of two feet, and parapets completed.

3. The expenditure up to date has been as follows:—

In 1862-63...	...	...	...	Rupees	2,893	5	10
„ 1863-64...	...	...	...	„	93,964	8	1
Up to 1st March 1864-65...	...	...	...	„	36,858	5	4

Total Rupees 1,33,716 3 3

Amount sanctioned in Proceedings, No. 2678, dated 6th November 1862...

...	...	...	Rupees	1,58,100	0	0
-----	-----	-----	--------	----------	---	---

Balance Rupees 24,383 12 9

Further sum now required... .. „ 10,680 0 0

Total remaining to be disbursed... .. „ 35,063 12 9

4. The whole of the increase asked for is not, it should be stated, entirely attributed to the conversion of the blocks into three storied buildings. Sundry other deviations have from time to time been made under the approval of duly constituted Authority. Instead, for instance, of constructing one small Lavatory it was deemed advisable to adapt one of the old Ranges of family Quarters for the purpose, and the result has been a gain in space, convenience and decency. The Privies have been remodelled to suit the dry earth system. Increased means of ventilation have been afforded, in connection with which may be specially mentioned the introduction of foul air shafts passing from the roofs of the lower and second stories right through the upper roof of the buildings.

5. The sanction of Government is solicited to the Supplemental Estimate Rupees 10,680.

Referred to the Military Department, with reference to the Orders quoted by
the Superintending Engineer.

15th March 1865.

(Signed) C. A. ORR, Colonel, R. E.,
Secretary to Government, P. W. D.

ORDER, No. 1363, 8th April 1865.

Approved.

(True Extract.)

Maunittine
Under Secretary to Government.

To the Public Works Department, with five enclosures. *4 to spare Copies*
,, Quarter Master General.
,, Brigade Major, Fort Saint George.
,, Barrack Master.

Exd. W. Regel.

No 294

1038-2092 April 1865

Approval of
the Supplemental
estimate amounting
to Rs 10,680 for the
Family Quarters in
Fort St George.

Pro. of Govt. in the Military Dept
No. 12056
Pro. of Govt. for Civil
No. 12056
Pro. of Govt. in the
Military Department
No. 12056
No. 12056

Military Works Public Works Department

Proceedings of the Madras Government
Under date the 20th April 1865
Read the following

Pro. of Govt. in the Military Dept

Approving of the
Supplemental estimate
amounting to Rs 10,680
for the Family Quarters
in Fort St George.

H. E. 8th April 1865 No 1363

Communicated to the
Superintending Engineer
4th Division for infor-
-mation and guidance

The additional
sum required, viz,
Rs 10,680 has been pro-
-vided in the Budget

for 1865/66
By the Sup^t Eng^r 4th Divⁿ H. H. Williams & Co. Secy
- - - Controller of Accounts
- - - Accountant General
21st April

1865
Wm. of Georgia

1868
Wm. of the R. R.
of Mich. 1865

1868
Wm. of the R. R.
of Mich. 1865

1868
Wm. of the R. R.
of Mich. 1865

1868
Wm. of the R. R.
of Mich. 1865