

(1) Number of pages

10

(2) Date of repair

27-1-43

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 1667

Press
Mis.

611-612

Dated

26-5-

1866.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
26th May 1866.*

No. 611. Read the following letter from the Superintending Engineer, 1st Division, to the Secretary to Government, Public Works Department, dated Waltair, 4th May 1866, No. 10:—

1. I have the honor to submit a revised estimate of the cost of completing the road now under construction between Bulleepoodra and Kurcholy; from this estimate, it appears that Rupees 5,480, more than the amount [Rupees 22,470] originally sanctioned, will be required for this road.

2. The rates for masonry and earthwork of the original estimate framed in 1862 must have been low even then, with food at the present prices they are not sufficient to keep the workmen alive. I have therefore raised these rates to amounts which will enable a steady workman to earn enough to support himself and family. This accounts for Rupees 4,193 out of the Rupees 5,480, for which additional sanction is now required.

3. The remaining Rupees 1,282 is for restoring portions of the road-way already made, but which, in consequence of this work having been so long in hand, have been damaged by the weather before the road, by its completion, has become entitled to a maintenance grant for repair.

No. 612. ORDER THEREON, 26th May 1866, No. 1,667.

CIVIL WORKS, No. 86.

* Rupees 5,480.

As the explanations furnished in this letter satisfactorily account for the anticipated excess* over the original estimate for the road from Bulleepoodra to Kurcholy in the Ganjam District, the Government sanction the revised estimate of Rupees 27,950 submitted by the Superintending Engineer of the 1st Division.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 1st Division.
" Controller of Public Works Accounts.
" Accountant General.

Exd. T. O'Connor.

support

N^o 10 Superintending Engineer's Office,
1st Divⁿ 4th May 1866.
From Dept 6th do —
 Captain J. F. Dynes R. E.
To Superintending Engineer 1st Divⁿ
 Colonel C. A. Orr R. E.
 Secretary to Government, P. W. D.
 Madras.
Sir,

Encs
1

I have the honor to submit a revised Estimate of the cost of completing the Road now under construction between Bullepudra and Kurcholy. From this Estimate, it appears that Rs. 5480 — a — a more than the amount [Rs. 22470] originally sanctioned will be required for this Road.

2. The rates for masonry & earthwork of the original Estimate framed in 1862 must have been low even then, with food at the present prices they are not sufficient to keep the workmen alive. I have therefore raised these rates to amounts which will enable a steady workman to earn enough to support

3. The remaining Rs 1282-⁰⁰ is for restoring portions of the road way already made but which, in consequence of this work, having been so long in hand, have been damaged by the weather before the road by its completion has become entitled to a maintenance grant for repair.

Dear

Your Most Obedient Servant.

W. R. Lapham, Esq.
Superintending Engineer, T^h D^o

James W. Smith

[Faint handwritten notes, possibly bleed-through from the reverse side.]

Re-204 May 26. 1867 - 100

Received of J. J. G. 2000
The 1st of May 1867
The 1st of May 1867
The 1st of May 1867

1000

To The Secretary to Govt

J. J. G.

John C. May

May 26 - 1000

Received 14

May 10

Enclosure 1

Delivered for auction

agreed and estimate

for completing the

road from Ballenger

to Stanley in the Georgia

District.

1867

1867-1868 May 1867 1868 2500

1867-1868 May 1867 1868 2500

Supplemental Estimate of Branch Road from Bullpox to A. Rochell in No 2 Range. Gayman District —

Description of work	Quantity in cubic ft.	Weight in lb.	Value at 1865	Value at 1865 on highway	Present rate	Profits at 10% date	Net amount	Remarks
Rough stone in channel	4057 1/2	1249 27	2800 1/2	1 8	101 5	1400 10 11	1501 5	
Brick work in	714 3/4	65 5/4	648 2/4	2 1	17 10 2	1400 10 11	17 10 2	
Chauling in	479 62	479 100	479 62	1 12 1/2	119 14 8	1400 10 11	119 14 8	
Chauling	3	3	3	9	3	1400 10 11	3	
Bo	25	25	25	6	25	1400 10 11	25	
Bo	56	56	56	3	56	1400 10 11	56	
Longitudinal beam	3	3	3	8	3	1400 10 11	3	
Bo	24	24	24	5	24	1400 10 11	24	
Bo	15	15	15	4	15	1400 10 11	15	
Bo	24	24	24	3	24	1400 10 11	24	
Bo	4032	4032	4032	16	4032	1400 10 11	4032	
Bo	1440	1440	1440	26	1440	1400 10 11	1440	
Concrete work	201 1/2	12 1/2	189 5/8	1	244 4 10	1400 10 11	244 4 10	
Iron nails	41 1/2	1	40 1/2	4 3/4	240 4	1400 10 11	240 4	
Earth work	2220	418	150 2/3	1 1/2	93 14	1400 10 11	93 14	
Bo	800	1000	7800	16	365 10	1400 10 11	365 10	
Bo	7340	1000	6340	16	198 2	1400 10 11	198 2	
Contingent					131 3 1/2	1400 10 11	131 3 1/2	
Metalling	9154	9154	9154	5	542 5	1400 10 11	542 5	
Graveling	1366 1/3	75 1/2	1358 5/8	4 1/2	849 4 10	1400 10 11	849 4 10	
Cleaning jungle	170490	60890	101600	5	1400 10 11	1400 10 11	1400 10 11	
Earth work as per separate estimate					12203 1	1400 10 11	12203 1	
with detailed mea- surements					1290 13 5	1400 10 11	1290 13 5	
Contingent					133 3 1	1400 10 11	133 3 1	
					120 7 1/2	1400 10 11	120 7 1/2	
					137 15 2	1400 10 11	137 15 2	
					277 5	1400 10 11	277 5	
					2882	1400 10 11	2882	
					2962 0 0	1400 10 11	2962 0 0	
Total Estimate					6740	1400 10 11	6740	
Total Estimate					5180	1400 10 11	5180	

W. S. Range office
 Rural consular
 2d January 1866

Chellier House
31 - March 1861 }

John

James Leaver

Editor
 Superior City: change
 A. R. - Captain R. R. - 3 R. R.
 - Liberty, Engineering Co.

1870 May 1866 On 25th

1870 May 1866 On 25th

From 26 May 1866 No. 611

Revenue No. 5480

Range of Mysore District
in the Bangalore District
of Bangalore District
of Bangalore District
of Bangalore District

Res. 26
26 May 1866
The District Engineer
The District Engineer
The District Engineer

The District Engineer
The District Engineer
The District Engineer

Enclosure a letter
26 May 1866
From

1870 May 1866

Public Works Department

1870 May 1866

Proceedings of the Madras Government

Under date the 26 May 1866

Read the following

From

The Superintending Engineer
of the 1st Division

(Here enter No. 10 dated 4 May 1866)

S

Rs 5480

1870

As the explanations fur-
nished in this letter satisfactorily
accounts for the anticipated
excess over the original estimate
for the road from Butleppur
to Kurcholy in the
Bangalore District, the Govern-
ment sanction the revised
estimate of Rs 27,950 sub-
mitted by the S. Engineer
of the 1st Div.

AB

The S. Eng. & Dy.
Controller
Actg. General

28 May

C. 18th May 1866 O. 252

J. W. Webb Esq.
Pres. of Court for May

1866
Pres. of the Madras Court

Of 26th May 1866

[Faint handwritten notes and signatures]

The revised
estimate amounting to
£24950 for the construction
of road from Sullepoodra
to Hurchobry Gajam &c.
sanctioned.

A. W. 812

C. 18th May 1866 O. 252