

(1) Number of pages 8

(2) Date of repair 28-1-58

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras. ✓

Public Works DEPARTMENT.

G.O. No. <u>1668</u>	Press
<u>613-614</u>	~~Mis.~~
Dated <u>26-5-</u>	<u>1966</u> .

Not to be folded or roughly handled

10

*Proceedings of the Madras Government, Public Works Department,
26th May 1866.*

No. 613. Read the following letter from the Superintending Engineer, 4th Division, to the Secretary to Government, Public Works Department, dated Madras, 14th May 1866, No. 176:—

1. In the item for widening and deepening the main channel eight miles long, included in the general estimate of Rupees 29,700, sanctioned for the Cheyar anicut project in Government Order No. 1,333, dated 9th May 1864, provision

1 Supplemental Estimate.
1 Comparative Statement.

was made for blasting rock to the extent of 171 cubic yards; but when the channel work came to be actually taken in hand, it was found that there was an excess quantity of 3,028 cubic yards of rock to be removed. As the presence of the rocks in the bed of the channel would only facilitate the accumulation of silt, I have authorized the Executive Agent, Poloor Range, to go on blasting the rock while proceeding with the widening of the channel, and I have now the honor to submit for the sanction of Government a supplemental estimate, amounting to Rupees 5,300, accompanied by a comparative statement providing for the extra work in question.

2. A sum of Rupees 14,110 is allotted in the Budget for expenditure in the current official year. The amount of the supplemental estimate, viz., Rupees 5,300, I beg to recommend may be placed at my disposal from the Reserve "Agricultural."

No. 614. ORDER THEREON, 26th May 1866, No. 1,663.

CIVIL WORKS, No. 87.

Under the explanation afforded in this letter, the Government sanction the supplemental estimate of Rupees 5,300, which will increase the estimated cost of the improvements which are being carried out in connection with the Cheyar anicut to Rupees 35,000. The Budget allotment for these works will be supplemented, if necessary, later in the year.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 4th Division, with two Enclosures.
.. Controller of Public Works Accounts.
.. Accountant General.

Exd. S. T. Augustin.

176

Superint. Engrs Office & P.D.
Madras 14 May 1866. 30

Chom,

Colonel A. J. M. Boileau R. E.

Superintending Engineer & P.D.

To,

Colonel C. A. Orr R. E.

Secretary to Government P. W. D.
Fort Saint George.

Sir,

2 Enclosures
1 Supplemental
Estimate
1 Comparative
Statement

On the item for widening and deepening the Main Channel 8 miles long included in the general estimate of Rupees 29,700 sanctioned for the Cheyar Annikatt project in Government order No. 1333 dated 9th May 1864, provision was made for blasting rock to the extent of 171 Cubic Yards; but when the Channel work came to be actually taken in hand, it was found, that there was an excess quantity of 3028 Cubic Yards of rock to be removed. As the presence of the rocks in the bed of the channel would only facilitate the accumulation of silt, I have authorized the Executive Agent Poloor Range to go on blasting the rock while proceeding with the widening of the Channel, and I have now the honor to submit for the sanction of Government a Supplemental estimate amounting to Rupees 5,300 accompanied by a Comparative Statement providing for the extra work in question.

2 A sum of Rupees 14,110 is allotted in
the Budget for expenditure in the current official year.
The amount of the supplemental estimate vizt Rupees
5,300 I beg to recommend may be placed at my
disposal from the Reserve "Agricultural".

Supr Engr Office
Madras 14 May 1866

I have the honor to be
Sir
Your Most Obedient

Bureau Colonel R.B.
Supr Engineer S. P. D.

To
Colonel C. A. Orr R.E.
Secretary to Government P.W.D.
Fort Saint George

1872 May 1866. G. 235

1872 1868-26 May 1866

1872

Subscribing for launch
a Supplemental Estimate
of Rs 5300 and a Com.
parative Statement
for the 1st & 2nd years
of the Cheyaur.
Amount of Rs 10000
from the Cheyaur
from the Cheyaur

To the Secretary
to Government
dated 14th May 1866
Recd 15th May 1866
G. 2. H. 136.

Public Works Department
No. 1668

Proceedings of the Madras Government
under date the 26th May 1866.
Read the following

From the Superintending Engineer
of the 4th Division
(H.R. No 176 dated 14th May 1866)

Under the explanation
afforded in this letter, the Govt.
sanction the Supplemental es-
timate of Rs 5300, which
will increase the estimated cost
of the improvements which are
being carried out in connection
with the Cheyaur. Amount to
Rs 35,000. The Budget allot-
ment for these works will be
supplemented, if necessary, later
in the year.

To The Secy to the 4th Division
Controller
Secy to the 4th Division

4th Div. 28th May

18th May 1866. Ch. 25th

18th May 1866 - 26th May 1866

18th May 1866. Ch. 25th

18th May 1866. Ch. 25th

18th May 1866. Ch. 25th

To W/MS Department
Proc. of Govt for May
1866
Proc. of the Govt of America
26th May 1866

26th May 1866

The Supplemental
Estimate of £5300 for im-
provement which are
being carried out in con-
nection with the Cheyenne
Amendment, North Street.
It is sanctioned.

18th May 1866. Ch. 25th