

(1) Number of pages 20

(2) Date of repair 12-1-58

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. <u>838</u>	Press Mis.
<u>292-278</u>	
Dated <u>14-5-58</u>	<u>18.60.</u>

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department.
14th March 1866.

No. 292.

Read the following :—

SEVENTH DIVISION, DEPARTMENT PUBLIC WORKS.

List of Orders of Government, &c., remaining unanswered by the Superintending Engineer, 7th Division, up to 30th September 1865.

No.	Year, month, and date.	Subject.	Explanation of cause of delay in forwarding a reply, and the probable date when it will be furnished.
1,675 2,450	19th Nov. 1859. 26th Aug. 1863.	To submit skeleton map of the South Canara District	<i>Vide</i> G. O. No. 1,743 of 22nd June 1865.
1,490	26th June 1862.	To submit plan and estimate for establishing Workshops for Regiments and Battery of Europeans in the Presidency.	Waiting for Standard Plan promised in paragraph 2 of G. O. No. 2,792 of 26th September 1864.
2,501	21st Oct. "	To submit an estimate for the road leading to the Velanthavalum bridge in the Coimbatore District.	The completion of the bridge is postponed. <i>Vide</i> letter No. 127 of 3rd September 1863, paragraph 3.
2,616	1st Nov. "	To report on the subject of bridging the Neitravutty river at Pani Mangalore, and on the Hullady Road Circuit in the South Canara District.	Sections of rivers taken for preparation of plans; awaiting copies of plans alluded to in G. O. No. 2,586 of 7th September 1864. Several bridges on the Canara Road Circuits sanctioned in G. O. No. 3,787 of 18th December 1865, and No. 294 of 25th January 1866.
281	3rd Feb. 1863.	To submit plan and estimate for the erection of a Provincial Lunatic Asylum.	Awaiting plans from the Superintending Engineer, 4th Division.
655 3,168 381 1,400 853 1,005 1,400	17th March 1863. 30th Oct. " 6th Feb. 1864. 13th May " 9th April 1863. 23rd do. " 13th May 1864.	To submit plan and estimate for a new line of road in the South Canara District.	Submitted with letter No. 170 of 6th November 1865, printed with G. O. No. 3,577 of 27th idem.
50 452	7th Jan. " 13th Feb. "	To submit an estimate for completing centre arch of the Velanthavalum bridge, &c.	The completion of this bridge is postponed. <i>Vide</i> letter No. 127 of 3rd September 1863, paragraph 3.
50 452	7th Jan. " 13th Feb. "	To prepare plan and estimate for a church at Tellicherry.	Prepared long since. Now in the hands of the Ecclesiastical Department.
590	29th do. "	To submit, at an early date, plan and estimate for a Lunatic Asylum at Calicut.	Awaiting Standard Plan from the Superintending Engineer, 4th Division.
1,400	13th May "	To expedite the submission of estimate for Periah Ghaut new trace and New Artillery Barracks at Cannanore.	Just received from Range Office. Will be submitted in February.
2,460	26th Aug. "	To expedite the submission of estimate for Periah Ghaut, new trace.	Submitted to His Excellency the Commander-in-Chief.
1,054	13th April "	Calling for plans and estimates for bridging the road from Caroor to Darapooram, &c.	Under preparation in Range Office.
1,712	11th June "	To report on the subject of obstruction to the traffic on the Velangode Canal in Malabar.	Report made in letter printed with G. O. No. 3,374 of 11th November 1865.
1,940	4th July "	Calling for an estimate for the Goodaloor Ghaut.	Sanctioned in G. O. No. 234 of 20th January 1866.
		Paragraph 3. Calling for estimates of Periah Ghaut, new trace.	Will be submitted in February 1866.
		Paragraph 4. Calling for estimate for the whole project of Vitla road.	Partly sanctioned. <i>Vide</i> G. O. No. 3,577 of 27th November 1865.

Proceedings of the Madras Government, Public Works Department.
14th March 1866.

List of Orders of Government, remaining unanswered, &c.—(Continued.)

No.	Year, month, and date.	Subject.	Explanation of cause of delay in forwarding a reply, and the probable date when it will be furnished.
1,934	4th July 1864.	Paragraph 11. To report the sub-divisional heads in Part II. of the Budget, from the allotment of which the Superintending Engineer proposes to provide the amount required for repairing the approaches to the Kulputty bridge.	Reported in letter No. 246 of 1st February 1866.
2,021	13th do. "	To submit estimate for a road at the foot of the Railway embankment in lieu of the old one running along the line selected for the Erode Extension, between the river Noyel and the 75th mile.	Not yet received from the Range Office, in spite of several reminders.
2,199	2nd Aug. "	To submit plans and estimates for building another Magazine at Cannanore.	Under suspension pending reference to the Brigadier General Commanding Malabar and Canara.
2,558	4th Oct. "	To report what steps have been taken to restore the Manantoddy Post Office.	Revised estimate sanctioned in G. O. No. 3,731 of 8th December 1865.
3,092	27th do. "	Calling for regular plan and estimate for new Commissariat buildings at Cannanore, including cost of land to be acquired.	Rough plan given to Range Office for preparation of finished plan and estimate.
3,184	4th Nov. "	Calling for plans and estimates for building Cutcheries, &c., in the 7th Division.	All submitted and sanctioned. <i>Vide</i> G. O. No. 3,829 of 21st December 1865.
3,553	13th Dec. "	Calling for plans and estimates for certain toll bars.	Constructed emergently and paid for by Collector from toll proceeds. Permanent buildings not required.
254	27th Jan. 1865.	Calling for plan and estimate for a Hospital and Dispensary at Ootacamund.	Subject disposed of. <i>Vide</i> G. O. No. 168 of 15th January 1866.
283	31st do. "	Calling for a plan and estimate for a Dispensary at Goodalore in the Malabar District.	Submitted to Government with letter No. 177 of 11th November 1865.
585	3rd March "	Returning for revision plan and estimate Rupees 820 for Overseer's shed and Store-room at Tellicherry.	Not received back from Range Office.
771	20th do. "	Calling for estimate for improvement of road between Caroor and Dindigul.	In hand.
853	28th do. "	Calling for a revised plan for a Civil Jail at Ootacamund.	<i>Vide</i> letter No. 229 of 10th January 1866, forwarding report of Jail Committee.
1,320	15th May "	To report later in the year whether the balance of Rupees 2,314 of the revised estimate for Irrity bridge can be met by transfer from the allotment for other New Works.	Will be disposed of with list for submission to Government by the 1st March 1866.
1,676	16th June "	Paragraph 3. Calling for estimates for certain Salt Koties and roads in Canara and Malabar Districts.	Salt Koties for Canara District sanctioned in G. O. No. 55 of 6th January 1866.
1,690	17th do. "	Calling for revised estimate for Central Jail at Coimbatore.	Under preparation.

Proceedings of the Madras Government, Public Works Department.
14th March 1866.

List of Orders of Government, &c., remaining unanswered, &c.—(Concluded.)

No.	Year, month, and date.	Subject.	Explanation of cause of delay in forwarding a reply, and the probable date when it will be furnished.
1,868	4th July 1865.	Paragraph 31. Calling for revised estimate accompanied by a full report of the cause of excess on each of the undermentioned works:— Improving the Munzerabad Ghaut. Bridge No. 4, west of Wellala river. Bridge at the 17th mile of Munzerabad road. Bridge No. 3, near frontier Munzerabad road. Cubbinhulla bridge.	Bills for the works in question have been sanctioned in G. O. No. 3,108 of 19th October; and No. 3,770 of 14th December 1865, in the Controller's report, embodying Superintending Engineer's explanation of cause of excess. <i>Vide</i> also letter No. 249 of 3rd February 1866.
1,954	11th do. "	Calling for estimate for Travellers' Bungalow at Munneecoonnoo. Do. for do. for do. at Chavacherry. Do. for do. for do. at Gollitattoo.	Estimates for Bungalows not now submitted, neither Imperial nor Local Funds being available.
2,025	17th do. "	Calling for a report whether the plan of boilers sanctioned for H. M.'s 21st Foot at Bellary has been adopted.	Answered in letter No. 137 of 27th September 1865.
2,244	4th Aug. "	Calling for a plan and estimate for a new Lazaretto to be built on Candle Island.	Candle Island site abandoned. <i>Vide</i> G. O. No. 3,607 of 29th November 1865.
2,438	22nd Aug. "	Calling for revised plan and estimate for Post Office at Manantoddy.	Sanctioned in G. O. No. 3,731 of 8th December 1865.
2,732	16th Sept. "	Calling for plan and estimate for the erection of a new Jail at Calicut.	Plan submitted with letter No. 225 of 9th January 1866.
2,835	25th do. "	To submit proposals for provision of necessary funds for the repairs of Travellers' Bungalows by transfer from existing repair allotment.	Will be submitted in February 1866.
2,874	28th do. "	To submit plan and estimate for Provincial School at Mangalore.	Under preparation.
2,897	29th do. "	Calling for a revised estimate for the proposed addition to the Church at Ootacamund.	Estimate for new Church under preparation, under G. O. No. 33 of 5th January 1866.

CAMP VITEL,
3rd February 1866.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 293.

ORDER THEREON, 14th March 1866, No. 838.

ESTABLISHMENT, No. 28.

1. The foregoing is a list of the Orders of Government, of more than three months' standing, remaining unanswered by the Superintending Engineer of the 7th Division on the 1st January 1866.

Proceedings of the Madras Government, Public Works Department.
14th March 1866.

2. Permission is granted for the omission of the undermentioned Orders from future returns:—

G. O. No.	655, 17th March 1863.
Do. "	3,168, 30th October "
Do. "	381, 6th February 1864.
Do. "	1,400, 13th May "
Do. "	1,054, 13th April "
Do. "	1,712, 11th June "
Do. "	1,934, 4th July "
Do. "	2,858, 4th October "
Do. "	3,184, 4th November "
Do. "	3,553, 13th December "
Do. "	254, 27th January 1865.
Do. "	283, 31st do. "
Do. "	1,868, 4th July " paragraph 31.
Do. "	2,025, 17th do. "
Do. "	2,438, 22nd August "
Do. "	2,897, 29th September "

3. The Proceedings of Government, dated 4th July 1865, No 1,868, paragraph 29, should have been entered below the Orders marginally noted as they bear on the same subject.

G. O. No. 50, 7th January 1864.
Do. " 452, 13th February "

4. The Orders noted below, not having been replied to, the Superintending Engineer will be careful to see that they are entered in future returns unless they are intermediately disposed of:—

G. O. No. 1,868, 4th July 1865, paragraph 25.

To submit estimates for the undermentioned works:—

- (1.) Pullapoliem head sluice and ten distributing sluices.
- (2.) Re-building three culverts between the 4th and 5th mile-stones on the road from Caroor towards Trichinopoly.

G. O. No. 1,487, 1st June 1865, paragraph 4.

To state what amount he proposes to expend on the undermentioned works during the current official year, and from what source he would recommend it to be disbursed:—

- (1.) Constructing bridge of one arch on the Vengal road, Coimbatore District.
- (2.) Constructing a temporary shed for seventy extra bullocks of the Commissariat Department at Cannanore.

G. O. No. 2,665, 11th July 1865, paragraph 2.

To prepare and submit plans and registers of Barrack accommodation at Mangalore.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer of the 7th Division.

Exd. S. T. Augustin.

List of Orders of Government now remaining unexecuted by the Superintending Engineer 7th Division up to 30th September 1865

<i>No.</i>	<i>Year, month and date</i>	<i>Subject</i>	<i>Explanation of cause of delay in forwarding reply, and the probable date when it will be furnished</i>
1675	19th November 1859	To submit skeleton maps of the South Kanara District	Vide No. 1743 of 22 June 1865.
2150	26th August 1863	To submit plans and estimates for establishing Workshops for Native and European in the Province	Waiting for Standard Plans provided in No. 2 of 20. 10. 63. 27/12/63 26 September 1864.
2501	21st October 1862	To submit estimates for the road leading to the Volantur The Completion of the Bridge is postponed, will be later 12/27 of 3 September 1863. Para 3 —	
2616	1st November 1862	To report on the subject of bridging the Kithiruddy river at Punit Mangalore and on the Mullady road circuit in the South Kanara District	Sections of River taken for preparation of plan; awaiting copies of plans alluded to in No. 1 of 2506 of 12 September 1864. Several bridges in the Canara; Road to Mangalore; 20. 10. 63. 27/12/63 26 September 1864.

1881 3 rd February 1863	To submit plan and estimate for the erection of a Prison- cial Lunatic Asylum	Submitted to the Board of Directors 10 th 1863 16 th November 1865 printed with No. 1357 of 22 nd 1865
1882 1 st March 1864	To submit plan and estimate for a new bridge of road in the South Camero District	
1883 20 th October 1864	To submit an estimate for completing centre line of the Victoria Victoria Bridge	127 of 23 rd September 1863, passed the Board of Directors 1863, passed the Board of Directors 1863, passed the Board of Directors 1863, passed
1884 13 th May 1864	To prepare Plan and estimate for a Church at Bellmerry Bellmerry	the Board of Directors 1863, passed the Board of Directors 1863, passed the Board of Directors 1863, passed
1885 29 th February 1864	To submit an early draft plan and estimate for a Lunatic Asylum at Culcutta	Submitted to the Board of Directors 1863, passed the Board of Directors 1863, passed the Board of Directors 1863, passed
1886 13 th May 1864	To expedite the submission of estimate for a Prison Prison	Submitted to the Board of Directors 1863, passed the Board of Directors 1863, passed the Board of Directors 1863, passed
1887 26 th August 1864	To submit Plan and estimate for building the road from Culcutta to Dumbarton	Submitted to the Board of Directors 1863, passed the Board of Directors 1863, passed the Board of Directors 1863, passed
1888 13 th April 1864	To report on the subject of the destruction to the traffic on the Victoria Canal in a Malabar	Report made in letter printed with No. 337 of 11 th November 1865
1889 11 th June 1864	Calling for an estimate for the Victoria Canal	Submitted in No. 1223 of 20 th January 1865
1890 4 th July 1864	Para 3 Calling for estimate of Victoria Canal New Tunnel	Submitted to the Board of Directors 1865
1891 1 st July 1864	Para 4 Calling for estimate for the whole project of Victoria Road	Submitted to the Board of Directors 1865
1892 1 st July 1864	Para 11 To report the provisional proceeds Part II of the Budget from the allotment of which the Victoria proposed to provide, amount required for repairing the approaches to the Victoria Bridge	Reported in letter of 22 nd 1866 of 1 st February 1866 No. 337 of 11 th November 1865
1893 15 th July 1864	To submit estimate for a road at the foot of the Railway embankment in lieu of the old one, running along the line selected for the Victoria extension between the river of the Victoria and the 75 th mile	Submitted to the Board of Directors 1865
1894 2 nd August 1864	To submit Plan and estimate for building another Magazine at Cammer	Submitted to the Board of Directors 1865
1895 1 st October 1864	To report what steps have been taken to restore the Victoria to its original position	Submitted to the Board of Directors 1865

1899 27th October 1864

Calling for regular Plan and Estimate for New Com.
= Hospital Buildings at Cannanore including cost
of land to be acquired

Though Plan goes to
Range Office for preparation.
not of finished Plan and
Estimate.

1864 4th November

Calling for Plans and Estimates for building Canteen & gas
in the 7th Division

All submitted sanctioned
order G.O. No. 3829 of 21st
December 1865.

1865 13th December

Calling for Plans and Estimates for certain toll bars

Constructed immediately
and paid for by Collector
from toll proceeds. Per-
manent buildings not
required.

1864 27th January 1865

Calling for Plan and estimate for a Hospital and Dispensary.
= say at Ottapamund

Subject disposed of order
G.O. No. 1568 of 15 January 66

1865 31st Dec

Calling for a Plan and Estimate for a Dispensary at Kundaloor
in the Malabar District

Submitted to Govt. with letter
No. 177 of 11th Nov. 1865.

1865 3rd March

Returning for revision Plan and Estimate Rs. 20 for Over-
seen shed and two rooms at Kicheery

Not returned back from
Range Office.

1865 20th March

Calling for Estimate for improvement of Road between Cannor
and Pindul

In hand.

1865 15th May 1865

To report later in the year whether the balance of Rs. 11
of the Revised Estimate for Erity Bridge can be
met by transfer from the allotment for other new works

Will be disposed of
with List for submission
to Govt. by the 1st March 66

1866 16th June 1865

Para 3. Calling for Estimate for certain Salt Stacks and
road at Cannanore and Malabar District

Salt Stacks for Cannanore
District sanctioned in
G.O. No. 55 of 6 January 66.

1868 17th June 1865

Calling for revised Estimate for Central Jail at Cannanore Under preparation.

Will be disposed of
with List for submission
to Govt. by the 1st March 66

1868 4th July 1865

Para 24. Calling for revised Estimate accompanied by a
full report of the cause of expense each of the under-mentioned works.

mentioned in G.O. No. 50
of 14th December 1865.

Improving the Mangaladai Shant

Bridge at 14th West of Malabar river

Bridge at the 17th mile of Mangaladai road

to Bridge No. 3. near frontier Mangaladai road

Kudumbulla Bridge

in the Controller's Report
imbodying dispenditure
(English explanation of
cause of exp. - Vide also
Letter No. 249 of 3 February
1866.)

1954 11th July 1865

Calling for Estimate for Travellers Bungalows at Mangalore

Do for do for do at Chavacherry
Do for do for do at Colliatathu

2025 17th July 1865

Calling for a report whether the plan of boilers sanctioned for 14 his 21st Foot at Bellary has been adopted

2244 4th August 1865

Calling for a Plan and Estimate for a new Lighthouse to be built on Brandle Island

2438 22nd August 1865

Calling for revised Plan and Estimate for Post Office at Mangalore

2732 16th September

Calling for Plan and Estimate for the erection of a new Jail at Calicut

2835 25th DO

To submit proposal for provision of necessary funds for the repairs of Travellers Bungalows damaged from existing repairs allotment

2874 28th DO

To submit Plan and Estimate for Provisional School at Mangalore

2897 29th DO

Calling for a revised Estimate for the proposed addition to the Church at Varkandam

Statement of Periodical Returns

Order of Government calling for the Return

The date on which the Return is due

For what period and within the last Return was submitted

Annually
Returns to 18 of 10th Two Statements showing the higher grade of an over-extended servants, one European and East Indian and other returns as they stand on the 1st May of each year 1st May

Page 220 of 550 of Administration Report including statements of lands Circular and Stand acquired by the Members of D.M. and other my order Book

Page 102 of Do Imperial Budget of Public Works and accompaniments 1st November

Go 102074 of 27 Budget of Works to be undertaken from Income Tax Fund 1st January

Page 544 of the Circular and List of Architectural remains Standing order Book Return of Officers and Undersecretaries on receipt of 30th Round 1st January

Proc 109 of 60. 12. Statement of constructed & new works expected to be, but not completed during the year, and improved for in succeeding years Budget - but for which funds are required

1st May - For 1864-65 sent on the 22nd May 1865

Chief Engineer Detailed Statement of Civil stores, Machinery Tools, Scientific instruments, Drawing, Materials &c

15th July 1862.

Half Yearly

1st April 1862 of 27th July 1863.

1st April and 1st October sent 22nd September 1865

Page 225 of the

Circular Standing Order Book.

Return of Quantities

1st April & 1st October ending 30th Sept 1865 now sent.

Chief Engineer Circular No XXXIX

Returns of Tools and stores made up or received from other sources of supply than the Presidency Store Department

12th February 1862.

1st May - For 1862/63 sent 6th Sept 1864

Quarterly

1st June 1863.

Statement showing the distribution of officers and subordinates

1st February For understanding 3rd October 1865 sent on the 12th Nov 1865

1st April 1864.

Statement showing the distribution of officers and subordinates

Superintending Engineer in Office
Camp Vite 23rd February 1866

Matthew Lincolne
Superintending Engineer 7th Division

8382

Ms 838-11th March 1866

Chief of Police of Court
re remaining measures
by the Government
of the 12th March 1866

Order of 12th March 1866

Chief of Police of Court
of the 12th March 1866
of the 12th March 1866
of the 12th March 1866
of the 12th March 1866

Public Works Dept
15
1838

Proceedings of the Madras Government
under the 11th March 1866
of the 12th March 1866

Superintendent of the
of the 12th March 1866

Order of 12th March 1866

The foregoing list
of the Order of Government
of more than three months standing
remaining unanswered by the
Superintendent of the 12th March 1866
the 12th March 1866

21st March 1866
Permission is granted
for the omission of the under-
mentioned orders from future
returns.

- 1865-17 March 1863
- 3165-30 October "
- 381-6 February 1864
- 145-13 May 1864
- 1054-13 April 1864
- 1712-11 June 1864
- 1934-4 July "
- 2858-4 October "
- 3184-4 November "
- 253-27 January 1865
- 283-31 January "

The Orders noted below, not having been replied to, the Superintendent Engineer will be careful to see that they are entered in future returns unless they are discontinued entirely disposed of.

was gut & fast abge-
eignet und als einmündig
beurteilt wurde. Die 18. März 1907
wurde die Entscheidung der
Kommision mit dem Ergebnis
abgegeben, dass die
Antragstellerin (Frau J. S.)
als unzureichend befunden
wird. Es wird jedoch
auf die Möglichkeit hingewiesen,
dass sie sich bei der nächsten
Prüfung besser stellen könnte.

1868-4. July 1865 - Jan 25
 To submit estimates for
 the unmentioned works: -

- 1 Pulla polheim Head & limbs and
new distributing sluice
- 2 Re-building three culverts
between the 4th and 5th mile —
stones on the road from baron
towards Trichinopoly.

9 Aug 1989 - 1st June 1985 p 4

2. state what amount he proposes to be spent on the undermentioned works during the current official year, and from what source he would recommend it to be disbursed.

1. Constructing bridge of one
arch over the Vengal road,
Korumbator Dist.

2 Constructing a temporary shed for 70 extra bullocks of the Government at Dehradun.

~~4 Aug 2018 15 July 1965/18~~

~~To submit a statement~~
~~changing the appropriations~~

which

7th W 18th Dec
Pro. of Genl for March
A^o 838
Pro. of the Madras Govt.
D^y 14th March/86

Twelfth Division
Unanswered Reference
List for the half year ended
30th September 1865. Taping
Orders on —

A^o 292-293