

1588

M.R.O. 1-77,000-8-6-37.

(1) Number of pages 12
(2) Date of repair 2-4-43
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 1308		Press
32-33		~~Mis~~
Dated 1	5	1867.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department
1st May 1867.

No. 32. Read the following letter from the Acting Superintending Engineer, 1st Division, to the Secretary to Government, Public Works Department, dated Camp, Cocanada, 12th April 1867, No. 17:—

1. I have the honour to submit, herewith, a revised estimate, amounting to Rupees 820 for Lightning Conductor, to the Light-house at Cocanada. This amount is in excess by Rupees 320 of that sanctioned in G. O. No. 3,654, of 2nd December 1865.

2. The original estimate was prepared by Captain Ryves, but does not provide for sufficient rates and quantities of work required.

3. The actual cost of "cutting holes in column" has been double the amount allowed in the sanctioned estimate, in which only Rupees 120 are provided for "copper rod," while the actual cost of the same has come to Rupees 254-7-4. The unserviceable chain estimated for was not procurable, and therefore one-inch rod iron has been substituted. This alteration too has greatly added to the sum already sanctioned.

4. The Executive Engineer of No. 1 Range, Godavery, reports that he brought the several omissions, &c., in the sanctioned estimate to Captain Ryves' notice, and that he was desired to send in a revised estimate after the completion of the work proposed.

5. Under these circumstances, I request that the necessary sanction may be accorded to the estimate herewith forwarded, and that the difference (viz., Rupees 320) between this and the original estimate may be appropriated from "Port Funds," from which Rupees 500 were already granted for the purpose.

No. 33. ORDER THEREON, 1st May 1867, No. 1,308.

CIVIL WORKS, No. 5.

From the explanation afforded in this letter, it is clear that the original estimate of Rupees 500 for fixing Lightning Conductors to the Light-house at Cocanada was not prepared with sufficient care and foresight. Under the circumstances, however, the Government have no alternative but to sanction the revised estimate of Rupees 820 which is submitted by the Acting Superintending Engineer, and to authorize the disbursement of the unallotted balance (Rupees 320) from the Cocanada Port Fund.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 1st Division.
„ Controller of Public Works Accounts.
„ Accountant General.
„ Marine Department.

Exd. S. T. Augustin.

Sodavry District

Did not the Amount already sanctioned
in G. O. No 2652. dated 29 December 1885

J. Buckley Captain R.C.
 Jr. Superior, Superior 1st Va.

Signed / G. S. Sage
Executive Engineer
Godavari District

No 17

Superintending Engineer's Office
T^h Q^u Camp Co Cocumacoe.

From

12th April 1867.

Captain J. Buckley R. E.

Asst. Supt. Engineer, T^h Q^u.

To

Colonel C. A. Orr R. E.

Secretary to Govt., T. W. D.

Madras.

Sir,

I have the honor to submit herewith
a revised Estimate amounting to Rs 820 for
Lightning Conductor to the Light House
at Cocumacoe. This amount is in excess
by Rs 320, of that sanctioned in G. O. No.
3654 of 2nd December 1865.

2. The original Estimate was prepared
by Captain Pyper but does not provide
for sufficient rates and quantities of
work required.

3. The actual cost of "cutting holes in
column" has been double the amount al-
lowed in the sanctioned Estimate in
which only Rs 120 are provided for "copper
rod" while the actual cost of the same
has

P. 14 56/67

Enclosed is a bill
from the Asst. Supt.
12th April 1867
12 April 1867

has come to Rs. 254-7-4. The underservice-
-able chain estimated for was not pro-
-curable and therefore, rod iron has
been substituted. This alteration too
has greatly added to the sum already
sanctioned.

4. The Executive Engineer of A. Range
Godavery, reports that he brought the gene-
-ral omissions &c. in the sanctioned Es-
-timate to Captain Pynes' notice and
that he was desired to send in a re-
-vised Estimate after the completion
of the work proposed.

5. Under these circumstances, I
request that the necessary sanction may
be accorded to the Estimate herewith
forwarded and that the difference [viz.
Rs. 320] between this and the original Esti-
-mate may be appropriated from "Fort
Funds" from which Rs. 500 were already
granted for the purpose.

Yours faithfully

J. P. Pynes (Capt. P.E.)

Asst. Engr. & Dy. S. D. W.

30/10/06

1914
v. 1308.

From the Actg. Supy. Engineer
of the 1st Div. (Here enter 12th April 1867 N^o 17)

From the explanation afforded in this letter, it is clear that the original estimate of Rs. 500 for fixing Lightning Conductors to the Light House at Cocanada was not prepared with sufficient care and foresight. Under the circumstances, however, the Government have no alternative but to sanction the revised estimate of Rupees 820 which is submitted by the Acting Supt. Engineer, and to authorize the disbursement of the unallotted balance / Rupees 320 / from the Cocanada Port Fund.

The Sup: Eng^r of the 1.st Div.
a Controller of P. H. A.
a Accountant General.
a Marine Department.

Dep: 2/5/67

Pld 1867 Dep'tment
Proc of Bond for 1456
New

The day before yesterday

To the King's Court

Red 72 of 184

~~Adm 16-2~~
 Recd 20th July 1917 ✓

Thomas Jefferson
a Person of Color

Ms 820 for the library

Conductor of the

Edith Korda

Coenobium

1032

ca. 26 m adjuv / 67 Dg. 29 m

Ms. 1308. 1st May 1867.

Public Works 1867 (Department)

Pro: of Govt for May

No 1308

Pro: of the Madras Govt
11th May 1867

The revised estimate
of Rs. 820, for the fixing of
Lightning Conductors to the
Light House at Cocanada
Sanctioned, and authority
granted for the disbursement
of the unallocated balance
(Rs. 320) from the Cocanada
Post Fund.

No 32-33

26 April 1867 R 297