

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1395	Press Mis.
208-05	
Dated 8 5 1867.	

Not to be folded or roughly handled

By

*Proceedings of the Madras Government, Public Works Department,
8th May 1867.*

No. 208. Read the following letter from the Superintending Engineer, 5th Division, to the Secretary to Government, Department Public Works, dated Cuddalore, 30th April 1867, No. 27 :—

1. With reference to G. O. No. 179, of the 19th of January 1867, I have the honour to forward, for the sanction of Government, an estimate of Rupees 50,400, accompanied by a plan and specification, for constructing stables for Cavalry at the Race Course, Bangalore.
- 1 Plan.
1 Abstract Estimate
1 Specification.

2. The excess of Rupees 8,330 over the amount (Rupees 42,070) of Mr. Lee's original tender for the work has arisen from four causes :—

First.—The increase of the width of the stalls from 9 to 9½ feet, approved in G. O. 4,371, of the 19th November 1866.

Second.—The substitution of two single blocks for the ends, for one double one, and the consequent addition of a longitudinal wall, approved of in G. O. 19th January 1867, No. 179.

Third.—The substitution of brick-in-chunam for brick-in-clay for a portion of the pillars and centre walls. This was authorized by me on the suggestion of the Executive Engineer, for pillars built entirely of brick-in-mud are liable to be injured by leakage through the roof.

Fourth.—An alteration of the site of the end stalls, to avoid a nullah which cut the last block in half, and which must have been filled up.

No. 209. ORDER THEREON, 8th May 1867, No. 1395.

MILITARY WORKS, No. 17.

1. The excess of Rupees 8,330 over the original estimate of Rupees 42,070 for the construction of stables for the Cavalry on the old Race Course at Bangalore being satisfactorily explained in this letter, the Government sanction the revised estimate of Rupees 50,400 submitted by the Superintending Engineer of the 5th Division, and direct that the work be vigorously proceeded with.

2. The Government note that a provision of Rupees 42,070 has been made for the stables in the Budget for the current official year.
(True Extract.)

Colonel, R. E.,

Secretary to Government.

To the Superintending Engineer, 5th Division, with Specification.
" Controller of Public Works Accounts.
" Accountant General.
" Military Department.

Exd. S. T. Augustin.

for brick in clay for a portion of the pillars

and

N^o 27.

Superintg. Engineer's Office, 5th Divⁿ,
Cuddalore, 30th April 1867.

From

Lieut. Colonel E. A. Ford A.E.,
Superintg. Engineer, 5th Division.

To,

Colonel, Charles. A. Owe A.E.,
Secretary to Government, D. & W.

Sir,

With reference to G. O. N^o 149 of the
19th of January 1867, I have the honor to forward,
for the sanction of Government, an estimate
of Rupees 5,140⁰⁰., accompanied by a plan and
Specification, for constructing Stables for
Cavalry at the Race Course, Bangalore.

Enclosures.

1 Plan

1 Abstract Estimate

1 Specification.

2. The excess of Rupees 8,338⁰⁰ over the
amount of Rupees 42,070 of Mr. Lee's original
tender for the work has arisen from four causes:-

1st The increase of the width of the stalls
from 9 to 9½ feet - approved in G. O. 4371 of
the 19th November 1866.

2nd The substitution of two single blocks for
the ends, for one double one, and the consequent
addition of a longitudinal wall - approved
of in G. O. 19th January 1867 N^o 179.

3rd The substitution of brick in chunam
for brick in clay for a portion of the pillars

and

and centre walls. This was authorized by me, on
the suggestion of the Executive Engineer, for pillars
built entirely of brick in mud are liable to be
injured by leakage through the roof.

4th An alteration of the side of the end stalls
to avoid a mullah which cut the last block in
half and which must have been filled up.

I have the honor to be

Sir,

Your most obedient servant

Edw J. M. L. L. L.
Superintg. Engineer, 5th Division.

24th May 1867 O. 605

No 208

No 1395-8 May 1867

Subsiding for stables on estimate of Rs 50400 for construction of stables for Cavalry at the Race Course, Bangalore.

Estimate sent to the Government with No. 1421/86

Dated 30th April 1867

The Secretary to Govt
The Superintendent Engineer,
5th Divn

From the Superintendent of the 5th Division
Dated 15th May 1867

1395

Public Works Department.

No 1395

PROCEEDINGS of the MADRAS GOVERNMENT.
Read the following

From the Superintendent of the 5th Division } Here enter No. 27, dated 30 April 1867

The excess of Rupees 8,330 over the original estimate of Rupees 42,070 for the construction of stables for the Cavalry on the old Race Course at Bangalore being satisfactorily explained in this letter, the Government sanction the revised estimate of Rupees 50,400 submitted by the Superintendent Engineer of the 5th Division, and direct that the work be vigorously proceeded with - The Government note that a provision of Rupees 42,070 has been made

W. J. W.

Made for the Stables in
the Budget for the current
Official Year -

Ad.

To the Sup^r Inf^y 5th Divⁿ w^r
- - - Controller of the Army
- - - Accountant Gen^l
- - - Military Dep^t

Rec^d 9/5/67

80

5

to Spic^r

205-1207

Pro: of Govt. for May

No 1395

Pro: of the Madras Govt.
 28th May 1867

Sanctioning the revised estimate of ~~Rs 50,000~~ Rs 52,000, for the construction of 10 Stables (Cavalry) on the old Race Course at Bangalore.

428-209

2. 4th May 1867 R. 6th