

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1550	Press
530-31	Mis.
Dated 22-5-1867	

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
22nd May 1867.*

No. 530. Read the following letter from the Superintending Engineer, 7th Division, to the Secretary to Government, Department Public Works, dated Coonoor, 11th May 1867, No. 33 :—

1. In G. O. No. 2,787, of 1st September 1866, three estimates were sanctioned for the Maraghaut, Goortyhollay, and Coloor bridges, on the Coloor Road Circuit, amounting to Rs. 3,400, Rupees 2,800, and Rs. 1,700 respectively. The

Estimate No. 4, Rupees 4,240.
Do. " 5, " 3,430.
Do. " 6, " 2,150.

Range Officer now submits the accompanying three revised estimates, the excesses applied for in which, Rupees 840, Rupees 630, and Rupees 450 respectively, he finds to be necessary on actual execution of the work, and attributes to the unhealthiness of the localities—two of which are above, and one at the foot of the Coloor ghaut. I know them well, and that the difficulty of getting labour and keeping it, especially in such a feverish year as this, must enhance the rates prevalent in the rest of the Road Circuit. Mr. Grime appears also to have underestimated the cost of carriage of chunam. Altogether I have no hesitation in supporting his demand of even more than 25 per cent. over the original sanctions, it being borne in mind that he has never worked above ghaut before.

2. Out of the total amount of the revised estimates, Rupees 9,820, now recommended for sanction, Rupees 3,665 have been spent in 1866-67, and Rupees 4,900 are allotted for expenditure in 1867-68, Budget Item No. 314, leaving Rupees 1,255 to be provided hereafter in some manner to be reported later in the year.

No. 531.

ORDER THEREON, 22nd May 1867, No. 1,550.

CIVIL WORKS, No. 59.

The Government sanction the revised estimates of Rupees 9,820 for bridges on the Coloor Road Circuit in the district of South Canara.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer of the 7th Division, with three Estimates.
" Controller of Public Works Accounts.
" Accountant General.

Ed. S. T. Augustin.

No 33

Supg. Engineer's Office / 24,
Coimbatore, 11 May 1867. -

From

Colonel G.W. Walker. R.E.
Supg. Engineer - 7th Division

To

Colonel C. A. Orr R.E.
Secretary to Government. D. W. Madras.

Sir,

In G. O. No. 2787 of 1st Sep: 1866,

Enclosures 3, three estimates were sanctioned for the
Est. No. 4. \$4240. Maraghatt, Coortyhollass, and Coloor
- D. - 5. - 3430. Bridges, on the Coloor Road Circuit
- D. - 6. - 2150. amounting to Rs. 3400, Rs. 2800, + Rs. 1700
respectively. - The Range Officer now
submits the accompanying three re-
vised estimates. the excesses applied
for in which, Rs. 840, Rs. 630, + Rs. 450,
respectively, he finds to be necessary
on actual execution of the work, and
attributes to the unhealthiness of the
localities; 2 of which are above, and
one at the foot of the Coloor Ghant.
I know them well, and that the dif-
ficulty of getting labour and keeping
it, especially in such a feverish year
as this, must enhance the rates pro-
- valent in the rest of the Road Circuit.
Mr. Grime appears also to have under-
- estimated the cost of Carriage of Churn.

Altogether I have no hesitation in supporting his demand of even more than 25 per cent over the original sanctions, it being borne in mind that he has never worked above Chant before.

2. Out of the total amount of the revised Estimates Rs. 9820 now recommended for sanction, Rs. 3665 have been spent in 1866-67, and Rs. 4900 allotted for expenditure in 1867-68, Budget straw Rs. 314, leaving Rs. 1755 to be provided hereafter in some manner to be reported later in the year.

I have the honor to be
Sir, Your most obedt. Servant

Wm. Walker Colonel R.E.
Supg. Engineer J.D.

Rs. 14/10/1867 No. 33-40

17th May 1867

45/5/67

Submitted 3 June 1867
Order for Bridge on
the Colcon Road Co.
Court, Indanation.

Rs. 33
Dated 11 May 1867
Recd. 15 May 1867

To the Secretary of Govt.

1867
11/19/67
The Engineer
J.D.

1555

No 1550 Public Works Department.

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 22nd May/67
Read the following

From the S. Engineer of the 7th Div.
(Here enter No. 33 dated 11 May 1867.)

The Government sanction
the revised estimates of Rs. 9820
for Bridges on the Colcon Road
Circuit in the District of
South Canara.

N. 9/12

Wm

Wm

The 28 of the 7th Div with three rates
" Controller
" Sect. General

Dated 23/5/67

Pub: Works 1867 Report

Pro: of Govt. for May

No. 1550

Pro: of the Madras Govt.
D^d 22^d May 1867

Sanctioning the revised
estimates amounting to Rs. 9,820
for Bridges on the Coloor
Road Circuit in the South
Canara District.

No. 530-531

20.12.1867 May 1867 Q. 200