

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 1563

Press
Mis.

Dated

23-5-

1867.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
23rd May 1867.*

No. 558. Read the following letter from the Superintending Engineer, 4th Division, to the Secretary to Government, Public Works Department, dated Madras, 9th May 1867, No. 633 :—

1 Statement.

1. With reference to paragraph 2 of the Order of Government No. 2,945, dated 14th September 1866, I have the honour to submit, for sanction, a comparative Statement showing the difference between the original and revised estimates for the Horse Artillery Lines project at Saint Thomas' Mount.

2. The original estimate, amounting to Rupees 85,100, was sanctioned by Government in their Order No. 120, dated 13th January 1864, and the revised estimate amounts to Rupees 89,518, showing an excess Rupees 4,418, which is above five per cent. on the original sanction.

3. It will be observed from the column of Remarks of this Statement, that the increase is generally due to additional work of some kind not contemplated when the estimate was originally framed being required.

4. The amount, Rupees 2,898, required for expenditure in 1867-68 was applied for in the list of incomplete works submitted to Government for sanction on the 4th May 1867, No. 564.

No. 559. ORDER THEREON, 23rd May 1867, No. 1,563.

MILITARY WORKS, No. 38.

1. Under the explanation afforded in this letter the Government sanction the revised estimate of Rupees 89,518 for the alterations and additions which are being carried out to the Horse Artillery Lines at Saint Thomas' Mount.

No. 64, dated 7th Jan. 1864, Marine Dept.
,, 120, ,, 13th ,, Public Works Dept.

2. The sanction now accorded will cancel that given in the orders marginally noted to the original estimate of Rupees 85,100.

3. Funds have been provided in separate Proceedings to meet the proposed outlay of Rupees 2,898 on the works during the current official year.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 4th Division, with Statement.
,, Controller of Public Works Accounts.
,, Accountant General.
,, Military Department.

Ed. S. T. Augustin.

N^o 633. Superintending Engineer's Office
4th Division Madras
9th May 1867.

From
Colonel A. J. M. Poikem R.E.
Superintending Engineer 4th Division

To
Colonel C. A. Orr R.E.
Secretary to Government P.W.D.

Sir,

With reference to para 2. of the order
of Government N^o 2945 dated 14th September
1866 I have the honor to submit for sanc-
tion a Comparative Statement shewing
the difference between the original and
Revised Estimates for the Horse Artillery
Lines Project at Saint Thomas Mount.

2 The Original Estimate amounting
to Rupees 85100 was sanctioned by Govern-
ment in their order N^o 120 dated 13th January
1864 and the ~~cost of~~ Revised Estimate
~~now~~ amounts to Rupees 89518. shewing an
Excess Rupees 4418 which is about 5% cent.

on

in the original sanction.

3 It will be observed from the Column of Remarks of this statement that the increase is generally due to additional work of some kind, not contemplated when the Estimate was originally framed being required.

d. The Amount Rupees 2898 required for expenditure in 1867/68. was applied for in the list of Incomplete works submitted to Government for sanction on the 4th May 1867 N^o 564.

I have the honor to be

Sir

Your Most Obedient Servant

Boileau, Colonel R.E.

Supg Engr 4th Division

Public Works Department.

1553
No. 1563

PROCEEDINGS of the MADRAS GOVERNMENT.
Under date the 23rd May 1867
Read the following

From the Supy. Engineer of the
4th Division — (Here enter No. 633 dated 9th May 1867)

Under the explanation
afforded in this letter the
Government sanction the revised
estimate of Rupees 89,512 for
the alterations and additions
which are being carried
out to the Horse Artillery
lines at St. Thomas' Mount.
The sanction now
accorded will cancel that
given in the orders nar-
ginally noted to the original
estimate of Rupees 85,100 —
Funds have been pro-
vided in separate proceeding
to meet the proposed outlay
Rs 2898 in the works during the
current official year —

1564 of 7th Jan 1864. M.D.
— 120 — 13 — 2. P.D.

W. N. G.

To the Supy. Engr. 4th Div. with statement
- - - Controller of Public Works
3 - - Accountant General
4 - - Military Dep. - 25th May

W. N. G.

Copy to the
Supy. Engineer
4th Division
To the Secy to Govt. 1860

Order of the
Secy. to Govt. 1867
No. 1563
Submitting for
sanction a copy of the
Statement showing the
difference between the orig-
inal and revised estimate
for the Horse Artillery lines
at St. Thomas' Mount

16th May 1867 A. 1867

Order 1563. 23rd May 1867

Sub: Marks by Depart

Pro: of Govt. for May

No. 1563

Pro: of the Madras Govt.
23rd May 1867

The revised
estimate of Rs. 89,518 for
alterations and additions to
Horse Artillery Lines
at Saint Thomas's Pt.
Sanctioned with remarks.

No. 558-559