

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 1762

Press
~~Mis.~~

266-267.

Dated

12-6-1887.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Revenue Department,
6th June 1867.*

No. 99. Read the following Proceedings of the Board of Revenue, dated 22nd
May 1867, No. 3,163 :—

Read the following letter from the Acting Collector of Malabar, to the Secretary
to the Board of Revenue, dated Calicut, 9th May 1867, No. 97.

1. I have the honour to request that sanction may be obtained for Rupees

*Proceedings of the Madras Government, Public Works Department,
12th June 1867.*

No. 266. Read the following Proceedings of the Madras Government in the
Revenue Department :—

Sanctioning the revised estimate of Rupees
33,000, for the construction of the Pulandole
bridge over the Tuta river, on the road from
Angadipuram to Puttamby, in the Malabar
District. (Here enter 6th June 1867, No. 1,286.)

No. 267. ORDER THEREON, 12th June 1867, No. 1,762.

LOCAL FUNDS, No. 38.

Civil Works.

Communicated to the Superintend-
ing Engineer of the 7th Division.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

the Board of Revenue.
Accountant General.
Public Works Department.

Exd. S. T. Augustin.

Secretary to Government.

24

Proceedings of the Madras Government, Revenue Department,
6th June 1867.

No. 99. Read the following Proceedings of the Board of Revenue, dated 22nd May 1867, No. 3,163 :—

Read the following letter from the Acting Collector of Malabar, to the Secretary to the Board of Revenue, dated Calicut, 9th May 1867, No. 97.

1. I have the honour to request that sanction may be obtained for Rupees 2,630, the probable excess required over

* Proceedings of the Deputy Chief Engineer, dated 18th October 1862, No. 108.
Supplemental Local Fund Budget for 1866-67, Item No. 6.

the amount of estimate, Rupees 33,370, sanctioned* for the construction of the Pulandole bridge over the Tuta river on the road from Angadipuram to Pat-

tamby. The accompanying Statement shows the detail of excess which, the Superintending Engineer reports, is chiefly attributable to the insufficient allowance in the original estimate for the cost of timber for so large a work, for scaffolding and for baling water.

2. The total outlay up to 31st March having been Rupees 31,838, there remain Rupees 1,162, which will be provided for in the Supplemental Budget for the current official year.

ENCLOSURE No. 1.—Statement.

The sanction of Government will be requested to the excess expenditure necessary.

No. 100. ORDER THEREON, 6th June 1867, No. 1,286.

Local Funds, No. 1.

Civil Works.


1. The Acting Collector in his letter asks for sanction for Rupees 2,630, being excess over the sanctioned estimate of Rupees 33,370.

2. The accompanying Statement seems to show Rupees 2,630, as the excess of the present estimate Rupees 33,000 over the original estimate of Rupees 30,370.

3. The Government sanction the revised estimate of Rupees 33,000.

4. These applications should be prepared with greater care.

(True Extract.)


Secretary to Government.

to the Board of Revenue.
Accountant General.
Public Works Department.

Ed. S. T. Augustin.

34

Co. M. 1864
Dy. of Govt. for Engg.

Pro. of the Madras
in the Rev. Dept.

6. June 1867
Rev. S. J. M. 1867

12. 1867

no. 1762 - 12th June 1867
Sanctioning the Revised
Estimate of Rs 33,000
for the construction of the
Pulandole bridge over the
Puta river on the road from
Angadipuram to Paltamby
Malabar District.

With an Order

No 266-267

Rev

no 1762

Commenced to the

Supply Commission of

the 1867

Grant to George
12th June 1867

W. H.

1867 1867

Construction

1867 1867

1867