

(1) Number of pages 2

(2) Date of repair 30

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. <i>2862</i>	Press
<i>378-375</i>	~~Mis~~
Dated <i>16 - Seph.</i> 18 <i>67</i>	

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department.
16th September 1867.

No. 378. Read the following letter from the Superintending Engineer, 7th Division, to the Secretary to Government, Department Public Works, dated Coonoor, 3rd September 1867, No. 98:—

1. I have the honor to submit herewith a revised estimate of Rupees 7,280, for the Church at Tellicherry, with a comparative statement, giving the particulars of the total excess of Rupees 1,280 over the original estimate, sanctioned in G. O. No. 3,150 of 4th October 1866.

1 Estimate, No. —, Rupees 7,280.
1 Comparative Statement.

over the original estimate, sanctioned in G. O. No. 3,150 of 4th October 1866.

2. Of that amount Rupees 607, or nearly half, is due to extra foundations ordered by me in consequence of having found the soil of a less consistency than had been expected. Rupees 300 to extra materials and work in the trusses, to bring them somewhat into keeping with the rest of the building. And Rupees 280 to extra cost of the eight large lancet-headed windows, which had been underrated in the first estimate. Their side mouldings also have cost Rupees 73 extra.

3. Including all these extras the building will be a cheap one for the accommodation it affords. I had two designs for it made up in my own Office in the first instance, and gave it up when I found I could not bring the cost under Rupees 8,000, and the funds available appeared to be only Rupees 6,000. But according to my present information these now amount to Rupees 6,500, as particularized below, viz:—

	RS.
Private Contributions	1,300
(Being Rupees 50 in excess of amount originally named, and whereof Rupees 1,000 have been paid into the public treasury.) Amount of Bequest...	4,000
Interest on ditto at 5 per cent. from August 1861 to August 1867	1,200
Total ...	6,500

There remain, therefore, only Rupees 780 to be made up, which will not increase the entire Government grant beyond the amount prescribed by the Supreme Government Regulations on the subject.

4. Out of the entire amount of Rupees 7,280, Rupees 4,505 were spent up to 31st March; leaving Rupees 2,775 to be made up in the current year, of which Rupees 450 being realizable from private contributions there remains a deficit of Rupees 2,325. Of this deficit, Rupees 1,545 is the balance payable from the legacy and its interest, and the balance of Rupees 780 may be transferred from Item No. 74 of the printed Budget, the Talook Cutcherry of Pollachy.

No. 379. ORDER THEREON, 16th September 1867, No. 2,862.

CIVIL WORKS, No. 40.

1. Under the explanations submitted by the Superintending Engineer of the 7th Division, the Government sanction the revised estimate of Rupees 7,280 for the Church which is now under construction at Tellicherry in the Malabar District.

Proceedings of the Madras Government, Public Works Department,
16th September 1867.

2. Subject to the approval of the Government of India, His Excellency in Council authorizes the transfer of funds recommended in paragraph 4.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 7th Division, with two Enclosures.

- .. Accountant General.
- .. Controller of Public Works Accounts.
- .. Ecclesiastical Department.

Exd. S. T. Augustin.

N^o 98.

Supg. Engineer's Office 7th Div.
Coonoor, 3rd September 1867.

From,

Colonel C. A. Walker R.E.

Superintending Engineer 7th Div.

To,

Colonel C. A. Orr R.E.

Secretary to Government S. P. W. Madras.

Sir,

Enclosures.

I have the honor to submit herewith a Revised Estimate of Rs. 7200 for the Church at Tellicherry with a Comparative Statement giving the particulars of the total receipts of Rs. 1200 over the original estimate sanctioned in L. O. N^o 3150 of 4th October 1866.

1. Of that amount Rs. 600, or nearly half, is due to extra foundations ordered by me in consequence of having found the soil of less consistency than had been expected. Rs. 300 to extra materials and work in the Trusses to bring them somewhat into keeping with the rest of the building. And Rs. 200 to extra cost of the 8 large lancet headed windows which had been underrated in the first estimate. Their side moldings also have cost Rs. 70 extra.

2. Including all these extras the building will be a cheap one for the accommodation it affords. I had two designs for it made up in my own office in the first instance, and gave it up when I found I could not bring the cost under Rs. 8000, and the funds available appeared to be only Rs. 6000. But according to my present information they now amount to Rs. 6500, as particularized

Ecclesiastical Dept.

Sept 17/9/67

WFO

below viz:-

Private Contributions _____ Rs. 1300,
(being Rs. 500 in excess of amount originally
estimated, & whereof Rs. 1000 have been paid in
to the public treasury)

Amount of Bequest. _____ " 4000,
Interest on ditto at 5% per cent from Aug. 1861 to
August 1867, _____ " 1200.

Total Rs. 6500.

There remain therefore only Rs. 700 to be made
up, which will not increase the entire Govt.
grant beyond the amount prescribed by
the Supreme Government Regulations on
the subject.

4. Out of the entire amount of Rs. 7280,
Rs. 4505 were spent up to 31st March,
leaving Rs. 2775 to be made up in the
current year, of which Rs. 450 being
realizable from Private Contributions there
remains a deficit of Rs. 2325. Of this
deficit Rs. 1045 is the balance payable
from the Legacy and its interest, and
the balance of Rs. 700 may be transferred
from Item No. 74 of the Proposed Budget,
the Talook Contingency of Pollachy.

I have the honor to be

Sir
Your most obed. Servant
C. Walker Colonel R.E.
Supg. Engineer &c.

W.L.

2862.

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 16th Sept 1867

Read the following

From the Superintending Engineer of the
7th Division. (Here enter No. 98 dated 3rd Sep. 1867)

Under the explanations submitted by the Superintending Engineer of the 7th Div., the Government the revised Estimate of Rs. 7,280 for the Church which is now under construction at Tellicherry in the Malabar District.

Subject to the approval of the Govt. of India, His Excellency in Council authorizes the transfer of funds recommended in para 4

The S. Eng 7 Div with two subd.
" Accts Enl.
" Contd. Ak.
Ecclesiastical Dept. 16/9/67

From the S. Eng 7 Div
The S. Eng 7 Div
The S. Eng 7 Div
The S. Eng 7 Div

Recd 3rd Sept 1867

Enclosure 2.

Submitting enclosed
estimate of Rs. 7,280 for
Tellicherry Church
with a recommendation
from that Rs. 7,280 be
sanctioned by Government.
2862-16th Sept 1867

2862-16th Sept 1867

P. W. 1867. Department.

Proc. of Govt. for September.

No. 2862

PROCEEDINGS OF GOVERNMENT.

Dated

16th September 1867

Sanctioning the revised estimate of Rs. 7280 for the construction of a Church at Tellicherry in the Malabar District and approving conditionally of the transfer of Rs. 780 from Item 4 of the Budget to the work in question.

Cl. 378-379

C. 115 2457672 135