

17-11-68
(1) Number of pages _____
(2) Date of repair _____
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

P W

DEPARTMENT.

G.O. No. 3650	Press
41-42	Mis.
Dated 4-11-1868	

Not to be folded or roughly handled

No. 41. Read the following letter from the Superintending Engineer, 5th Division, to the Secretary to Government, Public Works Department, dated Salem, 19th October 1868, No. 134 :—

1. I have the honor to submit, for the sanction of Government, a supplemental estimate of Rupees 420, in the form of a comparative Statement, for re-constructing the anicut and clearing the channel of Agrarum Vadugagaunden tank, near Natrampalli, in the Salem District.

2. An estimate of Rupees 1,080 was sanctioned for this work in G. O., No. 2,775, of the 1st September 1866, and funds for its execution were granted in the past year. Up to the end of March last Rupees 1,227-9-10 were expended on the work, that is Rupees 147-9-10 over the sanctioned estimate, and Rupees 272-6-2 are still required to complete the work.

3. It will be seen from the statement, that the excess was caused by rock at the head of the channel having to be cut through, and the cutting was made wider than necessary by the late Overseer Ellison, against the orders received by him.

4. The excess over the original estimate can be met from savings under "Agricultural" in Salem.

No. 42. ORDER THEREON, 4th November 1868, No. 3,450. .

IRRIGATION, No. 4.

1. Under the explanation afforded by the Superintending Engineer of the 5th Division, the Government sanction the supplemental estimate of Rupees 420 for re-constructing the anicut and improving the channel of the Agrarum Vadugagaunden tank near Natrampalli in the Salem District. This will raise the total cost of the work to Rupees 1,500.*

* Original Estimate	...	...	...	RS 1,080
Supplemental	...	...	...	420
Total	...	...	...	1,500

Rupees 272-6-2. 2. The Superintending Engineer will report the particular sources from which he proposes to divert funds to meet the current year's outlay.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division.
" Accountant General.
" Controller of Public Works Accounts.
" Revenue Department.

Exd. S. T. Augustin.

Govt. of 1868} Mysore.

PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEER,

5TH DIVISION

&c, &c, &c

Dated November, 4th

Recd

For

G O, 4th November, 1868, No 3,450

NOVEMBER.

Nos. 41-42

Agrarum Vadugagaunden tank.—Supplemental estimate of Rupees 120 for reconstructing the anicut and improving the channel of the — near Natrampalli; in the Salem District, sanctioned.

No 134.

Suppl. Engrs. Office, 5th Div.,
Salem, 19th October, 1868.

From

The Superintending Engineer,
5th Division.

To

The Secretary to Government
S. W.

Sir,

Enclosure. 1
Comparative
statement.

I have the honor to submit for the sanction of Government, a supplemental estimate of Rupees 420, in the form of a Comparative statement, for Reconstructing the anicut and clearing the channel of Agrarum Vadugagaunden tank, near Natrampalli in the Salem District.

2 An estimate of Rs 1080 was sanctioned for this work in G. O. No 2775 of the 1st September/66, and funds for its execution were granted in the past year. Up to the end of March last Rupees 1227-9-10, were expended on the work

work, that is Rupees 147-9-10 over
the sanctioned estimate, and Rs.
272-6-2 are still required to complete
the work.

3. It will be seen from
the statement, that the excess was
caused by rock at the head of
the channel having to be cut through,
and the cutting was made wider
than necessary, by the late Overseer
Ellison, against the orders received
by him.

4. The excess over the original
estimate can be met from savings
under "Agricultural" in Salem.

I have the honor to be

Yours most obed^t servant

Ed Dord - Lt Col. R.E.
Supg. Engineer, 5th Division

Comparative statement
showing the difference between
the original and duplicate
estimate for reconstruction
the lower part of the
the channel of the Uppan
Madagondur tank, near
Maddur.

1894-95

1894-95

1894-95

Comparative Statement showing the difference between the Original and supplemental Estimate for Reconstructing the
Ancient and clearing the channel of the Agrann Vadagagunden Tank, near Natunpully.

Description of Work.	Original Estimate.			Revised Estimate.			Increase.		Decrease.		Balance.	Remarks.
	Quantities.	Rate.	Amount.	Quantities.	Rate.	Amount.	Quantities.	Amount.	Quantities.	Amount.		
Cubic Yards of Excavating earth.	4512 $\frac{1}{2}$	16	423	1347	13	1054			3165 $\frac{1}{2}$	31712		
" " " New Stone Work	316	12	2578						216	2578		
" " " Brickwork in Chumam												
including plastering outside.	95	4	380						95	380		
" " " Muramba												
" " " Rock excavated			865 $\frac{1}{2}$			16234	865 $\frac{1}{2}$	16234				
" " " Cutting decomposed granite			371 $\frac{1}{2}$			37154	371 $\frac{1}{2}$	37154				
" " " Plastering rock			35			178	35	178				
" " " Burned stone in Chumam			138 $\frac{1}{2}$			2778	138 $\frac{1}{2}$	2778				
" " " Concrete			162 $\frac{1}{2}$			40870	162 $\frac{1}{2}$	40870				
" " " Putting in Poring Holes			11 $\frac{1}{2}$			2328	11 $\frac{1}{2}$	2328				
" " " d.			390			732	390	732				
" " " d.			408			57	408	57				
Sundries			10408			1186114	138174	98541				
Total			1080			1045		2624				
						7500	138174	96174	420			

Coppor Range Office,
Natunpully 6th October 1868

Edw. Smith Esq. Civil Engineer
Superintending Engineer's Division

/Signed/ L. W. Paynter
Assistant Engineer

2300 2507 1868 2325

2341

Submitted for sanction a
supplemental estimate
of Rs 420 for reconstructing
the ancient & clearing
the channel of the Agram
Tadugamundam tank, in
the Salem District.

No 3450 - 47. Nov 1868

Dated 19th 3 October/68
Received 20 3 October/68
No 134
Enclosure. 1 ✓

To the Secretary
Government
M.M.

From the Superintending Engineer,
5th Division.

From the Superintending Engineer
of the 5th Div.

(Here enter No 134 of 19 October/68)

Public Works Dept.
No 3450
Proceedings of the Madras Government
Under date the 15th Nov 1868
Read the following

Under the explana-
tion afforded by the
Superintending Engineer
of the 5th Div. the Govern-
ment sanction the sup-
plemental estimate of Rs
420 for reconstructing the
ancient and improving
the Channel of the Agram
Tadugamundam tank
near Vathampalli in
the Salem District.

* Original Estimate. Rs 1080
Supplemental do - " 420
Total Rs 1500

This will raise the total
cost of the work to Rs
1500
The Superintending
Engineer will report the
particular sources from

Cue 4057
Govt. of 1868 Madras.

PUBLIC WORKS.

To the Superintending Engineer
5th Division

cc, cc cc

Dated th

Recd. Encl

G. O., 4th Nov 1868, No 3450 -

Nos. 41-42

Opium Vengayandan Tank Supple-
-mental estimate of Rs 420 for
reconstructing the ancient & im-
-proving the channel of the —
near Nattrampalli in the Salem
Dist, sanctioned.