

(1) Number of pages 18

(2) Date of repair 22, 11, 77

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 2831-32	Press ~~Mis.~~
447-49	
Dated 24 . 11	1870 .

Not to be folded or roughly handled

g.h.

*Proceedings of the Madras Government, Public Works Department,
24th November 1870.*

No. 447. Read the following Endorsement of the Acting Consulting Engineer for Railways, dated Madras, 4th November 1870, No. 438:—

Application from the Agent and Manager of the Madras Railway Company, requesting the sanction of Government to the following Estimate:—

Revised Estimate of the cost of works required by the
Locomotive Department at the Perambore Workshops
as per plan No. 630 Rupees 88,370-15-9

With this office endorsement, No. 262, of the 29th July 1868, there was submitted to Government an estimate of the cost of works required by the Locomotive Department at the Perambore Workshops amounting to Rupees 76,851-15-9, and including extra permanent-way for standing room for wagons and wheels at the workshops. When the Locomotive Superintendent applied for the improvements, he stated that he would be able to supply, from lines temporarily laid down, about one-half of the materials for the 12,000 lineal yards of permanent-way that were required, and accordingly the full quantity of permanent-way materials was not entered in the estimate.

The Acting Chief Engineer, however, now writes, "the actual quantity of material handed over to me being much less than above stated, I am obliged to submit a revised estimate including the difference."

The additional expenditure to be incurred is:—

							RS.	A.	P.
English	...	...	...	...	...	...	10,181	8	8
Indian	...	...	...	...	...	...	1,337	7	4
Total...							11,519	0	0

2. The work is at present in progress on the balance, Rupees 1,752, provided in this year's Budget under "Perambore Works," "Locomotive requirements," and additional funds for the Indian share of expenditure may be appropriated, with the sanction of Government, by a transfer of Rupees 1,337 from the item "Additional Permanent-way, Perambore Works," Rupees 3,343. This latter sum is entered in the Budget as having no sanction on estimate, and there has been no estimate sanctioned subsequently against the grant which is described in Form A. as for "extra lines required for standing room." I have already recommended a transfer of Rupees 2,006 from the same sum of Rupees 3,343 in the statement of transfers submitted with my letter, No. 394, of the 7th October 1870, and the difference, Rupees 1,337, is exactly the amount of the present demand.

3. I request that the sanction of the Government of India may be obtained for the amount of the revised estimate, namely, Rupees 88,371.

(Signed) H. L. PRENDERGAST, Captain, R.E.,
Acting Consulting Engineer for Railways,

*Proceedings of the Madras Government, Public Works Department,
24th November 1870.*

No. 448. ORDER THEREON, 24th November 1870, No. 2,831.

RAILWAY, No. 58.

ORDERED that this application be forwarded to the Government of India.

2. Authority to the transfer proposed by the Acting Consulting Engineer of the sum of Rupees 1,337 from the provision in the current year's Budget of Rupees 3,343 for "Additional Permanent-way, Perambore Works," is granted conditionally upon the sanction by His Excellency the Governor-General in Council to the revised estimate.

(Here enter No. 2,832, dated 24th November 1870.)

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Acting Consulting Engineer for Railways.

Exd. S. T. Augustin.

PUBLIC WORKS DEPARTMENT,
FORT ST. GEORGE, 24th November 1870.

No. 449.

No. 2,832.

To

THE SECRETARY TO THE GOVERNMENT OF INDIA,
PUBLIC WORKS DEPARTMENT.

RAILWAY, No. 59.

SIR,—With reference to your letter of the 28th August 1868, No. 997-R., conveying the sanction of the Government of India to an estimate of Rupees 76,852 for works in connection with additional storage room, siding accommodation, and an improved water supply required for the Locomotive shops at Perambore, I am directed herewith to forward a revised estimate of Rupees 88,371.

2. The increase of Rupees 11,519 is represented to be due to insufficient provision having been made in the original estimate for permanent-way material in the belief that a larger quantity than was afterwards found to be available could be obtained by utilizing materials from lines which had been temporarily laid down, and, under the circumstances, I am to request that the excess outlay may receive the sanction of His Excellency the Governor-General in Council.

I have the honour to be,

Sir,

Your most obedient servant,

Colonel, R.E.,
Secretary to Government.

Exd. S. T. Augustin.

Application from the Agent and Manager of the Madras Railway Company,
requesting the sanction of Government to the following Estimate:—

Revised Estimate of the cost
of works required by the Locomotive
Department at the Perambore work
shops as per plan No 630 ————— Rs. 88,370-15-9

With this office
endorsement No 262 of the 29th
July 1868, there was submitted
to Government an estimate of
the cost of works required by
the Locomotive Department at
the Perambore workshops —
amounting to Rs. 76,851-15-9
and including extra permanent
way for standing room for
wagons and wheels at the
workshops

workshops. When the Locomotive Superintendent applied for the improvements, he stated that he would be able to supply from lines temporarily laid down, about one half of the materials for the 12,000 lineal yards of permanent way that were required, and accordingly the full quantity of permanent way materials was not entered in the estimate.

The Acting Chief Engineer however now writes the actual quantity of material handed over

over to me being much less than above stated, I am obliged to submit a revised estimate including the difference.

The additional expenditure to be incurred is:-

English - Rs. 10,181-8-8

Indian - Rs. 1,897-7-4

Total Rs. 11,519-15-12

2 The work is at present in progress on the balance Rs. 1,752 provided in this year's Budget under Pambone Works Locomotive requirements and additional funds for the Indian share of expenditures may be appropriated with the

the sanction of Government, by a transfer of Rs: 1337 from the item "Additional Permanent way & Pambase works" Rs: 3343. This latter sum is entered in the Budget, as having no sanction on estimate, and there has been no estimate sanctioned subsequently, against the grant, which is described in Form A, as for "extra lines required for standing room". I have already recommended a transfer of Rs: 2006 from the same sum of Rs: 3343, in the statement of transfers submitted with my letter.

9
letter No 394 of the 7th October 1870: and the difference Rs: 1337, is exactly the amount of the present demand.

3 I request that the sanction of the Government of India may be obtained for the amount of the revised estimate Rs: 88,371.

Wm. Sander to Captain R. C. Sander
by: Com: Ceyr for R. C. Sander

To

The Secretary to Government
Public Works Dept.
Fort Saint George.

1. The first page is blank.
2. The second page is blank.
3. The third page is blank.
4. The fourth page is blank.
5. The fifth page is blank.
6. The sixth page is blank.
7. The seventh page is blank.
8. The eighth page is blank.
9. The ninth page is blank.
10. The tenth page is blank.
11. The eleventh page is blank.
12. The twelfth page is blank.
13. The thirteenth page is blank.
14. The fourteenth page is blank.
15. The fifteenth page is blank.
16. The sixteenth page is blank.
17. The seventeenth page is blank.
18. The eighteenth page is blank.
19. The nineteenth page is blank.
20. The twentieth page is blank.

works required by
the Loco. Dept^l at the
Perambore workshops
amounting to Rs. 88,370-
15-9-

Public Works Department
Proposed for November
- 28-11-92

RAILWAY DEPARTMENT.

From

The Consulting Engineer
for Railways,

To

The Secretary to Govt
P. W. Dept^l

Dated

Received

4th } November, 1870.
7th }
No. 438.

Enclosure. 2

Application
from the Agent of the
M. R. Comp^y, requesting
the sanction of Govern-
ment to the revised
estimate of the cost of
No. 2832-24 chapp

Ably
C. 12. Nov. 1870.

Proceedings of the Madras Govt.

Read the following

From

The Consulting Engineer for
Railways

(H. E. No. 438 of 1870)

Ordered that this
application be forwarded
to the Govt of India.

Authority to the
transfer proposed by the
Acting Consulting Engineer
of the sum of Rs. 1337
from the provision in the
current year's budget of
Rs. 3343 for "additional
Permanent way, Perambore
works" is granted condi-
tionally upon the
sanction by His Ex-
cellency the Governor
General in Council
to

to the revised estimate
N. E. No. 2832 & 24 Staff.

To
The Secy. to the Govt.
of India P. W. D.
Resd. 25/11/70.

To
The Secy. to the Govt.
of India P. W. D.
Sir

With reference to
your letter of the 28th
August 1868 No. 997 R,
conveying the sanction
of the Govt. of India to
an estimate of Rs 76,852
for works in connection
with additional storage
room, siding accommoda-
tion, and an improved
water supply required
for the Locomotive shops
at Perambore, I am
directed

5
directed herewith to forward
a revised estimate of
Rs 88,371.

The increase of Rs
11,519 is represented to
be due to insufficient
provision having been
made in the original
estimate for permanent
way material in the
belief that a larger
quantity than was
afterwards found to be
available could be
obtained by utilizing
materials from lines
which had been tem-
porarily laid down,
and under the cir-
cumstances, I am to
request that the excess
outlay

outlay may receive the
sanction of His Excellency
the Governor General in
Council.

W

Recd 25/11/70 into two
Enclosures & 7 copies of E.O.
2831 of 1870

2/2 1492

Govt. of (1870) Madras.

PUBLIC WORKS.

To Messrs Consulting Engs
for Railways
and
To the Secretary to the Govt
of India

Dated

Recd.

Exp.

24th Nov 283192832

Good
No. 1147-1148 & 1149

Works. Passing orders on the Ap-
plication, submitted by the
Engs for Railways, re-
questing sanction to the re-
vised estimate of Rs. 88,371
for certain works required
for the Locomotive Shops
at Perambore -

(Letter) Requesting sanction to the
revised estimate of Rs. 88,371 for
certain works required by the Loco-
motive Shops at Perambore -