

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	146	Press
229, 230,		Mis.
Dated	16-1-	1873.

Not to be folded or roughly handled

No. 229. Read the following letter from the District Engineer, Salem, to the Secretary to Government, Public Works Department, dated Salem, 27th December 1872, No. 7:—

I HAVE the honour to submit for the sanction of Government a revised estimate, amounting to Rupees 28,550, and a comparative statement for extending the southern range of stabling, Remount Depot at Oosoor.

One revised estimate.
„ comparative statement.

2. This revised estimate exceeds the sanctioned estimate by Rupees 1,350, which is within five per cent.

3. The Executive Engineer, Oosoor Range, reports that the cause of the increase is owing to the stoppage of the work, in consequence of which chunam, bricks, and some other materials have been damaged and destroyed; bricks also of the value of Rupees 38-8-0 have been sold and the sum realized not credited to the stables but to Miscellaneous, Public Works Receipts.

4. The whole of the current year's allotment, Rupees 6,414, granted in G. O., No. 1,264, of 14th May 1872, has been worked up, and the work completed and handed over to the Remount Agent, as reported in my letter to you, No. 6, of 27th December 1872; but payments still remain to be made to the full amount of the revised estimate.

5. I request, therefore, that the Government will be pleased to place at an early date at my disposal the sum of Rupees 1,350, the balance of the estimate now submitted.

From the District Engineer, Salem, to the Secretary to Government, Public Works Department, dated Salem, 27th December 1872, No. 6.

ADVERTING to the Order of Government under date 23rd November 1872, No. 193, I have the honour to report, for the information of Government, that the expenditure during the current year up to the end of last month on the new stables at the Remount Depot is Rupees 7,641-9-7.

2. The Executive Engineer, Oosoor Range, reports that they are now completed and were handed to the Remount Agent on the 19th November 1872.

3. A comparative statement will soon be submitted with regard to the expenditure over the sanctioned estimate.

No. 230. ORDER THEREON, 16th January 1873, No. 146.

MILITARY WORKS, No. 6.

It is within the competence of the District Engineer to pass the excess of Rupees 1,350 on convincing himself of the propriety of the increased rate for brick-in-chunam, which is the chief item of excess.

Dev

No 146

Chief Works
3'

It is within the competence of the District Engineer to pass the exp of Rs 1350 on Commencing himself of the propriety of the increased rate for Duck in Chumam which is the chief item of exp.

That sum is placed at his disposal by transfer from the grant for the Ulloor Water project.

G.M.W.

42
5

5- D. E. Salami
2- Bangalore
3- Controller
5- M. S. Dept

Desp 18/1/73

Govt of 1873 Madras.
PUBLIC WORKS.

To the District Court
- Saline

Dated

Recd.

Encl. 2

G. O. 16 Aug 1872. 146.

Nos: 1294230

Remount Depot, Cossor.

The St. Engineer, Salem
informed that it is
within his competence
to pass the exp of
Rs: 1350 incurred

an extending the Southern
Range of Shabbling at the
Vermont Depot, Co. Moor
and ~~and~~ the amount
~~pro~~ placed at his dis-
posal by transfer from
the bank for the Ulaor Water