

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No.	271	Press
555, 556, 557		Mis.
Dated	27.10.	1873.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
27th January 1873.*

No. 555. Read the following letter from the District Engineer, Kistna, to the Secretary to Government, Public Works Department, dated Bezwarah, 13th January 1873, No. 10:—

I HAVE the honour to forward a comparative statement showing the excess work required in repairing the Bezwarah Post Office, and to request that the amount of excess* over the sanctioned estimate may be placed at my disposal as early as possible.

* Rupees 129.
2. The original estimate, Rupees 276, was sanctioned in G. O., No. 2,952, dated 22nd November 1871, but no funds were allotted till September 1872, when on taking off the roof it was found that the wood-work had suffered considerable damage since the estimate was framed, and the amount sanctioned was quite insufficient to put the building into thorough repair. As it was essential that the building should be rendered fit for re-occupation at once the repairs were completed according to the revised estimate, and I found on my arrival that the work was completed. Application for additional allotment of funds would doubtless have been made earlier had not the departure of the Superintending Engineer thrown the office work into arrears.

No. 556. ORDER THEREON, 27th January 1873, No. 271.

ACCOUNT, No. 52.

A sum of Rupees 76 was provided by transfer for the repair of the Bezwarah Post Office in G. O., No. 2,081, of 2nd September 1872. The further sum of Rupees 53 required to cover the excess over the sanctioned estimate will be transferred from the sum of Rupees 180 surrendered* by the District Engineer, Chingleput, from the grants for repairs to Postal Buildings.

* G. O., 15th January 1873, No. 136.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the District Engineer, Kistna.
do. Chingleput.
Controller of Public Works Accounts.

Revised Estimate for Repairing Post Office at Berawada.

N^o 406 of 1872/73

Items

Original Estimate Revised Estimate Increase

Quantity Rate Amount Quantity Rate Amount Quantity Amount

Plastering floor with 2 coats	12.75	3 4 .	41 7 .	12.75	3 4 .	41 7 .	
Turning Tiles	23.16	1 8 .	34 11 10	23.16	1 8 .	34 11 10	
Asphalt	4.58 1/4	21 . .	96 3 8	4.58 1/4	21 . .	96 3 8	
Whitewashing	69 .	" 4 .	17 4 .	69 .	" 4 .	17 4 .	
Bamboos for reepers	25	3 . .	12 .	1000	2 . .	20 . .	975 19 4 .
Palm-leaf rafters including carpentry	32	" 10 . .	20 . .	70	" 12 . .	52 8 .	38 32 8 .
Carpentry & Co.	"	" . .	10 . .	2316	1 4 .	28 15 2 .	18 15 2 .
Assisting carpenter and removing roof	"	" . .	" . .	"	" . .	15 . .	15 . .
Rafter nails per mound	"	" . .	" . .	4	3 4 .	13 . .	13 . .
Reeper D ^o D ^o	"	" . .	" . .	4	2 6 .	9 8 .	9 8 .
Harring Squares	"	" . .	" . .	1600	" 10 . .	10 . .	10 . .
Venetian Doors	"	" . .	10 . .	"	" . .	10 . .	" . .
Repairs to doors	"	" . .	4 . .	"	" . .	4 . .	" . .
Bamboo mat 1/2 yard	92 1/4	" 3 3	18 11 9	92 1/4	" 3 3	18 11 9	" . .
Panes of glasses	8	" 15 .	11 4	8	" 15 .	11 4	" . .
Fitting hire	"	" . .	14 . .	"	" . .	14 . .	" . .

Runners Stages

Turning Tiles	1/2 ft	752 1/2	1 . .	7 8 4	752 1/2	1 . .	7 8 4	
Bamboos	N ^o	25	3 . .	12 .	25	3 . .	12 .	
				262 15 11			381 3 1	118 3 2
Contingencies				13 . 1			23 12 11	10 12 10
Total Repairs				276 . .			405 . .	129 . .
							276 . .	
							129 . .	

Net Increase Rs. 129 . .

District Engineer's Office H. D. S.
Berawada 13th Jan 1873

John Arthur
District Engineer H. D. S.

No 10
 District Engineer's
 Office
 13 January 1873
 From Major J. A. Hasted R.E.
 District Engineer
 Colonel G. W. Walker R.E.
 Secretary to Government
 Public Works Department

Enclosure 1
 I have the honor to forward a
 comparative statement showing the excess
 work required in repairing the Regent's
 Post Office and to request that the amount
 of excess over the sanctioned estimate may
 be placed at my disposal as early
 as possible
 2. The original estimate Rs 276 was
 sanctioned in P.O. No 2962 dated 22nd
 November 1871. but no funds were allotted
 till September 1872. when, on taking off
 the roof, it was found that the wood
 work had suffered considerable
 damage since the estimate was framed
 and the amount sanctioned was quite

1742081 422
 1872

Indorse in Office
 No 10 of 10 January
 1873, from the District
 Engineer, R.E. to
 the Secretary to
 Govt. P.W.D. Madras

P.N. 352/73-

General Estimate
 for repairing
 Post Office at
 Ottumbar.

No 405.

Recd 22 November 1901 No 352
D. D. 1/1/72 - 5-4-

By B. D. 15th Nov 1901
1903 No 166
At Bangalore Post Office Building.

Recd 22/11/73.

W. W. W.

P. W. 1873 Depart
No 10

From No 352.
The District Engineer
Madras District

To
The Secretary to Govt
D. D. Madras

Dated 10 January 1873
No 20

Enclosed
Forwarded a comparative
statement showing the excess
work required in repairing the
Bywarah Post office, and
requests to place the excess
amount Rs 129 at the disposal
of the District Engineer -

With an Order

By B. D. 15th Nov 1901
1903 No 166
At Bangalore Post Office Building.

cover the excess over the sanctioned estimate will

be transferred from the sum of Rs 100 sanctioned by

the Bangalore Post Office Building.

C. No. 352

Govt. of 1873 Madras.

PUBLIC WORKS.

To the District Engineer
Tirunelveli

Dated

Recd.

Encl.

G. O. 27 Jan 1873, No. 7

Nos. 355 & 356

Bezwarah Post Office.
Funds provided by
transfer to meet
expenses on the
Post Office at
Bezwarah -