

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public works

DEPARTMENT

G.O. No.	646	Press
B.P. No.		Mis.
46-44		
Dated	3 - 13	1843

Not to be folded or roughly handled

10

*Proceedings of the Madras Government, Public Works Department,
3rd March 1873.*

No. 46. Read the following Endorsement of the Chief Engineer for Irrigation, dated Fort St. George, 4th February 1873, No. 52:—

From the Officiating District Engineer, South Arcot, to the Chief Engineer for Irrigation, dated Cuddalore, 18th January 1873, No. 23.

I HAVE the honour to forward for sanction a revised estimate, in the form of a comparative statement, of Rupees 6,485-4-7 for enlarging the Vyloor tank in the Virdachellum Taluq.

1 Comparative Statement.

2. An estimate of Rupees 6,065 was sanctioned for this work in G. O. No. 1,733 of 27th May 1869; it was commenced in 1869-70, and an outlay of Rupees 5,761 incurred thereon up to the end of the last official year; and the balance required for its completion is Rupees 724, that is, Rupees 420 in excess of the sanctioned estimate. This excess the Range Officer attributes to the following causes:—

(I.) *Brickwork in chunam.*—The increase in the quantity is due to an error which by an oversight has crept in the original estimate, and the increase in the rate has been occasioned by the materials having been brought from Virdachellum, a distance of five miles, as the soil in the vicinity of the work is not suited for brick-making.

(II.) *Rough stone-in-chunam.*—It was found necessary to give an extra thickness to a portion of the flooring in the apron owing to the soil being bad. Hence the excess in this item.

(III.) *Baling.*—The sanctioned estimate has no provision for this item.

(IV.) *Sundries.*—The excess in this item is said to be due to the work having been twice stopped under the restrictive orders, and allowed to be in progress for about three years.

3. As it is not advisable to defer any longer the completion of this work, it is being proceeded with by the Range Officer, and an outlay of Rupees 434 has also been incurred in this year. I request therefore that sanction may be obtained to a grant of Rupees 724, the balance of the estimate now submitted.

SUBMITTED to Government for sanction. The net excess of expenditure over the sanctioned estimate amounts to Rupees 420-4-7. The principal items of excess are the masonry and "baling." An error is said to have been made in the detailed estimate of the former, the District Engineer will be called upon to further explain this; no allowance for baling was made in the original estimate. As the work is nearly completed and an early allotment of funds is desirable, the supplemental sanction is recommended without waiting for further explanation.

(Signed) C. J. SMITH, Captain, R.E.,

For Chief Engineer for Irrigation.

No. 47.

ORDER THEREON, 3rd March 1873, No. 676.

IRRIGATION, No. 2.

THE revised estimate, Rupees 6,486, for the Vyloor tank, in the Virdachellum Taluq, of the South Arcot District,

Proceedings of the Madras Government, Public Works Department,
3rd March 1873.

is sanctioned, and the amount, Rupees 724, required to complete the work is placed
at the District Engineer's disposal from the sum surrendered from the Budam
Project, G. O. No. 277, dated 28th January 1873.

(True Extract.)

Captain, R.E.,
Officiating Under Secretary to Government.

To the District Engineer, South Arcot.
,, Chief Engineer for Irrigation.
,, Controller of Public Works Accounts.

N^o 23

District Engineers Office, S. Arcot.

Encl
Camp
Station

MEMORANDUM.

REQUESTED for reference the under-mentioned papers

*comparative statement referred to
in letter of the District Engineer South
Arcot printed with G.O. No. 676
dated 3rd July 1873*

OFFICE OF THE CHIEF
ENGR. FOR IRRIGATION,
P. W. Department.

10th June 1873.

To

The Registrar of the

Wm. Hunt
Head Clerk.

N^o 23 District Engineers Office, S. Street,
Cuddalore, 18th January 1873.

From, The Offg. District Engineer,
South Street.

To The Chief Engineer for Irrigation

Enclosure
Comparative
Statement.

Sir, I have the honor to forward, for
Sanction, a revised Estimate, in the form
of a Comparative Statement, of Rupees
6,485-4-7 for enlarging the Dyke
South in the Vindachellum Taluk.

2. An Estimate of Rupees 6065 was
sanctioned for this work in G.O. N^o 1733
of 27th May 1869; it was commenced
in 1869-70 and an outlay of Rupees
5,761, incurred thereon up to the end
of the last Official Year; and the
sum required for its completion

is Rupees 724, that is, Rupees 420 in excess of the sanctioned estimate. This excess the Range Officer attributes to the following causes.

I Brick work in Chumau. The increase in the quantity is due to an error which by an oversight has crept in the original estimate; and the increase in the rate has been occasioned by the materials having been brought from Tindachellum a distance of 5 Miles, as the soil in the vicinity of the work is not suited for brick making.

II Rough stone in Chumau. It was found necessary to give an extra thickness to a portion of the flooring in the apron owing to the soil being bad. Hence the excess in this item.

III Balug. The sanctioned estimate has

has no provision for this item.

IV Sundries. The excess in this item is said to be due to the work having been twice stopped, under the restrictive orders, and allowed to be in progress for about 3 years.

3. As it is not advisable to defer any longer the completion of this work, it is being proceeded with by the Range Officer, and an outlay of Rs 434 has also been incurred in this year. I request, therefore, that sanction may be obtained to a grant of Rupees 724, the balance of the estimate now submitted.

I have the honor to be
Sir,
Yours Most Obedt Servant
Chunja
Offg. District Engineer.

No. 676 Public Works Department
Proceedings of the Madras Government
Read the following

in The Chief Engineer
for Irrigation. } N.E. No. 52 of 4th February 1900

The revised estimate Rupees 6486 for the Vylloor Tank, in the Verdachellum Taluq of South Arcot District is sanctioned, and the amount Rupees 724, required to complete the work is placed at the District Engineers' disposal from the

Handwritten signature: *James M. Smith*

7-11-62-10443

John Phillips

The City & Country
Vault & Root

20

Office Chief Engineer for
Emigration.

Noted 18th
Mar 21
J. M. 887/78.

1843 3 months 3/13 h = 48

Subscribing for some
new standard of National
at \$1.00 6/8th per An-
nually the National
in the National

18

The sum surrendered from 10-1-73

The Budam project

G.O. No 77 of 20 Jan 73.

11-7/2/73

Ann

Long
The D. Eng. South Coast
Chief Engineer for Coast
Governor of Madras

Desp. 6/3/73.

No 46.47.

10/10/73 R. 115-504.

The sum surrendered

Op. 887

Sept. 1873

PUBLIC WORKS.

*H. District Clerk
South Arc.*

Prca

Recd.

Encl. 2

G. O. 3^d Dec 1873. No. 676.

No. 46847

Vylor Bank, South Arc.
District. Revised esti-
mate of Rs. 6486 for the
Vylor Bank, sanctioned
with remarks.