

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No. 2693	Press
B.P. No. 477-479	Mis.
Dated 21-9-1874. 195.	

Not to be folded or roughly handled

16

*Proceedings of the Madras Government, Public Works Department,
21st September 1874.*

Read the following papers :—

No. 477. From Major J. BEATTY, R.E., District Engineer, Godavery, to Lieutenant-Colonel J. MULLINS, R.E., Chief Engineer for Irrigation and Joint Secretary to Government, dated Dowlaishweram, 20th August 1874, No. 1,601.

I HAVE the honor to inform you that an estimate, amounting to Rupees 720, for constructing an irrigation sluice in the south bank of Ellore Canal, near Pulla, was sanctioned by my predecessor from the lump sum of Rupees 12,590, provided in the Ellore Canal completion estimates, for twenty-six minor head-sluices. This estimate will probably be exceeded by Rupees 101 for reasons stated in the copy of a letter from the Range Officer now forwarded with a comparative statement.

1 Copy of letter, No. 222, of 2nd August 1874, from the Officer in charge, No. 3 Range.
1 Supplemental Estimate.

Description.	Lump sum provision.	PREVIOUSLY APPROPRIATED.		Present Excess.	Total.
		On District Engineer's sanction	On Chief Engineer's sanction.		
ELLORE CANAL COMPLETION ESTIMATE, RUPEES 55,000.	RS.	RS.	RS.	RS.	RS.
Distribution.					
Masonry ...	12,590	2,200		101	2,301

2. As the excess is above Rupees 2½ per cent., I request you will be good enough to sanction it at your earliest convenience.
3. The usual statement showing previous appropriations, etc., is subjoined.

No. 673.

No. 478. *Note by the Chief Engineer for Irrigation.*

UNDER ordinary circumstances individual estimates against lump sum provision in the delta completion estimates are sanctioned by the District Engineer when within Rupees 750, and when above that amount by this office. In the present case the revised estimate would have been sanctioned by me, but that the lump sum of Rupees 12,590 in the Ellore Canal estimate of Rupees 55,000*

* Part of Rupees 2,43,700.

was intended to provide for twenty-six sluices, at an average cost therefore of Rupees 484 each.

2. It is understood that there is likely to be some saving on the earthworks of the Ellore Canal from the revision* of the levels; the difference has not yet been reported.

* Paragraph 54 of Inspection Report, dated February 1874.

3. In working out the distribution details, variations may be expected; it may be noticed that it would have been better had the late District Engineer, when sanctioning an estimate for a sluice, the amount of which exceeded very

Proceedings of the Madras Government, Public Works Department,
21st September 1874.

considerably the average sum allowed, recorded his reasons. All that is necessary is that the circumstances should be fully understood.

OOTACAMUND, (Signed) JOHN MULLINS, Lieut.-Colonel, R.E.,
4th September 1874. Chief Engineer for Irrigation.

No. 479. ORDER THEREON, 21st September 1874, No. 2,693.

IRRIGATION, No. 58.

THE revised estimate of Rupees 821 for constructing the Pulla irrigation sluice, in the left bank of the Ellore Canal, Western Delta, Godavery, is sanctioned against the lump sum provision of Rupees 12,590 in the estimate for that canal.

(True Extract.)

Lieut.-Colonel, R.E.,
Joint Secretary to Government.

To the District Engineer, Godavery.
,, Chief Engineer for Irrigation.
,, Officiating Controller of Public Works Accounts.

Exd. S. T. Austin.
Extra Copies

No. 1601

District Engineer's Office Copy.
Howlaishuram 20 August 1874

From

Major J. Beatty R.E.
District Engineer Godavery

To

1 copy to

1 copy to

1 copy to

1 copy to

1 copy to

1 copy to

1 copy to

1 copy to

1 copy to

Lieutenant Col. J. Mullins R.E.
Chief Engineer for Irrigation
& Joint Secretary to Govt
Madras

Sir,

Description	Lump sum provision on District Engineer's sanction	Previously appropriated in District on Chief Engineer's sanction	Total
Ellore Canal Completion Est. - mate Rs 55,000. Distribution	12,590	2,200	2,301
Godavery		101	

I have the honor to inform you, that an Estimate amounting to Rs 720 for constructing an Irrigation sluice in the south bank of Ellore Canal, near Pulla, was sanctioned by my predecessor from the lump sum of Rs 12,590 provided in the Ellore Canal completion Estimates, for 26 Minor head sluices. This estimate will probably be exceeded by Rs 101 for reasons stated in the copy of

of a letter from the Range Officer now
forwarded with a Comparative Statement.
2 As the excess is above Rs 2½
per cent, I request you will be good
enough to sanction it at your earliest
convenience.

3 The usual statement showing
previous appropriations &c is subjoined.
I have the honor to be

Sir

Your Most Obedt. Servt.

P. Beatty Major R.E.

District Engineer, Godavari

Paul
H

No. 222

Camp Chilacampad

From

The Officer in charge No. III or Western
Delta Range, Godavery.

To

The District Engineer

108

Godavery District

Dated: 2nd August.

Received

1874

Enclosure

Subject.

Sir

I have the honor to forward a statement
showing that there will be a probable excess
of Rs 101. on the Estimate for Poolla sluice
at 31st Mile. Ellore Canal. From the rate
allowed for Cutstone viz Rs 50 per 100 Cft. it
was probably intended to get it from some
old work. But all such stone having been
used on more important works. I al-
lowed the supervisor to get stone from a
site at Ellore as the work had been a long
time in hand and I saw no other way to
get it finished off. The excess on the
other

From Chilacampad No. 1535

The District Engineer

Godavery

To

The Chief Engineer for

Navigation & Port

Secretary to Govt

Madras

Dated 20th August

Recd 27th August 1874

No. 1601

Encls 2

Subject.

Requests the sanction for
Rs 101 by which the Estimate

for an Obstruction sluice

in the South Bank of Ellore

Canal near Poolla is

exceeded.

No. 5736/14

No. 2695-21-4-3-4

Chilacampad

I have the honor to be

Yca

Hea

1) A. B. F. Dorward Lintth B. E.

Assistant Engineer

(True Copy)

*E. Seatz. Major B. E.
District Engineer Gody.*

x see this Office No 526 of 16/1/74

Dec 1/555/74.

Work Constructing Fulls Head Sluice Elmore Canal.
No. 3 or Western Delta Range
Supplemental Estimate

[illegible]

No. 3 Range Office }
22 August 1874 }

Campbell

W. Beatty - Major R. G.

Distriet Engineer Godaness.

Signed / s. R. J. P. r r r r r r r r r r r r r r r r

Assistant Engineer

672
Note by the Chief Engineer for 1874

Under ordinary circumstances individual estimates against a lump sum provision in the Delta compartment estimates ~~of the Delta~~ are sanctioned by the District Engineer when within Rupees 750, and when above that amount by this office. In the present case the revised estimate would have been sanctioned by me, but that the lump sum of Rupees 12,590 in the Ellore Canal estimate of Rupees 55,000 was intended to provide for 26 sluices, at an average cost of Rupees 480 each.

*Part of Rupees 2,43,700

2. It is understood that there is likely to be some saving on the earthworks of the Ellore Canal.

*Para 54 of Inspec from the revision of the levels; the report dated February 1874. difference has not yet been reported.

3. In working out the distribution details, variations may be expected; it may be noticed that it would have been better had the

Enclosure in a letter
No 1601 dated 20 Augt
from the District Eng^r
forwarded to the Chief
Engineer for Sanitation
P.S. 221 Sept 1/74
213.4.478
Mr. 5726/74
2

the late District Engineer, when
 sanctioning an estimate for a ~~sum~~
 the amount of which exceeded very
 considerably the average sum ~~at~~
 lower, ~~and~~ his reasons. ~~At~~
 that ~~it is necessary~~ is that the cir-
 cumstances should be fully un-
 derstood, ~~and~~ ~~all~~ ~~with~~ ~~the~~ ~~re-~~

St. Paul's
 September 1874
 Chief Engineer for Irrigation
 The Secretary to Govt. P.W.D.

W. 1874-75
 No: 5736
 From
 The Chief Engr
 for Irrigation
 20 Sept 2 1874.
 Note on the
 revised estimate
 for the construction
 of the Pulla Irriga-
 tion scheme in the
 left bank of the
 Ellore Canal Western
 Delta, Godavery.

Sl. No: 2693. 21-9-74.

ist to est. for
 the cost of
 the construction
 of the Pulla Irriga-
 tion scheme in the
 left bank of the
 Ellore Canal Western
 Delta, Godavery.

Civ. Public Works
 Proceedings of the Madras Government
 Read the following
 The D. E. Godavery (78 Cal. 1601 dated
 "Chief Engr for Irr 20th Aug 1874)
 (78 Cal. 1673 dated
 4th Sept 1874) 13

78
 8/4

2693
 The revised esti-
 mate of Rupees 821
 for constructing the
 Pulla irrigation scheme
 in the left Bank of
 the Ellore Canal, Wes-
 tern Delta, Godavery,
 is sanctioned against
 the lump sum pro-
 vision of Rupees 12,540
 in the estimate for
 that Canal.

H.B. It is to be noted that the
 average is ~~undoubtedly~~ the expended
 on the work. There will be some
 difficulty in transfers for last work
 & masonry, will there not?

The D. E. Godavery.
 - - - Chief Engr for Irr.
 - - - Controller M. A. C. S.
 S. Copies despt 29/9/74.

W. 5/9/74
 C. P. W.

2693

5736 ✓
Govt. of 1874 Madras.
PUBLIC WORKS.

To

The Mr. Super
Godavery

Dated

Recd.

Encl. 3

G. O.

21 Sept 74, No. 2193

Nos.

477-478.

Pulla irrigation sluice
in the left bank of the
Ellur Canal, Western Delta,
Godavery D. - The
revised Estimate for
constructing the sluice,
sanctioned ~~in~~ against
the provision of Rs. 12500
in the Estimate for the
Ellur Canal —