

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	574	Press
B.P. No.		Mis.
Dated	5-3-	1874 195

Not to be folded or roughly handled

No. 107. Read the following letter from Lieutenant-Colonel R. B. KENNEDY, Special Executive Engineer, Wynaad, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Luckadie, 17th February 1874, No. 139:—

In accordance with G. O., No. 309, dated 9th February 1874, paragraph 2, I beg to submit herewith copy of a revised estimate,* amounting to Rupees 1,650, and letter forwarded to the Inspecting Engineer for Civil and Military Buildings in December last, and, if approved, to request an early allotment of funds.

2. The original estimate is beyond the sum named by Government, but as that was long ago approved, I presume that I am in order in treating the supplementary amount as a case coming under the Government Order above quoted, especially, as I fear, it is one of the unchecked estimates which have been so long in the Inspecting Engineer's Office, and is, moreover, of an emergent nature.

3. With reference to paragraph 6 of my letter to the Inspecting Engineer, I beg to say that I had not collected any subscriptions beyond the original amount, so leaving Rupees 1,650 to be provided.

No. 108. ORDER THEREON, 5th March 1874, No. 574.

CIVIL WORKS, No. 13.

THE Executive Engineer in special charge of Wynaad explains that sanction for an increase of Rupees 1,650 over the sanctioned estimate of Rupees 8,750 for construction of a dispensary and hospital, with out-offices, at Vythery, has become necessary in consequence of the brick-work of all the buildings having cost Rupees 2 per 100 cubic feet more than was reckoned on, and from the supply of rough stone for foundations having failed, involving an extra charge of Rupees 12 per 100 cubic feet; also of an increase of Rupees 10 a square in the cost of roofing the main buildings, and Rupees 5 in that of the out-buildings, incurred by substitution of imported tiles in the first case, and corrugated iron in the second, consequent on failure to find clay of good quality for tile-making on the spot. A very heavy outlay likewise was incurred on levelling the site, which was apparently selected subsequently to the submission of the original estimate, and probably involved the construction of roads of approach.

2. The last mentioned item of expense having been incurred in 1871-72, and the other extra charges being such as might have been foreseen long ago, Lieutenant Colonel Kennedy's procedure in withholding report till December of the current official year cannot be excused. There is now no alternative but to grant the entire sum of Rupees 1,650, of which had timely report been made one-half might have been made up by private contributions. It is taken for granted that the building will be ready for occupation before next monsoon.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Executive Engineer, Wynaad.
" Inspecting Engineer for Buildings.
" Officiating Controller of Public Works Accounts.

Exd. S. T. Austin.

Spare Copies

all

Civil Dispensary at D. J. Thery.

6.2

Expenditure in 1866/67 -	" - - -	
1867/68 -	" - - -	
" 1868/69 -	" - - -	
" 1869/70 -	" - - -	
" 1870/71 -	" - - -	
1871/72 -	3000 -	" & No. 12 by Final contribution
1872/73 -	1499 - 10 -	"
1873/74 -	645. 7. 2	up to end of January 74

11 Sept 1874
574. 6, 6

Proceedings of the Madras Government
Under date the February 1874
Read the following

From the Esq. Engineer
Mysnad.

/ Secretary No 139 of 11 Feb 1874

The Executive

Engineer in special charge
of Mysnad explains that
sanction for an increase
of Rupees 1,650 over the
sanctioned estimate of
Rupees 8,750 for construction
of a Dispensary and
Hospital with out Office,
at Vythery, has become
necessary in consequence
of the Brick work of
all

Col. Kennel is, I fear, a
most expensive builder
who is not the delay
in the brief office advised
the Sp. Is this as surmised
in arrears with Col. Ford?

8750
1650
10400

W
28/2

all the Buildings having
cost Rs 2 per 100 Cubic
feet more than was reckoned
on, and from the supply
of rough stone for founda-
tions having failed, in-
volving an extra charge
of Rupees 12 per 100 Cubic
Feet - also of an increase
of Rupees 10 a square in
the cost of roofing the main
Buildings, and Rupees 5
in that of the out build-
ings, incurred by substi-
tution of imported Tiles
in the first case, and
corrugated iron in the
second, consequent on
failure to find Clay of
good quality for tile making
on

on the spot. A very
heavy outlay likewise
was incurred on levelling
the site; which was ap-
parently selected subse-
quently to the submission
of the original estimate,
and probably involved
the construction of roads
of approach.

The last men-
tioned item of expense
having been incurred
in 1871-72, and the
other extra charges being
such as might have
been foreseen long ago,
Lieut Colonel Kennedy
proceeds in withhold-
ing report till December
A.

of the current Official year
cannot be excused - There
is now no alternative
but to grant the entire
sum of \$1650, of
which had fairly report
been made, one half
might have been made
up by private contribu-
tions - It is taken for
granted that the building
will be ready for occupa-
tion before next monsoo-

G.M.W.

107 - 108.

Ex^d Sup^d Wagon ✓
Ex^d Sup^d Buildings ✓
Cachet ✓

In. s. desps only to St. J. H. Kennedy 8/3/14.
P.C. - to all 21/3/14.

10/3



Govt. of Madras.

PUBLIC WORKS.

To

The Executive Comm.
Madras.

Dated

Recd.

Encl. 2.

G. O. 5th Series, No. 544

Hos. 107-108

Civil Disbursary at
Trichy - Wynia B

An increase of Rs.
1650 to the sanction of
Estimate for a Disbur.
:ary and Hospital at
Trichy granted with
remarks —