

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No.	11/5	Press
B.P. No.		Mis. _____
Dated	20-6-	195- C875

Not to be folded or roughly handled

No. 3. Canara District Engineer's Office
Mangalore 7th April 1875

From,
A. C. Lawford Esq.
Offg. District Engineer
Canara

To,
Colonel G. W. Walker R.E.
Secretary to Government D.M.
Madras.

Sir,

With reference to the correspondence
noted in the margin I have the honor to
Letter No 92 of 29th
Jan'y 1875 from the Offg. District Engineer South Canara
Letter No 191 of 17th Feb'y 1875
from the Secy to Govt - viz to Rs 2230 for the
D. P. W. Madras.

Improvements, Alterations
and additions to the Sea
Customs House at Gangolli

work detailed in the
margin, for which
an original estimate
of Rs 1730 was sanctioned in G. O. No 87
of 9th July 1874 and to state that the necessary
explanation regarding the Cause of excess
has

has been given in the accompanying
Comparative Statement.

Your Most Obedt. Servt.

W. H. W. W.
District Engineer
Tampa

not be safe to rely on the existing pil-
lars and they must also be rebuilt
in a solid manner.

4. The old windows now existing
in the main wall of the old building
are quite decayed and as no flat
arch work was built over them the
wood work that had been placed
instead is giving away by the great
weight above and causing bad
cracks in the walls. It will have
therefore to be removed and flat arch
work allowed over the windows which
are also to be newly made up.

5. The revised estimate is under
preparation and will be submitted
after my personal inspection of the
building during the month of Feb-
ruary 1875.

6. As the building cannot be left
in its present state & the modifica-
tions necessitating the revision are
essential, I would request permission
to carry on the work without inter-
ruption—

I have the honor to be
Your most obedt servt

Albansford

off. Secy. to the
Hon. Secy. of the
Treasury

9
The undersigned
do hereby certify
that the within
copy is a true
copy of the
original as
the same appears
from the
records of the
Court.

Witness my hand
and seal of office
this 18th day of
August 1875.

John H. ...

...

...

Dec. 1875

...

...

...

...

...

...

...

...

G.O. No. 1115-20-4/75

115-4-75

Ms 523

...

1815-4-75

Comparative Statement to accompany the Estimate for the improvements alterations and additions to the Sea Custom House at Hong Kong.

Original Estimate Revised Estimate Increase Decrease Annual Particulars of Work By Rate Amount By Rate Amount By Cost By Cost requiring Remarks

1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13.

Memo. No 1912/17th 1844/5

Latent in Chinam 350/25 - 589 12 - 3224 248 - 803.159

564/24.89

The increase is due to the additional work necessitated under the following reasons -
1. In demolishing the building portion of the top of the wall to a height of one foot was found to be only latently in mud and the new work could not possibly be executed without rebuilding this portion with latents in chinam.

2. The railings were deeply imbedded in the masonry pillars as to seriously weaken them and render it unsafe to rely on them. Therefore they are to be rebuilt in solid manner.

The increase is due to the additional work being required to be built over the windows originally proposed to be retained which was being quite decayed will have to be removed.

Flat Brick work do 30/27.4 - 8 45 121/2 27.4 - 33.19

91/2 24.134

Concrete work do 600/64 - 30 10 656/2 58 - 38.11

48/2 2.2

The decrease is owing to the work on which the work was a saving executed.

Carried over 636.23

87.332

239.11 2.2

1815-16-75

Memo. No 1917/17-26-1844/2

Comparative Statement to accompany the Estimate for the improvements alterations and additions to the Sea Customs House at Calcutta.

| Particulars of Work | Original Estimate | | Revised Estimate | | Increase | | Decrease | | Amount | | Remarks | |
|---------------------|-------------------|--------|------------------|--------|----------|---------|----------|---------|--------------------|-----|---------|-----|
| | By Rate | Amount | By Rate | Amount | By Cost | By Cost | By Cost | By Cost | requiring sanction | | | |
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |

Brought over 636 23 873 32 239 11 23 12 3

Plastering with one coat of Chinam & two coats of whitewash - 1836 1/2 3 12.

68 14 10 48 12 3 12. 181 9 2 3005 1/2 112 10 4.

The increase is due to the old planing of the building which was originally proposed to be retained and re-whitewashed being found so decayed that it is detaching itself in large plates this must be removed and the walls replastered and re-whitewashed.

Flooring with latente jelly in Chinam - 354 1/4 4 8.

12 12 6 107 2 1/2 4 8. 48 4 4

788 1/4 35 7 10

The increase is due to the old floor of the warehouse which was originally proposed to be plastered with one coat of chinam being found entirely decayed it has to be floored with latente jelly in chinam.

Plastering the existing floor with Chinam - 97 1/4 3 8.

34 1 5

97 1/4 34 1 5

The decrease is due to entirely new flooring with latente jelly in Chinam having now been proposed to be executed instead of simply plastering the existing floor with Chinam.

Flooring with latente jelly & coal pitch composition - 194 3/4 12

23 5 11

194 3/4 23 5 11

The increase is due to the floor of Record room having been proposed to be laid with tar composition to prevent the water and instead of simply plastering it with a coat of plaster.

Carried over 751 5 1126 6 110 92 36 1 1/2

1915-4-75

Comparative Statement to accompany the Estimate for the improvements, alterations and additions to the Sea Customs House at Calcutta.

Original Estimate Revised Estimate Increase Decrease Amount Particulars of Work By Rate Amount By Rate Amount By Cost By Cost requiring sanction Remarks

1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13.

Brought over 751 15 1126 6 7 12240 92 36 1 7

Roofing with single wood

Couples, scapes, machines

the Chinese borders are

Complete Sft.

2558 1/2 30 765 15 11 2558 1/2 30 765 15 11

Ship also provides also for painting the timber with coal tar.

The decrease is due to one of the joints of the record proving having on actual operation been found not necessary the provided for in the original estimate.

Single wood wrought and

put up Sft.

108 1/4 112 190 5 107 1/2 112 188 2

Planking do do 25 1/2 2

51 1/4 25 1/2 2 51 1/4

Removing the existing white

wash & whitewashing again

with two coats Sft.

3058 1/2 5 119

The decrease is due to the use of plastering with whitewashing included having now been proposed to be executed to the walls instead of simply re whitewashing as originally proposed.

Earth work masonry

dry soil Sft.

1658 1/2 4 51 2055 1/4 1 10 11 3 397 1/4 1 62

The increase is due partly to the increased quantity of earthwork in excavating foundation to the main pillars in the reasons stated under the head of latrine mechanism & partly to the soil being loose & sandy the sand of sand had to be removed from the foundation & the increase of rate of labour in the original estimate.

Carried over 1470 29 2113 1 9 416 15 4 4 1/4

Sumo. No 1917/1726 11/1/17

1815-4-75

Comparative Statement to accompany the Estimate for the improvement, alterations and additions to the Sea Custom House at Mangalore.

| Particulars of Work | Original Estimate | Revised Estimate | Increase | Decrease | Amount | requiring sanction | Remarks | | | | | |
|--|-------------------|------------------|----------|----------|----------|--------------------|---------|---------|-----|-----|-----|---|
| 1. | 2. | 3. | 4. | 5. | 6. | 7. | 8. | 9. | 10. | 11. | 12. | 13. |
| Brought over | | 17702 9 | | 2143 14 | | 46154 | | 46154 | | | | |
| Junglewood battened door Complete | 1 | 15 | 15 | 2 | 15 | 31 | 1 | 15 | | | | Another door originally proposed to be retained being now found quite decayed is to be replaced hence the exp. |
| Do half door with transoms perpendicular frames and a bottom frame Complete | | | | 1 | 12 | 12 | 1 | 12 | | | | An additional half door was proposed to the office to provide free access which was not allowed in the original estimate hence the exp. |
| Do windows with shutters 3/4 diameter iron bars iron hinges & bolts Complete | 3 | 14 | 42 | 8 | 14 | 112 | 5 | 70 | | | | The five windows which were proposed to be retained having now been found quite decayed and without shutters and the wooden plank placed over them instead of plate iron work having given way must be entirely replaced by new ones. |
| Do wooden railing to office off | 9 | 14 | 74 | 9 | 14 | 74 | | | | | | A new record shelf was proposed to be provided to the record room as it was urgently required hence the exp. |
| Junglewood record shelf with 12 partitions | | | | 1 | 40 | 40 | 1 | 40 | | | | |
| Do mantling to existing roof | | | | | | | | | | | | |
| Do 1/2 of the wooden rafters 2102 1/2 | 1 | | 21 | 6 | 2102 1/2 | 8 | 10 | 83 | | | | The 1/2 of the rafters are effected while actually erecting the roof |
| Do 1/2 of the wooden rafters 1300 | 4 | | 54 | 1300 | 2 | 110 | | | | | | |
| Carried over | | 1859 53 | | 2357 2 | | 553 154 | | 553 154 | | | | |

1875-4-75

Comparative Statement to accompany the Estimate for the improvements, alterations and additions to the Sea Customs House at Mangalore.

| Particulars of Work | Original Estimate | Revised Estimate | Increase | Decrease | Amount requiring sanction | Remarks |
|-----------------------------------|-------------------|------------------|----------------|----------------|---------------------------|---------|
| 1. | 2. | 3. | 4. | 5. | 6. | 7. |
| 1. Drought over | 1859 53 | 2357 2 | 553 5 4 | 56 2 7 | | |
| Discontinuing the wooden palisade | | | | | | |
| retiling off | 53 8 12 | 4 3 5 | 53 8 12 | 1 6 4 | | |
| Running earth from present | | | | | | |
| basement & leveling ground | 1127 10 | 1 5 14 | 1127 10 | 1 7 6 | | |
| Painting the wood work with | | | | | | |
| 2 coats of wood oil - 4940 | 4 43 37 | | 4940 | 43 37 | | |
| Contract for Superintendence | | | | | | |
| at about 1% per cent | 135 11 3 | 194 15 4 | 59 2 1 | | | |
| <u>Total</u> | <u>2048 5 1</u> | <u>2559 2 6</u> | <u>615 1 5</u> | <u>102 4</u> | | |
| Direct amount realized by sale | | | | | | |
| and use of old materials | 318 5 1 | 319 2 6 | | 10 13 5 | | |
| <u>Total</u> | <u>1730</u> | <u>2230</u> | <u>615 1 5</u> | <u>113 1 5</u> | <u>520</u> | |

These slight savings are of special value in actually exceeding the cost.

The estimate allowed for roofing will cover the cost of painting the timber work with coal tar and the drainage.

The increase in other items has caused excess proportionately over the item.

The old materials when actually disposed of realized Rs 319.2.6 which is Rs 318.5.1 as originally estimated. Hence the decrease of Rs 10.13.5.

I, Charles David Ferguson Officer
Mangalore 7th April 1875.
Supd - 9th Do.

W. S. S. S.
Offg. District Engineer
Mangalore

Particulars of work

Measurement
Length Breadth Depth Contents

Brought over

2799 5/16

| | | | | | |
|---|--------|-------|-------|---|----------|
| Verandah pillars above | 1 1/2 | 1 1/2 | 6 | 4 | 54 |
| Additional height to be built on the existing old walls | 35 | 2 | 1 | 2 | 140 |
| Rebuilding wall eastern side of the front door | 33 1/4 | 2 | 1 | 2 | 133 |
| Rebuilding the difference between the breadth of the existing and proposed window facing to south | 7 1/2 | 2 | 7 | | 105 |
| Do do do do facing to east | 3 3/4 | 2 | 6 | | 45 |
| Do do do do do | 1 1/2 | 2 | 6 | 2 | 36 |
| Do do do do do | 3 1/2 | 2 | 6 | | 42 |
| Do do do do do to north | 3 | 2 | 6 | | 36 |
| Do do do do do | 2 | 2 | 6 | | 24 |
| Do do do do of record room do to west | 3 3/4 | 2 | 6 | | 45 |
| Do do do do do | 2 | 2 | 5 1/4 | | 21 |
| Do do do do do | 3 | 2 | 9 | | 54 |
| Do do do do do | 3 | 2 | 3 | | 18 |
| Do do do do do | 4 1/4 | 2 | 3 | | 25 1/2 |
| Do do do do do | 5 1/4 | 2 | 3 | | 31 1/2 |
| | | | | | 3324 7/8 |

Deduct

| | | | | | |
|-----------------------------|-------|-------|-------|---|---------|
| Openings for office windows | 3 1/2 | 1 1/2 | 4 | 2 | 63 |
| Flat arch work over windows | 5 1/2 | 1 1/2 | 1 1/2 | 3 | 37 1/8 |
| | | | | | 100 1/8 |

| | | | | | |
|--|-------|-------|-------|---|----------|
| Total latite in Chumam Cft | | | | | 3224 1/8 |
| Flat arch work over front & record room doors | 5 | 1 1/2 | 1 1/2 | 2 | 22 1/2 |
| Do do over office ware house & record room windows | 5 1/2 | 1 1/2 | 1 1/2 | 8 | 99 |

| | | | | | |
|--|--------|-------|-------|---|---------|
| Total flat arch work with latite in Chumam Cft | | | | | 121 1/2 |
| Concrete below foundation to office walls | 30 | 4 1/2 | 1 1/2 | | 202 1/2 |
| Do do record room walls | 20 1/2 | 4 1/2 | 1 1/2 | | 136 3/4 |
| Do do to main pillars | 5 1/4 | 5 1/4 | 1 1/2 | 4 | 165 1/4 |
| Do do to verandah and office do | 4 1/2 | 4 1/2 | 1 1/2 | 5 | 107 1/2 |
| Total Concrete work Cft | | | | | 611 1/4 |

Particulars of work

Measurement
Length Breadth Depth Contents

Plastering

| | | | | | |
|--|---------|--------|---|--|----------|
| Office walls including inner and outer facings | 6 1/2 | 10 | | | 610 |
| Record room new walls do do | 52 1/2 | 10 | | | 525 1/2 |
| Gable over front wall of record room | 15 | 3 1/2 | | | 51 1/2 |
| Plastering the existing ware house walls outside by replacing with new coat of plaster | 344 1/2 | 10 | | | 3445 |
| Do do do do inside do | 125 1/2 | 10 | | | 1255 |
| Do do do do basement on three sides | 107 1/2 | 2 1/2 | | | 268 3/8 |
| Main pillars | 9 | 10 | 2 | | 180 |
| Do do do do do | 6 | 10 1/2 | 2 | | 120 |
| Do do do do do | 8 | 7 1/2 | 4 | | 239 1/8 |
| Office do do do do do | 6 | 10 | | | 60 |
| Verandah do do do do do | 6 | 6 | 4 | | 144 |
| Basement to Office | 3 1/2 | 2 | | | 60 |
| Do do to verandah | 26 1/2 | 3 | | | 52 1/2 |
| Coffers to doors | 17 1/2 | 1 | | | 17 1/2 |
| Do do to windows | 18 1/4 | 1 | | | 18 1/4 |
| Do do do do do | 17 | 1 | 8 | | 136 |
| Do do do do do | 12 1/2 | 5 | | | 62 1/2 |
| Steps | 2 | 1 1/2 | 2 | | 6 |
| | | | | | 3235 1/2 |

Deduct space for doors and windows

| | | | | | |
|--|-------|----|---|--|---------|
| | 3 1/2 | 4 | 1 | | 14 |
| | 3 1/2 | 10 | 1 | | 56 1/4 |
| | 4 | 4 | 8 | | 288 |
| | | | | | 393 1/4 |

| | | | | | |
|---|--|--|--|--|------|
| Total plastering with 1 coat of Chumam & 2 coats of white washing | | | | | 4842 |
|---|--|--|--|--|------|

Flooring

| | | | | | |
|----------------|--------|--------|--|--|---------|
| Office room | 14 1/4 | 11 1/4 | | | 160 5/8 |
| Verandah | 33 | 3 3/4 | | | 123 3/4 |
| Do do do do do | 22 1/2 | 31 | | | 699 1/2 |
| Do do do do do | 11 | 9 | | | 99 |

| | | | | | |
|--|--|--|--|--|----------|
| Total flooring with latite jelly in Chumam | | | | | 1092 1/2 |
|--|--|--|--|--|----------|

| | | | | | |
|--|--------|-------|--|--|---------|
| Flooring the record room with 1/2" tar composite | 20 1/2 | 9 1/2 | | | 191 1/4 |
|--|--------|-------|--|--|---------|

Particulars of work.

Measurement

Length Breadth Depth No. Contents

Roofing.

| | | | | |
|---|--------|--------|---|-----------|
| Main roof over ware house and record room | 21 1/2 | 23 1/2 | | 505 1/4 |
| Northern side | | | | |
| Do Eastern and Western sides | 19 1/2 | 23 1/2 | 2 | 916 1/2 |
| Do Southern side | 12 1/4 | 12 1/2 | | 157 13/16 |
| | 23 1/2 | 8 3/4 | | 205 7/8 |
| Office roof eastern & western sides | 16 1/2 | 10 1/2 | 2 | 346 1/2 |
| Southern side | 9 1/2 | 11 1/2 | | 109 1/4 |
| Verandah | 36 3/4 | 8 1/2 | | 312 3/8 |

Total roofing with good junglewod rafters
of 2 1/2 ft apart 5" x 2 1/2" sleepers 2" x 1" machine
tiles, Chumam border &c. Complete by ft 2553 5/16

Wood work.

| | | | | | |
|---|--------|-------|-------|----|-----------|
| Pressummers over main pillars. | 15 1/4 | 2 1/3 | 5 1/2 | 2 | 8 17/32 |
| | 13 | 2 1/3 | 1/2 | 2 | 7 1/9 |
| Wall plates over ware house including record
room walls. | 13 1/2 | 5 1/2 | 1/3 | | 18 7/2 |
| | 34 1/4 | 5 1/2 | 1/3 | | 4 109 1/4 |
| Do over Office walls. | 32 | 5 1/2 | 1/3 | | 4 1/9 |
| Pressummers over office verandah pillars | 51 1/4 | 7 1/2 | 7 1/4 | | 8 3/4 |
| Hip rafters over main roof | 30 1/2 | 7 1/2 | 7 1/4 | 4 | 26 1/4 |
| Do do Office roof | 15 | 7 1/2 | 7 1/4 | 2 | 6 9/8 |
| Valley rafters between main & office roofs. | 24 1/4 | 7 1/2 | 9 1/4 | 1 | 5 1/3 |
| Joists for Ceiling the record room | 12 | 9 1/2 | 7 1/4 | 10 | 12 1/2 |
| Pillar plates | 2 | 2 1/2 | 1/3 | 4 | 2 2/3 |
| | 1 1/2 | 1 1/2 | 1/3 | 5 | 1 7/8 |

Total jungle wood wrought & put up Cft 107 1/2

Jungle wood planking with nails for Ceiling
the record room Cft 20 3/4 10 1 1/2 25 15/16

Excavating foundation.

| | | | | | |
|---|--------|-------|-------|---|---------|
| Office walls | 30 | 4 1/2 | 3 1/2 | | 472 1/3 |
| Record room walls | 20 1/4 | 4 1/2 | 5 1/2 | | 501 3/4 |
| Main pillars | 5 1/4 | 5 1/4 | 5 1/2 | 4 | 606 3/8 |
| Verandah & Office pillars | 4 1/2 | 4 1/2 | 3 1/2 | 5 | 352 3/8 |
| Retaining walls on both sides of the office
pillar | 4 1/2 | 2 1/4 | 1 | 1 | 27 |

Carried over

1961 7/16



Particulars of work.

Measurement

Contents.

Brought over.

1961 7/16

| | | | | | |
|--|--------|-------|---|---|----------|
| Retaining walls between verandah pillars | 26 1/4 | 2 1/4 | 1 | 1 | 56 13/16 |
| Steps | 12 1/2 | 3 | 1 | 1 | 37 1/2 |
| Total cartwork on easy sandy soil Cft | | | | | 2058 3/4 |

Junglewod battened down to cover house with
iron hinges, hooks, cross bolt padlock &c. 3 1/4 - 7 1

Complete

| | | | | | |
|--|-------|--|--|--|---------|
| Do do to record room with do. do. | 3 | | | | 6 1/2 1 |
| Do half door to the office with 2 side perpendicular
frames and a bottom one with hinges &c. Complete | 3 1/2 | | | | 4 1/2 1 |
| Do windows with 3/4" diameter iron bars, shutters,
iron hinges hooks &c. Complete | 3 1/2 | | | | 4 8 |

| | | | | | |
|--|--------|--------|----|---|-----------|
| Wooden railing over the retaining wall to office | 9 | 5 | 10 | 1 | 2 1/2 - 9 |
| Jungle wood record shelf with 4 partitions | 9 | 5 | 10 | 1 | 18 1/5 |
| Main roof | 82 | 22 1/2 | | | 257 1/8 |
| Verandah do | 41 1/4 | 6 1/4 | | | |

Total dismantling the existing roof of present
wooden rafters, girders supports &c. by ft 2102 7/16

| | | | | | |
|---|--------|----|--|---|--------|
| Roof over the existing temporary office | 15 1/2 | 11 | | 2 | 34 1/4 |
| | 15 1/2 | 8 | | 2 | 24 5/8 |
| | 79 | 9 | | | 7 11 |

Total dismantling the thatched roof, bamboo
rafters wooden posts &c. by ft 1300

| | | | | | |
|--|--------|--------|--|--|---------|
| Dismantling wooden railing of the present
record room | 41 1/2 | 8 1/2 | | | 352 3/4 |
| Do Ceiling do above do | 15 1/4 | 13 1/2 | | | 205 7/8 |

Total dismantling the wooden railing
and Ceiling by ft 558 3/8

| | | | | | |
|--|--------|-------|-------|--|----------|
| Removing basement of present record room | 11 1/4 | 9 1/2 | 1 1/2 | | 160 7/16 |
| | 17 1/2 | 12 | 1 1/2 | | 315 |
| Do do present temporary office | 27 1/2 | 7 | 1 1/2 | | 288 3/4 |
| | 24 1/2 | 10 | 1 1/2 | | 363 3/4 |

Total removing earth from the present basement & leveling
the ground Cft 1127 1/2

Kundapur
31st March 1875

M. Shetty
Superintendent

Kundapur
offg. District Engr
Mysore

Revised Abstract Estimate No. 2 of 1875/76
South Canara District

Work: Improvements, Alteration & addition to the old Custom house at Gungolly in the Kundapur Taluk.

| Quantity | Description of work | Per | Rate | Amount | Total |
|----------|--|----------------|--------|--------|-------|
| 3224 | Cft of laterite in Chumam | 100 cft | 24.15 | 803.15 | 9 |
| 121 1/2 | D: of flat archwork over doors and windows | D: 27.4 | 32.19 | | |
| 656 1/2 | D: of Concrete work | D: 5.8 | 36.18 | | |
| 484.2 | 2 1/2" of plastering with 1 coat of Chumam & 2 coats of white washing | 100 sq ft 3.12 | 181.92 | | |
| 107 1/2 | D: of flooring with laterite jelly in Chumam | D: 4.8 | 18.44 | | |
| 194 3/4 | D: of flooring the record room with laterite jelly and 3/4" Coal pitch Composite | D: 12 | 22.8 | | |
| 2503 1/2 | D: of roofing with good jungle wood rafters 2 1/2 ft apart 5 x 2 1/2, rippers 2 x 1, Machine tiles, Chumam borders &c Complete | D: 30 | 765.15 | | |
| 107 1/2 | Cft of good jungle wood wrought and put up | Cft 12 | 188.2 | | |
| 25 1/2 | D: of plankings with nails for Ceiling the record room | D: 2 | 51.10 | | |
| 2055 1/2 | D: of earth work on sandy soil | D: 1 | 10.25 | | |
| 2 | Junglewood battened door to ware house record room with iron hinges, hooks, cross bolt, padlock &c Complete | each 15 | 30 | | |
| | | | | 2731.9 | |

| Quantity | Description of work. | Per. | Rate | Amount. | Total |
|----------|---|----------------|------|---------|-------|
| | Brought forward | | | 2173 | 1. 9. |
| 1 | Junglerwood half door to office with two side perpendicular frames and bottom one with with hinges &c. Complete | 12 | 12 | 144 | |
| 8 | D ^o windows with shutters 3/4 diameter iron bars, iron hinges, hooks &c. Complete | each | 14 | 112 | |
| 9 | 8 ft of wooden railings to office | Rs. foot | 14 | 112 | |
| 1 | Jungle wood record shelf with 4 partitions | each | 40 | 40 | |
| 2102 1/2 | Cft of dismantling the existing roof of painted wooden rafters, girders, supports &c. | 100 cft | 8 | 10816 | 3. |
| 1300 | D ^o do thatched roof, bamboo rafters, wooden posts &c. | D ^o | 2 | 110 | |
| 558 7/8 | D ^o do wooden railing & Ceiling | D ^o | 8 | 2128 | 1 |
| 112 1/2 | Cft of removing earth from the present basement & levelling the ground | Cfoot | 3/4 | 112 1/2 | 6. |
| | Landries & Superintendence at about 7 1/2 per cent | | 174 | 13 | 14 |
| | | | | 2559 | 2. 6. |
| | Deduct amount realized by sale & use of old materials | | | 329 | 2. 6. |
| | Total | | | 2230 | |
| | Deduct amount sanctioned in G. O. N ^o 2733 of 29 th September 1874 | | | 1730 | |
| | Balance requiring sanction | | | 500 | |

Laudapier
31st March 1875

J. M. D. M.
Superior &c

Ala...
offy. district...
K. ...

1875/76

Ex. 1115-9)

20. *Chrysomelidae*

Estimate No 2230

P. H. Rept.
Proceedings of the Madras Government

Read the following

From the Druggs S. Canara (K.R. No. 92 of 29th Jan'y 1875)
 — No ——— No ——— (— 3 of 7th April —)
 G. C. No. 1115 of 20th April 1875

The excess is sanc-
tioned; with remark that
the original estimate ap-
pears to have been pre-
pared on an imperfect
examination of the build-
ing.

Quinn

The D.C. South American
Center M.W.C.S

Dec 29-4-75

X^d att₄₀

634
235-2
G.O. of 1875, Madras.

PUBLIC WORKS.

20

Brit Esquies
South Canara

Dated

Recd.

Encl.

G. O. 20th April 1875, No. 1115

Nos. 523-525

Sea Custom House at Gangolli - S. Canara

The revised estimate for the reconstruction
of the ———, sanctioned, with remarks.