

(1) Number of pages 12
(2) Date of repair 31-7-86
(3) Initials of the Referencer long

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public works DEPARTMENT

G.O. No.	1012(W)	Press.
B.P. No.		Mis.
Dated	28-2-1878	197

247

Not to be folded or roughly handled.

1012
1

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

28th February 1878, No. 1,012 W.

Buildings and Roads.
Civil Works.

Read the following paper :—

No. 327. From Major J. O. HASTED, R.E., Superintending Engineer, Kistna, to the Chief Engineer, Public Works Department, dated Camp, Mangalagiri, 19th January 1878, No. 196.

REFERRING to your No. 1,626 W, dated 11th ultimo, I have the honor to annex One Comparative Statement. { Return requested copy of the Eastern Delta Divisional Officer's letter No. 255, dated 9th idem, " Revised Estimate. } when sanctioned. giving cover to a Comparative Statement " Copy of Divisional Officer's letter No. 255. showing the original sanctioned and revised estimates for construction of the Subsidiary Jail with out-houses at Gudiwada, and to explain the excess over sanctioned estimate as hereunder particularized :—

	RS.	A.	P.
Expenditure up to end of December 1877, <i>vide</i> Progress Report	8,938	15	10
Add work to be done	159	9	2
Deduct materials at site	2	8	3
	157	0	11
	9,096	0	9
<i>Deduct—</i>			
Estimate sanctioned in G.O., No. 2,949, dated 6th December 1873	7,670	0	0
Added to actual expenditure at Examiner's request, <i>vide</i> G.O., No. 2,990, dated 20th October 1874, towards nominal cost	1,061		
Deduct difference (omitted)	1		
	1,060	0	0
	8,730	0	0
Net Excess	366	0	9

This is within (being under 5 per cent.) the competency of the Superintending Engineer to sanction under paragraph 9 I of Chapter IV in G.O., No. 1,535, dated 11th June 1873; but owing to the enhancement of expenditure by addition of the sum of Rupees 1,061,* the sanction of Government is necessary, which I request may be accorded to the revised estimate amounting to Rupees 9,096.

* *Vide* G.O., No. 3,106, dated 2nd November 1874.

2 PUBLIC WORKS DEPARTMENT, 28TH FEBRUARY 1878, No. 1,012 W.

2. The cause of delay has been fully explained by the Executive Engineer.

No. 328.

ORDER THEREON, 28th February 1878, No. 1,012 W.

Under the circumstances explained in the foregoing papers, the revised estimate of Rupees 9,096 for constructing a Subsidiary Jail with out-houses at Gudiwada is sanctioned.

2. This sanction has been registered as Special No. 209 B of 1877-78.

(True Extract.)

Colonel, R.E.,
Secretary to Government, P.W.D.

To the Superintending Engineer, Kistna, with two Enclosures.
" Examiner of Public Works Accounts, with one Estimate.
" Judicial Department.

Ed. E. C. Shunker.
Spare Copies

1012
2

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1878) *India*.
PUBLIC WORKS.

To
THE SUPERINTENDING ENGINEER,
KISTNA,
&c., &c., &c.

Dated February 23rd.

Issued

Recd.

Encl.

G. O., 23rd February 1878, No. 1012 W.

REVENUE.

No. 827-823

Sub-Jail, San. at Gaddan,
Kistna District. — Sanctioned revised estimate
for constructing a —

Buldingo No 196.

Superintending Engineer's Office
Kistna District

1012/3

Camp Mangalagiri

19th January 1878.

Dep^y 26th - 26.

From

The Superintending Engineer,
Kistna.

To

The Chief Engineer,
Public Works Department,
Madras.

Sir

Enclosures 3.

1 Comparative Statement.

1 Revised Estimate.

2 Total enclosures.

return requested

when sanctioned.

1 Copy of P. O. letter

No. 254

2 Total.

Referring to your No 1626 M dated 11th ultimo. I have the honor to annex
Copy of the Eastern Delta Divisional Officer's
letter No 255 dated 9th idem giving cover to
a Comparative Statement showing the
original sanctioned and Revised Estimates
for construction of the Subsidary Jail,
with out however, at Qudiwada, and to
explain the excess over sanctioned estimate.

as hereunder particularized.

Expenditure up to end of December 1877
Vide Progress Report _____ } 8738-15-10

• Add work to be done _____ 157-7-2

Deduct materials at rate _____ 2-8-3 157-0-11

Deduct _____ 9096-0-7

Estimates sanctioned in L.O.
No 2949 dated 6th December 1877 } 7670

Added to actual expenditure at
Examiner's request Vide L.O. No 1770
dated 20th October 1874 towards
nominal cost _____ 1061

Deduct difference (omitted) _____ 1060 8730-0-0
Net excess _____ 366-0-2

This is within (being under 5 per Cent.) the
competency of the Superintending Engineer
to sanction under para 9-1 of Chapter IV
in L.O. No 1535 dated 11th June 1873, but
owing to the enhancement of expenditure by
addition of the sum of Rupees 1061, the

Vide L.O. No 3106
dated 2nd November
1874

sanction of Government is necessary, which
I request may be accorded to the revised
estimate amounting to Rupees 9096.

2. The cause of delay has been fully
explained by the Executive Engineer.

1012/1 I have the honor to be,
Sir,
Your most obedient servant

Respectfully,
Major R.L.
Superintending Engineer,
Mistna.

[Signature]

Buildings

From

The Superintending Engineer,
Kistna

To

The Chief Engineer
Public Works Dept.
Madras

Dated 19th January 1878

Despatched 26th Do

Received

No 196
Enclosures 3
Subsidiary Jail,
Gudewada.

Annexes Eastern
Delta Divisional Officer's
letter, giving cover to a
Comparative statement
showing original & revised
estimates for construction of,
& and request to sanction
for the same under the
explanation offered.

G.O. 13 Nov. 1877 No 1626. W.
" 12 Sep. " No 725. W.
" 2 Nov. 1874 " 2106.
" 6 Dec. 1873 " 2949.
" 11 June " " 1535.

B. P. A. W. A. K.
No 1012 W Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 28th Feb 1878

Read the following:—

From the Supg Engr Kistna (H. E. No 196 dated 19th Jan 1878).

1012/5

Under the circumstances
explained in the foregoing
papers, the revised estimate
of Rs. 9096 for constructing
a subsidiary jail with out-
houses at Gudewada is
sanctioned.

W. H. A. W.
21.2.78
CAF

This sanction has
been registered as per
Reg. No. of 1877/78

Supg Engr Kistna with 2 Enclosures
Ex: P.W. accounts & 1 Estimate
Judicial Dept

Recd. R. A.

17

Dated. 7-3-78

2269

Dept. of 1878: *General*
PUBLIC WORKS.

To *Mr. L. E. Miskin*

Dated *Feb 23*

Issued

Recd.

Encl.

D. O. 28 Feb 1878, No. 1072W

Nos.

*Subjail with outbuildings
at Endivada, Rishua Dr
Sanctions Revised Estimate
for erecting a*

But in Reg.