

(1) Number of pages 20.

(2) Date of repair 9.7.86

(3) Initials of the Referencer lms

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P. W DEPARTMENT

G.O. No.	678 (W)	Press.
B.P. No.		Mis.
Dated	9.2.1878	197.

Not to be folded or roughly handled

678
1

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

9th February 1878, No. 678 W.

Buildings and Roads.
Civil Works.

Read the following paper:—

No. 89. From Major ROSS THOMPSON, R.E., District Engineer, Presidency, to the Chief Engineer, Buildings and Roads, dated Fort St. George, 6th December 1877, No. 5,193.

WITH reference to paragraph 17 of G.O., No. 365 W, dated 7th July 1877, I have the honor to submit for sanction of Government a revised estimate and a comparative statement, amounting to Rupees 1,74,256, for new Public Works Stores and Workshop buildings erected at the Seven Wells, Madras.

One Comparative Statement.
" original letter from the General Superintendent, Public Works Stores, No. 17, dated 26th September 1877.

2. The accompanying letter from the General Superintendent of Public Works Stores and Workshops and the remarks in the comparative statement explain fully the causes of excess over the original estimate sanctioned in G.O., No. 1,224, dated 7th May 1874.

3. The General Superintendent requests that the sum of Rupees 8,350, as shown in the comparative statement under the head Work remaining to be executed herewith submitted, may be allotted to enable him to complete the remaining work, and I therefore request that Government will be good enough to sanction the same.

From Lieutenant W. L. C. BADDELEY, R.E., Officer in charge of Public Works Stores and Workshops, to Major ROSS THOMPSON, R.E., District Engineer, Presidency, dated Madras, 26th September 1877, No. 17.

In reply to your No. 2,267 of the 21st July 1877, I have the honor to forward herewith the comparative statement therein called for, and to submit the following explanation in regard to the excess pointed out in item No. 17 of G.O., No. 365 W, 7th July 1877, under the head of objection.

2. The sum of Rupees 37,600, the value of the Snider factory materials, having been charged to the expenditure under the authority conveyed in G.O., No. 441, dated 7th February 1877, the outlay is represented as having exceeded the sanctioned estimate, whereas the said amount when deducted from the actual outlay will show a saving instead of excess.

3. I take this opportunity to submit in the comparative statement the work remaining to be executed, and to request you will be good enough to obtain the sanction of Government for the amount required to enable me to complete the remaining work at an early date.

No. 90. ORDER THEREON, 9th February 1878, No. 678 W.

UNDER the explanation afforded in the foregoing papers as well as in the comparative statement, the revised estimate, amounting to Rupees 1,74,256, for the new Public Works Stores and Workshop buildings erected at the Seven Wells is sanctioned.

2. Rupees 1,65,906 having already been expended on the work, Rupees 8,350 remain to be provided. As the work required to complete the building can without much inconvenience be postponed, and as money is urgently required for other purposes, no funds will be appropriated in the outgoing budget for the Workshop buildings.

3. This sanction has been registered as Provincial No. 277 B of 1877-78.

(True Extract.)

Colonel, R.E.,
Secretary to Government, P.W.D.

To the District Engineer, Presidency.
„ Examiner of Public Works Accounts.

Exd. E. C. Shunker.

Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1878) Madras.
PUBLIC WORKS.

THE DISTRICT ENGINEER,
PRESIDENCY,
&c., &c., &c.

Dated February 9th.

Issued

Recd.

Each.

G. O., 9th February 1878, No. 678 W.

FEBRUARY.

Nos. 89-90.

New Public Works Stores and Workshop
Buildings at the Seven Wells, Madras. - Sanctions with remarks the revised estimate for the —.

Abstract Estimate of the work remaining to be executed
to be executed to the New Public Work Stores and Workshops
at the Seven Wells. Madras. $\frac{Rs}{6\frac{1}{2}}$

Quantity	Description of Work	Rate Per	Amount Total
<u>Foundry.</u>			
788	Brickwork in chunam	3	147 12
450	Five Bricks in clay for foundry	1 4	457 6
600	Plastering the inside and outside walls with two coats of buff color chunam	3	18
"	Sundry charges and scaffolding	"	39 15
2	Cost for covering the Cupola holes with terrace including woodwork	25	50
200	Cost for laying Air pipe from Cupola room	4	50
2	Cost for fitting 2 old sliding gates with painting complete	25	50
<u>Store and Smith Shed.</u>			
180	Concrete with brick jelly in chunam	2 3	25 5
2710	Brickwork in chunam	2 6	423 7
30	Cornice work in chunam	3 4	6 4
30	Moulding work in chunam	4	7 8
232	Teak wrought and put up	3 1	710 8
"	Excavating foundation filling leveling basement	"	5
26	Plastering wall with two coats buff color chunam	2 5 6	7 3
70 1/2	Plastering 1 Coat chunam to walls	11	48 7 6
6	Plastering 2 Coats buff color chunam to cornice	3 12	22 8
3	Five water pipe with iron clamps	8 7	25 5
3	Granite stone for water pipe	2 6	7 6
36	Laying laterite metal with clay 6" thick well rammed	3 12	135
120	Lead color 3 coats to Shed Roof	2 2	255
100	Pannelled folding glass shutter with teak frame	1	100
60	Covering the roof with new zinc sheet complete	40	2400
14	New iron truss for shed	125	500
"	Sundry charges	"	234 1
<u>Saw Mill Shed.</u>			
1400	Plastering with two coats Stone chunam	4 6	61 4
"	Cooly hire for fitting up iron articles & mill	"	100

Carried Over Rs 882 4

I Bought from and Repaired. — 5882 40

Metalling with latrite metal 9" thick and		
rammed down and covered with 1/2" sand.		300 "
Shafting 3" with coupling blocks		150 "
6. Bearing blocks.	20 "	120 "
Cooly hire for filling up the shafting wheels		
and tools as per saw mill.		7 "
14 Granite block for shafting including dressing		
and boring holes complete		12 " 168 "
328. Concrete with granite jelly in quick lime		
for granite blocks		36 " 71 12 "
116. Constructing drain for shafting with concrete		
and brick bed side walls 12" thick and covering		2 " 232 "
granite stones complete		
100. Two line dressed granite stone for bearing		
pit including hire for Rebating complete		1 " 100 "
" Sundry charges.		66 "
Erecting shed.		
29' 5" Teak wrought and put up		31 " 89 134 "
2100. New corrugated zinc sheet for roofing extra		
bays including nails complete		28 " 588 "
1. Iron truss 29' span wrought and put up		60 " 60 "
250. Leaden centre gutter for carrying off rain water		5 " 78 2 "
190 Lead color paint 2 coats for new and old		
roof		2 " 380 "
Sundry charges per		56 6 "

Total Estimate Rupees — 8347 54

Chief Engineer's Office }
6th February 1878 }
Sd/-
The Works

6/2/78

28 SEP 77

Public Works Department.

Madras 26th September 1877

From

The Officer in charge of
P. W. Stores and Workshops.

To
The District Engineer
Madras
Fort St. George

Enclosure. Lot.

In reply to your No. 2267 of the 21st July,
I have the honor to forward herewith the comparative
Statement therein called for and to submit the following
explanation in regard to the excess pointed out in item
No. 17 of L. O. No. 105. W. 7th July 1877 under the head
of objection.

The sum of Rupees 37,500⁰⁰ the value of the
Under Factory materials having been charged to the
expenditure under the authority conveyed in L. O. No. 105
dated 7th February 1877. The outlay is represented as
having exceeded the sanctioned Estimate, whereas the
said amount when deducted from the actual outlay
will show a saving instead of excess.

From
J. W.

J

I take this opportunity to submit in
the comparative statement the work remaining
to be executed and to request you will be good
enough to obtain the sanction of Government
for the amount required to enable me to complete
the remaining work at an early date.

I have the honor to be
Sir

Your most Obedt Servant

W. C. Barlow *W. C. Barlow*

Per *W. C. Barlow*

No 5193

Residency District Engineer's Office
Fort Saint George. 6th December 77.

From The District Engineer
To The Chief Engineer
Roads & Buildings
Presidency.

Sir,

Encls.

With reference to para 17 of G. O. No 365 W & 7th July 77, I have the honor to submit for sanction of Government from the Genl Supt^g P.W.S. a revised Estimate and a Comparative Statement amounting to Rs. 1,74,256 for new Public Works Stores and Workshop buildings erected at the Seven Wells, Madras.

The accompanying letter from the General Supt^g of P. W. Stores and Workshops and the remarks in the Comparative Statement explain fully the causes of excess over the Original Estimate sanctioned in G. O. No 1224 of 7th May 74.

The General Supt^g requests that the sum of Rs. 8,350, as shown in the Comparative Statement under the head Work remaining to be executed herewith submitted may be allotted to enable him

Handed to the Chief Engineer
for the District Engineer
Presidency
Chief Engineer
Roads & Buildings
6th Dec 77
Enclosed in 1/2
Statement with explanation
as to the cause of increase
in the sum of Rs. 365
W & 7th July 77 under the
head of objection

him to complete the remaining work
and I therefore request that Govern-
ment will be good enough to sanction
the same.

I have the honor to be

Sir
Your most Obedt Servt

W. Munro Major R.E.
District Engineer Orissa.

g. S.

Roads & Buildings

From

The District Engineer
Presidency.

Dated 6th December 1877.
Recd

Encls. 2.

No. 5193.

Public Works Stores and
Workshop Buildings.

Submits for sanction
revised Estimate for

So. 7. 26th 1877 No. 461.
• 21st July 1874. 1965. A.
• 7th May 60. 1224.

Recd 7.2.78 R. 2.78
An 4.2.22 R. 2.78

No. 678 W. Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

9th Feb. 1878 678/9

Read the following:—

From the District Engineer
Presidency

} No. 5193 of 6th Decr 1877—

Under the
Explanation afforded in the
foregoing papers as well as
in the comparative statement,
the revised estimate amount-
ing to Rs 1,74,256 for the new
Public Works Stores and
Workshop Buildings erected
at the Seven Wells is sanc-
tioned.

Rupes 1,59,906, having
already been expended on
the work, Rs 8,350, remain to
be provided. As the work
required to complete the building
can without much inconvenience
be postponed, and as money
is urgently required for other
purposes, no funds will be

Is it necessary
to be made
at all?

be appropriated in the
outgoing Budget for the
Workshop Buildings $\frac{11}{2}$
607 7.2.70

This sanction has been
registered as Provincial No 277B
of 1877-78.


Sanctioned
Revised with
Statement of work
done and to be completed
within the limits -

Done
6.2.70

To
The Dist. Engineer, Presidency
" Examiner P.W. Accounts
with 1 Comparative
Statement
Bd No - 15 - 2. 78

Recd. 7.2.70
6.2.70 R.S. 2.70

No 12615



Govt. of Madras

PUBLIC WORKS.

To The S. G. Presidency
12

Dated

Issued

Recd.

Encl.

G. O. 9704 1878, No. 6786

Nos.

New Public Works Stores
and workshops buildings
at the Arumkottai Madras
Sanction with remarks
the revised estimate for
the —

Entirely
Sd/-

7/11/78
7.11.78
7.11.78

15-2-78