

(1) Number of pages 22.(2) Date of repair 18.12.86(3) Initials of the Referencer lrm ✓

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public Works. DEPARTMENT

G.O. No.	2688.	W.	Press.
B.P. No.			Mis.
Dated	23. 11. 1880		197.

Not to be folded or roughly handled

lrm

9688

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

23rd November 1880, No. 2,688 W.

Buildings and Roads.
Civil Works.

Read the following papers:—

No. 98. From the Suptg. Engr., Third Circle, dated 27th Sept. 1880, No. 1,382 T.J.
No. 98-A. From " " " 30th Oct. " " 1,659 T.J.

No. 99. ORDER THEREON, 23rd November 1880, No. 2,688 W.

IN G.O., No. 2,538 W., of the 8th October 1879, sanction was accorded to an estimate of Rs. 4,525 for repairs to the Judge's Court-house at Tranquebar, and funds to the full extent of the estimate were provided for the execution of the work.

2. With the first letter above recorded the Superintending Engineer submits a revised estimate amounting to Rs. 6,434, or Rs. 1,959 in excess of the original estimate. Several of the items making up this excess should certainly have been foreseen when the original estimate was prepared, but the necessity for much of the extra work became apparent only after the repairs had been put in hand, and several items have been included at the special request of the present Judge.

3. The revised estimate is sanctioned under the explanations afforded.

4. The outlay up to the end of last official year was Rs. 1,742, and a sum of Rs. 2,783 was allotted, in G.O., No.

* Item 151 of statement.

1,819 W.,* of the 30th July last, leaving

a balance of Rs. 1,959 to be now provided. This sum is appropriated from the Provincial Reserve.

5. This sanction has been registered as Provincial No. 53 B. of 1880-81, and cancels No. 59-2 B. of 1879-80, and is classified as "Civil Buildings, Original Works."

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, Third Circle.
" Examiner of Public Works Accounts.
" Judicial Department.

Exd. S. T. Austin.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1880) Madras.
PUBLIC WORKS.

THE SUPERINTENDING ENGINEER,
THIRD CIRCLE.

Sec. Sec. Sec.

Dated November, 23rd.

Learned

Resd.

Encl.

G. O., 23rd November 1880, No. 2153 W.

NOVEMBER.

Nov. 98-99.

Judge's Court-house at Tanjorebar. — Pay-
ing orders on the revised estimate for repairs
to the —.

No. 1382 T.J. Supp Engr Office 3rd Circle
Tanjorebar 27th Sep. 1880
Dec 27th.

Engr.

Lieut. Col. J. Beatty R.E.
Supp Engineer 3rd Circle

Colonel A. H. Sankey C.B. R.E.

Chief Engineer P.W.D.

Madras.

Buildings &

Roads.

Encl: 5.

1. Revised Estimate

1. Comparative

Statement

1. Report

1. Since my

letter No

3030

2. 9. 80.

1. Sub 02 Officer

No. 215

1. 8. 90.

With reference to my letter, No. 957 J. of 25th July 1880 and 977 J. of 31st idem, I have the honor to submit the revised Estimate for repairing the Judge's Court house at Tanjorebar, amounting to Rs 6483.

2. The original sanction of Rs 4525 was given in G. O. No. 2538 W of 8th October 1879 and funds provided under "Provincial".

3. In my letter No. 957 J. of above mentioned, I explained the circumstances under which a revised Estimate became necessary and I mentioned that I had telegraphed to stop the work of putting up new

joists as it appeared to be carried on at some risk to the lives of the workmen. Before, however, my instructions reached I saw that the whole of the new joists had been put up without accident, and the roofing had made so much progress that I judged it best to allow it to proceed to completion. It seems to be possible that the old terracing can be made watertight, and by means of the new Columns and joists it has been made safe.

4. At present the least satisfactory portion of the roof is that of the front Veranda, where the roof is entirely new. An insufficient amount of timber having been estimated for, and the weight of terracing being about one-fifth of the breaking weight, the girders and joists have sagged but the roof is not unsafe, and may prove watertight.

5. I inspected the Court house with the Judge, Mr. Woodroffe, on

the 16th August, and he then pointed out certain additional work (which he considers indispensable to the completeness of the repairs see in hand, and for the convenience of persons using the Court) which have been included in the present Estimate.

The items making up the excess of Rs 1959 are shown in the Executive Engineer's letter No 3030 of 2nd Instant here with sent.

Items I, II, and III became necessary when it was found that the roof could not be left unsupported by joists; and to strengthen the old beams, certain "Extra Columns", or rather pilasters, have been provided. A part of the old terrace of the Judge's room fell when left unsupported, and "new terrace" had to be built in its stead.

In item IV, the work "painting doors" should have been provided for in the original Estimate; it is much required. The "oil" of new wood-work is for the new beams and joists put up in the roof.

Item

* Vide also Appendix to this letter

* Vide para 3 of Sub Division Officer's letter

Item V, amounting to Rs 614, includes Rs 294 for 8 windows which were entered in the Original detailed Estimate, and ⁱⁿ the Original Specification which accompanied the sanctioned Estimate, but omitted (by oversight) in the Abstract Estimate.

The other charges included in Item V, amounting to Rs 320 are principally for work which the Judge has asked for since the repairs were commenced, and which he considers indispensable for their completeness and for the convenience of persons using the Court. These are as follows:—

1. Panelled door in rear of bench leading from Sheristadar's room.
1. Panelled door in north wall of jury room; to take the place of one that had to be blocked up in the repairs.
3. Venetian windows in lieu of old ones on the South and East sides; and one new window in Judge's ante-room.
1. Frame to centre glazed door in rear porch; to take the place of a decayed one.

1. Door to Treasury room; there is an iron barred door, but the Judge requires a wooden panelled door also.

13. Ventilator shutters; the old ones are in a very decayed state.

2. Iron barred windows on South side of record room.

2. New frames to the side glazed door in rear porch and putting in old shutters.

Putting iron bars to door in north side of record room.

Removing and putting with iron bars the windows of the record room.

Re-painting shutters of door and windows.

Putting in 33 old and new doors and windows and ventilators.

Item IX. The provision in the Original Estimate for sundries, by experience we have been found insufficient, partly owing to the increased amount of work to be done. In the present Estimate 3 per cent has been allowed, for sundries and contingencies and 3 per cent for

Brought Forward - 1927

Excess on old Estimate - 100.

Saving 2 doors not required 68.

Balance 32

Total excess over same:

Adjusted Estimate - 1959

J. Beatty - Lt. Col. 1916
Supt. Engineer 3rd Corps

1/2
2638

C.O. No 18194. 30.7.50
 C.R. 1565 28.5.78
 C.D. 19444 23.4.78
 C.D. 22955 13.3.78
 P.W.D. 2538 8-10-79
 C.R. 1879. 6.8.80

P.W.D.
 2938 PRO

From

The Sup: Engineer
 3rd Circle

To,

The Chief Engrs
 P. W. D.

No 1382 T.J.

Dated 27th Sept. 1900.

Encls: 5-8

Court house at ~~Adnan~~
 -guchar-

Forwarding revised
 Estimate for repairing
 —, amounting to Rs
 64.83.

6-4-10-80

SUPERINTENDING ENGINEER'S OFFICE, 3RD CIRCLE.

No. 1659 T.J.

Trichinopoly 30th Oct. 1880.

Recd: 2nd Nov 1880.

From

Genl. Col. J. Peahy R.E.

Superintending Engineer, 3rd Circle,

Buildings
 no. Roads To

Col. R. H. Lambey C. B. R.E.
 Chief Engineer P. W. D.
 Madras.

Sir,

With reference to your Memo
 No 516 of 27th Instant, I have
 the honor to report that the Exe-
 -cutive Engineer Bangalore, estimates
 the dead stock value of the Tran-
 -saction Court house, including
 the latest improvements and de-
 -ducting 25 per Cent for depre-
 -ciation, at Rs 19,373.

I have the honor to be

Sir
 Your Most Obedt. Servt.

J. Peahy R.E.
 Sup: Engineer 3rd Circle

[Signature]

87 1879 W. 30.7.80.
 — 1944 W. 23-4-78.
 — 2495 W. 13-6-78.
 — 2538 W. 8-10-79.
 C.S. 1879. 6-8-80.
 — 576. 7-10-80.

P. W. D. 3RD CIRCLE.

From

P.W.D.
 The Superintending Engineer,
 4 NOV 80 3rd Circle.

To

Nº

The Chief Engineer
 P.W.D.

No.

Dated

30th

Received

October 1880.

Enclosures.

Trauguebar Court house
 Report that the actual
 stock value of the
 is estimated at Rs 171.

Cir 15.11.80. Old 23.11.80.

P. W. SECRETARIAT-1879-80.

KEEP WITH.

Current No 6155

Letter No. 1382. T. J.

Dated the 27th September, 1880.

from the Supg Engineer,
 3rd Circle.

Note of Remark.

The Revised Estimate with
 Comparative Statement. Report
 of specification for Repairing
 the Judges' Court house at
 Trauguebar, amounting to
 Rs. 6483, or Rs 1958 in excess
 of the sanctioned Estimate.

The Amount of the Estimate
 Originally sanctioned for the
 work was Rs 4525. Vide L.O.
 No 2538.W. dated 8th October 1879.

The Cause of Excess is Chiefly
 due to Omission of several items
 in the Original Estimate.

The following are the addi-
 tional items in the Revised Es-
 timate.

- 1- Brickwork for 4th Column. 66.
 - 2- New Terrace & repairs to old - 306.
 - 3- Sandwood Doors 532.
 - 4- Painting Doors & filling new
 wood work 109.
 - 5- 4 New Doors, 3 Door frames,
 9 New Windows, 13 Ventil-
 lators shutters, iron bars
 to two windows, fitting
 in new doors & windows
 & repairs to doors & windows - 614.7
 - 6- Scaffolding lumber &
 superintendence - 150.
- Less Value than Estimate
 of old materials - 150
 Savings in 2 doors & 100 sq ft
 Total 1777.

The Revised Estimate
has been approved of &
Antithesized by the Prst
Judge.



PUBLIC WORKS DEPARTMENT.

UNDER date the 23^d Novr 1861

Read the following:—

From the Shipwrecks 3^d Circle (A 8 No. 1382 T.T. d/27th Sep. 1861)
 No. ———— (— 1659 T.T. d/30th Oct. 1860)

In G.O. No 2538 W of
the 8th October 1879 Resolu-
tion was accorded to an
estimate of Rs 4525 for
repairs to the Judges
Court house at Tranquebar
and funds to the full
extent of the estimate were
provided for the execution
of the work.

2. With the ^{first} letter above
recorded, the Superintend-
ing Engineer submits a
revised estimate amount-
ing to Rs 6,484, or Rs 1,959
in excess of the original

Ch. A.

estimate. Several of the items making up the excess should certainly have been foreseen when the original estimate was prepared - but the necessity for much of the extra work became apparent only after the repairs had been put in hand - and several items have been included at the special request of the present Judge.

3. The revised estimate is sanctioned under the explanations afforded.

4. The outlay up to the end of last official year was Rs 1742, and a sum of Rs 2783 was allotted in L.O. No 1819 W of the

* Item 151 of Statement.

30 July last leaving a balance of Rs 1957 to be now provided. This sum is appropriated from the Provincial Revenue.

5. This sanction has been registered as Provincial No 53B of 1880-81 and Cancels No 57B of 1877-80, and is classified as "Repairs, Civil Buildings Original No. 100."

L 4.00

Att

5/12/80

S. E. 3' Circle with peacocks ✓
Ex. P. W. with the revised estimate & comparative statement ✓
for the year 1880-81 ✓
2-12-80

7004

Govt. of India.

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O. 25th Nov. 1880 No. 26884.

Nos. 98597

Mr. J. C. Thoresen
Panquebar.

Permitting order on
the proposed estimate
for repairs to the

200

Cir 15.11.80. 23.11.80.
D. 6.10.80 11.11.80

7004

Govt. of 1879 Indus.

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O. 25th Nov. 1880 No. 26884.

No. 9884

Major Comd House
Banquebar.

Passing order on
the proposed estimate
for repairs to the