

(1) Number of pages 16
(2) Date of repair 3/4/87
(3) Initials of the Referencer lung

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W. DEPARTMENT

G.O. No.	2008 (W)	Press.
B.P. No.		Misr
Dated	8-8-1882 ~~197~~ .	

Not to be folded or roughly handled

lung

2008
1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

No. 56.

READ—the following letter from Colonel H. L. PRENDERGAST, R.E., Superintending Engineer, Fifth Circle, to the Chief Engineer, Public Works Department, dated Madras, 27th July 1882, No. 1579:—

I have the honor to submit for sanction a revised estimate of Rs. 20,290 for additions and alterations to the Government Work House at Ráyapuram.

1 Abstract Estimate in duplicate.
1 Comparative Statement.
2. The original estimate of Rs. 18,700 was sanctioned in G.O., No. 2809 W., dated 11th November 1881; and the further amount of Rs. 1,590 is accounted for as follows:—

(No. 1.)—Quarters for 20 men—

- I. Brickwork in chunam. Excess Rs. 114. The rate has been raised from Re. 0-2-6 to 0-2-7½ pie per cubic foot on account of the long distance of cartage of materials to Ráyapuram.
- II. Teakwood wrought and put up. Excess Rs. 205. The scantlings of the roof trusses have been increased to agree with the standard specification.
- III. Sundries. Excess Rs. 131. Under this head special scaffolding was required to put up the trusses. Sheds were required for watchers to look after the tools and the provision of a latrine for the work-people was necessary. But these items were not contemplated in the original estimate.

(No. 2.)—Work Shed—

- IV. Brick in mortar. Excess Rs. 160. Extra brick-work 880 cubic feet had to be built to enclose the store-room of the work-shed for the safe custody of tools, &c.
 - V. Teakwood wrought and put up.
 - VI. Roofing with palmyrah couples two collar pieces, teak reapers, &c.
 - VII. Roofing with teakwood reapers flat and pan-tile, &c.
- Excess Rs. 318.
- Teakwood had to be substituted for palmyrah couples, as the latter were not procurable of good quality in the market.

(No. 7.)—Compound wall—

- VIII. Brick in mortar. Excess Rs. 243. A mistake was made in the first estimate in not providing for the full length of the compound wall.

3. The rest * of the excess is given in detail in the comparative statement, being composed of various small sums. The need of a further provision of funds is noted against Item No. 23 in the statement of funds for incomplete works with G.O., No. 1705 W., of the 7th instant.

* Rs. 419.

No. 57.

ORDER—dated 8th August 1882, No. 2008 W., Public Works.

The revised estimate, amounting to Rs. 20,290, for additions and alterations to the Government Work House at Ráyapuram, Madras, is sanctioned.

2. The excess of Rs. 1,590 over the estimate for Rs. 18,700 sanctioned in G.O., No. 2809 W., dated 11th November 1881, is explained in the Superintending Engineer's letter above recorded.

3. The expenditure on the work up to the 31st March last amounted to Rs. 19,062, and the balance now required to complete, Rs. 1,228, is appropriated from the Provincial Reserve.

4. This sanction has been registered as Provincial No. 73 W. of 1882-83, is classified as Civil Buildings, Original Works, and cancels Provincial No. 92 W. of 1881-82.

(True Extract)

Under Secy. to Govt., P.W.D.,
Irrigation Branch.

To the Superintending Engineer, Fifth Circle, with one enclosure.
" Examiner of Public Works Accounts,
with duplicate Abstract Estimate and comparative Statement.
" Public Department.

Exd. S. T. Austin,
Spare Copies

BUILDINGS AND ROADS
CIVIL WORKS.

Govt. of [1882] Madras.
PUBLIC WORKS.

Dated August, 8th.

Recd.

Encl.

G.O., 8th Aug. 1882, No. 2003 W.

AUGUST.
Nos. 56-57.

Government Work House at
Rayapuram, Madras.

Revised estimate amounting to Rs. 20,290,
for additions to the, — sanctioned.

N. 1579.

Superintendent Engineer's Office (Civil)
Madras 27th July 1882.

From

Call H. D. Spendergast P. O.

To

Superintending Engineer (Civil)

The Chief Engineer

P. W. D.

Sir

Enclosures 2.
1. Estimate
1. Computation

I have the honor to submit
for sanction a revised estimate
of Rupees 20,290 for additions and
alterations to the Government
Work House at Rayapuram.

2. The original estimate
of Rupees 18,700 was sanctioned
in G. O. N. 2809 dated 11th
November 1881, the further amount
of Rs. 1590 is accounted for as follows:
(N. 1) Quarters for 20 men.

I. Brickwork in Churnam. Excess Rs. 114.

The rate has been raised from Rs. 2-6
to 2-7½ per per ft on account
of the long distance of cartage of
materials to Rayapuram.

II Teakwood wrought & put up.

Excess Rupees 205. The
Scantlings of the Roof trusses
have been increased to
agree with the Standard
Specification.

III Sundries. Excess Rupees 131.

Under this head special
scaffolding was required
to put up the trusses. Sheds
were required for watchmen
to look after the Tools and
the provision of a latrine
for the work people was ne-
cessary. But these items
were not contemplated in
the original estimate.

(No 2) Work Shed

IV Brick m mortar Excess Rs 160
Extra brickwork 800 C. ft.
had to be built to enclose
the store room of the work shed
for the safe custody of Tools &c.

V Teakwood wrought & put up.

VI Roofing with Palmyrah
coupled. 2 Colliar pines
teak rafters &c.

VII Roofing with Teakwood
rafters flat & pine boards.

Excess Rs 318.

2508
9

Teakwood had to be
substituted for Pal-
myrah coupled as the
latter were not procura-
ble of good quality in
the market.

(No 7) Compound wall.

VIII Brick m mortar Excess Rs 243
A mistake was made
in the first estimate
in not providing for
the full length of the
compound wall.

3. The rest of the excess is
given in detail in the com-
parative Statement. Being com-
posed of various small sums. The
need of a further provision of funds is
noted against item No 23 in the State-
ment of funds for incomplete works
with G. O. No 1705 of the 7th March.

I have the honor to be
Yours most obedt servt.
Chunderjee Jall. B. C.

Superintendent

A. No. 2314-21-8-76
" " 28094-11-11-81
" " 17064-7-7-82.

To
From
R. No. 5007
The Supty Engineer
5th Circle

To
The Chief Engineer
P.W. Deptth

Dated 27th July 1882.
Recd 28th

Enclosures 2.

No. 1579.

Government Work
House at Royapuram.

Submits for sanction
a revised estimate of
Rupees 20,290 for additions
and alterations to the

Public Works Department, 1882-83.

Current No. 5007.

Letter No. 1579.

Dated the 27th July 1882.

From the Supty Engr Fifth Circle.

NOTE OF REMARKS.

The Revised Estimate & Comparative Statement for Additions & Alterations to the Govt. Work House at Royapuram, alludes amounts to Rs 20,290 or Rs 1590 in excess of the Original Estimate.

The Estimate originally sanctioned for the work was Rs 18,700 - vide G.O. No 2809. W. dated 11th November 1881.

The Cause of Excess is explained in the Supty Engr's letter No. 1579 of 27th July 1882 & in the Comparative Statement.

Most of the rates agree with the Original rates.

The Revised Estimate & Comparative Statement have been approved of & Committee signed by the President Magisterial Committee.

2nd August 1882

[Signature]

21.9.8.

only 3/5 Re 1/8

2008/6

P. W. Secretariat.

C. No. 5007

Note by Budget Section.

Work

Remarks and References.

*Additions and alterations
to the Court Work house
at Royapuram.*

Fund *Provincial*
Service Head *Civil Building* Rs.
Departmental Head *High Works*

Amount of estimate	...	Rs 20,290
Expenditure in previous year	...	19,062
Allotment in current year	...	"
Balance required to complete	...	1,228

Total Rs. 20,290

Note of available funds.

*Funds are available under Provincial
Reserve.*

1/8/82

[Signature]
Budget Clerk.

2008/7

No 2008-4 *P. L. S.*
PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 8th August/82
Read the following:—

Letter from the Suply Engineer
Fifth Circle } H.E.C. No 1579 d/27th July/82

The revised estimate amounting to Rs 20,290 for additions and alterations to the Government Work House at Royapuram Madras is sanctioned.

2. The excess of Rs 1,590 over the estimate for Rs 18,700 sanctioned in G.O. No 2809 of 11th November 1881 is explained in the Superintendent Engineer's letter above recorded.

3. The expenditure on the work upto the 31st March last amounted to Rs 19,062 and the balance now required to

to Complete Rs 1228, is
appropriated from
the Provincial Reserve.

4. This Sanction
has been registered
as Provincial Est. No. 114
1882-83, is classified
as Civil Buildings Original
works, and cancels Prob.
No 92 of 1881-82.

Ct
1882-83

Att

5/8/82

Suply. Inq. Fifth serial
with 1 enclosure

Exam. P. m. acoli. with
duplicate abt. Estimate
and complete statement

Public Department.

gives
DW

5007.

Govt. of (1882) Madras.
PUBLIC WORKS.

9/18

G. O. 8th Aug 1882. No. 20084.

Nos.

5007.

Govt workhouse
at Royapuram
Madras

Revised estimate
amount to Rs 20,290 for
additions to the
sanctioned.

103.
88.

10/10

Encl. Receipt Page