

(1) Number of pages 14
(2) Date of repair per 1987
(3) Initials of the Referencer lms ✓

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P. W.

DEPARTMENT

G.O. No.	582 (W)	Press.
B.P. No.		Mis.
Dated	7. 3. 1882	197.

VB

Not to be folded or roughly handled

582
1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

7th March 1882, No. 582 W.

Buildings and Roads.
Civil Works.

Read the following paper:—

No. 53. From the Officiating Superintending Engineer, Fourth Circle, dated 23rd February 1882, No. 80.

No. 54. ORDER THEREON, 7th March 1882, No. 582 W.

THE revised estimate amounting to Rs. 5,360, for additions and alterations to the Police head-quarter office at Coimbatore, is sanctioned.

2. The excess of Rs. 580 over the original estimate for Rs. 4,780, sanctioned in G.O., No. 2685 W., dated 23rd November 1880, is shown to be due to the rates previously entered for wood-work being much too low. Rs. 4,780 have been entered in the Preliminary Issue of the Provincial Budget for 1882-83 on account of this work. The full amount of the revised estimate will be provided in the Final Issue.

3. This sanction has been registered as Provincial No. 136 W., of 1881-82, and classified as Civil Buildings, Original Works.

(True Extract.)

Lieut.-Col., R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineer, Fourth Circle.
„ Examiner of Public Works Accounts,
with original Abstract Estimate and Comparative Statement.
„ Judicial Department.

Ed. S. T. Austin.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1882) Madras.
PUBLIC WORKS.

To
THE SUPERINTENDING ENGINEER,
FOURTH CIRCLE,
&c., &c., &c.

Dated March, 7th.

Issued

Recd.

Encl.

G.O., 7th March 1882, No. 582 W.

MARCH.
Nos. 53-54.

Police Head-quarter Office at Coimbatore.
— Revised estimate amounting to Rs. 5,360
for additions and alterations to the — sanc-
tioned.

Supg. Engineer's Office 4th Circle

No. 80

Camp Coy., 23rd February 1882

582

From

The Superintending Engineer,

4 Circle.

To

The Chief Engineer

P. W. D. Madras.

Sir,

I have the honor to submit for the
enclosure 2 Sanction of Government a revised Abstract
Revised
Abstract
Estimate
Comparative
Statement
Estimate amounting to Rs. 5,360 for
additions and alterations to the Police
Head Quarter Office at Coimbatore,
in lieu of the original Estimate of
Rs. 4,780 framed in 1876 and sanctioned
in G.O. No. 2635 W dated 23rd November 1880.

2 The excess now requiring sanction
is Rs. 580 (as per the enclosed Comparative
Statement) and it is chiefly due to
the rates for wood work, ^{which were} in the original
Estimate ^{then} far lower than those

Ruleing

ending...

I have the honor to be,
Sir,

Your most Obedt. Servant

Wm Fraser Major R.E.
Offg. Supg. Engineer 4th Corps.

From
The Offg. Supr. Engineer,
Fourth Circle.

5/17

Dated 23rd
Decr. 25th } February 1882
Recd. 27

G. O. 2635W. 23.11.80

No. 80

Enc. 2.

Police Head Quarters
Office Coimbatore.

Submitting for
sanction a revised
Abstract Estimate of
Rs. 5360 for additions and
alterations to the

C. No. 1263

P. W. Secretariat.

Note by Budget Section.

582
5

Work

Remarks and References.

Additions and alterations to the
Police Head Quarters Office at
Coimbatore.

Fund	Provincial Services (Burd)	
Service Head	Civil Buildings	Rs.
Departmental Head	Original work	
Amount of estimate	Revised	Rs. 5360
Expenditure in previous year		"
Allotment in current year		"
Balance required to complete		5360
Total Rs.		5360

Note of available funds.

Rs. 4780 have been provided for this work in the
Provincial Budget for 1882-83, the balance can be met
from the Reserve of that year.

Budget Clerk.

CA. 3/3

Note by Budget Section.

P. W. DEPARTMENT-1881-82.

MEMORANDUM.

Current No. 1263

Letter Number 82

dated the 23rd February 1882

from the Supg. Engineer of 4th Circle

Revised.
The estimate with
Comparative Statement for
adding an upper story to
the Police Head Quarter
Office at Coimbatore amounts
to Rs. 5,260 or Rs. 580
in excess of the original estimate.

The amount of the estimate
originally sanctioned for the work
was Rs. 4,780 vide G.O. No. 2657
dated 23rd November 1880.

The excess over the original
estimate is chiefly due to the
rates for wood work which were
in the original estimate far
lower than those ruling.

The rates now or less agree
with the District schedule.

The Revised estimate has
not been countersigned by the
Police Authorities.

3-3-82.

M

being much too low

1322
No. 582 W

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the

Read the following:—

From

The Offg. Suptg. Engr. to the Secy. (A.E. No. 80 of 23rd February/81)

The revised estimate amounting to Rs. 5360, for additions and alterations to the Police Head Quarter office at Coimbatore is sanctioned.

2. The excess of Rs. 580 over the original estimate for Rs. 4780 sanctioned in G.O. No. 2685 W of 23rd November 1880, is shown to be due to the rates previously entered for masonry being much too low.

Rs 4750 have been entered in
the preliminary issue of the Provincial
Budget for 1882-83 on account of this
work. The full amount of the revised
estimate will be provided in the final issue.
I. This sanction has

been registered as Sp. &

N^o 136 W of 1881-82 & classified

as Civil Buildings, Ori-
ginal Works.

4. 3. 82

4. 3. 82

4. 3. 82

St. H. Circle ✓
Ex. M. & Co. with orig. estimate
Est. & Comparative St. H.
Judicial Dept ✓

Despts 18-3-82-

1263.

1/3

Govt. of (1882) Madras.

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O., 7th March 1882, No. 582/M.

Nos. 53 to 54

Police Headquarters
Office at Coimbatore

Revised estimate
amounting to Rs 5300.
for additions and
alterations to the
— Sanctioned.

Entd. in Receipt Regr.