

61 (1) Number of pages 14
 (2) Date of repair 27-7-88
 (3) Initials of the Referencer bay

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W.D. DEPARTMENT

G.O. No.	2316	Press.
B.P. No.		Mis.
Dated	20 9 1884	197

Bay

Not to be folded or roughly handled

7

2316.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper :—

No. 846 T.J.

Note by the Superintending Engineer, VI Circle, on revised estimate, for repairs of the Raja Mirasidar Hospital, amounting to Rs. 12,800.

In G.O., No. 2832 W., dated 8th October 1883, an estimate for Rs. 10,400, for this work, was sanctioned. The attention of the Local Fund Board was called to the Chief Engineer's remarks on the estimate, in which he stated that the plan and estimate had not been properly prepared.

The revised estimate now forwarded is similar, and this office can therefore give no opinion with regard to the work that appears from the report to have been completed.

The excess is on the following items :—

Plastering the flooring with Portland cement, Rs. 598. This item is stated to have been omitted from the original estimate; it is thought that the specification cannot have been carried out at the rate allowed. The specification, however, allows for more Portland cement being used than necessary, and it is hoped therefore that a good floor has been laid for the rate (Rs. 9 a square) allowed.

Teakwood Rs. 225. This is an increase in the rate; this is reasonable, the cost of teakwood in the market being very high. Iron tie-bars, Rs. 662 excess. The Local Fund Engineer states that the original proposal made by him was useless and the amount entered in the estimate was guessed. The work as re-designed by him was given to a European firm, who charged the high price of 4 annas a lb. for all the iron work, and this rate has been paid. The Superintending Engineer cannot approve of the Local Fund Engineer's design, cast-iron round plates in place of the S. iron, wrought-iron plates would have been cheaper and more effectual.

Rs. 590 has been spent in work not provided for in the original estimate; it is stated that it was asked for and considered necessary by the District Surgeon.

Rs. 352 has been added for contingencies and petty supervision; this makes the total of these items 5 per cent. on the estimate. This is not considered out of the way.

The other items required no remark.

As the work has been completed and, it is believed, has been approved of by the Local Fund Board, the estimate is forwarded for sanction.

KODAIKANAL,
3rd September 1884.

(Signed) H. R. MEAD, Lieut.-Col., R.E.,
Superintending Engineer, VI Circle.

To the Chief Engineer, Public Works Department.

ORDER—dated 20th September 1884, No. 2316 W., Public Works.

The revised estimate, amounting to Rs. 12,800, for repairing the Raja Mirasidar hospital at Tanjore, is sanctioned.

2. The attention of the Local Fund Board will be drawn to the Superintending Engineer's remarks.

3. This sanction, which supersedes that accorded in G.O., No. 2832 W., dated 8th October 1883, has been registered as Local No. 36 W. of 1884-85.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Board of Revenue, with five enclosures.
" Superintending Engineer, VI Circle.
" Financial Department.

Exd. E. Fernandez.
Spare Copies

2316
2

2

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1884) Madras
PUBLIC WORKS.

Dated September, 20th.

Recd.

Encl.

G.O., 20th Sept. 1884, No. 2316 W.

SEPTEMBER.

Raja Mirasidar Hospital,
Tanjore

Revised estimate for repair of —, sanctioned.

No 846 T.J.

2316
3

Note by Superintending Engineer
6th circle on Revised estimate for repairs
of the Raja Mirasidar Hospital —
amounting to Rs 12800.

En: 5.

- 2. Estimates
- 1. Plan.
- 1. Report.
- 1. Specification.

In G.O. No 2832 W dated 8th October 83,
an estimate for Rs 10,400 for this work
was sanctioned; the attention of the Local
Fund Board was called to the Chief
Engineer's remarks on the estimate,
in which he stated that the plan
and estimate had not been properly
prepared.

The revised estimate now for-
warded is similar and this office
can therefore give no opinion with
regard to the work that appears from
the report to have been completed.

The excess is on the following item.
Plastering the flooring with Portland
Cement Rs 598.

This item is stated to have been
omitted from the original estimate;
it

It is thought that the specification cannot have been carried out at the rate allowed. The specification however allows for more Portland Cement being used than necessary, and it is hoped therefore that a good floor has been laid for the rate Rs 9 a sq. allowed.

Seakwood Rs 225, this is an increase in the rate; this is reasonable, the cost of Seakwood in the market being very high. Iron tie bars Rs 662 excess, the Local Fund Engineer states that the original proposal made by him was useless and the amount entered in the estimate was guessed. The work as redesigned by him was given to a European firm, who charged the high price of 4 annas a lb for all the iron work, and this rate has been paid. The Sup^r Engineer cannot approve of the Local Fund Engineer's design. Cast iron round plates in place of the S iron, wrought iron plates would have been cheaper and more effective.

2316.
Rs 590 has been spent in work not provided for in the original estimate; it is stated that it was asked for and considered necessary by the District Surgeon.

Rs 352 has been ^{added} for contingencies & Petty supervision; this makes the total of these items 5 per cent on the estimate this is not considered out of the way.

The other items required no remarks.

As the work has been completed and it is believed has been approved of by the Local Fund Board, the estimate is forwarded for sanction.

Kodinkanal }
3rd September 1885

M. M. L. H. M. M.
Sup^r Engineer's circle.

To The Chief Secy.
P. O. D.

H

G.O. No 2832 W of 8-10-83. Encl.

From.

(2)

The Sup^r Engineer
b. circle.

To,

The Chief Engineer
P. W. D.

No 846 T. J.

Dated 3^d

Rec^d

} September /84.

Note by Sup^r Engineer
b. circle on Revised estimate
for repairs of the Rajah
Mirasidari Hospital:
Bangalore.

6/1/9

Q. 12.9.84.

Draft sanction.

LL.

10.9

Current No. 7493

Letter No. 846 T. J.

Dated the 3^d September /84

From the S. E. VI Circle

NOTE OF REMARKS.

1. The accompanying is a revised estimate, with plan, for repairing the Rajah Mirasidar Hospital at Bangalore, and it amounts to Rs 12,800 — being Rs 2,400 in excess of the original amount, Rs 10,400, sanctioned in S.O. No. 2832 W. of the 8th Oct. /83.

2. H. E. note on the original holds good still: — "The plan and estimate have been prepared in an imperfect shape, and no opinion can therefore be formed as to suitability or necessity of arrangement of veranda roof, which has apparently to be restored."

23164/84

Q. 12.9.84 2.19.9.84

3. The items of excess are:
 Plastering with Portland
 cement - Rs. 598; increased
 rate of leak - Rs. 225 and
 Rs. 57; iron bolts - Rs. 27;
 iron tie-bars - Rs. 662; minor
 items, introduced at
 the request of the District
 Surgeon - Rs. 190, Rs. 50, Rs. 250,
 Rs. 30, and Rs. 60; contingencies
 - Rs. 325; and Supervision
 - Rs. 27.

4. The following is the
 concluding paragraph
 of S.E. VI's notes: - "As the
 work has been completed
 and it is believed has
 been approved of by the
 Local Fund Board, the
 estimate is forwarded
 for sanction." - The
 revised estimate has
 been countersigned by
 the President of the
 Local Fund Board.

9th Sept. /84
 B.H.

B.H.
 clwork

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

READ the following

From the Supy. Engineer II Circle H.E. No. 8463 J. a/3. Sept. /84

The revised
 estimate amounting to
 Rs. 12,800, for repairing
 the Rajah Mirasidar
 hospital at Tanjore,
 is sanctioned.

2. The attention
 of the Local Fund
 Board will be drawn
 to the Superintending
 Engineer's remarks.

3. This sanction,
 which supersedes that
 accorded in G.O. No. 28224
 dated 8th October 1883,
 has

has been registered
as Locat N: 36 W of
1882. 85

2316

(2)

by
11.9.84

W
15.9.84

7/17/9

BA
W

P. 2/9

To
The Board of Rev. with S. and Co.
" Supy. Engr. W. J. Ford
" Financial Department
(Chief Secy for Counterintents)

Cu

12.9.84. 17.9.84

2316
7

7493

Govt. of Madras.

PUBLIC WORKS.

(1)

22/6/84

Dated

Recd.

Encl.

G.O. No. 236 1884, Sep.

Raja Virasadas

Social, Tanjore

Received for

Examination

60

14