

80

- (1) பக்கங்களின் எண்ணிக்கை 14
(2) புதுக்கித் திருப்பிய நாள் 8-8-88
(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 16/8

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

பொதுப் பணித் துறை

அரசாணை எண். 2369 அச்சகம்
மு. கோப்புத் தாள் எண். பலவகை

நாள் : 25-9-1884

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

7

366

ஆவண. கா-1-18,006-15-6-87.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper :—

No. 892 T.J.

Report by the Superintending Engineer, VI Circle, on the revised estimate for constructing a dispensary at Nannilam, in Tanjore district, Rs. 6,795.

In the proceedings of the Revenue Board, Mis. No. 11800, dated 26th October 1880, an estimate for this work, amounting to Rs. 4,850, was sanctioned, and the work was commenced in January 1883 and is now nearing completion. The building then proposed was to consist of—

Estimate with report.	Extract from Pro-	1880, an estimate for this work, amounting
Comparative statement.	ceedings of Local	to Rs. 4,850, was sanctioned, and the work
Plan.	Fund Board, dated	was commenced in January 1883 and is
Site plan.	18th June 1884.	now nearing completion. The building then
		proposed was to consist of—

	RS.
Male and female ward	2,110
Dispensary	1,020
Cook-room	410
Two latrines	600
Dead-house	180
Well	140
Compound-wall	140
Compensation for land	250
Total	4,850

but it did not provide a consulting, store and bath rooms. The medical authorities having recently complained of these defects, the plan and estimate had to be revised, hence the necessity for this estimate.

2. The works now proposed are as follows :—

	RS.
Converting male and female wards into dispensary	2,204
Do. dispensary into male ward	1,079
Building new female wards	1,141
Do. two new bath-rooms	402
Cook-room	428
Two latrines	642
Dead-house	183
Well	141
Compound-wall	325
Compensation for land	250
Total	6,795

Of the excess of Rs. 1,945 over the sanctioned estimate, Rs. 1,543 are due to the two new buildings now proposed and Rs. 185 to compound-wall, owing to more land having been taken than originally proposed, and the remainder Rs. 217 are due to the proposed alterations and the increase in the price of the timber.

3. The dispensary and wards are not connected by covered passages owing to their being too far apart, and the Local Fund Engineer points out that this would not

only cost a considerable sum, but would entail the demolition of the end walls of the verandahs already built.

4. The woodwork of the roof is not given separately, and this office is therefore unable to give any opinion as to the stability of the roof; but it is considered that the Local Fund Engineer has given proper dimensions for the rafters, couples, &c.

5. The building as now proposed will agree as nearly as possible with the standard plan. The rates are fair and the estimate is recommended for sanction.

KODAIKANAL,
10th September 1884.

(Signed) H. R. MEAD, Lieut-Col., R.E.,
Superintending Engineer, VI Circle.

ORDER—dated 25th September 1884, No. 2369 W., Public Works.

The revised estimate, amounting to Rs. 6,795, for constructing a dispensary at Nannilam, in the Tanjore district, is sanctioned.

2. This sanction has been registered as Local No. 39 W. of 1884-85.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Board of Revenue, with six enclosures.
" Superintending Engineer, VI Circle.
" Financial Department.

Exd. E. Fernandez.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of Madras.
PUBLIC WORKS.

Dated September, 25th.

Recd.

Encl.

G.O., 25th Sept. 1884, No. 2369 W.

SEPTEMBER.

Dispensary at Nannilam
Estimate for a —, in the Tanjore district,
sanctioned.

No 892 T.J.

2369
3

Report by the Superintending
Engineer VI. Circle on the Revised
estimate for constructing a Dis-
pensary at Nannilam in Tanjore
District Rupees. 6,795.

Enclosures, 5.

In the Proceedings of the
Revenue Board, this: No. 11,800 dated
26 October 1880, an estimate for
this work amounting to Rs 4,850
was sanctioned and the work
commenced in January 1883
and is now nearing completion.
The building then proposed was
to consist of

Male & female ward	Rs 2,110
Dispensary	1,020
Book Room	410
2. Latrines	600
Dead House	180
well	140
Compound wall	140
Compensation for land	250
Total	Rs 4,850

but it did not provide a Consulting
Store, & Bath rooms. The medical
authorities having recently complained

of these defects, the Plan and estimate had to be revised; hence the necessity for this estimate.

2. The works now proposed are as follows:-

Converting male & female wards into Dispensary ... Rs 2204

— Rs — Dispensary into male ward - - - - - 1079

Building new female wards. 1141

— Rs — 2 new Bath Rooms - - 402

Book room - - - - - 428

2 latrines - - - - - 642

Dead House - - - - - 183

Well - - - - - 141

Compound wall - - - - - 325

Compensation for land - - - 250

Total Rs 6795

of the excess of Rs 19145 over the sanctioned estimate, Rs 15143 are due to the 2 new buildings now proposed and Rs 185 to compound wall owing to more land having been taken than originally proposed and the remainder Rs 217 are due to the proposed alterations


and the increase in the price of the timber.

3. The Dispensary ²³⁶⁹ & wards are not connected by covered passages owing to their being too far apart and the Local & Municipal Engineer points out that this would not only cost a considerable sum but would entail the demolition of the end walls of the verandahs already built.

4. The wood work of the roof is not given separately and this office is therefore unable to give any opinion as to the stability of the roof but it is considered that the Local & Municipal Engineer has given proper dimensions for the rafters, couples &c.

5. The building as now proposed will agree as nearly as possible with the standard plan. The rates are fair & the estimate is recommended for sanction.

Kodaikanal
10th September 1915

 Lieut. Col. R. B. Supp. Engineer B. B. B. B.

OL 9/19

2369W

Current No. 7705 (3)
Letter No. 892 Lf.
Dated the 10th September/84
From the S.E. VI Circle

NOTE OF REMARKS.

1. The accompanying plans and estimate for constructing a Dispensary at Hannilam, Sanjore District have been revised; and the revised estimate amounts to Rs. 6795 - being Rs. 1945 in excess of the original sanctioned in the Proceedings of the Revenue Board, Kris. No. 11,800 of the 25th October/80.
2. The Medical authorities having complained of the want of a consulting room, a store room and two bath rooms, those rooms not being provided in the original design, the present revised estimate has been submitted to supply the omissions

T.
See my marginal remarks on N. 2's Report -
The well is in my mind badly placed - in center of group composed of bath rooms, latrine, & kitchen, & the bath rooms & latrine are further from the road. The kitchen ought to be I should say where the Dead House is. However it is now too late to alter anything -

Draft sanction,
Ct.
18/9

I Please read & return
Ct.
18/9/84

Saw
Noted and
returned
18/9/84

M 7705

From
The Supt. Engineer
6 circles.

To
The Chief Engineer
P. W. D.

No 892 T.
Dated 10th }
Recd. } Sept/84.

Report on the Revised
Estimate for constructing a
Dispensary at Hannilam

OL 9/19

3. The revised design proposes that the male and female wards of the original design be converted into a consulting room, a store room, and a dispensary, and that a new female ward and two bath rooms be constructed. There are also two other causes of the excess of the revised above the original estimate - one is the necessary extension of the compound wall, and the other, the rise in the price of teak since the submission of the original estimate.

4. The rates are fair, and S.E.VI recommends the revised estimate for sanction.

17th Sept/84
B.H.

B. H. Worthy

No 2359

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

25th Sept/84
READ the following

From the Supt Engineer
VI Circle

2369
No. 8925. Jd/10th Sept/84

The revised estimate amounting to Rs 6795 for constructing a dispensary at Nannilam in the Tanjore District is sanctioned.

2. This sanction has been registered as -

Local No. 39 of

1884-85.

To The Board of Revenue
with 6 enclos.

" Supt Engr VI Circle
" Financial Deptt
(Chief Secretary for Comptroller -
initials)

Cy.
19.9.84

6

On

2369
7

7705

Govt. of (1884) Madras.

PUBLIC WORKS.

(77)

20/9/91

Dated

Recd.

Encl.

G.O. 25 Sept 1884, No. 23,000

Disbursary at Madras

Ref. to a ...
of ...

70/6