

(1) Number of pages 26
(2) Date of repair 6.10.87
(3) Initials of the Referencer low ✓

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public Works

DEPARTMENT

G.O. No.	1270	W	Press.
B.P. No.			Mis.
Dated	1. 6. 1885		198.

Not to be folded or roughly handled

1270
1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper :—

No. 171 T.J.

NOTE on the revised estimate for formation of the road from Elenthoppu to Kurichi, in the Tanjore district, Rs. 7,810.

In G.O., No. 1545 W., of 4th June 1883, Rs. 6,610 were sanctioned for this work; but it now appears that the original estimate did not provide sufficient earthwork, and, to avoid paying for compensation for land, a deviation had to be made. The minor masonry work had also to be considerably modified. The additional cost of the above alteration, deducting a saving of Rs. 284 caused by the reduction of the quantity of sand originally allowed, is Rs. 750.

2. To this has to be added a sum of Rs. 450, being the extra cost of building a bridge 30 feet span, in place of 20 feet as originally provided. This span of 20 was found not to give sufficient water-way to the Rajen channel, on which the bridge is to be built.

3. As far as this office can judge, there is no objection to the revised estimate, and it is recommended for sanction.

KODAIKANAL,
30th April 1885.

(Signed) H. R. MEAD, Lieut.-Col., R.E.,
Superintending Engineer, VI Circle.

ORDER—dated 1st June 1885, No. 1270 W., Public Works.

The revised estimate, amounting to Rs. 7,810, for constructing a village road from Kurichi to Elenthoppu, in the Negapatam Circle, is sanctioned, in supersession of the original estimate sanctioned in G.O., No. 1545 W., dated 4th June 1883.

2. This sanction has been registered as Local No. 7 W. of 1885-86.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Financial Department, with seven enclosures.
„ Superintending Engineer, VI Circle.

Exd. E. Fernandez.
Spare Copies.

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1885) Madras
PUBLIC WORKS.

Dated June, 1st.

Recd.

Encl.

G.O., 1st June 1885, No. 1270 W

JUNE.

Village Road from Kurichi to
Elenthoppu, Tanjore District

Revised estimate for a —, sanctioned.

No 17129

Encl. b.

1270
Note on the Revised Estimate
for formation of the Road from
Elenthoppu to Kurichi in the
Tanjore District. Rs 7810

In G.O. No 1545 W of 1st June
1883, Rs 6,610 was sanctioned for
this work but it now appears that
the original Estimate did not
provide sufficient earth work and
to avoid paying for compensation
for land, a deviation had to be
made. The minor masonry work
had also to be considerably mo-
dified; the additional cost of
the above alteration deducting a
saving of Rs 284 caused by the
reduction of the quantity of sand
originally allowed is Rs 750.

To this has to be added a
sum of Rs 450 being the extra cost
of building a bridge 30 ft. span

in place of 20 feet as originally
provided, this span of 20 was
found not to give sufficient water
way to the Rajen channel on which
the Bridge is to be built.

As far as this office can
judge, there is no objection to
the revised estimate and it is re-
commended for sanction.

 Lieut Col. R. B.

Supd Engineer 6th Circle

Camp Kodankanal

30th April 1885

desp 5/5

270
5

been registered as Local

Rs 7 W of 1885-16.

Cd.
19.5.11

W
24.5.85

(1)

W 28/5

— 3/4

May

Rs 113/5

2/3

Encl. Sept. with 7 encls.
S. E. VI. Arch. V

1210

G.O. No 1545 W. of 4.6.83.

NO 4053

(1)

Rs. 7/5/15

En 7/5/15

No 171 J. J.

Notes on the Revised
Estimate for forma-
-tion of the Road from
Eleuthoppa to Karichu
in the Tanjore District.

1.

7

I. any note in the office
in the original estimate?

CU.
16.5

DM.

All original office
notes are now enclosed.

RM.
18/6/85

Sanction. CU.
18.5.15

Recd. 11/3/15

G.O. 20.5.83. Ret-6.85

Public Works Department, 1885-86.

Current No. (1) 4053

Letter No. 171 J. J.

Dated the 30th April/85

From the S.E. VI Circle

NOTE OF REMARKS.

1. The accompanying plan and revised estimate provides for constructing a village road from Kurichy to Eleuthoppa in the Tanjore District. - The revised estimate amounts to Rs. 7,810 - being Rs. 1,200 in excess of the original, Rs. 6,610, sanctioned in G.O. No. 1545 W. of the 4th June/83.
2. In the comparative statement the item 'earthwork' shows an excess of Rs. 748, and 'sectioning' Rs. 72, and it is written in explanation - "The original estimate does not provide fully for earthwork the road in many places being much too low - low and below flood level. Also to meet the requirements

"of several Mirasidars and
avoid laid compensation,
a deviation of the route
necessitating additional
earthwork had to be made."
The span of arch of the
bridge across the Rajen
channel is to be increased
from 20 ft. to 30 ft. and to this
change Rs. 450 of the excess
are due. - A saving of
Rs. 284 has been effected
in the item 'sanding'
for the apparently unsound
reason "to go towards addi-
tional expenditure in
earthworks."

3. S.E.VI. writes: - "As far as
this office can judge, there
is no objection to the revised
estimate and it is re-
commended for sanction."

16th May/85
B/H

20.5.85

N^o 1270. W

P.W. Department

Proceedings of the Madras Government

under date the 1st June/85.

Read the following: -

From the Suptg. Engr:

VI. Circle

N^o 171. J. J. d/30 April/85.

The revised estimate
amounting to Rs. 7,810, for
constructing a village road
from Kurichy to Elen-
thoppu in the Repapattam
Circle, is sanctioned, in
supersession of the original
estimate sanctioned in
G.O. N^o 1545. W. d/14 June/85.
2. This sanction

been registered as Local

Re 7 W of 1885-15.

Cd.

19.5.15

W

24.5.85

(1)

W 28/5

— 8/4

May

8/4

Aug. 11/3/5

2/3

Finl. Sept. with 7 enclos.

S. E. VI. Circle. V

20.5.85. 2.1.6.85

20.5.85. 2.1.6.85

1210

4053

Govt. of Madras.

PUBLIC WORKS.

Dated

(6) 3/10

Recd.

Encl.

G.O. 1/11/1885, No. 12704

Village road from
Kunichy to Eleuthopp

Tanjore St.

Review kept for a
year.

2/2/86

2/2/86

2/2/86