

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 1966 to 1969.

PWC No 1531

P. W. D. FORM
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

orig

CIRCLE *Howrah*

FUND *Provincial*

R. 17. 2. 88 w. dist.

Provincial Statement of Objectionable
Items in the Accounts of Executive
Engineers for the month of *November*
1887.

No. _____

MADRAS,

Dated *14 February* 1888.

FORWARDED for orders to the Secretary to
Government, Public Works Department, Madras.

No. 621 & dated 21 Feb 1888

Examiner of P. W. Accounts,
Madras.

B. M. 24/2

*sent
27/2
85*

B. M. 1/11

Provincial Statement of Objectionable Items in the Accounts of
requiring the

[P. W. D. Form No. M 112—(Inner Sheet.)]

Executive Engineers for the month of *November* 188*7*
orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	
	<i>Want of Estimate</i>								
	<i>West Coast Dist.</i>								
1	Collector's Cutcherry March at Calicut	1887		10115	10115	-	-	-	-
	<i>Excess over Estimate</i>								
	<i>Nilgiri Division</i>								
2	Original repairs to Kullar-Gudalur Road, 1st Section. Coimbatore Dist. to Coonoor	1887	4700	6099	1399	-	-	-	878
3	6th Section. Coonoor to Kullar	1887	1500	1961	461	-	-	-	280

Opinion of the Superintending Engineer, with final remarks by Examiner.

Orders by Government.

The Executive Engineer states that an Estimate for Rs. 18,990 was forwarded by the Superintending Engineer to the Collector for transmission to Government.

No 621 w of 21st February 1888

Estimate is awaited
Estimate is awaited

The Executive Engineer states that the excess on cr. 1 section is due to the continuance of bad weather which caused the section to be cut up very badly, and that cr. 5 section has been entirely discontinued, and as the total of the Estimate is likely to be exceeded that a Revised Estimate will be prepared and sent in shortly.

Noted

Provincial statement of Objectionable Items in the accounts of
requiring the

Executive Engineers for the month, of *November* 188*7*
orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	Miscellaneous		Melgiri Division (Beate)						
	Irregularities works for which Revised Estimates are required								
4	Constructing a new building for the Brooks Memorial School at Cotacamund	Nov 1887	39,980	38,266					2292
5	Annual repairs to Muller-Gudalur Road	do	35,520	27,111					2732
6	Improving the water supply - Cotacamund	May 1887	1,00,000	1,42,255					6723

Opinion of the Superintending Engineer, with final remarks by Examiner.

Orders by Government.

The Executive Engineer states that the Estimate is under preparation.

Noted

The Executive Engineer states that the Estimate will be taken in hand shortly.

Noted

The Executive Engineer states that the Estimate will be taken in hand as soon as the question of cutting off the objectionable area at Cotacamund is settled, and

Noted