

6881.01.51.10


no. 2785 w.

- 1) பக்கத்திற் பின்னர் 18
2) பக்கத்திற் பின்னர் May/51
3) பக்கத்திற் பின்னர் }
பக்கத்திற் பின்னர் } 100

பக்கத்திற் பின்னர்
பக்கத்திற் பின்னர்

பக்கத்திற் பின்னர்

பக்கத்திற் பின்னர்	91(W)	பக்கத்திற் பின்னர்
பக்கத்திற் பின்னர்		பக்கத்திற் பின்னர்
பக்கத்திற் பின்னர்	11.1.1888	



11TH JANUARY 1888, No. 91 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Military Works.

READ—the following papers:—

Office note from the Examiner, Public Works Accounts, dated Madras, 16th July 1887, No. 344.

G.O., No. 1540 W., dated 8th June 1887.

With reference to the concluding sentence of paragraph 1 of Government order quoted above, I beg to bring to your notice that, in July 1885, the Superintending Engineer, V Circle, sanctioned an estimate, amounting to Rs. 642, for "providing stone pillars with iron rings in the stables for the Royal Artillery, St. Thomas' Mount," and treated it as supplemental to the original estimate sanctioned by Government for Rs. 20,160.

2. This estimate was apparently sanctioned by the Superintending Engineer as being an excess within 5 per cent. of the original sanction, but under Code paragraph 267 (d) the Superintending Engineer's power only extends to excesses due to necessary alterations in constructive details, whereas the work sanctioned is clearly an additional convenience not originally contemplated.

3. It is thought that the estimate should now be submitted for the sanction of Government, and, if sanctioned, included in a formal sanction.

4. The amount sanctioned by the Superintending Engineer (Rs. 642) happens to be in excess of a Superintending Engineer's powers, but it is thought that, independently of the amount, no officer has authority to sanction additions to work sanctioned by superior authority. Definite orders on this point are requested.

From Colonel H. M. VIBART, R.E., Superintending Engineer, V Circle, to the Chief Engineer, Public Works Department, dated Bangalore, 30th July 1887, No. 1889.

In returning your endorsement, No. 2472 C., dated 25th July 1887, I have the honor to report that the estimate of Rs. 642, for providing stone pillars with iron rings for fastening horses in the new artillery stables at St. Thomas' Mount, was disposed of in G.O., No. 1440 W., dated 20th June 1885, and to request that formal sanction may be given to the estimate.

No. 2825 C.

The total expenditure on the work, including the current year's grant, amounts to Rs. 23,866 (*vide* item No. 41 of the statement appended to G.O., No. 1617 W., dated 15th June 1887). The Superintending Engineer will therefore submit a revised estimate for the total cost, including the items of the estimate of Rs. 642 now under reference.

(Signed)

W. L. C. BADDELEY, Captain, R.E.,
Deputy Chief Engineer, Public Works Dept.

23rd August 1887.

To the Superintending Engineer, V Circle.

From Colonel H. M. VIBART, R.E., Superintending Engineer, V Circle, to the Chief Engineer, Public Works Department, dated Chepák, 9th December 1887, No. 3776.

With reference to your endorsement, No. 2825 C., dated 23rd August 1887 (herewith returned), I have the honor to submit, for sanction, a revised estimate of

Rs. 23,511 for constructing six blocks of stables for two field batteries at Mount, in lieu of the estimates, noted in the margin, aggregating to Rs. 23,005. The excess outlay of Rs. 506 is due to the additional work suggested by the Chief Engineer in his note printed in G.O., No. 2747 W., dated 1st October 1883.

2. As the work has now been completed at a total cost of Rs. 23,511-3-10, I would report, with reference to your

memorandum, No. 1963 C., dated 16th October 1883, that the resulting rate for stabling per horse is Rs. $\frac{23,511-3-10}{228} = \text{Rs. } 103-1-10$.

ORDER—dated 11th January 1888, No. 91 W., Public Works.

The revised estimate, amounting to Rs. 23,511, for constructing six blocks of stables for two field batteries of Royal Artillery at St. Thomas' Mount, is sanctioned.

2. With reference to paragraph 4 of the Examiner's office note above recorded, it is observed that the excess of 5 per cent. over sanctioned estimates, which Superintending Engineers are empowered to sanction, is clearly confined to necessary alterations in constructive details of works, and does not embrace new work not originally contemplated.

3. The sanction has been registered as Imperial, No. 59 W. of 1887-88, and classified as Military, Original Works.

(True Extract.)

Captain, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, V Circle, with one enclosure.
To other Superintending Engineers.
To the Examiner, Public Works Accounts, with abstract estimate.
,, Military Department.

Exd. J. Moses.
Spare Copies.

91
2

BUILDINGS AND ROADS.
MILITARY WORKS.

Govt. of 1888 Madras.
PUBLIC WORKS.

Dated January, 11th.

Recd.

Encl.

G.O., 11th Jan. 1888, No. 91 W.

JANUARY.

Stables

Revised estimate for six blocks of — for
two field batteries of Royal Artillery at
St. Thomas' Mount, sanctioned.

[C. No. 8.]

GOVT.
OF MADRAS.

1887.

{ P. W.
DEPT.

EXAMINER, P. W. ACCOUNTS.

Madras, 16th July 1887.

Office Note No. 344

To

W.

G.O. No. 1540 W. dated 8th June
1887.

With reference to the
concluding sentence of para I of
G.O. quoted above, I beg to bring
to your notice that in July 1885,
the Supp. Engineer 5th Circle sanc-
tioned an Estimate amounting to
Rs. 642/ for "Providing stone pillars
with iron rings in the Stables for
the Royal Artillery, Saint Thomas
Mount," and treated it as Supplemental
to the original Estimate sanctioned
by Government for Rs. 20,160.

2. This Estimate was apparently
sanctioned by the Supp. Engineer as
being an excess within 5 per cent
of the original sanction, but under
Code para 267(d) the Supp. Engineer's
power only extends to excesses due

to necessary alterations in
constructive details, whereas the work
sanctioned is clearly an additional
convenience not originally
contemplated.

3. It is thought that the
Estimate should now be submitted
for the sanction of Government,
and, if sanctioned, included in a
formal sanction.

4. The amount sanctioned
by the Supg. Engineer (Rs. 642)
happens to be in excess of a Supg.
Engineer's powers, but it is thought
that, independently of the amount,
no Officer has authority to sanction
additions to work sanctioned by
Superior Authority. Definite orders
on this point are requested.

Q. 6. 15. 83, 8-6-87
" 25. 6. 18. 2. 11. 83-
" 27. 4. 7. 1. 10-83

Rev. 353
12. 6. 7. 1. 10-83
16/7

N. 2472 C of 25th July 1887
S. L. I Circle.

For report with
reference to para 2.

19. 7. 87

21/7/87
W

6. 19. 7. 87.

General W. C. No 5509
5781
24-7-10154/9

10. 7. 87

10

No. 1889.

SUPERINTENDING ENGINEER'S OFFICE,

V CIRCLE, MADRAS,

Bangalore, 30 July 1887

From

Colonel S. M. Libart R.E.
The SUPERINTENDING ENGINEER,

V CIRCLE,

To

THE

Chief Engineer
R. W. Department.

Sir,

Enclosures.

In returning your endorse-
ment N. 2472 C dated 25th July
1887, I have the honor to report
that the Estimate of Rs 642 for 8
Providing Stone Pillars with
Iron rings for fastening horses in
the new Artillery Stables at Fort
Thomas Maunib was disposed of
in G. O. N. 1440 W dated 20 June
1885, and to request that formal
sanction may be given to the Estimate.

I have the honor to be,
Sir,

Your most obed^t servant,

W. R. Libart
Col. R.E.
Superintending Engineer
5th Circle.

to
COO
SA
C
C

G.O. 16178 15.6.87 No 2472C. 20.7.87
15608 8.6.87 G.O. 1466V 20.6.88
2511W 2.11.83
2747W 1.10.83
1263W 30.4.83
1262W 30.4.83

From
THE SUPERINTENDING ENGINEER,
V Circle,

To
THE Chief Engineer
P.W. Department

N^o 2825C of 23rd August 1887

The total expenditure on the work including the current years grant amounts to Rs. 23,866 - viz item N^o 41 of the statement appended to G.O. N^o 16178 dated 15th June 1887.

The Supty. Engineer will therefore submit a revised estimate for the total cost including the items of the estimate of N^o 642 now under reference.

Dated 30th July 1887
Recd.

ENCLOSURES.

No. 1889

New Artillery Stables at St. Thomas Mount.
Requesting formal sanction to the estimate for providing 8 iron pillars and the

With enclosures

By Building Capt. R.R.
By Chief Supt. R.W. Supt.

SUPERINTENDING ENGINEER'S OFFICE,
V Circle, Madras,
Depak, 9th December 1887.

No. 3776

91

From
Colonel A.M. Vileart P.E.

SUPERINTENDING ENGINEER, V CIRCLE,

To
THE Chief Engineer
P.W. Department

SIR,

Enclosures.

With reference to your Endorsement N^o 2825C dated 20th August 1887 and comparative statement (herewith returned), I have the honor to submit for sanction a Revised Estimate of Rs. 23511 for constructing 6 Blocks of Stables for two Field Batteries at Mount,

Estimate No 20160.	G.O. N ^o 2747 of 10.8.83	in lieu of the
642	G.O. N ^o 1440 of 20.6.85.	Estimate noted
1140.	G.O. N ^o 1540 of 8.6.87.	in the margin
1045	644 of 5.8.87	aggregating to Rs. 28005.
18	Sanctioned locally for closing circular arches with wire netting.	The excess outlay of Rs. 506 is due to the additional works

works

Completed

works suggested by the Chief Engineer
in his memo from ⁱⁿ G.O. No 2747 W
dated 1st October 1903.

As the work has now
been completed at a total cost of
Rs 93511-3-10. I would report with
reference to your Memo No 1963C dated
16th October 1903, that the resulting rate
for stabling per horse is $\frac{Rs\ 23511-3-10}{228}$
= Rs 103-1-10.

I have the honor to be
^{Sir,}
Yours most obedt servant

W. H. S. S. S.
Vol. P. & C.

Superintending Engineer
5th Circle

N. 1481 C of 3.9.84
 " 1262 W of 30.4.83.
 " 1263 W of 30.4.83.
 " 2825 C of 23.8.87
 " 1617 W of 15.6.87
 " 2472 C of 15.7.87
 " 674 W of 5.3.87
 " 1540 W of 1.6.87
 " 279 W of 1.10.83
 " 1450 W of 20.6.85

P.W. No. 10154
 From
 The Supg. Engineer
 5 mile.
 To the Chief Engineer
 P.W. Department.

Dated 9th December 87,
 Recd 12
 Encl. 3, 4

No. 3746.
 Six Blocks of Skelton.
 Submitted for sanction
 a revised Estimate of
 No. 23571, for Constructing
 for two Field Batteries
 at Mowat

and
 11/12/87

91

Present No. 10154
 Alter No. 3746
 On the 9th December 1887
 in the Supg. Engineer's Office
 Sanctioned 11.12.87

NOTE OF REMARKS.

The accompanying
 is a revised Estimate
 which amounts to
 Rs 23,571 for Constructing
 6 Blocks of Skelton
 for 2 Field Batteries
 at St. Thomas Mount,
 and is in excess of
 the original sanction
 of Rs 23,005 by Rs 566.
 The cause of excess
 is attributed to building
 9" of the tops of the
 pillars and gables
 with Chumma mixed
 with arsenic, the
 tops of pillars being
 provided with stone
 slabs, and to the
 carrying of Chumma

When this report was
 the figures which is
 in accordance with
 the Chief Engineer's
 estimate in G.O. 1149
 of 1st Feb. 1887 & in 1883
 a few other additions
 pointed out in the
 Comparative Statement,
 in which the gross
 excess is shown to
 be Rs 1149 but by
 deducting the discount
 realized from Contractor
 bills the net increase
 is shown to be Rs 506.

The rates are fair -
 The revised estimate
 was not been counter
 signed by the
 Military Authorities

1/11/87

4/11/87

8/11/87

12/11/87

15/11/87

18/11/87

21/11/87

1883

1883

1883

1883

File

no 91 W dated 11th January 1888

From the East Works Rs 24487 16.7.87
 " " S. S. I mile - 1889 7 20.1.87.
 To - " - 28252 2 23.8.87.
 From - " - 3776 2 9.12.87.

order

5

The revised estimate
 amounting to Rs 23,511,
 for constructing six blocks
 of stables for two Field
 Batteries of Royal Artillery
 at St Thomas Mount
 is sanctioned

2. With reference to
 para 4 of the East Office
 note above recorded, it
 is observed that the
 excess of 5 per cent over
 sanctioned estimate, which
 Supd. Engrs are empowered
 to sanction, is clearly
 confined

10/11/87

10/11/87

to necessary alterations in
constructive details, girders,
and does not embrace new
work not originally con-
templated.

3. This section has
been reported as Imperial
No. 59 of 1887-88, &
classified as Military
original works.

Mon
11.11.87

See
5.1.88

Mo
7-1-88

J-11-88
11-7-88
B
11/1

Decided
24/11/88

10 The S.S.V circle with
one circle in
outer circle
- Exam P.W. with
with appropriate
- brief report.

9/9

10,154

Govt. of Madras
PUBLIC WORKS.

(9)

1871/1872
Madras 1/1/90

G.O. No. 914

Shables

Revised list for six
blocks of - for two
field batteries of R.A.
at St Thomas' Mount
Sanctioned

190
10

End