

- (1) பக்கங்களின் எண்ணிக்கை 10
 (2) புதுக்கித் திருப்பிய நாள் 5-1-89
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 600

தமிழ்நாடு ஆவணக் காப்பகம்.

155

தமிழ்நாடு அரசு

புது துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	211	அச்சகம் பலவகை
நாள் :	25.1. 1989	198

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

5 sheets 600



211
1 211

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following paper

From the Inspector General of Jails, d/s
February 1889, No. 30.

With reference to G.O. No. 62 B.
d/s January 1889, I have the honor to explain
that the delay in submitting the accompanying
revised estimates for the Buddapah
District Jail was caused by my
detaining them till I had visited the jail
(which I have now done) and could report
from personal knowledge of work
done &c.

2. The only portions remaining
of the old jail is the hospital (A) and a
block (B) containing eight cells: four
for condemned prisoners and four solitary
cells — all else is new —

3. The central Tower (9), the guard
room with office over it (10) and the
female ward (11) remain, according to the
plans, to be built: and, to complete
these works, the original estimate of
Rs 31,900

As 31,900 has been raised, to the larger sum of Rs 52,961. Even when these three buildings are erected, the jail will not be finished, for the present mud wall surrounding it, is in a dilapidated condition, and it will be necessary to build a substantial stone or brick and Chumam Wall. Judging from what the buildings erected have cost, this will be an expensive item.

4. To me it appears matter for great regret (and in this the District Judge and District Judge and I think, the Surgeon General also agree) that when constructing nearly an entirely new jail, a better site outside the town was not chosen, instead of the site of the old jail, in the centre of the town, alongside a dirty, unhealthy looking swamp.

5. As the wall surrounding the jail abuts too closely on the buildings, more ground in front and on both sides of the jail should be included and this, I understand from the Collector, could be done without difficulty; in which case, I would suggest the guard room and offices being built alongside the storeroom.

21/2 21
Order, 7th March, 1889. N^o 4/3

The original estimate for additions and alterations to the District Jail at Buddafah, which was sanctioned by Government in their order, d^d 3 Dec^r 1885, N^o 2883 W, amounted to Rs 31,900. The revised estimate now submitted amounts to Rs 52,961. Many important deviations appear to have been made at the request of the Superintendent who is not an officer entitled to make such demands, and full explanation will be submitted by the officers responsible, viz. the Superintending and executive Engineers in the Public Works Department and by the Superintendent of the Jail in this Department, as regards material alterations made without proper authority. The work has gone too far and too much money has been spent for the Government to entertain the question of the adoption of

2 of

of a new site for the jail, but
before sanctioning any further
expenditure on the jail, they desire to
be furnished with a complete estimate
including the cost of the compound
wall stated to be required.

I True Extra

A. J. Cardew.

Chief Secretary.

To

The Inspector General of Jails ^{with plans & notes}
" Public Works Dept ^{attached}

$\frac{2}{21/3}$
A. J. D.

211

$\frac{211}{3}$

3

Govt. of (188) Madras.

[26]

Judicial Department.



211 211/4

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following paper

From the Public Works Deptth, 11 January 1889, No. 1120, referring letter from the Superintending Engineer, III Circle, enquiring if the allotment of Rs 5000 sanctioned for District Jail at Buddapah can be utilized pending sanction to the revised estimate which was forwarded through the Inspector General of Jails on the 29th November 1888.

Order, 21 January 1889, No. 620.
The Inspector General of Jails will expedite the submission of the Estimate.

True Extract

H. S. G. Carver.
Under Secretary

To The Inspector General of Jails.
Public Works Deptth

211/4

File 2235

No. 750 of 13 March 89

To

Communicated to the Commis^r for the Public Works Deptth for information & guidance in continuation of No. 211 of 25 January 1889.

2. The explanation and estimate called for should be submitted with the least possible delay with the least possible delay.

WCM

9.3.89

M

11/3/89

3 day

Sl. III Circle
65. III Circle

9/3/89

211/4


To

Secy P.W. Dept

Ref 211/89

Proceedings, dated 7-3-1889
No. 413

Subject.



B. No. 750 of 13-3-89

Order regarding revised estimates & plans for the District Jail Buddapah

To Secy III Circle
only

M

With order on

217

211
1/5

6

3750 W 28/11/00
1122 7/11/09
4343 27/11/00
1960 W 27/100

piece 661

Govt. of Madras.

No 24 W 25/1/09

B

Communicated
to the S. S. III Circle
with reference to the
letter No 2204 of
22/1/09

7th January 1889.


2. Sanction to the
revised estimate should
be awaited.

To

The P.W. Dept

By 23/1/09

Proceedings, dated 21-1-1889
No. 62R



No 24 W 25/1/09

MEMO

24/1/09

MMA

24/1/09

(5)

Directing S. S. III Circle
to expedite the sub-
mission of the estimate
for its final at
Cuddalore

15/1/09

S. S. III Circle 15/1/09

15/1/09

15/1/09