

- (1) பக்கங்களின் எண்ணிக்கை 24
 (2) புதுக்கித் திருப்பிய நாள் 11/8/1987
 (3) ஆதாரங்குறிப்பவர் கருக்கொப்பம் [Signature]

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

துறை

அரசாணை எண். மு. கோப்புத் தாள் எண். <u>2136</u>	அச்சகம் பலவகை
நாள் : <u>6. 8. 1987</u>	1987 <u>[Signature]</u>

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

6TH AUGUST 1890, No. 2136 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper:—

From Colonel H. SMALLEY, R.E., Superintending Engineer, III Circle, to the Chief Engineer, Public Works Department, dated Bellary, 11th June 1890, No. 694.

I have the honor to forward, for sanction, a revised estimate for constructing a Taluk Cutcherry at Kuddligi, Bellary District, amounting to Rs. 26,225 against Rs. 23,871 sanctioned in G.O., No. 1681 W., dated 7th June 1888.

2. The chief cause of excess is the addition of planked ceiling of deals underneath the Mangalore tiling now proposed to be substituted for ordinary tiling in consequence of the difficulty experienced in getting good tiles at the spot. It is now considered that a ceiling is necessary under Mangalore tiles for protection in the hot weather in this climate, and another reason for adding it is that it protects the tiles from being blown off by the high winds that prevail at certain times of the year.

From the Superintending Engineer, III Circle, dated 18th July 1890, No. 1124.

ORDER—dated 6th August 1890, No. 2136 W., Public Works.

The revised estimate, amounting to Rs. 26,225, for constructing a first-class taluk office at Kuddligi in the Bellary district, is sanctioned in supersession of the estimate of Rs. 23,871 sanctioned in G.O., No. 1681 W., dated 7th June 1888.

2. The probable expenditure on the work up to 1889-90 is Rs. 14,659, and the current year's grant is Rs. 9,212. The balance of the estimate, namely, Rs. 2,354, will be allotted later in the year on application from the Superintending Engineer.

3. This sanction has been registered as Provincial No. 41 W. of 1890-91, and classified as Civil Buildings, Original Works.

(True Extract.)

Major, R.E.,
Ag. Under-Secy. to Govt., P.W.D.

To the Superintending Engineer, III Circle, with four enclosures.
" Examiner, Public Works Accounts.
" Revenue Department.

Exd. J. Moses.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1890} Madras.

PUBLIC WORKS.

Dated August, 6th.

Recd.

Encl.

G.O., 6th Aug. 1890, No. 2136 W.

AUGUST.

Taluk Office at Kudligi, Bellary
District

Revised estimate, amounting to Rs. 26,225,
for constructing a first-class —, sanctioned.

No. 694

Superintending Engineer's Office,

3RD CIRCLE.

Bellary 11th June 1890.

FROM

Col. H. Smalley R.E.

SUPERINTENDING ENGINEER,

IIIRD CIRCLE.

To

THE

Chief Engineer

P. W. D.

Madras.

Sir,

Enclosures. 4

- 1 Detailed Estimate
- 1 General Abstract
- 1 Comparative Statement
- 1 Report

I have the honour to forward for sanction, a revised Estimate for constructing a Talug (fatching) at Kudligi Bellary District amounting to Rs. 26,225, against Rs. 23,871 sanctioned in G. O. No. 1681W 7th June 1888.

2. The chief cause of excess is the addition of planked ceiling of deab underneath the Mangalore Tiling now proposed to be substituted for ordinary

Tiling in consequence of the difficulty ex-
perienced in getting good tiles at the
spot. It is now considered that a
tiling is necessary under Mangalore tiles
for protection in the hot weather in
this climate, and another reason for
adding it is that it protects the tiles
from being blown off by the high winds
that prevail at certain times of the
year.

I have the honour to be

Sir

Your most obedt. servant

A. M. M. Col. R. E.

Supdy. Engineer

3rd Circle

2136
3

From,

The Superintending Engineer,

IIIrd Circle,

Bellary.

To,

The

Chief Engineer

Public Works Dept

Masur.

Dated

11th

Received

14

June 1890.

Enclosures. 4

No. 694

Subject.

Salug Catching at Kudligi

Forwarding a revised
estimate amounting to
Rs 26225 for construction

the 1st 14 6.57
23 8.51

Rs 134. VI.
25. VI.

2/6

Rs. Rs. 16814 7.6.88
14954 3.6.87

3/26
Revised Est. Salug
Catching at Kudligi -
As I read the
S.E.'s report - which is
not very clear -
the contractors are
going to build the
walls of masonry
with thickness 6
feet of cement
mortar used,

From,

The Superintending Engineer,
IIIrd Circle,
Bellary.

No. 1681W 27.6.88

and as to
receiving for payment
on measurement
based on brick work.

It seems to
be a peculiar arrangement,
in fact the est. is
not correct - and how
can we tell that the
contractors hereafter
will claim for the
proper measurement.

D.V.B.
18.6.

C. 425581

J.M.

2/3/8

As the S.E. Engineer
thinks the slight additional
thickness of walling necessary
will not cause an excess
in the amount of the
Estimate, and as
the Supy. Engr. has
not questioned the
Statement it may
be taken for granted
that an agreement
has been entered into
with the Contractor
that no additional
change is to be made
and it will be
well to draw the attention
of the Govt. to this
fact.

I think there is some

I have not yet
communicated in this
matter.

C.M.

18.6.90

Public Works Department.

Current No. 5581

Letter No. 694

Dated 11th June 1890

From the Supy. Engr. W. L. L. L.
Sanctions

NOTE OF REMARKS.

The revised Estimate
under review amounting
to Rs 26,225 for constructing
a Salubrious Cutchery at
Kudligi in the Taluk
District is submitted
for sanction in pursuance
of the Act: for Rs 20,000
Sanctioned in G.O. No. 1681/18
of 7th June 1888.

The excess viz Rs 2,354
is principally due to
the provision of dead
wood ceiling in
consequence of the
change of roof
from flat + pan
tiles to Mangalore tiles.
It is explained that
this ceiling is necessary
to keep out the heat
as well as to prevent
the tiles being blown
off.

+ Rs 1880

(Copy)

the quantity of the
roof which was originally
to be of Veneer had
now been changed
to teak and the quantity
of timber has been
reduced to suit the
class of roof adopted.

Coming to the side long
slope of the grounds
the foundation
had to be increased
to a small extent.

There is also an increase
in the quantity of metal
required for the trusses
and the reason assigned
for this increase is
that the trusses are
to be changed from
the ordinary King
post trusses to a combination
of wood and iron trusses.

The change of taking
shows a further increase
of Rs 361, and continuing
the Bill's supervision have
been proportionately
increased.

These changes affect the
main building only

Deal with do
50 Rs
18/6/90

21/9/90
The Subordinate Buildings
have not been altered
in any way.

The rates are the same
as those quoted in the
Sanctioned Est. There
is no extra price in
the Schedule for that
wood ceiling.

It would perhaps
be better to have
the building cased
with cedar or oak
instead of deal
which is not only
very perishable
but attracts insects
which rot.

In my other report
the Estimate is in
order.

C. P.
17.6.90

A.D. It is stated in the
report that the thickness of the
walling provided in the Est.
is for brick walls, but as masonry
is to be used the thickness of
the walls will necessarily have
to be increased, the Est. however
explained that alteration will
not involve extra expenditure
the original dimensions have
therefore been allowed to stand.

(Copy)

C. 606825

283/C 790

2136

8

2136W
Public Works Department

Current No. 6825

Letter No. 1124

Dated 18th July 1890

From the Supy: Engr: III Circle

NOTE OF REMARKS.

The accompanying
estimate amounting
to Rs 26,225 for constructing
a 1st class Tuleh bungalow
at Thudligi was returned
to the Supy: Engr: III Circle
with this Office Memo
No 2813 C dt 27th June 1890
for explanation in
certain points.

The Supy: Engr: has
furnished the required
Explanation and
the Est: needs no further
check as it has been
already seen and
is in this Office.

C. J. P.
22. 7. 90

Copy of letter No 1625 dated
14th July 1890 from A. S. Russell Esq.
Executive Engineer Bellary Division
to the Superintending Engineer 3rd Circle
Bellary.

With reference to your endorse-
ment No 942 dated 2nd instant on
the memorandum No 2831 C dated 27th
ultimo from Chief Engineer, I have the
honour to forward a declaration
obtained from the contractor of Dalug
Mudcherry Thudligi and to say that
as the cost of providing extra thick-
ness in the case of the outer walls
altered by small portion of Treasury
is very trifling, and can be met from
contingencies, and as the contractor
consequently undertook to do it with-
out claiming for extra work, it was
thought not worthwhile to delay the
revised estimate that was ready for
submission in order to make alterations
involving no extra cost.

2. The file of estimate and the memo-
randum of the Chief Engineer are
herewith returned.

(Copy)

From No. 6825

The Supt. Engineer

3 April

Secretary

The Chief Engineer

P.W. Dept.

Madras

Memo No 2831 of 27.6.90.
Fr. No 1681 of 27.6.88.
" " 1495 of 3.6.87

Dated 1890
Recd 21 July 1890
Encls 5

No 1124

Kudligi Salug Cutcherry
Secretary Division

Submitting copy of
Encl. Encl. letter stating
that no claim will be
made by the Contractor
for the extra thickness
of walls allowed in the
revised estimate for 1888
is declared by the Contractor
himself.

23/7

23/7

No. 2831 of 27.6.90. 135 R
civil works
PUBLIC WORKS DEPARTMENT.
21/4
PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

From the S. E. Circle No 694, of 11 June 1890
do do No 1124 of 12 July 1890

The revised
estimate amounting
to Rs 26,225 for Con-
structing a first
class tank office
at Kudligi in the
Bellary District
is sanctioned in
supersession of the
estimate of Rs 23,871
sanctioned in G.O. No
1681 W, dated 4 June
1888.

2. The probable
expenditure on the
work up to 1889-90
is Rs 14,609, and the
current year's grant
is Rs 9,212. The
balance of the estimate
is Rs 11,616.

will be
 Rs 2354 is therefore
 allocated later in the year
 of expenditure from
 application from the
 the Revenue
 State Engineer
 with the Government

3. This sanction
 has been registered
 as Provincial No 41 W
 of 1890-91, & classified
 as Civil Buildings.
 Original was R.S.

W.B.

21.6.90

Quem 25.7.90

CS

25/7

30
 The Govt. of
 Bengal & A. N. S. for
 the Govt. of Bengal & A. N. S.
 7 July 8.90
 15 July 8.90

S. E. Circle
 with 4 enclos.
 Exp. P. W. Accounts
 Revenue Dept.

2/6
 23/7
 25/7
 28/7
 31/7
 3/8
 6/8
 9/8
 12/8
 15/8
 18/8
 21/8
 24/8
 27/8
 30/8
 31/8

2136
 12

6825.

Govt. of Madras.

PUBLIC WORKS.

Dated

7/12

Recd.

Encl.

G.O. Blough 90. No 21364.

Salub office

at Kudligi

Bellary Dist.

Revised estimate.

Amounting to Rs 26,225.

for Cause: a first class

— Auctioneers.

80

11

9/9/8