

- (1) பக்கங்களின் எண்ணிக்கை 6
(2) புதுக்கித் திருப்பிய நாள் 12-8-9
(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 10/2

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

P.W துறை

அரசாணை எண். 2396 W அச்சகம்
மு. கோப்புத் தாள் எண். 5-9-1890 பலவகை
நாள் : 198

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

ஆவண, கர-1-18,006-15-8-87.

சுதந்திரம்

123890

2296

Executive Engineer's Office,
Coimbatore 20th August 1890
Despd 22nd - Ds -

From

G. B. Lambert Esq.,
Executive Engineer,
Coimbatore Division.

To

The Superintending Engineer,
Fourth Circle,
Coimbatore.

Sir,

Enclosures.

1 Copy of Plaint
with translation
1 Draft Reply
with Copies
of Correspondence

I have the honor to forward
Copy of plaint in Civil Suit No 143 of
1890 before the District Munsiff's Court
filed by one Contractor Venkatachala Mood?

A draft reply to the plaint as required
by para 408 of the P.W. Code has been
prepared by me and submitted here-
with together with copies of Correspondence
on the subject.

I request therefore that you
will be good enough to obtain Sanction
of

of Government to defend the suit by
employing a Vakil and sanction the
expenses that will have to be incurred
thereby.

I have ~~seen~~
Signed/ G. B. Lambert
Executive Engineer.
(True Copy)

No 288
E.W.

Submitted to the Chief Engineer
P.W. Department, with a request that
he will be good enough to obtain the
permission of Government to defend the
suit. The Contractor appears to have
taken advantage of a statement made
by the Supervisor in charge of the work
"that a fair rate for palmjras would
be given to him, if he carried out the
work," to delay doing the work until water
in the Channel prevented the further
prosecution of the same. Instead of
entering into arguments with the
Supervisor, it was his duty to have
carried out the work he had undertaken

Encls. 2
1 Draft reply
with 9 copies of
correspondence
1 copy of plaint
with translation
known.

to perform, as he clearly had his remedy
afterwards in the written promise made
to him that a fair rate would be allowed.
Instead of doing this, he only carried
out the easier portion of the work, and that
in an indifferent manner, and expected
to be paid for what he had done, leaving
the more difficult portion to be completed
by other agency. He clearly failed to
do what he had undertaken to do, and
is in my opinion entitled to no payment
whatever.

Pudra. Borkum Lt Col. R.B.,
Superintending Engineer, Circle

Coimbatore }
23rd August 1890 }

M

From P.W. No. 00391
The Supg. Eng^r.
4 Circle

1/11/90
20/8/90

The defence
of the suit is
sanctioned.
2. It is ordered that

Dated 23rd August 1900
Despatched 24th
Recd 26th

W. S. 27.8.90
The draft order is not
yet drawn up

288
E. W.

Encls. 2

Suit

Submitting copy of letter
from the Ex Eng^r. Coimbatore
forwarding copy
of plaint preferred by
Contractor Venkatachella
Moodr claiming certain
sum due in the Thada paddy
channel for bridges work
for you to defend the

21/9
28/8/90
SE IV Circle
with 12 copies
Esar. P. W. acts
O. S. 117. VII
Am 29. VII M. S. A