

- (1) பக்கங்களின் எண்ணிக்கை 18
- (2) புதுக்கித் திருப்பிய நாள் 2-90
- (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 10/2

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

Pco துறை

அரசாணை எண்.	2564	அச்சகம்
மு. கோப்புத் தாள் எண்.		பல்வகை
நாள் :	29.9.1890	198

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

புதிதாய்

2564

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers:—

From Colonel H. SMALLEY, R.E., Superintending Engineer, III Circle, to the Chief Engineer, Public Works Department, dated Bellary, 18th July 1890, No. 1123.

I have the honor to forward, for the sanction of Government, a revised estimate, amounting to Rs. 11,199, for constructing a Deputy Tahsildar's office at Kampli, in the Bellary district.

2. The excess of Rs. 1,079 in the revised estimate is due to the addition and alterations of the following items over the original estimate of Rs. 10,120 sanctioned in G.O., No. 837 W., dated 14th March 1890:—

- (1) Ceiling under Mangalore tiles.
- (2) Substitution of Mangalore tiled roof for ordinary tiled roof.

Extract from letter No. 2614, dated 8th August 1890, from A. S. RUSSELL, Esq., Executive Engineer, Bellary Division, to the Superintending Engineer, III Circle, Bellary.

In reply to your endorsement No. 1340, dated 4th instant, on memo. No. 3,208 C, dated 30th ultimo, from the Chief Engineer, I have the honor to state that ceiling boards have already been procured, in accordance with the general authority conveyed in your memo. No. 752, dated 16th June 1890, to go on with the work in accordance with the proposals made by me for a revised estimate.

2. The pot and pan tiles in this district are of a most inferior quality; they are only procurable at one remote place; and no dependence whatever can be placed on their being supplied within any reasonable period of time. For these reasons their use has been utterly dropped in this district, the Railway, Military Works Department, and Public Works Department using Mangalore tiles instead.

3. For all Mangalore tiled roofs in this district ceiling boards have been supplied, viz., Arsenal workshop, Judge's court, married ranges, &c. In the case of the Deputy Collector's outcherry at Adóni, and jailor's quarters at the District Jail, no provision was at first made for ceiling boards, but owing to the repeated complaints made by the Collector and Jail authorities that the heat was unbearable, and the rooms uninhabitable in the hot weather, the Mangalore tiles had to be taken off after the buildings had been completed, and ceiling boards added. General experience of the hot weather in this district—an experience which I can personally confirm—unanimously points to the conclusion that ceiling boards are necessary in addition to Mangalore tiles as a protection against heat. For inhabited rooms at the stations on the Southern Mahratta Railway they are provided, as I have particularly observed at Hospet Railway station and elsewhere. It may also be pointed out that boarding renders a Mangalore tiled roof wind-proof, verandahs and some uninhabited buildings, unprovided with ceiling boards, having suffered severely during the high winds prevalent some months ago.

4. I return the revised estimate with this explanation, and beg that sanction may be given to it at an early date. From para. 3 of the report you will see that I stated that work on the revised estimate had been put in hand on your orders in anticipation of sanction to the revised estimate. During the south-west monsoon the rainfall at Kampli is considerable, and unless materials had been collected, hardly any expenditure could have been incurred on the work until the monsoon was over.

No. 1642.

Submitted to the Chief Engineer, Public Works Department, with reference to his memo. No. 3208 C., dated 30th July 1890.

2. The tiles procurable locally in the Bellary division are so bad that practically Mangalore tiles have quite superseded them. That a planked ceiling beneath Mangalore tiles is necessary in this part of the country both on account of the heat in the hot weather and the strong winds is shown by experience. At Nandyal the Bellary-Kistna State Railway have been obliged to add ceilings beneath these tiles for both of these reasons; and at Nandyal also the Head Assistant Collector's office lately completed was almost wrecked in May last by the winds from not being provided with a ceiling beneath the Mangalore tiles.

BELLARY,
5th September 1890.

(Signed) H. SMALLEY, Col., R.E.,
Superintending Engineer, III Circle.

ORDER—dated 29th September 1890, No. 2564 W., Public Works.

The revised estimate, amounting to Rs. 11,199, for constructing a Deputy Tahsildar's office at Kampli in the Bellary district, is sanctioned in supersession of the estimate of Rs. 10,120 sanctioned in G.O., No. 837 W., dated 14th March 1890.

2. A sum of Rs. 10,120 was provided for the work in G.O., No. 1465 W., dated 28th May 1890, and the Superintending Engineer will apply for the balance of the estimate if required.

3. This sanction has been registered as Provincial No. 57 W. of 1890-91, and classified as Civil Buildings, Original Works.

(True Extract.)

Major, R.E.,
Under-Secy. to Govt., P.W.D.

To the Superintending Engineer, III Circle, with five enclosures.
" Examiner, Public Works Accounts.
" Revenue Department.

Exd. J. Moses.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of 1890 Madras.

PUBLIC WORKS.

Dated September, 29th.

Recd.

Encl.

G.O., 29th Sept. 1890, No. 2564 W.

SEPTEMBER.

Deputy Tahsildar's Office at
Kampli, Bellary District

Revised estimate of Rs. 11,199 for con-
structing a —, sanctioned.

Public Works Department.

Current No. 8448

Letter No. 1642

Dated 5th September 1890

From the Supy. Engr. to the Secy.

The period estimate may
be sanctioned Rs. 10,990

NOTE OF REMARKS.

The accompanying
estimate amounting
to Rs. 11,199 for constructing
a Sup. Tahsildar's Office
at Kampli was returned
to the Supy. Engineer
the Secy. with the
order Memo No. 203208C
of 30th July 1890 with
instructions to return
if possible the original
estimate provided for
in the original Est.
but if the work is
too far advanced
and a large part
may be used without
altering.

The Supy. Engineer
in reply states that
the tiles manufactured
locally are of a
very inferior quality
and that they are

practically superseded
by Mangalore tiles for
which ceilings are
indispensable in the
Bellary Division as a
protection against
the heat and the additional
security it gives the
roof, under the circumstances.
It is requested
sanction may be
accorded to the
estimate -

It is also stated
that the ceiling boards
have already been
procured & that
the raised estimate
is being carried
out under the authority
of the Supy. Dy. Sg. in
anticipation of
sanction -

Cms P

10-9-90

No. 1123

Superintending Engineer's Office,

3RD CIRCLE.

Bellary 18 July 1890.

FROM

Col H. Smalley, R.
SUPERINTENDING ENGINEER,
IIIrd CIRCLE.

TO

THE Chief Engineer
P. W. Dept.
Madras

Sir,

Enclosures.

1. Estimate.
2. Revised estimate.
3. Comparative statement.
4. Report.
5. Specification.

I have the honor to forward
for the sanction of Government a revised
estimate amounting to Rs 11,199 for
constructing a Deputy Thasil-dar's
Office at Kampli in the Bellary District.
2. The excess of Rs 1079 in the revised
estimate is due to the addition and
alterations of the following items over the
original estimate of Rs 10,120 sanctioned
in G. O. No. 837 D dated 14 March 1890.

1. Ceiling under Mangalore tiles.
2. Substitution of Mangalore tiles
roof for ordinary tiles roof

I have the honor to be
Sir,

Your most obedt servant

H. Smalley Col R

Asst Engineer
3 Circle

From *P.W. Code 6834*
The Superintending Engineer,
IIIrd Circle,
Bellary.

To, The *Chief Engineer*
M. P. R.
Madras.

Dated *18th* } *July* 1890.
Received *21* }

Enclosures. *5*
No. *1123*

Subject.

By Tahsildar's Office at
Chumpty

Forwarding a revised estimate
of Rs. 11199 for

1123

Memo no. 855C/15-2-90
P. No. 827/15-3-90
in no. 1602/15-6-87

5
2567
Extract from letter no 2014
dated 8th August 1890 from A. S. Russell
Esquire Executive Engineer Bellary
Division to the Superintending Engineer
3rd Circle Bellary.

In reply to your endorsement
no 1340 dated 4th instant, on memo no
3208C dated 30th ultimo from the Chief
Engineer, I have the honor to state that
ceiling boards have already been pro-
cured, in accordance with the general
authority conveyed in your memo no
752 dated 16th June 1890, to go on with
the work in accordance with the pro-
posals made by me for a revised
estimate.

2. The pot and fan tiles in this
district are of a most inferior quality;
they are only procurable at one remote
place; and no dependence whatever
can be placed on their being supplied
within any reasonable period of time.
For these reasons their use has been
utterly dropped in this district, the
railway, military works department,
and P.W. department using kangalore
tiles instead.

3. For all kangalore tiled roofs in
this district ceiling boards have been
supplied

supplied, viz Arsenal workshop;
Judge's court, married Kanigs &c. In the
case of the Deputy Collector's kutchery
at Adoni, and jailor's quarters at
the District jail, no provision was
at first, made for ceiling boards,
but owing to the repeated complaints
made by the Collector and jail
authorities that the heat was unbear-
able, and the rooms uninhabitable
in the hot weather, the Mangalore
tiles had to be taken off after the
buildings had been completed, and
ceiling boards added. General
experience of the hot weather in this
district - an experience which I can
personally confirm - unanimously
points to the conclusion that ceiling
boards are necessary in addition
to Mangalore tiles as a protection
against heat. For inhabited rooms
at the stations on the S. M. Railway
they are provided, as it has been parti-
cularly observed at Hospett Railway
Station and elsewhere. It may also
be pointed out that boarding powder
a Mangalore tiled roof kind proof,
verandahs

38
verandahs and some uninhabited
buildings, unprovided with ceiling
boards, having suffered severely
during the high winds prevalent some
months ago.

6/2/98
4. I return the revised estimate
with this explanation and beg that sanction
may be given to it at an early date.
From para 3 of the Report you will
see that I stated that work on the
revised estimate had been put in
hand on your orders in anticipation
of sanction to the revised estimate.
During the South West monsoon the rain
fall at Kanipli is considerable, and
unless materials had been collected,
hardly any expenditure could have
been incurred on the work until the
monsoon was over.

Enclos 1 Revised Estimate
(Extract)

No 164/2

Submitted to the Chief Engineer
P. W. Dept. with reference to his memoran-
dum No 3208C of 30. July 1890.

The tiles procurable locally
in the Bellary Division are so bad that
practically Mangalore tiles have quite
superseded

superseded them. That a plank ceiling
beneath Mangalore tiles is necessary
in this part of the country both on
account of the heat in the hot weather
and the strong winds as shown by
experience. At Nandial the B.N.S. Ry
have been obliged to add ceilings beneath
these tiles for both of these reasons;
and at Nandial also the Head Asst
Collector's Office lately completed was
almost wrecked in July last by the
winds from not being provided with
a ceiling beneath the Mangalore tiles.

H. Mallett Collyer

Supr Engineer

3 April

Supr Engr's Office
Secy 5th Sept 1903

The Chief Engineer

21 Sept

Madras

7
2564

From C No. 8448

The Supt Engineer

3 feet

S

Bellary

The Chief Engineer

P.W. Dept

Madras

Dated 5

Recd 8 } September 190

Encl 45

No 1642

By Tahsildar's Office
Kannali

Supposing that
ceiling boards have already
been procured for L
and giving reasons for
not dispensing with the
flaked ceiling under
tanyalome tiles roofs in
the Bellary etc.

Consd 9/90
18/9

Obtaind
12/9

Memo No 320807 30.7.90
P. No 837 W 14.3.90
Memo No 855 C 15.2.90
P. No 1602 W 15.6.87

No. 2564 W 29 Sept 1890

B.P.H.
civil works

PUBLIC WORKS DEPARTMENT.

8/2564

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

From the P. E. Circle No 1123, dt 18th July 1890.
From the Executive Engineer
Bellary Division No 2014, dt 8th Augt 1890.
Endd by the P. E. Circle No 1642, dt 5th Sept 1890.

The revised
estimate amounting
to Rs 11,199 for constructing
a deputy Tahsildar's
office at Kannali in
the Bellary District,
is sanctioned in super-
session of the estimate
of Rs 10,120 sanctioned
in G.O. No 837 W, dated
14th March 1890.

24/9/90

2. A sum of Rs
10,120 was provided
for the work in G.O.
No 1465 W, dated 28th
May 1890, and the
Suptg

Suply. Eng. iners will
apply for the balance
of the estimate, if
required.

3. This sanction
has been registered
as Provisional at No
57 W of 1890-91, and
classified as Civil
Buildings, Original
Works.

Wm
12.9.90

D. 159
W
1819.

Mr. S. to Mr. R. D. 90
for payment of account
in the

To
The S. & W. Co. Ltd.
with 5 eng. & s.
- Ex P. W. Dept.
- Revenue Dept.

M.
26 7/9
0169
at 58. 14
Rs 18. 14
Jan 15. 14
2-25-14

11/10

9
2564

8448

Govt. of Madras.

PUBLIC WORKS.

Dated

28/9/90

Recd.

Encl.

GO. 29 Sept 90 No 2864 W

Deputy Tahsildar's office
at Kampli, Bellary Dt.

Revised estimate
of Rs 1199 for constructing
a —, sanctioned.

90/6

19A

29/9- E.S.C.
29/9/90