

9

- (1) பக்கங்களின் எண்ணிக்கை 18
(2) புதுக்கித் திருப்பிய நாள் April . 90
(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 10/11

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

ச.ய.ச. துறை

அரசாணை எண். 3123
மு. கோப்புத் தாள் எண்.

அச்சகம்
பலவகை

நாள் : 24 . 11 . 1890

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

3123.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

General.
Account.

READ—the following papers :—

From Colonel W. H. BURTON, R.E., Superintending Engineer, V Circle, to the Chief Engineer, Public Works Department, dated Chepāk, 16th September 1890, No. 2839.

I have the honor to submit for early sanction a revised estimate (in the shape of comparative statement) of Rs. 12,782 for setting up steam machinery in the Gov-

* At the Old Mint.

ernment Press, Madras,* in lieu of the

original estimate of Rs. 11,015 sanctioned in G.O., No. 2143 W., dated 9th August 1889.

2. The excess is due to various causes as explained in the statement.

3. The General Superintendent, Public Works Workshops, reports that the work is very nearly completed, and it is surmised that, by the end of the current month, all the Printing Presses will be worked by steam power,

From L. L. WICKHAM, Esq., General Superintendent, Public Works Workshops, to the Superintending Engineer, V Circle, dated Madras, 29th October 1890, No. 1977 W.

With reference to your endorsement No. 3169, dated 7th October 1890, I have the honor to resubmit herewith the "Revised" estimate for the setting up of the steam machinery in the Government Press duly corrected, agreeably to the Chief Engineer's memo, No. 3919 C., dated 29th September 1890.

2. The revised estimate as now submitted, viz., Rs. 17,042, exceeds the original estimate by Rs. 6,027.

The causes of this excess are —

Extra cost of engine and boiler imported from England	Rs. 2,450
Do. other items of estimate for reasons given in the remarks	1,934
Total	4,384
General charges, 10 per cent.	438
Workshops additional charges, 25 per cent	1,205
Total excess as above	6,027

3. The reason why in the revised estimate as submitted by Col. S. C. Clarke, R.E., the Workshops centage of 25 per cent. was altogether omitted, and the original provision therefore shown as a saving, is that Colonel S. C. Clarke, R.E., deemed it expedient *not* to enhance the *cost* of the work by debiting it with their book charges upon the view that it was a Public Works Department work being carried out by the Public Works Workshops.

4. Similarly Colonel S. C. Clarke, R.E., deemed it correct *not* to charge for general charges the usual percentage (10 per cent.) upon the cost of all the items of the estimate. Holding this view he provided on this account only Rs. 387, being 10 per cent. upon the cost of items 22 to 31 and the cost of the fittings of items 32 and 33, and showed the balance of the original provision for general charges as a saving.

No. 3678.

Copy forwarded to the Chief Engineer, Public Works Department, for information with reference to his memo. No. 3919 C., dated 29th September 1890.

2. The estimate returned with the above memorandum is resubmitted for sanction.

(Signed) W. H. BURTON, Col., R.E.,
Superintending Engineer, V Circle.
6th November 1890.

Note by the Chief Engineer, Public Works Department.

The excess expenditure in providing steam power to work the machinery in the Government Press amounts to Rs. 6,027 made up as follows:—

	rs.
(1) { 8 H. P. engine }	2,450
{ 10 H. P. boiler }	1,643
(2) Workshop percentage	1,934
(3) Extra work	

Item (1) was under-estimated, (3) is due to unavoidable differences between the work as estimated and actually carried out, (2) represents the increases in the percentages charged by the Workshop.

The price of the engine and boiler should have been ascertained with some accuracy before the estimate was framed, and at all events before the indent was sent to England.

It is extremely difficult to estimate for the remainder of work under consideration, and the explanation given in the comparative statement is considered satisfactory.

The Workshop percentages which amount altogether to Rs. 4,647 on the total estimate of Rs. 17,042 are merely a book transaction, and the Workshop is scarcely entitled to charge any percentage on the cost of the engine and boiler, except a small sum for agency; but in the present case the undersigned recommends that the revised estimate be sanctioned without alteration.

(Signed) J. PENNYCUICK, Colonel, R.E.,
Chief Engineer, P.W.D.
15th November 1890.

ORDER—dated 24th November 1890, No. 3123 W., Public Works.

The revised estimate, amounting to Rs. 17,042, for providing and setting up steam machinery in the Government Press, Madras, is sanctioned in supersession of the estimate of Rs. 11,015 sanctioned in G.O., No. 2143 W., dated 9th August 1889.

(True Extract.)

Major, R.E.,
Under-Secy. to Govt., P.W.D.

To the Superintending Engineer, V Circle, with one enclosure.
" Examiner, Public Works Accounts.
" Public Department.

Exd. T. K. Narayana Aiyangar.
Spare Copies

GENERAL
ACCOUNT.

Govt. of {1890} Madras.

PUBLIC WORKS.

Dated November, 24th.

Recd.

Encl.

G.O., 24th Nov. 1890, No. 3123 W.

NOVEMBER.

Government Press, Madras

Revised estimate for providing and setting
up the steam machinery in the —, sanc-
tioned.

SUPERINTENDING ENGINEER'S OFFICE,

V CIRCLE, MADRAS,

Chepakk, 16th September 1890.

No. 2839.

From

Colonel W. H. Burton R.E.

SUPERINTENDING ENGINEER,

V CIRCLE,

To

THE

Chief Engineer

P. W. Department.

SIR,

Enclosures. 1

1 Estimate in
the shape of
comparative
statement.

at the old estimate

I have the honor to submit for early
sanction a revised estimate (in the shape of com-
parative statement) of Rs 12,782 for setting
up steam machinery in the Government Press
Madras in lieu of the original estimate of
Rs 11,015 sanctioned in G.O. No. 2113 W dated 9th
August 1889.

The excess is due to various causes as
explained in the statement.

The General Superintendent D. W. S. S. S. S.
reports that the work is very nearly completed
and it is surmised that by the end of the current
month all the Printing Presses will be worked
by steam power.

I have the honor to be
Your most obedient servant
W. H. Burton R.E.
Superintending Eng. V Circle.

J.W.C. N 893

No. 2143 W of 7-8-87
858 W of 30-3-86

From

The Superintending Engineer,

V Circle,

To

The

Chief Engineer
P.W. Department,

Dated 15th September 1890.
Recd. 22nd

ENCLOSURES.

No. 2839

Steam Machinery in the
Govt. Dep.

Submits for sanction
a revised Estimate in
the shape of Comparison
Statement of Rs. 12782.
for setting up the

No. 1977 W

Presidency P.W. Workshops

Madras 29th October 1890

Despatched 30 October 1890.

From

L. L. Wickham Esq.

General Superintendent

Pulke's works workshops

The Superintending Engineer
V. Circle.

Sir,

With reference to your Endorsement No. 3169
dated 7th October 1890, I have the honor to resubmit
herewith the "Revised Estimate for the setting up of
the steam machinery in the Government Press duly
corrected, agreeably to the Chief Engineer's Memo No. 3919c
dated 29th September 1890.

2. The Revised Estimate as now submitted Vof
No. 17042 exceeds the original Estimate by Rs 6027.

The causes of this excess are:-

Extra Cost of Engine and Boilers imported from England. Rs 2450
Do. other items of Estimate for reasons given
in the remarks column 1934

Total Rs. 4384

General Charges 10 Per cent 438

4822

Workshops additional charges .25 per cent 1205

Total excess as above 6027

The

Enclosure 1

3. The reason why in the Revised Estimate as submitted by Colonel S.C. Clarke R.E. the workshops centage of 25 Per cent was altogether omitted, and the original provision, therefore shown as a saving, is that Colonel S.C. Clarke R.E. deemed it expedient not to enhance the cost of the work by debiting it with their Book charges upon the view that it was a Public Works Department work being carried out by the Public Works Workshops.

4. Similarly Colonel S.C. Clarke R.E. deemed it convenient not to charge for General charges the usual per centage (10 %) upon the cost of all the items of the Estimate. Holding this view he provided on this account only Rs 387 being 10 % upon the cost of items 22 to 31 and the cost of the fittings of items 32 & 33, and showed the balance of the original provision for general charges as a saving.

I have &c.

(Signed) L.L. Wickham

General Superintendent P.W. Workshops.

No. 3678

Copy forwarded to the Chief Engineer Public Works Department for information with reference to his Memorandum No. 3919C dated 29th September 1890.

The Estimate returned with the above

Memo

Memo is resubmitted for sanction.

3/23/5

W. H. Norton

Colonel R.E.

6th Nov 1890.

Superintending Engineer V. Circle

Enclosure 1 Estimate

P.W. No. 10674

The Supg. Engineer
5th Circle

The Chief Engineer
P.W. Deptt.

No. 3919 of 22-9-90
" 2143 of 9-10-89 (original)
" 487 of 9-7-89
" 050 of 30-3-86

Dated 6th }
Recd 7th } November 1890

Encl. 1

No 3678.

Government Prop. Machine.

Re-submitted revised Esti-
-mate of Rs 17,042 duly
corrected for setting the
Steam Machinery in the -

Card
8.11.90

P.W. Department.

38 31²³/₆

Note by the Chief Engineer, P.W. Department,
dated November 1890.

The excess expenditure
in providing steam power
to work the machinery
in the Government Press
amounts to Rs 6027 made
up as follows. -

{ 8 H.P. Engine } Rs 2450
{ 10 H.P. Boilers }

2 Workshop percentage = 1643

3. Extra Work - 1934.

Item (1) was undetermined
(3) is due to unavoidable
differences between the
work as estimated and
actually carried out, (2)
represents the increase in
the percentages charged by
the Workshop.

The price of the Engine and
boilers should have been
ascertained with some
accuracy before the estimate
was framed, and at
all events before the
indent was sent to England.
It is extremely difficult

to estimate for the ^{remainder} of
work under consideration,
and the explanation given
in the comparative statement
is considered satisfactory.

The workshop percentages
which amount altogether
to Rs 4647 on the total
estimate of Rs 17,042 are
merely a book transaction;
and the workshop is scarcely
entitled to charge any
percentage on the cost of
the Engine and Boilers,
except a small sum for
agency, but in the present
case the undersigned
recommends that the
revised estimate be
sanctioned without alteration.

15.11.90

E.W.

S 15.11

Public Works Department.

Current No. 10,674

Letter No. 3678

Dated: 6th November 1890

From the Supt. Eng. T. B. Girdle

NOTE OF REMARKS.

The revised estimate
under review amounting
to Rs 17,042 for working the
Govt. presses by steam
power is submitted
for sanction in supervision
of the Est. for Rs 11,050 sanctioned
in G. O. No 2143 dated 9th August
1889 —

The excess viz Rs 6024
is principally due to
the enhanced cost of
the Engine & Boilers
and to the addition
of General charges
& workshop expenses.

The two latter which
were omitted in the
previous Est. have
now been added
with reference to the
Office Memo No 3919C
of 29th September 1890.

The rates are the
same as those given

in the Sanctioned Est.
 Many items from previous
 are made in this Est.
 which cannot be checked.
 Please see explanation
 from the General
 Superintendent of Works
 Shops regarding the
 revision of estimates
 in the previous
 Est. - Letter No 1977 W
 of 29th Oct 1890 in file.

Curt P
11.11.90

Note by E.M.

The excess expenditure
 in providing steam
 power 1 with the
 machinery in the
 Government press, amounts
 to ~~£~~ 6027 made up
 as follows.

- | | |
|---|------------------------------|
| 1 | { 8 H P. Engine } £ 24 50 |
| | { 10 H P. Boiler } |
| 2 | Workshop percentage £ 16 4 3 |
| 3 | Fisher work £ 19 3 4 |

Item (1) was under estimated,
 (3) is due to unavoidable
 differences between the
 work as estimated & actually
 carried out (2) represents
 the increase in the percentages
 charged by the Workshop.

The price of the Engine &
 boiler should have been
 ascertained with some
 accuracy before the estimate
 was framed & alterations before
 the estimate was sent to the Government.
 It is extremely difficult
 to estimate for the class

to estimate for the remainder

If work under consideration,
and the explanation
given in the comparative
Statement is considered
satisfactory.
The vouchers for purchases
which amount altogether
to Rs 4647 on the
total expenditure estimate
of Rs 17042 are merely
a book transaction, &
nothing the vouchers is
merely a book transaction
and no charge any pecuniary
on the cost of the Engine
& Boiler, except a small
charge of agency;
but ~~nothing~~ in the estimate
proper & costs
The undersigned recommends
that the revised estimate
be sanctioned without
alteration.

Yours
13.11.90

3123
8
PUBLIC WORKS DEPARTMENT.

No 3123 W d/ 24th November/90.
PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

From the Supt: Engineer V Circle N. E. No: 2839 d/ 16th September 1890

Do Do N. E. No: 3678 d/ 6th November 1890

Notes by the Chief Engineer N. E. No: — dated

The revised estimate

amounting to Rs 17,042 for
providing & setting up steam machinery
in the Govt Press Madras, is
sanctioned in supersession of
the estimate of Rs 11,015
sanctioned in G. O. No: 2143 W
d/ 9th August 1889.

The Honble the Chief Secretary
for favor of counterinitials.

The Supt: Engineer V Circle
with 1 enclosure
Examiners, P. W. Accts.
Public Department

15.11.90
16.11.90
16.11.90

Cu

3123
9

Handwritten text, possibly a date or signature, obscured by a dark ink smudge.

Handwritten text, possibly a date or signature, obscured by a dark ink smudge.

CN^o 10674

Govt. of 1890 Madras.

PUBLIC WORKS.

Dated

Recd.

Encl.

G.O. 24.XI. 1890 No. 3123 W

Government Press
Madras.

Revised estimate
for setting up the
steam machinery
in the —, plant?

21
90/

G.O. 24.XI

9/24/11