

- (1) பக்கங்களின் எண்ணிக்கை 5 10
 (2) புதுக்கித் திருப்பிய நாள் 11/90
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் lva

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

108

PWD துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	1919	அச்சகம் பலவகை
நாள் : 11-7-1891/198		

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

5 Sheets

37

ஆவண, கா-1-18,006-15-6-87.

5

11TH JULY 1891, No. 1919 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads,
Civil Works.

READ—the following paper:—

From Major D. McN. CAMPBELL, R.E., Superintending Engineer, V Circle,
to the Chief Engineer, Public Works Department, dated Chepāk, 23rd June
1891, No. 298 W.

I have the honour to submit, for sanction of Government, the enclosed revised estimate of Rs. 20,120 for constructing a first-class Taluk cutcherry at Villupuram in lieu of the estimate of Rs. 15,720 sanctioned in G.O., No. 2616 W., dated 24th August 1888.

2. The bricks that were prepared at the site of the work having been found very inferior, bricks of better quality had to be brought from Panruti. Further, Mangalore tiles were used instead of ordinary ones provided for in the original estimate. Besides these, provision has been made in the revised estimate for laying gravel round the building and for constructing drains; both these items are absolutely necessary. These form the chief reasons for the revision of the estimate irrespective of the other increase and deviations in the minor items which are explained in the comparative statement accompanying the revised estimate.

ORDER—dated 11th July 1891, No. 1919 W., Public Works.

The revised estimate, amounting to Rs. 20,120, for constructing a Taluk office at Villupuram in the South Arcot district, is sanctioned in supersession of the estimate of Rs. 15,720 sanctioned in G.O., No. 2616 W., dated 24th August 1888.

2. The expenditure on the work up to 1890-91 was Rs. 13,555, and a sum of Rs. 2,165 has been provided in G.O., No. 1709 W., dated 25th June 1891. The Superintending Engineer will apply for the balance of the estimate if required.

3. This sanction has been registered as Provincial No. 40 W. of 1891-92, and classified as Civil Buildings, Original Works.

(True Extract.)

Major, R.E.,
Under-Secy. to Govt., P.W.D.

To the Superintending Engineer, V Circle, with three enclosures.
" Examiner, Public Works Accounts.
" Revenue Department.

Exd. A. Aubert.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Gobt. of {1891} Madras
PUBLIC WORKS.

Dated July, 11th.

Recd.

Encd.

G.O., 11th July 1891, No. 1919 W.

JULY.

Taluk Office at Villupuram,
South Arcot District

Revised estimate, amounting to Rs. 20,120,
for constructing a —, sanctioned.

SUPERINTENDING ENGINEER'S OFFICE,

No 298 W

V Circle, Madras,

Chepak, 25th June 1891.

From

Major D. M. Neil Campbell R.E.

SUPERINTENDING ENGINEER, V CIRCLE,

To

THE Chief Engineer
P.W. Department.

1919/2
IP

SIR,

Enclosures. 3

1 Estimate
1 Report
1 Comparative
Statement

I have the honor to submit for sanction of government the enclosed revised estimate of Rs. 20120 for constructing a first class Salug Calikerry at Villupuram in lieu of the Estimate of Rs. 15720 sanctioned in G.O. No. 2616 W dated 11th August 1888.

The bricks that were prepared at the site of the work having been found very inferior bricks of better quality had to be brought from Pansy. Further Mangalore Tiles were used instead of ordinary ones provided for in the original estimate. Besides these provision has been made in the revised estimate for laying gravel round the building & for constructing drains both these items are absolutely necessary. These form the chief reasons for the revision of the estimate irrespective of the other increase and deductions in the minor items which are explained in the Comparative Statement accompanying the revised estimate.

I have the honor to be
Sir,

Your most obedient servant

D. M. Neil Campbell Major R.E.
Superintending Engineer V Circle

Copied
G.O.

From

THE SUPERINTENDING ENGINEER,

V CIRCLE,

To

THE

Chief Engineer
P. W. Department.

Dated 29th
Recd. 25th

Same

1891.

ENCLOSURES. 3

No. 298 R

First Class Salugut
- chery at Villupuram

Submits for Sanction
of Government the
revised Estimate of
Rs 20120 for Construct-
ing the —

Ans
26.2.91

0/7 21.7.91

So. Ans 26/6 W of 24.2.88

Public Works Department.

Current No. 6837

Letter No. 298

Dated 23rd June 191

From the S. E. V Circle

NOTE OF REMARKS.

The revised estimate
under review amounting
to Rs 20120 has been
submitted for sanction
in supersession of the
estimate Rs 15720 sanc-
tioned in G.O. No. 2616 of
dated 24th August/88 for
constructing a Salugut
at Villupuram in the
South Arcot District.

A report is submitted.

The excess Rs 4400 is
mainly due to the substi-
-tution of a better class of
bricks to those originally
proposed, & to the substi-
-tution of Mangalore tiles for
ordinary tiles, further
it was found necessary
for constructing drains &
laying

laying gravel around
the building.

Further minor details
are fully explained in
the Comparative State-
ment.

The item for brick
work which is higher
than the schedule
rate is explained in
the comparative state-
ment. The other rates
are fair.

Contingencies & Superin-
-tendence are provided
for at 3 & 5 percent
respectively.

The revised estimate
has not been counter-
-signed by the collector
or approved in the
Revenue Department.

Cmpt
1.7.91

19194
The Chief items of
Excess are; —

Preliminaries	100
Use of better	
bricks	698
Damp proof course	125
Substituting Mangalore tiles	398
Ceiling	1573
Deviation in flooring	455
Work unprovided in original estimate (Drains - roads...)	704

4053

With the exception of
tiling where deviations
are not necessary,
and the advantages

of using Mangalore
tiles with ceiling
outweigh the increased
cost — Estimate
may be sanctioned

0083
2.7.91

BO

No. 1919 W of 11 July 1891 BVR
civil works
PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

19194
Read the following

From the Suptg. Engineer I Circle No. 298 of 23 June 1891

The revised estimate

amounting to Rs. 20,120, for constructing
a taluk office at Villupuram in
the South Arcot District, is sanctioned
in supersession of the estimate of
Rs. 15,720 sanctioned in G.O. No. 2618 W
of 24 August 1888.

2. The expenditure on the work
up to 1890-91 was Rs. 13,555, and a
sum of Rs. 2,165 has been provided in
G.O. No. 1709 W of 25 June 1891. The
Suptg. Engineer will apply for
the balance of the estimate if
required.

3. This sanction has been
registered as Provincial No. 40 W of
1891-92, and classified as Civil
Buildings, Original Works.

The Suptg. Engr I Circle with 3 copies
- Examiner of P.W. Works
- Revenue Department

3.7.91
717

Am

1

1919
5

7 St.
11-7-91
B met

*The day before last for
fear of counter-intel.*

Obs 54. VII
Rs 7. VII
Mon 8. VII m 9. VII

3

6837

Govt. of Madras.

PUBLIC WORKS.

Date

Recd

Encl

G.O. 11 July 1891 No. 1919W.

Being office at

Villupuram

Santhi amot Dr.

Revised estimate
amt. Rs 20120 for
Canals a - sanctioned

(5)

80/5

89C 11/7