

- (1) பக்கங்களின் எண்ணிக்கை 16
 (2) புதுக்கித் திருப்பிய நாள் 16.10.90
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் [Signature]

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

PWD துறை

(16)

அரசாணை எண். மு. கோப்புத் தாள் எண்.	<u>3130</u>	அச்சகம் பலவகை
நாள் : <u>20-11-1891</u>		198 .

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

8 Sheet

ஆவண, கா-1-18,006-15-6-87.

4-62

Current No. 11022

Letter No. 2118

Dated 17th October 1891

From the Judicial Dept.

TECHNICAL No. 3139

The Super Engineer, 3rd Circle
submits a revised estimate
amounting to Rs 7020 for con-
structing Residences for the
Asst. Supt. of Police, at Mandya
Kannad District, prepared with
reference to the suggestions con-
tained in G.O. No. 1213 W dated
1st May 1891.

The original estimate amounted
to Rs 5752 and was sanctioned
in G.O. No. 2463 W dated 5th
September 1889. The excess now
requiring sanction is Rs 1268,
or 22 per cent on the original
sanction. This excess is chiefly
due to ceiling the roof of the
main building and increasing
the stable accommodation as
suggested in G.O., under re-
ference; also to increased
depth

and to teakwood used instead
of ventials. (The latter wood is
being procurable).

The excess is made up as
follows.

Main building.

Earthwork due to extra depth of foundations	Rs 5
Concrete do	125
Woodwork, teak instead of ventials	342
Concrete embankment due to higher rate	81
Contingencies	13
Superintendence	15

Total Rs 581

Deduct saving in roofing due
to galn tiles instead of Man: } 292
galn tiles

Total excess on original Est. 289

Add for ceiling now proposed 638

- do - contingencies to above 33

Total excess on main building 960

Out houses

Earthwork for extra foundations	2
Concrete do	28
Woodwork, teak instead of Yaghee	41
Contingencies	2
Superintendence	7

Total excess on original Est. 80

Add alterations to stable 216

- do - contingencies on above 12

Total excess on Out houses 308

Sum

from the foregoing figures
it will be seen that the original
estimate is exceeded already,
without the improvements sug-
gested in G.O. No. 1132 dated
1st May 1891 by the following sum

Main building	Rs 289
Out houses	80
Total excess	Rs 369

and if the improvements sug-
gested in the G.O. under re-
ference, i.e. to ceil the main
building and increase the
stable accommodation, the
excess will be much greater.

Ceiling roof of main building 671

alterations to out-houses - 228

Total Rs 899

Grand total excess (369 + 899) 1268

The revised estimate was
submitted by the S.E. 3rd C
on the 30th July 91. 2^{1/2} m
back for sanction and in
para 5 of his letter No. 1132 of
30th July 91, he states that
orders have been issued to
execute the extra ~~work~~ work
in anticipation of sanction
to the revised estimate.

his revised estimate was forwarded to the Judicial Dept. for the counter signature of the Insp. General of Police and also of Govt. That Dept. now returns the estimate after a lapse of 2 months with an order that Govt. considers the estimate excessive and if it cannot be reduced to Rs 5900 it must be discontinued, and suggests that ordinary jungle wood may be used for the ceiling instead of pine wood. & that only for the sitting room. The saving by this suggestion will probably amount to Rs 531, calculated at Rs 15 per square for jungle wood ceiling against Rs 19 allowance for pine wood. The sitting room alone cannot be ceiled without ceiling the Dining room as well, owing to a canvas screen partition 7 feet high dividing the two rooms.

The Govt. now limits the expenditure on this work to Rs 5900 which will increase the original sanction by Rs 148 (5900 - 5752) 148, but from

the foregoing figures, it will be seen, that the original sanction has already been exceeded by Rs 369 without the improvements suggested in G.O. No. 1213 W of 1st May 91 merely for additional depth of foundation, increased rate for cement work, the masonry and the sub. structure of tank for venting, & the suggestions to ceil the sitting room and increase the stable accommodation cannot well be undertaken owing to the restrictive order of Govt. limiting the expenditure.

The Super Engineer may now be wired to stop incurring extra work as provided in his revised estimate owing to Govt. not being prepared to sanction it, but as orders have been issued some 2½ months ago to execute the extra items, it may by this time be completed as per revised estimate submitted.

From

From the comparative stati:
 - ment of the local rates pre:
 - vailing at Bandryal it will
 be seen that the rates pre:
 - vided in the revised estimate
 are not excessive.

~~Ths.~~
 21. X. 91

No. 1132

Superintending Engineer's Office,

3RD CIRCLE,

Bellary 30 July 1891.

FROM

Col H. Smalley RE
 SUPERINTENDING ENGINEER,
 THIRD CIRCLE.

TO

THE Chief Engineer ^{21/30}
P.W.D.
Madras

Sir,

Enclosures. (2)

Plain
 & Estimated
 G.L. Abstract
 Comparative
 Statement
 Report
 Data
 and a paper sheet
 Comparative
 Statement of
 rates

With reference to G.O. No. 1213 W dated 1st May 91,
 I have the honour to forward for the sanction of
 Government a revised Estimate and a Comparative
 Statement amounting to Rs. 7020 for constructing Police
 Assistant Superintendents Bungalow at Ban-
 dryal.

2. A Comparative Statement of the local rates
 prevailing at present is herewith sent.

3. The extra work ordered has been put in hand
 in anticipation of sanction.

I have the honor to be
 Sir
 Your most obedt servant

H. Smalley
 Col. RE
 Supdg. Engineer
 3 Circle

4557
From, Judicial Deptt
The Superintending Engineer,
IIIrd Circle,
Bellary.

To, The Chief Engineer
Madras.

Dated 30 July 1891.
Received 30 July 1891.
Enclosures 7 (11/12)
No. W32

Subject.

Forwarding for sanction
a revised estimate of Rs. 7020
for constructing Police Assistant
Supdt Bungalow at Mandial.

13-13-2164 17-7-58 905-7-82 1884-216
A - 27426 27-11-58 9017-12-28 2156-216
B - 657 11-3-58 90-7-1-29 4-216
memo no 2465 18-6-69 90-2-5-71 557-216
P. K. 2465 18-6-69 90-2-5-71 557-216
1713 1-5-71 90-2-5-71 557-216



No. 663 D, dated 10th August '91

Forwarded to the
Judicial Department for
the countersignature of the
Inspector General of Police
to the revised estimate
and for the approval of Govt.

2. The amount of the
revised estimate is in
excess of the limit allowed
by P. W. Code rules and
will have to be submitted
to the Govt. of India for sanction.

Col. R.
Secy. to Govt.
J. W. D.

Forwarded to the Super. Engr. Deptt.
14th August 1891.
By order of the Secy. to Govt.
J. W. D.

Judicial Department.



3130/5

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following paper:—

Endorsement of the Public Works Department, dated 10th
August 1891 et. 663 D, forwarding letter from the Superintending
Engineer, III Circle dated 30th July 1891 et. 1132.
Letter from the Inspector General of Police, Madras,
dated 25th August 1891 et. 5062, returning countersigned
the revised D. P. W. Estimate for Rs. 7020 for the
construction of a bungalow for the Assistant Superintendent
of Police at Mandial, Curnool District.

Order: 17th October 1891 et. 2118.

The Government considers the estimate excessive
and if it cannot be reduced to Rs. 5,900 it must be
disallowed. It seems hardly credible that the alterations
approved in G. O. dated 1st May 1891 et. 1213 W can
render so large an addition to the original estimate
necessary. It is observed that the ceiling is to be of
pine-wood, ordinary jungle-wood and that in the sitting-
rooms only would suffice.

(True Extract)

Attest: Under Secretary.

Ag. Under Secretary.

To the Public Works Deptt.

with plan & estimate & C. B. 12 nts.

" " Inspector General of Police.

Govt. of Madras.

To

The Public Works Dept.

Encls. 7

Recd: 19.10.91

Training

Proceedings, dated 17 October 1891.
No. 2118

Subject.

Considering the estimate of Rs. 7020 for constructing a Bungalow for the Asst. Supt. of Police at Nandyal Kurnool Dist. the inc. are & that if it cannot be reduced to Rs. 5900 it must be disallowed.

2775 W of 22nd Oct 1891
Communicated to the Supt. Engr. III Circle for immediate report whether the reduction ordered can be effected. Means while the extra work should be stopped if already in progress.
2. The Supt. will further report to what extent the revised estimate has been carried out.

Th. Sub 21/10/91

Mo. III Circle with plan & estimate

29/10

P.C. 28.7

Th 19.10

Superintending Engineer's Office,
3RD CIRCLE.
Bellary 16 November 1891.

FROM

Colonel A. Smalley R.E.

SUPERINTENDING ENGINEER,
IIIrd CIRCLE.

To

THE Chief Engineer,
P.W. Department,
Madras.

Sir,

Enclosures.

With reference to G. O. No. 2775W dated 22nd October 1891, I have the honor to report that the expenditure up to date on Police Assistant Superintendents Bungalow at Nandyal is Rs. 6108. Against this there are materials to the value of Rs. 72 which can be transferred to other works. There is a write back of about Rs. 111. The adjustment of these two items will bring the net outlay to Rs. 5925.

2. The work as per original estimate has been virtually completed. The additional work as per revised estimate has not been commenced.

3. A revised estimate for Rs. 5,900
has been called for and will be submitted
as soon as it is received.

I have the honor to be
Sir
Your most Obedient Servant

H. Smalley L.L.B.C.

Suptg. Engineer, M. Circle.

3130
/6

From,

The Superintending Engineer,
IIIrd Circle,
Bellary.

To,

The Chief Engineer
Rw Deptt
Madr as

dt. 3130 Wdy 20-Nov/91

Yours

10

Dated 16

Received 18th November 1891.

Enclosures.

No. 2234

Subject.

Police Asstt Superintendents
Bungalow Nandyal.

States that a revised
estimate amounting to Rs
5900. for will be sent
as soon as it is received
from the Chief Engineer

No. 2164 Wdy 17-7-88

" 3742 W - 27-11-88

" 851 W - 21-3-87

" 2848 C - 18-6-87

" 2463 W - 5-9-87

" 1213 W - 1-5-91

" 2775 W - 22-10-91.

has
15 Nov
The revised estimate
is awaited.

8003
18.11

S 18.11

(8)

7th Nov 1891
S. E. III circle

Judl: Sept, with reference
to S.O. 4/17-10-91 No 2118.

2.0.23.11
18.11-91 19-11-91