

- (1) பக்கங்களின் எண்ணிக்கை — 20 —
 (2) புதுக்கித் திருப்பிய நாள் 7.9.90
 (3) ஆதாரங்குறிப்பவர் கருக்கொப்பம் 1025

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

P. W. D. துறை

(97)

அரசாணை எண். மு. கோப்புத் தாள் எண்.	1025	அச்சகம் பலவகை
நாள் :	13 - 4 - 1891	198

மடிக்கவேற கண்டபடி கையாளவோ கூடாது

10 - sheets

ஆவண. கா-1-18,006-15-6-87.

1025
1
13TH APRIL 1891, No. 1025 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers:—

From Colonel H. SMALLEY, R.E., Superintending Engineer, III Circle, to the Chief Engineer, Public Works Department, dated Bellary, 26th February 1891, No. 3335.

I have the honor to forward, for sanction, a revised estimate, amounting to Rs. 3,018, for constructing seven police huts at Muchukota in the Anantapur district.

2. The rates provided for in the original estimate sanctioned in G.O., No. 1834 W., dated 20th June 1888, being too low, the estimate was revised and resanctioned by this office for Rs. 2,500.

3. The necessity for this second revision is to deepen the foundations, to raise the basement by $1\frac{1}{2}$ feet, and to provide with longer rafters for constructing the roof with a suitable pitch to admit of a projection beyond the wall.

From J. C. LARMINIE, Esq., Executive Engineer, Bellary division, to the Superintending Engineer, III Circle, dated 27th March 1891, No. 5334.

With reference to your foot-note No. 3626 of 20th instant, forwarding Chief Engineer's memo. No. 1522 C., I have the honor to explain as follows.

2. The original estimate, amounting to Rs. 2,224, was sanctioned in G.O., No. 1834 of 20th June 1888.

3. In March 1890 tenders were advertised for in the *Fort St. George Gazette*, but beyond an inquiry regarding rates from a contractor in Anantapur nothing resulted therefrom.

4. Accordingly the Sub-divisional officer was directed to try and induce some local contractor to take up the work and one Mustan Saib of Tādpatri sent in a tender; according to the rates of which revision No. 1, amounting to Rs. 2,500, was sent in *merely for rates alone.*

5. At this stage no re-question regarding the foundations and basement has arisen nor had the error in the estimate of insufficient length of rafters been detected and this error was still further augmented by the extra foot of width allowed by supervisor T. Munisawmi Mudaliyar when laying out the building.

6. Consequently when the first revision was made these additions could not have been readily foreseen; hence the necessity for the second revision.

7. The circumstances set forth in para. 4 explain the discrepancies between the rates in both revised estimates and the divisional schedule.

The locality is an out-of-the-way one, and, under the circumstances, there seemed no alternative but to accept the only available tender.

No. 3691.

Forwarded to the Chief Engineer, Public Works Department, with reference to his No. 1522 C., dated 18th March 1891.

BELLARY,
31st March 1891.

(Signed) H. SMALLEY, Colonel, R.E.,
Superintending Engineer, III Circle.

ORDER—dated 13th April 1891, No. 1025 W., Public Works.

The revised estimate, amounting to Rs. 3,018, for constructing seven police huts at Muchukota in the Anantapur district is sanctioned in supersession of the estimate of Rs. 2,500 sanctioned by the Superintending Engineer.

2. The Government is, however, unable to accept as satisfactory the explanation submitted as to the excessive cost of these huts, the second revised estimate for which works out to Rs. 431 per hut—a rate which would never have been sanctioned had it appeared in the original estimate.

3. The necessity for raising the basement and for the greater depth of foundations should have been foreseen by the officer who prepared the original estimate after, it is presumed, inspecting the site. The error committed by supervisor T. Munisawmi Mudaliyar in laying out the foundations is inexcusable. He should be severely reprimanded by the Superintending Engineer on his return from leave.

4. The sanction accorded in these Proceedings has been registered as Provincial No. 3 W. of 1891-92 and classified as Civil Buildings, Original Works.

(True Extract.)

Major, R.E.,
Under-Secy. to Govt., P.W.D.

To the Superintending Engineer, III Circle.
" Examiner, Public Works Accounts.
" Judicial Department.

Exd. A. D. Xavier.
Spare Copies

1025
2

BUILDINGS AND ROADS.
CIVIL WORKS.
Govt. of {1891} Madras.
PUBLIC WORKS.

Dated April, 13th.

Recd.

Encl.

G.O., 13th April 1891, No. 1025W.

APRIL.

Police Huts

Revised estimate, amounting to Rs. 3,018, for constructing seven — at Muchukota in the Anantapur district, sanctioned with remarks.

No. 3335

1025/3
Superintending Engineer's Office,
3RD CIRCLE.
Bellary 16 February 1891.

FROM

Col W. Smalley M.S.
SUPERINTENDING ENGINEER,
IIIrd CIRCLE.

To

THE Chief Engineer
P. H. Deptt
Madras

Sir,

Enclosures. 4

I have the honour to forward
1. Old Estimate for sanction a revised estimate amounting
1. Abstract Encl. to Rs 3018 for constructing seven police huts
1. Report at Muchukota in the Anantapur District.
1. Comparative Statement

The rates provided for in the original estimate sanctioned in G.O. No. 1834 W dated 20th June 1888 being too low, the estimate was revised and re-sanctioned by this office for Rs 2500.

The necessity for this 2nd revision is to deepen the foundations, to raise the basement by 1 1/2 foot and to provide with longer rafters for constructing the roof with a suitable pitch to admit of a projection beyond the wall.

I have the honour to be
Your most obedt servant
W Smalley Colr.
Super Engineer
3 Circle

From, P.W.C. 2342
The Superintending Engineer,
IIIrd Circle,
Bellary.

To, The Chief Engineer
P.W. Deptt
Madras

Dated 26 } February 1891.
Received 23/2/91

Enclosures, 4.

No. 3335

20.6.88-18346

Subject.

Seven Pice Huts at
Duchukota Anantapur
District.

Forwarding for sanction
a revised estimate of Rs 3018
for constructing

Copy of letter No 5334 dated
27th March 1891 from J.C. Laminie Esquire
Executive Engineer Bellary Division to the
Superintending Engineer 3rd Circle Bellary

With reference to your footnote
No 3626 of 20th instant forwarding Chief
Engineer's memo No 1522 C, I have the honor
to explain as follows.

2. The original estimate amounting
to Rs 2224 was sanctioned in G.O. No 1854
of 20 June/88.

3. In March/90 tenders were advertised
for in the Fort Saint George Gazette
but beyond an enquiry regarding rates
from a contractor in Anantapur nothing
resulted therefrom.

4. Accordingly the Sub Divisional
Officer was directed to try and induce
some local contractor to take up the
work and one Mustan Saib of Tadpatri
sent in a tender, according to the rates
of which provision No 1 amounting to Rs 2500
was sent in merely for rates alone.

5. At this stage, no request regarding
the foundations and basement has arisen

nor

nor had the error in the estimate of
insufficient length of rafters been
detected and this error was still
further augmented by the extra foot of
width allowed by supervisor J. Thomas.
swampy woods when laying out the building.

6. Consequently when the first provision
was made these additions could not
have been readily foreseen. hence the
necessity for the second provision.

7. The circumstances set forth in
para 4 explain the discrepancies between
the rates in both revised estimates and
the divisional schedule.

The locality is an out of the way
one and under the circumstances there
seemed no alternative but to accept the
only available tender.

Enclos.
1 Octo Estimate
1 abet
1 Report
1 Comp or actual statement.

38 No 3691
Forwarded to Chief Engineer L. H. D.
with reference to his No 1522 c dated 18th
March 1891.

H. Smalley

Chf. Engr.

Supt. Engineer's Office
Secretary 31. March 91

3/10/91

1025
/5

From
The Superintg Engineer
3rd Circle

To
The Chief Engineer
R.W. Department
Madras

1522 C of 18-3-91
1834 C of 20-6-88

Dated 31 March 1891
Recd 2-4-91

Encls 4

No. 3691

Seven Police huts at Bruchhi-
Kotw. Bellary Dist.

Forwards Exec Engineer's
explanation for 2nd revised
estimate for

copy 3-4-91

CN-3675
H.W. 6.11

1005/6

Explanation
Satisfactory, with
the exception of the
extra 1 foot in
width allowed
by Supervision.

Madras main roads
then laying out
the foundations.

To W.M. with
reference to his
remarks.

over
3-4-91

1025/7
Letter from the Superintending Engineer III

Circ. No. 369, dated 31st March 1891.

Submitted to the
Honorable Member with
reference to his note on
the draft order attached
to Memo No. 1522 C dated
18th March 1891.

The explanation as
appears satisfactory with
the exception of the extra foot
in width allowed by
Superintendent L. Hoonoodwami
Madaligas when carrying
out the foundations.

The revised estimate must I suppose
be sanctioned as the work is probably
either complete or far advanced.

The necessity for raising the base
for the greater depth of foundations
must have been foreseen
if any one visited the site before
preparing the original plans, he
must surely have observed the
slope of the surface, & seen that
the ground was made soil. This
explanation, therefore, does not
appear satisfactory. The Super-
visor should be severely reprim-
anded for the error in laying
out the building.

Had this revised estimate come
before the B. B. P. when the work
was proposed, it would never have
been sanctioned. Such a rate
as Rs 480 per foot is enormous.

W.
7 Apr.

W.
3.4.91

D
W.
3.4

Cy

No. 1025 W of 13 April 1891. 1025/8
PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following.

Letter from the S.E. iii Cante... (H.E. No 3335 d/26.ii.91)
Letter from the E.E. Bellary... (H.E. No 5334 d/27.iii.91)
Endorsement thereon by S.E. iii Cante... 3691 d/31.iii.91

XP The revised estimate amounting to Rs 3,018 for constructing seven Police huts at — Muchukota in the Anantapur District is sanctioned in supersession of the estimate of Rs 2,500 sanctioned by the Suptg Engineer.

2. The Government is, however, unable to accept as satisfactory the explanation submitted as to the

~~1025~~

1025W

ASS. 37. IV
H.W. 6. IV. 91

only 3-4-91

excessive cost of these huts, the second revised estimate for which works out to Rs 431 per hut, a rate which would never have been sanctioned had it appeared in the original estimate.

3. The necessity for raising the basement and for the greater depth of foundations should have been foreseen by the officer who prepared the original estimate, after, it is presumed, inspecting the site. The error committed by Supervisor

1025/2

2nd floor
civil works

3. Munisawmi Mudaliyar in laying out the foundations is inexcusable. He should be severely reprimanded by the Subty Engineer on his return from leave.

50

+He is on leave till August-

4. The sanction accorded in these Proceedings has been registered as Prov^d No 3 W of 1891-92, and classified as Civil Buildings, Orig^l Works.

S.E. III Civil Works
Ex P.W. Accts.
Judd^d debt

12/14/91

C.S.

A.C.

1025
10

✓ Chris
13.4.91

✓ May
E. N

W. (over) 8.11
M. 10.11.91

W

2342

1890.

Public Works Department.

No.

Dated

Despatched

Received

17/2/91

13. 4. 91. No 10250.

SUBJECT.

Police Order

Revised estimate
amount to \$3018 for
Cassidy's work - at
Mushkoka in the
Annapolis St. Lawrence
with remainder.

(10)

80/4

17/2/91