

①

- (1) பக்கங்களின் எண்ணிக்கை 12
(2) புதுக்கித் திருப்பிய நாள் oct-1990
(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 10/1

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

PWD குறை

122

அரசாணை எண். மு. கோப்புத் தாள் எண்.	<u>177-8</u>	அச்சகம் பலவகை
நாள் :	<u>18-1-1892</u>	<u>198</u>

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

6 Shali

Sh

①

18TH JANUARY 1892, Nos. 177, 178 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper :—

From H. IRWIN, Esq., C.I.E., Consulting Architect to the Government of Madras, to the Chief Engineer, Public Works Department, dated Chepāk, 5th January 1892, No. 3527.

With reference to G.O., No. 3301 W., dated 9th December 1891, I have the honour to submit, for the sanction of Government, a revised estimate, amounting to Rs. 12,33,663, with comparative statement, for the new High Court buildings now under construction.

2. The original estimate sanctioned in G.O., No. 1619 W., dated 15th June 1891, amounted to Rs. 9,99,535. The difference is excess of Rs. 2,34,128.

3. The cause of excess is explained in the remark column of the comparative statement, which is chiefly the additions.

ORDER—dated 18th January 1892, No. 177 W., Public Works.
Ordered to be forwarded to the Government of India.

(Here enter No. 178 W., Public Works, dated 18th January 1892.)

(True Extract.)

(Signed) J. PENNYCUICK, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Consulting Architect to Government.
„ Examiner, Public Works Accounts.

LETTER—to the Secretary to the Government of India, Public Works Department, dated Fort St. George, 18th January 1892, No. 178 W.

With reference to your letter No. 272 A.C.W., dated 27th November 1891, I am directed to forward, for the sanction of the Secretary of State, an estimate, amounting to Rs. 12,33,663, with comparative statement, for constructing the new High Court buildings at Madras.

(Signed) J. PENNYCUICK, Colonel, R.E.,
Secretary to Govt., P.W.D.

Exd. A. D. Xavier.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1892} Madras.
PUBLIC WORKS.

Dated January, 18th.

Recd.

Encl.

G.O., 18th Jan. 1892, Nos. 177,
178 W.

JANUARY.

High Court Buildings at
Madras

Forwarding, for the sanction of the
Secretary of State, the revised estimate of
Rs. 12,33,663, with comparative statement,
for constructing the new —.

No. 1.

P. W. D.

Office of the Consulting Architect to Govt.,
Chempauk, Madras,
5th January 1891.

No. 3527

From

Henry Irwin, Esq., C.I.C.,
Consulting Architect
to the Government of Madras,

To

The Chief Engineer
Public Works Department

Sir,

Enclosures.

With reference to G.O. No. 3301 W
dated 9th December 1891 I have the honor to
submit for the sanction of Government, a
revised estimate amounting to Rs. 12,33,663/-
with comparative statement for the new
High Court Buildings now under construction.

The original estimate sanctioned
in G.O. No. 1619 W dated 15th June 1891 amounted
to Rs. 9,99,535. The difference excess of Rs. 2,34,128

The cause of excess is explained
in the remark column of the comparative
statement, which is chiefly the additions.

I have the honor to be
Sir

Your Most Obedient Servant
Henry Irwin

Consulting Architect
to Government

No. 7. Public Works Department.

From
THE CONSULTING ARCHITECT
TO THE GOVERNMENT OF MADRAS.

To
THE Chief Engineer
P. W. D.

No. 3527

Dated 5
Despatched
Received January 1892

No. of ENCLOSURES. 2

Subject.

Submitting for sanction a
revised Estimate amounting
to Rs 12,33,663. for constructing
Law Courts at Madras.

64500/- sanctioned
submitted through the
Register on 10/1/92

N 2806 W 8 10.9.88
No 1058 W 17-4-87
" 2487 W 17-9-90
No. 2908 W 3-11-90
" 351 W 7-2-91
" 769 W 17-3-91
~~" 2489 W 17-9-90~~
" 1619 W 15-6-91
" 2878 W 27-10-91
" 3301 W 9-12-91

The est. should now
be L. O. 1. for sanction.
But I think the
drawings should
accompany it.
over
14.1.92

I don't think
this is necessary.
The drawings were
previously submitted
with the original
estimate and it is
dealt with. Still
to have fresh one sent
now, I think will save
considerable delay -

S. C. 1

Public Works Department.

Current No. 81
Letter No. 3527
Dated 5 Jan 1892
From the Consulting Architect to Govt.

TECHNICAL NOTE.

Revised estimate for Constructing
Law Courts at Madras.
Amount of estimate Rs 12,33,663

With reference to G.O. No. 3301 W
dated 9th Dec. 91, the Consulting
Architect to Govt. submits for the
sanction of Govt. a revised estimate
amounting to Rs 12,33,663
for constructing the new Law
Courts at Madras.

The original estimate for this
work with the supplemental
sanctions amounted to Rs
9,99,535 vide sanction conveyed
in G.O. No. 1619 W dated 15 June
1891, and the revised estimate
now submitted, as altered in
this office (owing to a clerical
error) amounts to Rs 12,33,774
with an excess of Rs 2,34,239

or nearly 23.5 % over the same
sum of Rs 9,99,535.

From the remarks noted in
the comparative statement, it
is stated that the chief cause
for the large excess of Rs 234,239
is due to providing the following
additions suggested by the Hon.
members vide G.O. No.
2908 W dated 3rd November 1890

- (a) Building a set of rooms on the up-
per floor for Govt. ~~Police~~ ^{Police}
offices & jury room. 26,111
(b) Additional Small Cause Court
& Press Office 84,824
(c) Sixty Chambers for Vakeils. 1,22,541
(d) Partitions in room on lower
ground floor for Barristers
& Attorneys 65
Total Rs 2,34,128

Add for clerical error under
Gallery in Court Library - 3 111
Total excess Rs 2,34,239

Many of the rates being "special"
cannot be checked.

It is thought that the clerical
error of Rs 111 may find place in
the "contingencies" by reducing this
item & adhering to the C.A.'s

Figure

Figure of Rs 12,33,663.

The general abstract & com-
parative statement above are
submitted & they are signed
by the Court Architect.

[Signature]
11-1-92

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

Letter from the Cong. Architect
to Govt. - (H.E. No 3527 of 5th Jan/92)

Submitted to be for-
warded to the Govt. of
India.

(H.E. No. W of)

Cong. Architect to Govt.
for, Mr. Asst. Secy.

The Secretary to the
Govt. of India, P.W.D.

Sir,
With reference to
your letter No 272 A.C.W.
dated 27th Nov/91, I am
directed to forward for
the sanction of the Secre-
tary of State, an esti-
mate amounting to
Rs. 12,33,663 with com-
parative statement for

Constructing the new
High Court buildings
at Madras.

See
16/Jan

S
15-1

00/13

15-1-92

27/1/92

177 8
6

6-1-92

Chas 81

Govt. of 1892

PUBLIC WORKS

18 January 92 177 178

High Court Buildings
at Madras

The revised estimate of
Rs 12,33,663 with Comparative
Statement for Constructing
the same — ordered to be
forwarded to the Govt. of
India for the sanction of
the Secretary of State.

High Court Buildings
at Madras

Forwarding for the sanction
of the Secretary of State the
revised estimate of Rs 12,33,663
with Comparative Statement
for Constructing the same

J.C. 1892

50
12

30
12
no collection
in 1892