

- (1) பக்கங்களின் எண்ணிக்கை 20
 (2) புதுக்கித் திருப்பிய நாள் 25 Nov 1991
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் lon

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

PWD துறை

105

அரசாணை எண். மு. கோப்புத் தாள் எண்.	1806	அச்சகம் பலவகை
நாள் : 17-6-1892		198.

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

10 sheets

A.H

ஆவண: கா-1-18,006-15-8-87.

17TH JUNE 1892, No. 1806 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following paper:—

G.O., dated 1st June 1892, Mis. No. 2654, Revenue.

Read—the following paper:—

Proceedings of the Board of Revenue (Land Revenue), dated 10th May 1892, Mis. No. 2891.

Read—the following paper:—

From Lieut.-Colonel D. McN. CAMPBELL, R.E., Superintending Engineer, V Circle, to the Collector of South Arcot, dated Chépák, 13th April 1892, No. 127 M.

I have the honour to request that you will be so good as to forward, for the sanction of Government, through the Revenue Department, as required by para. 988 of the Public Works Code, the enclosed revised estimate of Rs. 31,300 for constructing a first-class taluk cutcherry at Tindivanam in lieu of the estimate of Rs. 22,640, sanctioned in G.O., No. 770 W., dated 7th March 1888.

2. The revised estimate includes provision for (1) a compound wall which is very necessary, (2) extension of record-room by 20 feet, and (3) provision of record racks.

3. The excess of Rs. 8,660 is chiefly due to the following items; quantities increased owing to the extension of record-room:—

	rs.
I. Table moulded brick work at basement and superstructure in lieu of bricks which are inferior at Tindivanam; table moulded bricks were brought from Panruti ...	1,707
II. Archwork owing to the introduction of relieving arches ...	177
III. Cutstone work by using curb stones for the verandah ...	142
IV. Laying damp coarse asphalt $\frac{3}{4}$ " thick at floor level not provided for in the original estimate, but found necessary to prevent dampness ...	205
V. Roofing with Mangalore tiles and teak reapers in lieu of flat and pan tiles ...	2,460
VI. Flooring with ordinary concrete 6" thick under cement concrete ...	404
VII. Flooring with 3" cement concrete over the ordinary concrete. ...	504
VIII. Plastering with English cement $\frac{1}{4}$ " thick over cement concrete floor ...	317

The items VI, VII, and VIII were found necessary in lieu of pavement tiles 8" square on 6" concrete provided in the original estimate not being substantial.

	rs.
IX. Ceiling planks under the tiled roof found necessary to keep off the heat as the Mangalore tiles are thin ...	2,331
X. Wood-oiling two coats due to the addition of ceiling planks. ...	133
XI. Eave board all round the verandah $\frac{1}{2}$ " thick omitted in the original estimate ...	166
XII. Deepening well, clearing site, and levelling ground, graveling, &c., items found necessary ...	388
XIII. Record racks as per separate estimate ...	1,200
XIV. Roofing with Mangalore tiles in lieu of pan tiles to the cook room ...	144
XV. Roofing with Mangalore tiles in lieu of pan tiles to the ryots' shed ...	333
XVI. Building a compound wall ...	856
XVII. Building a barrel drain 3' diameter across the side channel of the road in front of east gate not provided for in the original estimate ...	145
XVIII. Wire fencing do. do. ...	163

There are some other increases and deviations in the minor items which are explained in the comparative statement accompanying the revised estimate.

Endorsement by M. HAMMICK, Esq., Acting Collector of South Arcot, dated 20th April 1892, No. 00453.

Forwarded to Secretary, Board of Revenue (Land Revenue).

Resolution—dated 10th May 1892, Mis. No. 2891.

The revised estimate for constructing a first-class taluk cutocherry at Tindivanam at a cost of Rs. 31,300 is submitted for the sanction of Government. The revised estimate exceeds the original by Rs. 8,660 and the excess has been explained in the Superintending Engineer's letter accompanying.

Order—dated 1st June 1892, Mis. No. 2654, Revenue.

Approved and transferred to the Public Works Department.

(True Extract.)

(Signed) C. A. GALTON,
Secretary to Government.

ORDER—dated 17th June 1892, No. 1806 W., Public Works.

The revised estimate, amounting to Rs. 31,300, for constructing a first class taluk office at Tindivanam in the South Arcot district, is sanctioned in supersession of the estimate of Rs. 22,640 sanctioned in G.O., No. 770 W., dated 7th March 1888.

2. The expenditure on the work to the end of 1891-92 was Rs. 18,556 and the balance of the revised estimate, viz., Rs. 12,744, has been provided in the order * distributing the reserve for incomplete works.

3. This sanction has been registered as Provincial No. 20 W. of 1892-93 and classified as Civil Buildings, Original Works.

(True Extract.)

(Signed) J. PENNYCUICK, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, V Circle, with eight enclosures.
" Examiner, Public Works Accounts.
" Revenue Department.

Ed A. D. Xavier.
Spare Copies

1806
2

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1892) Madras.
PUBLIC WORKS.

Dated June, 17th.

Recd.

Encl.

G.O., 17th June 1892, No. 1806 W.

JUNE.

First-class Taluk Office
at Tindivanam

Revised estimate of Rs. 31,300 for constructing a — in the South Arcot district, sanctioned with remarks.

No. 12746.

SUPERINTENDING ENGINEER'S OFFICE,

V Circle, Madras,

Chennai, 13th April 1892.

From

Lieut. Col. D. M. A. Neil Campbell R.E.

SUPERINTENDING ENGINEER, V CIRCLE,

To

The

Collector of

South Arcot

1806/2

SIR,

I have the honor to request that you will
Enclosures. 5 be so good as to forward for the sanction

1. Revised Estimate of Government through the Revenue Department with Comparative Statement. as required by para 988 of the Public Works Code.
1. Estimate for the enclosed revised estimate of Rs 31,300 for construction of Record Room.
1. General Abstract - trusting a first class Taluk Cutcherry at Tindivanam in lieu of the estimate of Rs 22,640 of Record Room.
1. Plan of Record Room sanctioned in G. O. No. 770 W dated 7th March 1888.
1. Plan of Record Room.

2. The revised Estimate includes provision for
 1. A compound wall which is very necessary
 2. Extension of Record room by 20 ft and
 3. provision of Record Racks.

3. The excess of Rs 8,660 is chiefly due to the following items. Quantities increased owing to the extension of Record room.

I. Table moulded brick work at basement and superstructure in lieu.

- in lieu of bricks which are inferior at Thidivanam. Tals moulded bricks were brought from Panauti Rs 1707
- II. Brickwork owing to the introduction of relieving arches --- " 177
- III. Cut stone work by using Chalk stones for the verandah --- " 142
- IV. Laying damp course asphalt $\frac{3}{8}$ " thick at floor level not provided for in the original estimate but found necessary to prevent dampness --- " 205
- V. Roofing with Mangalore tiles and teak bangers in lieu of flat open tiles --- " 2600
- VI. Flooring with ordinary concrete 6" thick under Cement concrete --- " 404
- VII. Flooring with 3" Cement concrete over the ordinary concrete --- " 544
- VIII. Plastering with English Cement $\frac{1}{2}$ " thick over Cement concrete floor --- " 317
- The items VI, VII & VIII were found necessary in lieu of pavement tiles 8" square on 6" concrete provided in the original estimate not being substantial.
- IX. Ceiling planks under the tiled roof found necessary to keep off the heat as the Mangalore tiles are thin. Rs 2331
- X. Wood oiling 2 coats due to the addition of ceiling planks --- " 133
- XI. Eave board all round the verandah $\frac{3}{4}$ " thick omitted in the original estimate --- " 166

- XII. Deepening well, clearing site, & levelling ground graveling & items found necessary --- Rs. 388.
- XIII. Record Racks as per separate Estimate --- Rs 1200
- XIV. Roofing with Mangalore tiles in lieu of pan tiles to the Cook Room --- " 144
- XV - Do - Do - to the Ryots shed --- " 333
- XVI Building a Compound wall --- " 856
- XVII - Do - a barrel drain 3' diameter across the side channel of the road in front of east gate not provided for in the original estimate --- " 145
- XVIII Wire fencing --- Do --- " 163

There are some other increase and deviations in the minor items which are explained in the Comparative statement accompanying the revised estimate

I have the honor to be
Sir

Your most obedt Servt

J. W. Cawthell Esq. R.E.
Superintending Engineer
Vth Circle

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following Proceedings of the Board of

Revenue (Land Revenue) d/10 May 1892. No. 287, in re. on Endorsement of the Collector South Arcot d/20 April 1892, No. 50453 on letter from the Superintending Engineer V Circle d/13 April 1892 No. 1274.

Resolution: d/10 May 1892; No. 287/4

The revised estimate for constructing a first class Salubrious Catchment at Tiruchirappalli at a cost of Rs 31,300 is submitted for the sanction of Government. The revised estimate exceeds the original by Rs 8660 and the excess has been explained in the Superintending Engineer's letter accompanying.

Order thereon, 1 June 1892. No. 2654.

Approved and transferred to the Public Works Department.

(True Extract)

Secretary to Government

The Commr. of Land Rev.
Public Works Dept. under 8 Encls.

AK

From THE SUPERINTENDING ENGINEER,

V Circle,

To THE

Has 16/4/92

Dated Recd.

189

1170

ENCLOSURES.

P.W. 5923/52

Forwarded to Secy, Bd. of
Comm. Land Rev.

M. M. M. M. M.

La. to go

DESPATCHED
20 APR 92

P.W. 5923/52

1170

Govt. of 1892 Madras.
REVENUE.

To The Pub. Works Dept.

Dated
Recd. 4. VI. 92
Encl. 9
(2 Plans)

Mis. G.O., 1 June 1892, No. 2654

SUBJECT.

Approving & sanctioning Rs. 31,300.
for submitting for sanction of Govt.
services & amounts for construction of
a first class Taluk Court at
Tindivanam District at a cost of
Rs 31,300.

No 4835 of 21-2-84
- 1495W - 3-6-87
- 892C - 17-2-91
- 770W - 7-3-88
- 5872 - 7-8-91
- 2547W - 25-9-90
- 1597C - 28-3-92
- 1597C - 28-3-92

may be sanctioned.

The Chief expenses
are due to buying
the Record Room - 1700
Record Rack - 1200
Compound walls
- fence & drain - 1164

4064

In addition to this
the estimate has been
increased by Rs 3111
by the substitution of
brass plate tiles &
ceiling planks for
the ordinary roofing.
As good bricks for
four months had to be
carted from Remondy,
probably good tiles
cannot be locally manu-
-factured, & this sum
may be paid.

RD 09/4
11.6.92

Public Works Department.

Current No. 5923
Letter No. 2654
Dated 10 June 1892
From the Revenue Dept.

TECHNICAL NOTE.

According to this office memo
No. 1599C dated 28. March 1892
the Supd. Engineer & Civil En-
-gineer the revised estimate
for constructing a Taluk Office
at Tindivanam in the South
Arcot Dist. through the Collector
to the Rev Dept.

The estimate has been examined
- signed by the Collector & ap-
- proved in the Rev Dept.

The estimate has already
been examined vide F's note
dated 24. March 1892.

W. H. D. J. G.

No. 1806 Wd/17 June 1892
PUBLIC WORKS DEPARTMENT.

B. H. A.
Civil Engineer

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

Pro. S. in the Revenue Dept. No. 2654 d/11 June 1892
8/9

The revised estimate, amounting to Rs. 31,300, for constructing a first class taluk office at Tindivanam in the South Arcot District, is sanctioned in supersession of the estimate of Rs. 22,640

Sanctioned in G.O. No. 770 W d/16 June 7 March 1888

2. The expenditure on the work to the end of 1891-92 was Rs. 18,556 and the balance of the revised estimate, viz. Rs. 12,744, has been provided in the order* distributing the reserve for incomplete works.

3. This sanction has been registered as Provincial No. 20 W of 1892-93 and classified as Civil Buildings, Original Works.

* G.O. 1752 W d/13 June 1892
(In press)

To the S.E.V. circle
with 8 aches

.. Exar. P.W. Accts.

.. Rev. Dept.

18- D. 156
18/10/92

Ch. 5923

Govt. of (1892) Madras.
PUBLIC WORKS.

1892

Dated

Recd.

Encl.

G.O. 17 June 1892 No. 1006. W

First Class Taluk
Office at Tindivanam

Revised estimate of
Rs 31,300 for constructing
a — in the South Arcot
District, sanctioned with
remarks.

(10)

9/8
4

5/17/6