

3

- (1) பக்கங்களின் எண்ணிக்கை 10
(2) புதுக்கித் திருப்பிய நாள் 1980
(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 10/10

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

PWD துறை

100

அரசாணை எண். மு. கோப்புத் தாள் எண்.	<u>610</u>	அச்சகம் பலவகை
நாள் :	<u>25-2-1892</u>	198

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

5 Shat

ஆவண, கா-1-18,008-15-6-87.

செவ்விய

25TH FEBRUARY 1892, No. 610 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper :—

From Lieut.-Colonel D. McN. CAMPBELL, R.E., Superintending Engineer,
V Circle, to the Chief Engineer, Public Works Department, dated Chepāk,
13th February 1892, No. 89 W.

I have the honour to submit, for sanction of Government, a second revised estimate of Rs. 16,390 for constructing a District Munsif's Court-house with out-houses at Chidambaram in South Arcot district.

2. The first revised estimate amounting to Rs. 15,300 was sanctioned in G.O., No. 1612 W., dated 15th June 1891. The net excess over the amount of the first revised estimate, viz., Rs. 1,090, is due chiefly to—

	RS.
(i) To increased depth of foundation found necessary in carrying out the work	564
(ii) One course of flat tiles with mortar joint found necessary and laid on terrace in excess of former estimate	119
(iii) Wooden spouts with zinc cover and zinc pipe spouts not provided for in the former estimate	291
(iv) Excess quantity in the item of asphalt damp course found necessary in carrying out the work	107

3. The work will be completed in this official year. Early sanction is solicited to the estimate.

ORDER—dated 25th February 1892, No. 610 W., Public Works.

The second revised estimate, amounting to Rs. 16,390, for constructing a District Munsif's Court-house at Chidambaram in the South Arcot district is sanctioned in supersession of the estimate of Rs. 15,300 sanctioned in G.O., No. 1612 W., dated 15th June 1891.

2. This sanction has been registered as Provincial No. 117 W. of 1891-92 and classified as Civil Buildings, Original Works.

(True Extract.)

Major, R.E.,
Under-Secy. to Govt., P.W.D.

To the Superintending Engineer, V Circle, with one enclosure.
" Examiner, Public Works Accounts.
" Judicial Department.

Exd. A. D. Xavier.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1892} Madras.
PUBLIC WORKS.

Dated February, 25th.

Recd.

Encl.

G.O., 25th Feb. 1892, No. 610 W.

FEBRUARY.

District Munsif's Court-house
at Chidambaram, South Arcot
District

Second revised estimate, amounting to
Rs. 16,390, for constructing a —, sanc-
tioned.

SUPERINTENDING ENGINEER'S OFFICE,

V Circle, Madras,

Chennai, 13 February 1892.

No. 89 W

From

Quint Col O McNeil Campbell & Co

SUPERINTENDING ENGINEER, V CIRCLE,

To

THE Chief Engineer
P.W. Department.

6/10

1P.

SIR,

I have the honor to submit for sanction
of Government a 2nd revised estimate of Rs 16,390 for
constructing a District Munsiff's Court house with
out houses at Chidambaram in South Arcot District.
2. The 1st revised estimate amounting to Rs 15,300
was sanctioned in G.O. No. 1612 W dated 15 June 1891. The
net excess over the amount of the first revised estimate
Viz. Rs 1090 is due chiefly to:-

- I. To increased depth of foundation found
necessary in carrying out the work Rs. 56 1/4
- II one course of flat tiles with mortar
joint found necessary and laid on terrace
in excess of former estimate Rs. 119
- III Wooden spouts with Tyne Coues and
Tyne pipe spouts not provided for in
the former estimate Rs. 291
- IV. Excess quantity in the skin of asphalt
Damp course found necessary in carrying
out the work. Rs. 107

3. The work will be completed in this official year.
Early sanction is solicited to the Estimate.

I have the honor to be
Your most obedient servant
Quint Campbell & Co

Enclosures. 1

1st form
Comparative
Statement of
Expenditure.

P. W. CURRENT No. 1657

From
THE SUPERINTENDING ENGINEER,
V CIRCLE,

To
THE Chief Engineer
P. W. Department

Dated 13th February 1892
Recd. 16th

ENCLOSURES. 1

No. 89 W

District Munsiff's Court
House with out houses at
Chidambaram.

Submits for Sanction
of Govt. a 2nd revised
Estimate of Rs 16390 for
constructing a —

No. 3017 W of 10-11-97
" 2294 " 20-1-88
" 2142 W. 14-7-88
" 1612 W. 15-6-91.

Public Works Department.

Current No. 1657
Letter No. 89 W
Dated 13th February 1892
From the Super Engineer, V Circle.

TECHNICAL NOTE. No 292

Second revised estimate for
Constructing a Dist. Munsiff's
Court house with out houses at
Chidambaram, South Arcot Dist.
amount of estimate Rs 16,390

The Super Engineer, V Circle, sub:
mits for the sanction of Govt.
a 2nd revised estimate amount
ing to Rs 16,390 for constructing
a Dist. Munsiff's Court house
with out houses at Chidam-
baram in supersession of
the 1st revised estimate a-
mounting to Rs 15,300 sanctioned
in G.O. No. 1612 W dated 15th June
1891. The original estimate
for the work amounted to Rs
11,155.

The excess is Rs 1090 or 7.12
% over the amount of the first
revised

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

From the S.E.V Circle No: 89Wd/13 Feby. 1892

The Second revised estimate, amounting to Rs. 16,390, for constructing a District Munsif's Courthouse at Chidambaram in the South Arcot Dt., is sanctioned in supersession of the estimate of Rs. 15,300 sanctioned in G.O. No: 1612 d/15 June 1891.

2. This sanction has been registered as Provincial No: 117 W of 1891-92 and classified as Civil Buildings, Original Work.

To the S.E.V Circle
with 1 enclosure
Esar. P. W. Accts
Judicial Dept.

revised estimate and is chiefly due to the following:-

(a) An increased depth of foundation found necessary in carrying out the work omitted by an oversight to be included in the 1st revised estimate — Rs 564.

(b) In the provision of wooden spouts & zinc fall pipes — 291.

(c) Additional course of plaster laid in mortar on terrace 119.

(d) Increased quantity in the item of damp proof course of 3/8" asphalt — 107

The rates are fair with the exception of the following:-

Cement plaster Rs 7.8.6 per 100 sq ft. against Rs 6.... allowed in the schedule of rates.

Concrete floor in cement Rs 42.14.1 per 100 sq ft, no rate is allowed in the schedule for this description of work but it appears to be excessive considering that ordinary concrete in chambers is only Rs 12.10.7.

It is not understood why the rates allowed for the out-houses should be higher than that of the main building, for the following items

Excavation of foundations. 2.12.2 — 2.14.0
Concrete — 12.10.7 — 13.5.0
Flooring with asphalt — 17.6.5 — 18.2.0

In B. sub houses
Plastering 2 coats. 2.6.5 — 2.8.0
Pointing — 1.9.0 — 1.10.0
Brickwork — 3.12.6 — 4.0.0
Damp proof course 17.9.3 — 18.0.0

Increased rate is allowed for brickwork under foundations, here meant & superstructure, owing to the bricks having had to be carted from a distance but for archwork with brick in mortar, the rate stands unaltered.

The S.E. states that the work will be completed in this financial year & submits only a comparative statement of the work which is not countersigned by the Dist. Judge.

Rates reduced for main buildings & are probably actual

over 15.2.0

This includes bricks

610/5

7/10
1/10
OK

92855/

C No 1657

Vol. 51 1892

PUBLIC WORKS

26/1/92

28 February 92 610 Rs

District Municipality Court House
at Chellambarau,
South Arcot Dist.

Second revised estimate
amounting to Rs 16,370
for constructing a
sanctuary.

(5)

10
1/4

Dec 25/92